

**DETAILS OF CIVIL WORKS FOR THE YEAR 2021-22**

<b>S.NO.</b>	<b>PARTICULARS</b>	<b>PAGE NO.</b>
1.	PROJECT WORK (UNDER PROGRESS)	01-11
2.	RURAL WORK(UNDER PROGRESS)	12-21
3.	COMPLETE WORK	22-29
4.	PROPOSED WORK	30-50

**DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2021-22**

<b>S.NO.</b>	<b>PARTICULARS</b>	<b>PAGE NO.</b>
1.	PROJECT WORK (UNDER PROGRESS)	51-53
2.	RURAL WORK(UNDER PROGRESS)	54-56
3.	COMPLETE WORK	57-59
4.	PROPOSED WORK	60-64

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

MIS - PRJ-03 (P)

Sl.No	WORK CIRCLE-I Name of Work	Name of Contractor	Estimate Cost in Lacs	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	PROJECT WORKS										(AMOUNTS IN Rs. LACS)							Tentative date of Completion	Remark			
							Expenditure Upto 31.03.21	Expenditure in Rs. Lacs.	2021-22	Progressive Payment (8+10)	Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.2022				Last Bill Raised		7							
											Targ.	Achi.	Financial		Physical		Targ.	Achi.	Financial		Physical		Date			Amt.	Date	Amt.
													Targ.	Achi.	Targ.	Achi.			Targ.	Achi.	Targ.	Achi.						
1	C/o R.C.C. Drain and Road from 130m wide road to Village Haibatpur in Sector-IV Gr.Noida	M/S Om Sai Associates	73.68	55.19	01.10.19	31.03.20	15.76	39.43	-	15.76	100.00%	28.50%	100.00%	75.00%	100.00%	28.50%	100.00%	75.00%	30.01.20	15.76	03.02.20	15.76	-	ATS द्वारा मेसमेन्ट का कार्य पूरा रहा है जिस वजह से प्रस्तावित ड्रेन का स्थापन प्रभावित है। कार्य अभी बन्द है।				
2	Balance Development work in Sector-4 Greater Noida	M/S Aditya Const. co.	140.83	111.25	22.06.20	21.06.21	49.71	61.54	-	49.71	100.00%	69.15%	100.00%	71.80%	100.00%	69.15%	100.00%	71.80%	26.04.21	27.22	13.05.21	25.73	-	Work In Progress				
3	resurfacing of service road and widening of main carriage way c/o Footpath and rcc drain along service road covering of main drain of 60m wide road (ek moorti rotary to railway crossing) between sector ecotech-12, 16b,16 and 16 (industrial) Greater Noida	M/s Dev yash project & infrastructure pvt ltd	987.33	808.82	15.01.21	14.01.22	90.07	716.75	-	92.07	100.00%	52.35%	100.00%	72.60%	100.00%	52.35%	100.00%	72.60%	25.10.21	115.25	30.10.21	104.26	-	Work In Progress				
4	C/o Service road of 60m wide road & C/o R.C.C. Drain in sector -16b greater noida	M/s Moni Const.Co.	300.13	236.23	08.02.21	07.02.22	-	236.23	-	-	100.00%	44.20%	100.00%	65.10%	100.00%	62.85%	100.00%	71.20%	15.03.22	43.55	24.03.22	40.82	-	Work In Progress				
5	Resurfacing of Service road (Both Side), C/o Footpath, P/L Interlocking tiles and C/o Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	M/s Shubham Builders	507.36	401.90	10.02.21	09.11.21	94.16	307.74	-	94.16	100.00%	63.33%	100.00%	100.00%	100.00%	63.33%	100.00%	100.00%	08.06.21	70.86	28.06.21	65.16	-	Work In Progress				
6	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	M/s Dev yash project & infrastructure pvt ltd	470.00	418.31	12.02.21	11.02.22	-	418.31	-	-	100.00%	28.50%	100.00%	70.50%	100.00%	28.50%	100.00%	95.20%	28.10.21	72.80	30.10.21	65.80	-	Work In Progress				
7	Balance Development work of 6% & 10% Abadi plots in Village Haibatpur, Greater Noida	M/s Moni Const.Co.	397.15	383.92	22.03.21	21.02.23	-	-	-	-	51.23%	12.31%	51.23%	15.10%	55.34%	12.31%	55.34%	15.10%	01.11.21	47.20	02.11.21	41.76	-	Work In Progress				
8	DEVELOPMENT WORK OF 6% ABADI PLOTS IN VILLAGE ROZA YAKUBPUR (BALANCE WORK) GREATER NOIDA	M/s J. K. Jain Contractor	483.15	404.88	07.06.21	06.06.22	-	-	-	-	81.64%	31.50%	81.64%	54.50%	89.86%	31.50%	89.86%	55.60%	25.03.22	35.52	01.04.22	32.53	-	Work In Progress				
9	WIDENING & STRENGTHENING OF MAIN CARRAGE WAY, RESURFACING OFSERVICE ROAD (RHS), C/O SERVICE ROAD (LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD, BETWEEN SECTOR-4 AND SECTOR-16C GREATER NOIDA	M/s Goodhill Builders	503.71	413.04	10.06.21	09.06.22	-	-	-	-	80.82%	40.14%	80.82%	44.80%	88.76%	40.14%	88.76%	44.80%	28.01.22	53.36	02.02.22	49.05	-	Work In Progress				
10	Widening & Resurfacing of Roads (60m, 45m and 24m) and C/o R.C.C. Drain, Footpath, Cycle Track in Sector-16 (Residential) Greater Noida	M/s Goodhill Builders	736.99	603.00	10.06.21	09.06.22	-	-	-	-	80.82%	55.39%	80.82%	87.90%	88.76%	55.39%	88.76%	100.00%	02.02.22	61.12	16.02.22	58.93	-	Work In Progress				
11	C/o Balance RCC Drain and Re-Construction of Damaged drain along 45m wide road in sector-4, Greater Noida	M/s Jaggannath Construction	140.90	102.71	12.07.21	11.03.22	-	-	-	-	100.00%	35.15%	100.00%	52.20%	100.00%	35.15%	100.00%	54.10%	15.11.21	17.10	29.11.21	15.73	-	Work In Progress				

WORK CIRCLE-I											(AMOUNTS IN Rs. LACS)													
Sl.No	Name of Work	Name of Contractor	Estimate in Lacs	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure in Rs. Lacs.	2021-22	Progressive Payment (8+10)	Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.2022				Last Bill Raised		7		Tentative date of Completion	Remark
1	2	3	4	5	6	7	8	9	10	11	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	24	25
								Targ.	Achi.		Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.						
12	Resurfacing of Service Road & Widening of main carriage Way, C/o Footpath, Fencing work For central verge, main drain covering of 60m wide road between Sector-4 and Sector-16B Greater Noida	M/s Akshi Construction	258.05	211.18	27.07.21	26.04.22	-	-	-	-	90.37%	49.85%	90.37%	55.00%	100.00%	70.49%	100.00%	91.50%	25.04.22	43.59	27.04.22	40.97	-	Work In Progress
13	C/o R.C.C. Central Verge, Footpath and R.C.C. Drain Along 60m Wide Road From Gaur Rotary to Tigri Rotary Greater Noida	M/s Goodhill Builders	947.56	729.62	27.07.21	26.10.22	-	-	-	-	54.88%	74.31%	54.88%	88.20%	61.56%	74.31%	61.56%	88.20%	21.04.22	81.69	28.04.22	78.67	-	Work In Progress
14	Widening & Strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, Cycle track Covering of Drain by Precast RCC Slab in Sector-16C, Greater Noida.	M/s S. R. Constructions	541.17	422.16	07.08.21	06.08.22	-	-	-	-	64.38%	19.24%	64.38%	22.60%	72.88%	19.24%	72.88%	24.30%	16.03.22	30.89	21.03.22	28.40	-	Work In Progress
15	Balance Development work of 10% Abadi plots in Village Halbatpur (Part-2) Greater Noida	M/s Gloway Infratech Limited	135.20	119.65	28.03.22	27.12.22					6.66%	0.00%	6.66%	0.00%	6.66%	0.00%	6.66%	0.00%						
		<b>TOTAL RS</b>	<b>6623.21</b>	<b>5421.86</b>				<b>1780.00</b>		<b>251.70</b>										<b>715.91</b>		<b>663.57</b>		

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23  
PROJECT WORKS

WORK CIRCLE-2

Date 04.05.2022

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2022 (Rs in lac)	Expenditure 2022-23		Progressive Paymet (8+10)	Cumulative%Progress upto 31.03.2022				Cumulative%Progress upto 01.04.2022				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								12	13		14	15	16	17	18	19	20	21	22	23			
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida	M/s Nav Durga Buildcon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	66.18	89.74	0	66.18	100.00%	42.44%	100.00%	42.44%	100.00%	42.44%	100.00%	45.00%	29.10.2020	32.06	12.11.20	29.03	दिनांक 11.04.2022 को अतिरिक्तन छास करती हुए पुन कार्य प्रारम्भ कराया गया है।
3	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3), Greater Noida	M/s V.K. Construction	258.59	216.57	07.10.2020	06.10.2021 06.01.2022	147.32	69.25	0.00	147.32	100.00%	68.40%	100.00%	70.00%	100.00%	68.40%	100.00%	90.00%	29.10.2021	18.38	02.11.21	17.22	Work in Progress
4	Development work of 10% abadi plots in Village-Sadepur, Greater Noida	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	0	247.05	0.00	0.00	100.00%	0.00%	100.00%	22.00%	100.00%	0.00%	100.00%	19.00%	-	-	-	-	Work in Progress
			758.73	619.54			213.50	406.04	0.00	213.50										50.44		46.25	







DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

30.04.2022

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

S.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2021-22 in Rs. Lacs.	2021-22	Progressive Payment (8+10)	Cumulative % progress upto 31.03.22				Cumulative % progress upto 30.04.22				Last Bill Raised		Payment Released		Remark	
											Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	23		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	C/o 580Nos 2 BHK (MIG) Multistoried Apartment Plot no. GH-2A Sector Omicron-IA,(Pacakge I) Greater Noida	M/s NKG Infrastructure Ltd.	10794.97	11404.89 15555.41	24.06.15	23.06.18 31.12.20	11059.57	4495.84	1379.12	12438.69	100.00%	98.10%	100%	98.85%	100.00%	98.10%	100%	98.90%	23.03.21	713.86	26.03.21	468.41	Work in Progress	
2	C/o 360Nos 2 BHK (LIG) Multistoried Apartment Plot no. GH-2A Sector Omicron-IA,(Pacakge II) Greater Noida	M/s NKG Infrastructure Ltd.	6797.94	7046.06 9316.88	24.06.15	23.06.18 31.12.20	6529.93	9316.88	1085.24	7615.17	100.00%	98.50%	100%	99.00%	100.00%	98.50%	100.00%	99.20%	12.11.20	371.18	24.11.20	354.6	Work in Progress	
3	C/o 360Nos 2 BHK (LIG) Multistoried Apartment Plot no. GH-2A Sector Omicron-IA,(Pacakge III) Greater Noida	M/s NKG Infrastructure Ltd.	7193.46	7527.95 10186.81	24.06.15	23.06.18 31.12.20	6178.32	7527.95	7888.05	8593.05	100.00%	99.35%	100%	99.95%	100.00%	99.80%	100.00%	99.95%	04.04.22	705.00	-	-	Work in Progress	
4	Drain repairing 60.0 mtr. wide road along sector Omicron-1, Greater Noida.	M/s. P.S.Builders	22.57	15.57	22.11.21	21.05.22	-	15.57	-	-	71.82%	34.46%	50.86%	65.00%	88.39%	34.46%	88.39%	70.00%	23.02.22	5.36	-	-	Work in Progress	
5	Raising R.C.C. Drain wall on 60.0 mtr.wide road along sector XU-III, Greater Noida.	M/s. Virat Construction	304.06	250.11	31.12.21	30.09.22	-	250.11	80.50	80.50	32.96%	32.22%	32.96%	30.00%	43.95%	32.96%	43.95%	40.00%	26.04.22	80.59	-	-	Work in Progress	
6	Resurfacing of 60.0 mtr. wide road adjacent of sector Omicron-IA, Greater Noida.	M/s. J.S.S.Infratech	548.52	415.17	06.04.22	05.08.22	-	415.74	-	415.74	-	-	-	-	19.83%	73.64%	19.83%	90.00%	18.04.22	171.98	-	-	Work in Progress	
7	Resurfacing of 120.0 mtr. & 18.0 mtr. wide road 6% abadi plots sector Omicron-1, Greater Noida.	M/s. Niranjan Singh Nagar	42.1	35.6	17.01.22	16.04.22	-	35.6	-	35.60	81.11	-	81.11	-	100.00%	-	100.00%	-	-	-	-	-	-	Work in Progress
Total			25703.62	61754.45			23767.82	22057.69	10432.91											2047.97		823.01		



DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

PROJECT WORKS

UP TO 30.04.2022  
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2022	Expenditure 2022-2023		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.2022				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infratech Pvt. Ltd.	909.28	700.15	28.09.2020	27.09.2021	484.07	216.08	104.25	588.32	100.00%	69.14%	100.00%	86.00%	100.00%	84.03%	100.00%	88.00%	13.04.22	104.25	29.04.22	104.25	work in Progress
2	Internal Development of Sector-Ecotech-10, Greater Noida	M/s Lisha Engineers Pvt Ltd	1808.87	1480.02	12.04.21	11.04.2022	941.58	538.44	0.00	941.58	96.70%	63.62%	96.70%	68.00%	100.00%	63.62%	100.00%	75.00%	08.03.22	111.39	10.03.22	111.39	work in Progress
3	Providing and Fixing Pre-cast slab and Construction of drain covering slab of RCC drain along 80m wide Kasna road and GIMS road, Greater Noida	M/s A.K. Karan Construction	138.43	142.86	13.10.2021	12.04.2022	65.37	77.49	35.08	100.45	75.82%	41.73%	75.82%	55.00%	100.00%	70.31%	100.00%	80.00%	05.04.22	35.08	07.04.22	35.08	work in Progress
4	Repairing of drain along 60m wide Peripheral road of Sector-Ecotech-1 (Ext-1), Greater Noida	M/s Engineers Associates	45.48	37.41	23.12.2021	22.06.2022	23.07	14.34	0.00	23.07	53.85%	61.67%	53.85%	65.00%	66.00%	53.85%	66.00%	75.00%	22.03.22	3.36	22.03.22	3.36	work in Progress
5	Internal Development work in Sector-Ecotech-8, Greater Noida	M/s Lisha Engineers Pvt Ltd	817.06	806.84	06.01.2022	05.01.2023	86.10	720.74	0.00	86.10	23.00%	10.67%	23.00%	12.00%	33.30%	10.67%	33.30%	22.00%	15.03.22	86.10	22.03.22	86.10	work in Progress
6	Development & Beautification of Green belt along 80m wide road from EPE T-Point towards Sirsa rotary Sector-Ecotech-9, Greater Noida	M/s Lisha Engineers Pvt Ltd	240.47	293.38	06.01.2022	05.10.2020	16.93	276.45	0.00	16.93	30.76%	5.77%	30.76%	13.00%	40.00%	5.77%	40.00%	25.00%	26.04.22	51.39			work in Progress
7	C/o of RCC Drain and Footpath at University road Kasna Greater Noida	V.K Construction	163.87	136.03	25.03.22	24.09.22	0.00	136.03	0.00	0.00	0.00%	0.00%	0.00%	0.00%	16.00%	0.00%	16.00%	2.00%	-	-	-	-	work in Progress
8	Earth work of filling Sector LT City Techzone plot no - 4 Greater Noida	M/s Baba Anandeshwar Enterprises	482.81	553.26	12.04.22	11.10.222	0.00	553.26	0.00	0.00	0.00%	0.00%	0.00%	0.00%	9.00%	0.00%	9.00%	1.00%	-	-	-	-	work in Progress
9	C/o RCC Drain along 24m wide road (Balance work ) of Sector Techzone-2 Greater Noida	M/s K.G Engineers	33.13	30.78	19.04.22	18.07.22	0.00	30.78	0.00	0.00	0.00%	0.00%	0.00%	0.00%	22.00%	0.00%	22.00%	5.00%	-	-	-	-	work in Progress
10			4639.40	4180.73				2563.61	139.33	1756.45										391.57		340.18	

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22**

UPTO **30-04-2022**

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2022	Expenditure 2022-23		Progressive Payment (8+10)	Cumulative % progress upto 31-03-2022				Cumulative % progress upto 30-04-2022				Last Bill Raised		Payment Released		Remark
								(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
<b>PROJECT WORKS</b>																							
1	Development Work of 6% abadi plots in Village Ghanghola, Greater Noida. 127121	M/s Good Hill Builder	476.91	424.45	15.05.2018 06.09.2020	14.05.2019 31.05.2022	294.52	129.93	0.00	294.52	100.00%	69.39%	100.00%	75.00%	100.00%	69.39%	100.00%	75.00%	06-08-2021	26.51	19-08-2021	24.37	Work was earlier handed by farmers. Now In Progress.
2	Development of 6% abadi plots in Village-Sirsa (Part B & C), Greater Noida. 130899	M/s Moni Construction Co.	480.22	400.07	15.01.2021	14.01.2022 31.05.2022	270.70	129.37	25.89	296.59	100.00%	67.56%	100.00%	80.00%	100.00%	74.13%	100.00%	85.00%	15-05-2022	25.89	21-04-2022	24.13	Work In Progress
3	Development Work of 10% abadi plots in Village Khanpur, Greater Noida. 131374	M/s manvi Construction.	479.82	407.90	16.08.2021	15.05.2022	155.68	254.22	72.85	226.53	84.00%	37.68%	84.00%	60.00%	95.00%	55.54%	95.00%	95.00%	19-04-2022	72.85	21-04-2022	66.85	Work In Progress
4	Development Work of abadi plots in Village Khanpur (Pocket K), Greater Noida. 132066	M/s Shri Giriraj Construction Infrotech Pvt. Ltd.	575.40	573.86	28-12-2021	27-12-2022	224.46	349.50	0.00	224.46	26.00%	39.11%	26.00%	45.00%	34.00%	39.11%	34.00%	55.00%	28-03-2022	140.22	30-03-2022	127.50	Work In Progress
5	Development Work of abadi plots in Village Dadha (Part-2), Greater Noida.	M/s Chaudhary Builders.	104.07	85.38	01-01-2022	31-12-2022	0.00	86.38	0.00	0.00	25.00%	0.00%	25.00%	0.00%	33.00%	0.00%	33.00%	10.00%	-	-	-	-	Work In Progress
6	Development Work of abadi plots in Village Kasna (Pocket M), Greater Noida. 132250	M/s Manvi Construction.	399.34	332.77	05-01-2022	04-01-2023	75.57	257.20	0.00	75.57	24.00%	22.71%	24.00%	30.00%	32.00%	22.71%	32.00%	50.00%	14-03-2022	75.57	22-03-2022	69.49	Work In Progress
7	C/o 24.0 M wide approach road from dumping ground to Dankaur- sikandrabad road, Greater Noida.	M/s J.K. Jain Contractor.	590.14	473.29	03-01-2022	02-01-2023	0.00	473.29	0.00	0.00	24.00%	0.00%	24.00%	0.00%	32.00%	0.00%	32.00%	0.00%	-	-	-	-	Work In Progress
8	Development Work of abadi plots in Village Sirsa (Pocket P), Greater Noida. 132300	M/s S. K. Infra engineers Pvt. Ltd.	425.13	345.80	21-05-2022	20-03-2023	56.87	288.93	0.00	56.87	3.00%	16.45%	3.00%	20.00%	11.00%	16.45%	11.00%	25.00%	06-04-2022	56.87	-	-	Work In Progress
		<b>Total (A)</b>	<b>3531.03</b>	<b>3044.62</b>	-	-	<b>1075.80</b>	<b>1968.82</b>	<b>98.74</b>	<b>1174.54</b>	-	-	-	-	-	-	-	-	-	<b>397.91</b>	-	<b>312.43</b>	-

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23  
PROJECT WORKS

MIS - PRJ-03(P)

30-04-2022  
AMOUNT IN LAKH

WORK CIRCLE-JAL

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2022	Expenditure 2022-23		Progressive Payment (8+10)	Cumulative % progress upto 31-03-2022				Cumulative % progress upto 30-04-2022				Last Bill Raised		Payment Released		Tentative Date of Completion	Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amount	Date	Amount		
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.						
								1	2		3	4	5	6	7	8	9	10	11	12	13	14		
1	C/o 2500KL capacity & 25mtr staging OHT in Sector Sigma-2, Gr. Noida	M/s Arora R.C.C. Works	342.60	341.74 + 50.21	05-12-2019	04-06-2021	354.04	37.91	0.00	354.04	100.00%	73.27%	100.00%	76.00%	100.00%	97.41%	100.00%	97.41%	14-03-2022	25.74	22-03-2022	21.99	Work in Progress	C.B. Amount increase due to variation of Rs. 5021469.05
2	Construction of 1500 KL capacity & 25mtr. Staging OHT in Sector Ecotech-2 Gr. Noida	M/s Arora R.C.C. Works	226.17	239.49	07-12-2020	06-06-2022	233.29	6.20	-	233.29	87.73%	64.93%	87.73%	64.93%	93.22%	97.41%	93.22%	97.41%	18-02-2022	77.79	11-03-2022	73.55	Work in Progress	

**DETAILS OF WORKS (UNDER PROGRESS ) FOR YEARS 2022-23**

**PROJECT WORKS**

WORK CIRCLE - SEWERAGE

DATE UP TO 30/04/2023

Sr. No.	Name of work	Name of contractor	Estimated cost (Rs in Lacs)	Tender cost (Rs in Lacs)	Date of Start	Date of completion	Expenditure upto 31.03.2022 (Rs in Lac.)	Expenditure 2022-23 in Rs. Lac.		Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.2022				Last Bill Raised		Payment Released		Remark	
								Target	Achi	Physical		Financial		Physical		Financial		Date	Amount	Date	Amount		
								9	10	12	13	14	15	16	17	18	19	20	21	22	23		24
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Ecotech-II & 20 MLD STP at sector Ecotech-III in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160	120	110	61.29%	61.29%	61.29%	61.29%	62.00%	62.00%	62.00%	62.00%	14.01.2022	20.01	11.02.2022	18.11	Operation and Maintenance Started	
2	Operation and Maintenance Work of 5 Year of 137 MLD STP (From 2019 to 2024) Kasna in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	336	427.006	395	37.62%	53.62%	57.62%	57.62%	58.25%	58.25%	65.26%	65.36%	25.04.2022	90.40	28.04.2022	85.94		
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Ecotech-II (For Sixty Months), Greater Noida	M/s HNB Construction	380.00	310.33	01.01.2020	31.12.2021	16	62.006	57	45.0%	45.4%	45.43%	45.43%	46.65%	46.65%	46.65%	46.65%	23.12.2021	10.27	28.12.2021	9.38		
4	Maintenance Work Of Sewer Line Connecting to 20 MLD STP in Ecotech-III (For Sixty Months), Greater Noida	M/s HNB Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.556	93	15.66%	45.66%	45.66%	45.66%	45.66%	45.66%	41.02%	41.02%	16.03.2022	8.71	13.04.2022	7.96		
5	Providing and Laying D.I Treated Water Supply Line From 137 STP to ITGM in Greater Noida.	M/s Lisha Engineers Pvt. Ltd.	803.79	746.08	25.08.2021	24.02.2023	---	165.77	0.00	27.36%	90.00%	27.36%	59.80%	20.00%	95.02%	60.20%	60.20%	30.03.2022	57.83	05.04.2022	57.67		
6	Providing and Laying of connecting sewer line from police line to connecting Ecotech-III U.G. II, Greater Noida	M/s HNB Construction	119.49	97.93	21.09.2021	20.09.2022	---	48.96	0.00	38.82%	32.82%	38.82%	4.64%	44.15%	41.15%	44.15%	60.17%	20.03.2022	28.98	12.04.2022	26.91		
7	Cleaning and Connecting Work of Internal Sewer Line From Sector (Orion- I, II, III, Mu, MI-I, XI-I, Ecotech-I) KP-I, II, III Gamma-I, II Beta-I, II, and Alpha-I, II, Chi-I, II, III, IV, Phi-I, II, III, IV, Psi-I, II, RHO-I, II Sigma-I, II, III, IV, and Swam Nigam, Delta-I, II, III, Zeta-I, Eta-I, II, KP-4 to 137 MLD STP Greater Noida.	M/s U.P. Jal Nigam	1780.82	1780.82	01.02.2020	31.01.2024	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
8	Design Construction Erection & Commissioning of IIS Including Rising Main RCC Sewer Line in Greater Noida	M/s U.P. Jal Nigam	543.07	543.07	19.11.2020	18.08.2021	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
			7111.94	6716.04			556.49	924.36	652.86										216.20		205.97		

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22**

MIS - PRJ-01 (R)

WORK CIRCLE-I

UPTO 30.04.2022

(AMOUNTS IN RS. LACS)

Sl.N	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.21	Expenditure 2021-22 in Rs. Lacs		Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.22				Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial Targ.	Physical Targ.	Achi.	Financial Targ.	Physical Targ.	Achi.	Date	Amt.	Date	Amt.			
							8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Repair & Rising of C.C. Road and Birck Drain work in Village Acheja, Greater Noida	M/s kasama Associates	19.06	21.06.21	20.10.21				100.00%	42.89%	100.00%	99.90%	100.00%	42.89%	100.00%	99.90%	19.09.21	1.73	30.09.21	1.57	Work In Progress
2	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd Greater noida	M/s Navneet Const.	23.87	02.08.21	01.11.21				100.00%	0.00%	100.00%	81.30%	100.00%	0.00%	100.00%	81.30%	12.03.22	12.75	23.03.22	10.38	Work In Progress
3	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA	M/S V. K. Construction	178.60	06.01.22	05.07.22				46.66%	0.00%	46.66%	38.40%	63.33%	32.55%	63.33%	56.70%	11.03.22	58.13	22.03.22	53.45	Work In Progress
4	P/L INTERLOCKING TILES AND C/O K. C. DRAIN IN VILLAGE CHIPYANA BUJURG (PANKAJ SHARMA & OTHORS GALI) GREATER NOIDA.	M/s M. D. Project & Construction	64.68	15.12.21	14.06.22				58.88%	0.00%	58.88%	72.10%	75.00%	54.50%	75.00%	94.60%	04.03.22	35.25	15.03.22	32.16	Work In Progress
5	P/L INTERLOCKING TILES, P/F NON- ASBESTOS SHEET & MAINTENANCE WORK OF BARAT GHAR IN VILLAGE ROZA YAKUBPUR GREATER NOIDA	M/S Rajeev Construction	30.82	06.01.22	05.04.22				94.44%	0.00%	94.44%	70.50%	100.00%	62.12%	100.00%	70.50%	02.04.22	19.14	11.04.22	17.72	Work In Progress
6	P/L INTERLOCKING TILES AND DRAIN WORK IN VILLAGE ROZA JALALPUR GREATER NOIDA	M/s Shri Sai Construction	87.69	06.01.22	05.07.22				46.70%	0.00%	46.70%	30.50%	63.33%	0.00%	63.33%	41.10%					Work In Progress
7	C/O R.C.C DRAIN AND WIRE FENCING IN VILLAGE MILAK LACHI GR. NOIDA	M/s Bawhare Enterprises	22.25	06.01.22	05.04.22				60.00%	0.00%	60.00%	25.40%	100.00%	28.29%	100.00%	35.60%	12.04.22	6.29	22.04.22	5.78	Work In Progress
8	Providing and Laying Interlocking tiles and C/o Drain from Munnai Devi School to Shukr Bazar Monu home in Village Chipiyana Khurd urf Tigri Greater Noida	M/s M. D. Project & Construction	64.42	28.03.22	27.09.22				10.00%	0.00%	10.00%	0.00%	18.33%	0.00%	18.33%	6.40%					
		TOTAL Rs	491.39															133.29		121.06	

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

RURAL DEVELOPMENT WORKS

Date 04.05.2022

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-2

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion ----- Tantative date of completion	Expenditure upto 31-03-2022	Expenditure 2022-23		Cumulative%Progress upto 31.03.2022				Cumulative%Progress upto 01.04.2022				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
								11	12	13	14	15	16	17	18	19	20	21	22			
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	
1	Construction of boundary wall & shed & chabutra for shamshan ghat in Village-Swarajpur.	M/s Gaurav Construction	18.54	15.05	15.07.2021	14.01.2022 ----- 14.05.2022	0.0	15.05	0.0	100.00%	0.0%	100.00%	60.00%	100.00%	0.0%	100.00%	65.00%	0.0	0.0	0.0	0.0	Work in progress
2	Repairing of C.C. road in Village-Sadopur.	M/s Manoj Const. Co	120.49	86.42	30.12.2021	29.06.2022	44.18	42.24	0	50.33%	0.0%	50.33%	80.0%	66.99%	51.1%	66.99%	90.0%	25.02.2022	44.18	04.03.22	40.62	Work in progress
3	Repairing work & interlocking tiles of shamshan ghat in Village-Roopwas.	M/s Rajiv Construction	19.02	15.10	15.12.2021	14.06.2022	11.16	3.94	0	58.31%	0.0%	58.31%	90.00%	74.97%	73.92%	74.97%	95.00%	25.02.2022	11.16	02.03.22	9.69	Work in progress
4	Providing & Fixing interlocking tiles near Airforce station in Village-Dhoom Manikpur.	M/s R.K. Cont.	41.81	34.71	07.01.2022	06.07.2022	0.0	15.79	18.92	47.20%	0.0%	47.20%	50.00%	63.86%	54.53%	63.86%	85.00%	01.04.2022	18.92	14.04.2022	16.9	Work in progress
5	Providing & Fixing interlocking tiles, Construction of C.C. road & drain in Village-Kailashpur.	M/s Chaudhary Associates	134.84	106.79	10.01.2022	09.07.2022	0.0	106.79	0	45.54%	0.0%	45.54%	75.00%	62.20%	62.49%	62.60%	85.00%	13.04.2022	66.74	0.0	0.0	Work in progress
6	Repairing of CC road in Village-Dhoom Manikpur.	M/s Blue Max Associates	19.34	18.94	04.01.2022	03.04.2022	0.0	6.95	11.99	97.77%	0.0%	97.77%	95.00%	100.00%	63.31%	100.00%	95.00%	25.02.2022	11.99	06.04.2022	10.9	Work in progress
7	Construction of C.C. road in Village-Jaun Samana (Balance work), Greater Noida.	M/s MKD Const. Co	36.78	28.28	25.04.2022	24.07.2022	0.0	28.28	0	0.00%	0.0%	0.00%	0.00%	6.66%	0.0%	6.66%		0.00	0.00	0.0	0.0	Work in progress
			390.82	305.29			0.0	219.04	55.34										153.0		78.1	



DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

RURAL DEVELOPMENT WORKS

UPTO 30.04.2022  
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Revised date of Completion	Expenditure upto 3/31/2022	Expenditure 2022-23		Cumulative%Progress upto 31.03.2022				Cumulative%Progress upto 30.04.2022				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								15	16	17	18	15	16	17	18	19	20	21	22			
1	Construction of R.C.C. drain along 24.0 Mtr wide road in Village Tugalpur, Greater Noida	M/s J. D. Associates	143.85	110.13	23.04.2021	22.10.2021	0.0	110.13	0.0	100%	45.62%	100%	75%	100%	45.62%	100%	75%	31.01.22	14.31	04.02.22	12.06	Work in Progress
2	Balance work of C. C. road and drain in Village-Suthyana, Greater Noida	M/s Awantika Construction Co.	140.89	117.26	30.12.2021	29.06.2022	0.0	117.26	0.0	50%	72.00%	50%	90%	67%	93.54%	67%	92%	16.04.22	25.79	27.04.22	24.64	Work in Progress
3	C/o RCC drain from Village-Gurjarpur to S.K. road, Greater Noida	M/s M. D. Project & Construction.	128.88	99.53	15.03.2022	02.09.2022	0.0	99.53	0.0	8%	---	8%	40%	27%	---	27%	40%	25.04.22	52.73	---	0.0	Work in Progress
			413.62	326.92				326.92	#REF!										14.31			



RURAL DEVELOPMENT WORKS

8

UPTO 30.04.2022  
(AMOUNTS IN Rs. LACS)

16

WORK SHEET-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2022-23		Progress Payment (8+10)	Cumulative % progress upto	Relative % progress upto								Last Bill Raised Payment Released			
								in Rs. Lacs.				31.03.22				30.04.2022							
								Targ.	Achi.			Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.
												Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.				
1	2	3	4	5	6	7	8	9	10	11	16	17	18	19	16	17	18	19	20	21	22	23	24
1	Balance development work in village Sakipur, Greater Noida	M/s Jay Shri Vaishno Traders	97.17	91.34	26.11.21	25.09.22	55.29	36.65	55.29	-	45.98	60.57	45.98	74.00	49.68	60.57	49.68	79.69					
2	Repairing work of drain and C.C. road at different location in village Sakipur, Greater Noida	M/s Keshav Enterprises	24.84	20.68	05.01.22	04.07.22	9.92	9.82	9.92	-	47.51	47.51	47.51	50.00	64.09	47.99	64.09	65.00	-	-	-	-	
<b>Total</b>			<b>122.01</b>	<b>112.02</b>																			

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22**

**RURAL WORKS**

UPTO 30.04.2022  
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2021	Expenditure 2021-22 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.2022				Last Bill Raised		Payment Released		24
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Buildcon Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	-	101.78	21.22	21.22	100.00%	22.00%	100.00%	42.00%	100.00%	22.00%	100.00%	42.00%	18.03.21	21.22	-	-	नियोजन विभाग से प्राप्त मानसिक पर जहा पर मुख्यतः निर्धारित किए गये थे वहां पर 42 प्रतिशत कार्य किया गया। शेष भूमि पर कृषकों द्वारा अपने प्रतिफल को लेकर आगामी विचार होने के कारण कार्य पूर्णतः बन्द है।
2	C/o RCC drain connecting village Ghori Bachhera to 60.0 mtr. wide road sector XU-II, Greater Noida	M/s R.K.Const.	45.19	33.24	13.08.21	12.05.2022	-	-	-	-	84.61%	-	73.26%	95.00%	95.60%	-	95.60%	95.00%	-	-	-	-	work in Progress
3	Balance Development Work in Village Junpat, Greater Noida.	M/s. Jay Shri Vaishno Traders	119.75	119.39	08.12.21	07.09.2022	-	119.39	-	-	40.69%	-	30.29%	35.00%	52.74%	50.44	52.74%	51.00%	-	50.23	-	-	work in Progress
4	Development work of 6 % abadi plots of village Hazratpur, Greater Noida.	M/s. Virat Construction	627.03	513.03	21.12.21	20.12.2022	-	-	513.03	-	27.67%	-	27.67%	8.00%	35.89%	-	35.89%	8.00%	-	-	-	-	work in Progress
5	Development work of 4/6/10 % abadi plots of village Thapkhara, Greater Noida.	M/s. Awantika Construction	264.29	244.49	31.12.21	30.12.2022	-	-	-	-	24.29%	-	24.29%	-	32.84%	-	32.84%	-	-	-	-	-	work in Progress
6	C/o R.C.C.Drain for disposal of village storm water near barat ghar in village Ghori Bachera to main drain, Greater Noida.	M/s. R.K. Construction Co.	88.29	68.48	08.04.22	07.04.23	-	68.48	-	68.48	-	-	-	-	6.02%	-	6.02%	5.00%	-	-	-	-	work in Progress
7	Development work of village Hazratpur (Balance work) Greater Noida.	M/s. Gloway Infratech Private Limited	88.81	66.43	20.04.22	19.08.22	-	66.43	-	66.43	-	-	-	-	9.01%	-	9.01%	30.00	-	-	-	-	work in Progress
		<b>Total</b>	<b>1360.89</b>	<b>1146.84</b>			<b>0.00</b>	<b>355.08</b>	<b>534.25</b>	<b>156.13</b>										<b>71.45</b>	<b>0.00</b>	<b>0.00</b>	

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**RURAL DEVELOPMENT WORKS YEAR-2022-23**

**UPTO 30.04.2022**

(AMOUNTS IN Rs. LACS)

**WORK CIRCLE-7**

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completi	EXPENDITURE UPTO 31.03.2022	Expenditure 2022-2023		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.2022				Bill Raised		Payment Released		Remark
								Targ.	Achl.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Development work 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co.	259.60	200.23	12.12.18	11.12.19	121.78	78.45	0.00	121.78	100.00%	60.82%	100.00%	75.00%	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	Work due to delay by contractor
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	129.05	43.39	0.00	129.05	100.00%	74.84%	100.00%	80.00%	100.00%	74.84%	100.00%	80.00%	22.10.21	28.90	10.11.21	28.90	work in Progress
3	Development of Smart Village-Maicha (Phase-1), Greater Noida	M/s Goodhill Builders	995.20	1025.05	26.07.2021	25.07.22	380.62	644.43	60.16	440.78	67.94%	34.45%	67.94%	42.00%	75.00%	43.00%	75.00%	45.00%	27.04.22	60.16	29.04.22	60.16	work in Progress
4	Development work of 10% abadi plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Part-II, Greater Noida.	M/s Navdurga Buildcon Pvt. Ltd.	213.62	179.25	12.08.2021	11.08.22	31.15	148.10	0.00	31.15	54.79%	17.38%	54.79%	25.00%	71.00%	17.38%	71.00%	37.00%	0.00	0.00	0.00	0.00	work in Progress
5	Development work of 10% abadi Plots in Village-Maycha (Balance work-II), Greater Noida	M/s S. R. Associates	220.41	196.19	17.11.2021	16.07.22	0.00	196.19	0.00	0.00	42.00%	0.00%	42.00%	0.00%	68.00%	0.00%	68.00%	0.00%	0.00	0.00	0.00	0.00	Work due to delay by Encroachment by Villagers
6	Balance internal Development work of 6% Abadi Plots in Village-Rithori (Part-B), Greater Noida	M/s S. R. Associates	143.24	144.31	03.12.2021	02.06.22	0.00	144.31	0.00	0.00	47.80%	0.00%	47.80%	12.00%	83.00%	0.00%	83.00%	25.00%	0.00	0.00	0.00	0.00	work in Progress
<b>Total</b>			<b>2042.83</b>	<b>1917.47</b>			<b>662.60</b>	<b>1254.87</b>	<b>60.16</b>	<b>722.76</b>										<b>115.9</b>		<b>115.9</b>	

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2022	Expenditure 2022-23		Progressive Payment (B+10)	Cumulative % progress upto 31-03-2022				Cumulative % progress upto 30-04-2022				Last Bill Raised		Payment Released		Remark
			(Rs. Lacs)	(Rs. Lacs)				Targ.	Achl.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
			9	10				16	17		18	19	16	17	18	19	20	21	22	23			
<b>VILLAGE DEVELOPMENT WORKS</b>																							
1	Construction of balance development work in Village Ghazola, Greater Noida.	M/s Maa Arabe Enterprises.	85.21	65.48	22-06-2020	21-12-2020 31.05.2022	64.22	1.26	0.00	64.22	100.00%	98.07%	100.00%	99.00%	100.00%	98.07%	100.00%	99.80%	30-03-2022	20.58	20-04-2022	16.07	Work in Progress
2	Miscellaneous Necessary Civil works in Village-Atal Muradpur, Powari, Imaliyaka, Luksar, Gharbara, Budha Gharbara, Murshidpur & Tilwada, Greater Noida. 130885	M/s Chaudhary Builders	39.60	33.66	17.11.2020	16.11.2021 31.05.2022	33.64	0.02	0.00	33.64	100.00%	99.94%	100.00%	100.00%	100.00%	99.94%	100.00%	100.00%	26-10-2021	12.36	03-11-2021	11.92	Work in Progress
3	Miscellaneous Necessary Civil works in Village-Astoli, Azampur Garhi, Devta, Kherli Hafizpur, Mandi Shyam Nagar, Ishepur, Ghaghola, Naghuanathpur, Chirdi & Patla Khara, Greater Noida. 130121	M/s Jay Shri Vaishno Traders	42.76	40.62	24.11.2020	23.11.2021 31.05.2022	38.54	2.08	10.34	48.88	100.00%	94.88%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	06-04-2022	10.34	22-04-2022	9.02	Work in Progress
4	Miscellaneous Necessary Civil works in Village-Chachula, Jamedpur, Roshanpur, Taldia, Bhaldia, Kanarsi, Kanasa, Salempur & Buland Khara, Greater Noida. 130122	M/s Jay Shri Vaishno Traders	43.10	40.95	19.11.2020	18.11.2021 31.05.2022	39.41	1.54	11.38	50.79	100.00%	96.24%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	07-04-2022	11.38	25-04-2022	10.00	Work in Progress
5	Miscellaneous Necessary Civil works in Village-Salempur Gurjar, Aminabad Niyam, Daligarh, Kulipura, Romi, Rampur Mazra, Pachaytan, Giriharpur, & Janipura Greater Noida. 130123	M/s Jay Shri Vaishno Traders	40.56	38.34	19.11.2020	18.11.2021 31.05.2022	36.58	1.56	0.00	36.58	100.00%	94.91%	100.00%	100.00%	100.00%	94.91%	100.00%	100.00%	29-10-2021	16.70	11-11-2021	15.93	Work in Progress
6	Miscellaneous Necessary Civil works in Village-Bionda, Achchhar, Dadha, Kyanpur, Balla Ki Madhaya, Natio ki Madhaya, Kasna, Khanpur, Sisa & Ladipura, Greater Noida. 130120	M/s Jay Shri Vaishno Traders	40.24	39.03	21.02.2021	20.02.2022 31.05.2022	38.27	0.76	0.00	38.27	100.00%	98.05%	100.00%	100.00%	100.00%	98.05%	100.00%	100.00%	26-10-2021	9.07	12-11-2021	8.75	Work in Progress
7	Construction of Boundary Wall of Shamshan Ghat and Kabristan in Village Salempur Gurjar, Greater Noida. 130959	M/s Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16.09.2021 31.05.2022	11.29	43.18	0.00	11.29	100.00%	20.73%	100.00%	60.00%	100.00%	20.73%	100.00%	60.00%	25-08-2021	11.29	02-09-2021	10.28	Work in Progress
8	C/O Drain at Old Main Road in Village Kasna, Greater Noida. 130584	M/s Engineers Associates.	57.74	51.53	01.04.2021	30.09.2021 31.05.2022	32.50	19.03	0.00	32.50	100.00%	63.07%	100.00%	80.00%	100.00%	63.07%	100.00%	85.00%	16-03-2022	7.53	23-03-2022	6.92	Work in Progress
9	Maintenance work in 6% abadi Plots in Village Kasna, Greater Noida 131027	M/s Engineers Associates.	55.08	40.89	06-07-2021	05-07-2022	12.33	28.55	0.00	12.33	74.00%	30.15%	74.00%	45.00%	82.00%	30.15%	82.00%	45.00%	16-02-2022	8.73	22-02-2022	8.03	Work in Progress
10	P/F Interlocking Tiles (Pradhan Ajit mukhiya home to Tejpal Home) in Village Khanpur, Greater Noida.	M/s Shivam Construction Co.	39.70	30.41	10-08-2021	09-11-2021 31.05.2022	0.00	30.41	0.00	0.00	100.00%	0.00%	100.00%	50.00%	100.00%	0.00%	100.00%	60.00%	-	-	-	-	Work in Progress
11	Miscellaneous Necessary Civil works in Village-Amarpur, Daudpur, Dadupur-DankarPipalka, Hatewa, Nawada, Bisayach, Nanwa ka Rajpur, Bagpur, Greater Noida.	M/s Chaudhary Builders	45.53	33.64	09-09-2021	08-09-2022	0.00	33.64	16.56	16.56	56.00%	0.00%	56.00%	48.00%	64.00%	49.23%	64.00%	55.00%	13-04-2022	16.56	-	-	Work in Progress
12	P/L Interlocking Tiles CC Road Repair and Drain work (Balance Work) in Village Amarpur, Greater Noida. 132078	M/s A. K. Karan Construction.	159.59	128.21	22-11-2021	21-08-2022	39.09	89.12	0.00	39.09	48.00%	30.49%	48.00%	70.00%	50.00%	30.49%	59.00%	72.00%	17-02-2022	39.09	22-02-2022	35.85	Work in Progress
13	P/L Interlocking Tiles and Drain (Balance Work) in Village Astoli, Greater Noida. 132337	M/s Shri Sai Construction	129.89	106.68	03-12-2021	02-12-2022	0.00	106.68	0.00	0.00	33.00%	0.00%	33.00%	40.50%	41.00%	0.00%	41.00%	40.00%	-	-	-	-	Work in Progress
14	P/L Interlocking Tiles and Drain in Village Pipalka Suratpur, Greater Noida. 132077	M/s A. K. Karan Construction.	182.08	150.03	06-12-2021	05-06-2022	67.08	82.95	0.00	67.08	64.00%	44.71%	64.00%	60.00%	80.00%	44.71%	80.00%	65.00%	17-02-2022	67.08	22-02-2022	61.59	Work in Progress
15	P/L Interlocking Tiles, cc Road repair and RCC Drain in Village Amarpur, Greater Noida.	M/s J. D. Associates.	138.73	120.70	10-12-2021	09-09-2022	0.00	120.70	0.00	0.00	41.00%	0.00%	41.00%	40.00%	52.00%	0.00%	52.00%	45.00%	-	-	-	-	Work in Progress
16	Repairing of Interlocking Tiles, Drain and CC Road in 6% Abadi, Village Achhar and Village Balla ki Madhaya, Greater Noida. 132205	M/s Amit Chaudhary	26.22	20.45	15-12-2021	14-06-2022	8.09	12.36	0.00	8.09	59.00%	39.56%	59.00%	70.00%	75.00%	39.56%	75.00%	70.00%	09-03-2022	8.09	16-03-2022	7.43	Work in Progress
17	P/L Interlocking Tiles and Drain (Balance Work) in Village Nawada, Greater Noida. 132338	M/s Shri Sai Construction	134.04	102.05	15-12-2021	14-09-2022	28.02	74.03	0.00	28.02	39.00%	27.46%	39.00%	35.00%	50.00%	27.46%	50.00%	40.00%	30-03-2022	28.02	-	-	Work in Progress
18	P/L Interlocking Tiles and Drain at Hatewa to Kanarsi Link Road, Greater Noida. 132137	M/s J.S.R. Construction Co.	115.15	85.59	20-12-2021	19-09-2022	54.12	31.47	0.00	54.12	37.00%	63.23%	37.00%	65.00%	48.00%	63.23%	48.00%	68.00%	-	-	-	-	Work in Progress
19	Development of village Gharabara as smart village -Phase-1 in the notified region of GNIDA. 132342	M/s Good III Builders.	577.66	612.31	04-01-2022	08-01-2023	42.10	570.21	0.00	42.10	24.00%	6.88%	24.00%	12.00%	32.00%	6.88%	32.00%	15.00%	30-03-2022	42.10	-	-	Work in Progress
20	Development of village Ladpura as smart village -Phase-1 in the notified region of GNIDA.	M/s Good III Builders.	667.57	706.29	06-01-2022	05-01-2023	0.00	706.29	0.00	0.00	23.00%	0.00%	23.00%	2.00%	32.00%	0.00%	32.00%	2.00%	-	-	-	-	Work in Progress
21	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and P/L Interlocking Tiles and RCC Drain (Balance Work) in Village- Junaidpur, Greater Noida.	M/s Chaudhary Builders	92.34	87.73	06-01-2022	05-10-2022	0.00	87.73	0.00	0.00	31.00%	0.00%	31.00%	10.00%	42.00%	0.00%	42.00%	25.00%	-	-	-	-	Work in Progress

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2022	Expenditure 2022-23		Progressive Payment (8+10)	Cumulative % progress upto 31-03-2022				Cumulative % progress upto 30-04-2022				Last Bill Raised		Payment Released		Remark
								Targ.	Achl.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
22	P/L Interlocking Tiles and Drain (Balance Work) in Village Kanarsa, Greater Noida.	M/s Chaudhary Builders	100.51	83.43	07-01-2022	06-07-2022	0.00	83.43	0.00	0.00	46.00%	0.00%	46.00%	70.00%	63.00%	0.00%	63.00%	75.00%	14-03-2022	48.11	-	-	Work in Progress
23	P/L Interlocking Tiles and Drain Work in Village Roshapur, Greater Noida.	M/s Baba Anadeshwar Enterprises.	81.72	80.90	07-01-2022	06-07-2022	0.00	80.90	0.00	0.00	46.00%	0.00%	46.00%	80.00%	63.00%	0.00%	63.00%	80.00%	16-03-2022	58.30	-	-	Work in Progress
24	P/L Interlocking Tiles and Drain (Balance Work) in Village Bisayach, Greater Noida.	M/s I.S.R. Construction Co.	199.00	161.84	08-01-2022	07-01-2023	0.00	161.84	0.00	0.00	23.00%	0.00%	23.00%	15.00%	31.00%	0.00%	31.00%	20.00%	-	-	-	-	Work in Progress
25	P/L Interlocking Tiles, CC road repair and Drain (Balance Work) in Village Rampur Mahe, Greater Noida.	M/s Manoj Contractor.	114.97	87.94	08-01-2022	07-10-2022	0.00	87.94	0.00	0.00	30.00%	0.00%	30.00%	50.00%	41.00%	0.00%	41.00%	55.00%	29-03-2022	25.00	-	-	Work in Progress
26	Construction of Boundary Wall, Shed, Chabutra of Shamsan Ghat and Approach Road in Village- Koni, Greater Noida.	M/s Aman Enterprises	59.93	49.45	08-01-2022	07-07-2022	0.00	49.45	0.00	0.00	46.00%	0.00%	46.00%	60.00%	62.00%	0.00%	62.00%	62.00%	-	-	-	-	Work in Progress
27	C/o Waiting room, Parking shed, boundary wall and other miscellaneous civil works in community health center, village- Dadha, Greater Noida	M/s Arvind Construction and engineering services.	99.68	83.52	08-01-2022	07-01-2023	0.00	83.52	7.83	7.83	23.00%	0.00%	23.00%	15.00%	31.00%	9.38%	31.00%	22.00%	18-04-2022	7.83	-	-	Work in Progress
28	P/L Interlocking Tiles and Drain (Balance Work) in Village Janpura, Greater Noida.	M/s Niranjan Contractor.	22.38	16.98	21-03-2022	20-06-2022	0.00	16.98	0.00	0.00	11.00%	0.00%	11.00%	25.00%	44.00%	0.00%	44.00%	50.00%	-	-	-	-	Work in Progress
29	C/o RCC Drain both side one meter Kharanja and P/L Interlocking tiles in Abadi area along road from Imaliyaka to Dankaur Link Road Via Amarapur, Greater Noida.	M/s R.R. Construction Co.	165.82	164.16	28-03-2022	27-09-2022	0.00	164.16	0.00	0.00	2.00%	0.00%	2.00%	0.00%	18.00%	0.00%	18.00%	0.00%	-	-	-	-	Work in Progress
30	Development of village Ghangola as smart village -Phase-1 in the notified region of GNIDA.	M/s V. K. Construction.	655.46	665.29	28-03-2022	27-03-2023	0.00	665.29	0.00	0.00	1.00%	0.00%	1.00%	0.00%	9.00%	0.00%	9.00%	0.00%	-	-	-	-	Work in Progress
31	Patch Repair and Resurfacing work of Road From Azampur Garhi to Astoli, Greater Noida.	M/s Chaudhary Builders	28.85	28.85	01-04-2022	30-06-2022	0.00	28.85	0.00	0.00	0.00%	0.00%	0.00%	0.00%	32.00%	0.00%	32.00%	0.00%	-	-	-	-	Work in Progress
32	P/L Interlocking Tiles and C/o Drain in Village Dadha, Greater Noida.	M/s Deepak Builders	100.84	82.82	04-04-2022	03-01-2023	0.00	82.82	0.00	0.00	0.00%	0.00%	0.00%	0.00%	9.00%	0.00%	9.00%	0.00%	-	-	-	-	Work in Progress
33	Patch Repair and Resurfacing of road both side one meter wide Kharanja and C/o R.C.C. drain for abadi area from Village-Imaliyaka to Bilaspur-Dankaur link road via dalelgarh, greater noida.	M/s R.R. Construction Co.	252.27	249.12	05-04-2022	04-10-2022	0.00	249.12	0.00	0.00	0.00%	0.00%	0.00%	0.00%	14.00%	0.00%	14.00%	0.00%	-	-	-	-	Work in Progress
			<b>Total (B)</b>	<b>4656.63</b>	<b>4343.56</b>	-	-	<b>3798.28</b>	<b>46.11</b>	<b>591.39</b>	-	-	-	-	-	-	-	-	-	<b>448.16</b>	-	<b>201.79</b>	-
			<b>Grand Total (A+B)</b>	<b>8187.66</b>	<b>7388.18</b>	-	-	<b>5767.10</b>	<b>144.85</b>	<b>1765.93</b>	-	-	-	-	-	-	-	-	-	<b>846.07</b>	-	<b>514.22</b>	-

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23  
RURAL DEVELOPMENT/MAINTENANCE WORK**

WORK CIRCLE-JAL

MIS - PRJ-01(R) 30-04-2022  
AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2022	Expenditure 2022-23		Cumulative % progress upto 31-03-2022				Cumulative % progress upto 30-04-2022				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
							10	11	12	13	14	15	16	17	18	19	20	21	22		
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida.	M/s Aman Enterprises	84.75	05-09-2020	04-09-2021	84.09	0.66	-	100.00%	99.22%	100.00%	100.00%	100.00%	99.22%	100.00%	100.00%	26-10-2021	12.30			
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96	21-09-2020	20-09-2021	62.21	61.75	-	100.00%	40.00%	100.00%	49.00%	100.00%	51.37%	100.00%	51.37%	28-03-2022	12.45			
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hazratpur, Imaliyaka, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	02-09-2020	01-09-2023	313.50	302.39	-	52.56%	34.56%	52.56%	34.56%	55.30%	34.56%	55.30%	34.56%	16-03-2022	69.99			
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60 + 47.70 149.30	10-11-2020	09-11-2021	118.69	30.61	-	100.00%	116.82%	100.00%	116.82%	100.00%	116.82%	100.00%	116.82%	22-03-2022	19.72			
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	11-12-2020	10-12-2023	219.22	192.52	-	43.42%	45.50%	43.42%	49.00%	46.16%	45.50%	46.16%	49.00%	16-03-2022	53.37			
6	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-4)	M/s Supreme Industrial Corporation	778.97	06-01-2022	05-01-2025	-	324.56	-	7.67%	2.00%	7.67%	2.00%	10.41%	3.00%	10.41%	3.00%					
7	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-5)	M/s Supreme Industrial Corporation	815.13	07-01-2022	06-01-2025	-	339.63	-	7.58%	1.00%	7.58%	1.00%	10.32%	2.00%	10.32%	2.00%					

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

(DURING 2021-22)											30.04.2022			
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20				
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharpura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20				
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20				
4	Strengthening & widening of 60m wide Peripherial road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20				
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-				
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-				
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21				
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-				
8	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-				
9	Providing and Laying Interlocking tiles & Drain in Diferent Location in Village Chipyana Bujurg Greater Noida	53.81	M/s Shree Jee Builders & Contractor						24.07.21					
10	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Ghar, in Village Yusufpur Chak Shaberi, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadhi, Greater Noida	310.38	M/s Virat Const.						18.10.21					
11	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA	16.31	M/s Navneet Construction						19.03.22	16.03.22				
12	Maintenance of C.C. road and repairing and painting of barat ghar in village habatpur Greater noida	11.61	M/s S. M. Construction						19.03.22	19.04.22				









**DETAILS OF WORKS (COMPLETED) YEAR 2022-23**

DATE:- 30.04.2022

96

(DURING 2022-23)

**WORK CIRCLE-5**

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)			Date of completion		Date of	Final Bill		Remark
				Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.	by S.M.	Amt	Date	
				Planned	Actual									
1	Strengthening of 60m wide road (Main carriage way and service road) from s.k.road (T-Point) to Delta-I rotary (Labour chowk) & Riyan rotary to Golf rotary in Greater Noida.	386.86	M/s SKV Infratech											
2	Resurfacing of Internal road 24m wide road in Sector Ecotech-I, Greater Noida	112.26	M/s S.R.Construction											
3	Strengthening of 60.0mtr wide road (Main carriage way and Service road) from Golf rotary to Stadium rotary & Creck Sealing on Stadium rotary to Stadium Cut in Greater. Noida	126.13	M/s S.R.Construction											
4	Strengthening of 60m wide road (Main carriageway & service road) from Aicher T-Point to 130m wide road and ITBP rotary & Gail rotary Greater Noida.	290.89	M/s J S S Infratech											



**DETAILS OF WORKS (COMPLETED) YEAR 2021-22**

WORK CIRCLE - 8

Dated: 30.04.2022

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)		Tentative Amount with variation (Civil)	Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid		Asper Bond	Asper actual		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Internal Development work of abdi plots (Balance work) in Village-Gharbara, Greater Noida.	53.65	M/s Chaudhary Builders.	6	8	53.03	16.97	70.00	03.02.2021	18.04.2021				
2	Construction of C.C. road and R.C.C drain in Village- Nawada (Main road), Greater Noida. 128607	67.63	M/s V.K . Construction.	6	7	61.62	10.73	72.35	11-06-2021	08-07-2021				
3	Development of 6% abadi plots in Village-Luksar, Greater Noida. 126791	599.28	M/s J. K. Jain Contractor	12	13	599.08	24.50	623.58	15-06-2021	12-07-2021				
4	Constructuion of Boundary Wall, Shed, chabutra and hall of Shmashan ghat in village-Girdharpur, Greater Noida. 130301	33.36	M/s Navneet Construction	6	8	12.54	21.46	34.00	30-06-2021	07-09-2021				
5	Balance Development (Interlocking Tiles and Drain ) Work of Village-Khanpur, Greater Noida. 130346	84.24	M/s R.R. Construction Co.	6	7	62.49	22.51	85.00	07-08-2021	04-09-2021				
6	Renovation of Primary School including Construction of Rooms, Verandah and Toilets etc. at Village Roni, Quyampur, Kulpura, Niyana, Pachayatan, Girdharpur, Bironda, Ghanghola, Greater Noida. 123211	152.30	M/s Niranjn Singh Nagar	9	23	109.77	42.53	152.20	30-09-2020	08-11.2021				
7	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village-Rampur Mazra, Greater Noida. 128255	57.33	M/s R.R. Construction Co.	6	12	40.31	17.02	57.33	30-04-2021	01-11-2021				
8	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village- Powari, Greater Noida. 132055	26.16	M/s Chaudhary Builders	6	6	19.31	6.85	26.16	09-09-2022	09-09-2022				
				Total		958.15	162.57	1120.62						

**DETAILS OF WORKS (COMPLETED) YEAR 2022-23**

1	P/L Interlocking Tiles and Drain in Village Cheersi, Greater Noida. 131395	73.60	M/s Om Sai Construction.	9	8	60.59	13.41	74.00	07-06-2022					
				Total		60.59	13.41	74.00						



## WORK PROPOSED FOR YEAR 2021-22

### PROJECT WORKS

WORK CIRCLE-I												Project	
S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval	Tender		Date of	Date of	Present	Remarks	
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 21-22	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Development work of 6% Avadi plots in Village Roza yakubpur Greater Noida			374.59									कार्य की निविदा स्वीकृत की प्रक्रिया में है।
2	Development work of 4% & 10% Abadi plots in Village Badalpur, Greater Noida			410.74									कार्य की निविदा खोली जा चुकी है प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
3	Balance Development work of 10% Abadi plots in Village haibatpur (part-I), Greater Noida			91.54									कार्य की निविदा खोली जा चुकी है वित्त से सम्बन्धित प्रपत्रों की जाँच हेतु वित्त विभाग को प्रेषित की गयी है।
			Total	876.87									
<b>W.C. INCHARGE</b>										<b>G.M.(PROJECT)</b>			

RURAL DEVELOPMNET WORKS

WORK CIRCLE-I

S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2021-22	preparation of Esit.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	C/O R.C.C. SEDIMENTATION CHAMBER OF POND IN VILLAGE MILAK LACHHI, ROZA YAKUBPUR, ROZA JALALPUR, ACHEJA, CHAPRAULA, CHIPYANA BUJURG GREATER NOIDA			108.85									कार्य की प्राईस बिड खोली जा चुकी है जस्टीफिकेशन की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
2	P/L INTERLOCKING TILES, AND DRAIN WORK ON SHAMSHAN GHAT ROAD AND SHAMSHAN GHAT AREA IN VILLAGE ROZA JALALPUR GR. NOIDA			51.52									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गटन की प्रक्रिया में है।
3	C/o R.C.C Drain and P/L Interlocking tiles in Village Roza Jalalpur, Ggreater Noida			305.53									कार्य की पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की गयी है।
4	Maintenance of C.C. road, Drain, C/o C.C. Road and Balance work of Barat Ghar in Village Haibatpur Greater Noida			84.50									कार्य की पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की गयी है।
			<b>Total</b>	<b>550.40</b>									

W.C. INCHARGE

G.M.(PROJECT)



WORK PROPOSED FOR YEAR 2022-23

32

MIS-Project-04

WORK CIRCLE-2

Date 04.05.2022

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of 60m wide peripheral road in Sector-10, Greater Noida. Project/Work Circle 2/21/161	External work	08.04.2021	211.65	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
2	Construction of RCC drain & culvert main road in Village-Bhanota.	Internal Dev.	01.02.2022	45.01	-	-	-	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित की जानी है
3	Raising of CC road in Village-Dhoom Manikpur (Dhoom Khera)	Internal Dev.	24.06.2021	12.60	-	-	-	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित की जानी है
4	Development work of Smart Village-Sadullapur	Internal Dev.	19.08.2021	352.35	-	-	-	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित की जानी है
5	Cleaning of Pond in Village-Kailashpur.	Internal Dev.	29.07.02021	12.92	-	-	-	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित की जानी है
6	Maintenance work of Sector-12	Internal Dev.	01.09.2020	177.80	-	-	-	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित की जानी है
7	Annual maintenance work of Roopwas Bypass road.	Internal Dev.	06.10.2021	60.73	-	-	-	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित की जानी है
8	Construction of RCC drain & culvert main road in Village-Kheri	Internal Dev.	01.02.2022	44.29	-	-	-	-	-	-	-	-	तकनीकी विभाग की आख्या के क्रम में PWD Schedule के अनुसार पुनः आगणन गठित किया जाना है।
9	Annual maintenance work of Saini 6% & 4% abadi plots in Village-Saini (For Three years)	Internal Dev.	01.02.2022	43.93	-	-	-	-	-	-	-	-	तकनीकी विभाग की आख्या के क्रम में PWD Schedule के अनुसार पुनः आगणन गठित किया जाना है।
10	Repair of Brick drain & Construction of Balance Brick drain (Main road) in Village-Sunpura, Greater Noida.	Internal Dev.	04.02.2022	4.22	-	-	-	-	-	-	-	-	तकनीकी विभाग की आख्या के क्रम में PWD Schedule के अनुसार पुनः आगणन गठित किया जाना है।

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
11	Cleaning & Barbed wire fencing of Pond in Village-Sunpura & Vaidpura, Greater Noida.	Internal Dev.	30.03.2022	36.47	-	-	-	-	-	-	-	-	तकनीकी विभाग की आख्या के कम में PWD Schedule के अनुसार पुनः आगणन गठित किया जाना है।
				1001.97									

## WORK PROPOSED FOR YEAR 2022-23

WORK CIRCLE-III

30.04.2022

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation . estimate	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
1	Raising of drain along 60m, 45m, & 30m wide road in sector Techzone-4, Greater Noida	196.29		196.29	कार्य अवार्ड दिनांक 14.03.2022 को किया जा चुका है।
4	Internal Development work of 6% plots in village Choti Milak, Greater Noida	512.36		512.36	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 03.02.2022 को खोली गयी है। तकनीकी विभाग द्वारा आपत्ति लगाई गई है।
5	Balance development work of 6% plots in village Tusyana Greater Noida (Encroachment/Disputed)	375.64		375.64	कार्य की प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त की जानी है।
6	Remaining development work of 6% abadi plots in village Itehra Greater Noida	512.22		512.22	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 18.04.2022 को खोली गई है। पुनः ई-निविदा आमंत्रित की जानी है।
7	Resurfacing of internal roads of Pocket-C & D in Sector-2, Greater Noida	112.53		112.53	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 07.04.2022 को खोली गई है। प्राईस बिड की स्वीकृति की प्रक्रिया में है।
8	Resurfacing of internal roads of Pocket- D in Sector-3, Greater Noida	271.35		271.35	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 31.03.2022 को खोली गयी है। परीक्षण हेतु विस्त विभाग को प्रेषित की गयी है। प्राईस बिड की स्वीकृति की प्रक्रिया में है।
9	Resurfacing of Internal roads Pocket- E & F Sector-2, Greater Noida	235.43		235.43	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 07.04.2022 को खोली जानी है। प्राईस बिड की स्वीकृति की प्रक्रिया में है।
10	C/o Entry Gates in A & B block of Sector-2, Greater Noida	28.24		28.24	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 20.04.2022 को खोली गई है। पुनः ई-निविदा आमंत्रित की जानी है।
		<b>2244.06</b>		<b>2244.06</b>	

**WORK PROPOSED FOR YEAR 2022-23**  
**RURAL DEVELOPMENT WORKS**

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation of Estt.	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
	<b><u>WORK CIRCLE-III</u></b>				
1	Providing and laying Interlocking tile and C/o Brick drain at Behind D.M. Office in village Surajpur, Greater Noida.	31.42		31.42	कार्य अगार्ड दिनांक 22.03.2022 को किया जा चुका है।
2	Raising of C.C. road and drain work in village Kulesra, Greater Noida	41.97		41.97	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 20.04.2022 को खोली गई है।
3	Construction of Animal Hospital and Shed for New Gaushala in village Jalpura, Greater Noida	117.54		117.54	कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
4	Repairing of Approach road and Renovation of Shamshan Ghat of village Khairpur Gurjar Greater Noida	55.23		55.23	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 05.05.2022 को खोली जानी है।
5	DPR for the Development of Smart Village Jalpura in the Notified Region on Gnida (Phase-I)	582.24		582.24	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 18.04.2022 को खोली गई है। पुनर्-निविदा आमंत्रित की जानी है।
6	C/o Temporary shed & P/L Interlocking tiles at Shamshan Ghat in village Bisrakh Jalalpur, Greater Noida	14.48		14.48	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 20.04.2022 को खोली गई है। पुनर्-निविदा आमंत्रित की जानी है।
7	Repairing of crematorium place of village Patwari, Greater Noida.	11.18		11.18	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 20.04.2022 को खोली जानी है।
8	Raising of C.C. road and drain work in village Choti Milak, Greater Noida	14.29		14.29	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 05.05.2022 को खोली जानी है।
9	Raising of C.C. road and drain work in village Haldoni, Greater Noida	37.24		37.24	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 05.05.2022 को खोली जानी है।
10	Emergency work for removing of rain water from DSC road and Ecotech-3 (U.K.-1) Greater Noida (C/o RCC drain from Kachchi Sadak T-Point to Lakhnawali in BZP area)	1266.40		1266.40	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 02.05.2022 को खोली जानी है।
11	Emergency work for removing of rain water on DSC road at Haldoni More in Greater Noida (C/o Precast R.C.C. drain from Haldoni Morh to Hindon River)	505.83		805.83	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 02.05.2022 को खोली जानी है।
		<b>2677.82</b>		<b>2977.82</b>	

Proposed Project Work

MIS-Project-04

WORK CIRCLE-IV

S.No	Name of Work	Budget Provision for 2021-22	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of 132M wide road and Internal road in Sector-KP-2.Greater Noida (127030)		19.10.2020	449.18	29.07.2021	29.07.2021		29.09.2021					कार्य अवाई किया गया है. प्रपत्र सत्यापन उपरान्त कार्य प्रारम्भ की तिथि दी जानी है।
2	Resurfacing of 18m & 24m wide road in Sector-Chi-Phi. Greater Noida.		21.01.2021	332.91									प्राईस बिड खोले जाने हेतु प्रेषित है।
3	P/L Interlocking tiles at both side patri below Yamuna Expressway Bridge at Noida-Greater Noida Expressway. Greater Noida (125514)		20.08.2021	26.16									नियोजन विभाग का अभिमत प्राप्त करने हेतु दिनांक 18.02.2021 को प्रेषित है।
4	Providing and Fixing Rumble Road Stud with Rumble strip at Various Rotary & Crossing in Greater Noida (126481)		28.09.2020	361.95									सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
5	Providing and fixing of 80mm interlocking tiles in Village-Bhagmalpuram. Greater Noida		08.01.2021	62.99									सुपरइम्पोजीवन प्लान प्राप्त करने हेतु दिनांक 04.06.2021 को नियोजन विभाग को प्रेषित है।
6	Construction of CC Road and Drain in Village Lakhnawali, Greater noida (125867).		28.09.2020	146.61									प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
7	Balance work of CC road and raising work drain in village Tugalpur Haldona. Greater Noida.(128839)		11.01.2021	220.14		08.12.2021		14.01.2022					प्राईस बिड खोले जाने हेतु प्रेषित है।
8	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Malakpur. Greater Noida. (129167)		15.02.2021	82.26									कार्य की पुनः निविदा आमंत्रित करने हेतु प्रेषित है।



**WORK PROPOSED FOR YEAR 2021-22  
PROJECT WORKS**

**30.04.2022**

**WORK CIRCLE-VI**

S.No.	NAME OF WORK	Budget Provision for 19-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Miscellaneous civil work on 60.00 mtr.wide road from between sector-Omicron-III, sector-MU & MU-II, sector-Recreational green-V. Greater Noida	49.69	06.12.2021	46.38	08.07.2021	03.08.2021	-	5.10.21	20.10.2021 29.10.2021	-	-	-	निविदा स्वीकृति की प्रक्रिया मे है।
2	Maintenance work of 60.00 mtr. wide peripheral road along sector MU, Greater Noida	164.48	20.11.2021	101.57	11.12.2021	15.12.2021	-	24.12.2021	05.01.2022	-	-	-	निविदा स्वीकृति की प्रक्रिया मे है।
3	Resurfacing of 60m wide Peripheral Road in Sector MU-I & Sector-MU Greater Noida.	387.81	22.01.2021	387.57	-	-	-	-	-	-	-	-	ई-निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।
4	Maintenace work of Composite work 60mtr. Around Sector MU-I Gr Noida.	147.48	27.02.2021	158.62	09.03.2021	02.09.2021	-	10.11.2021	24.11.2021	-	-	-	अनुबन्ध की प्रक्रिया मे है।
5	Maintenace work of Sector MU-I Gr Noida.	113.71	27.06.2021	113.71	23.07.2021	11.08.2021	-	10.11.2021	24.11.2021 01.12.2021 08.12.2021	-	-	-	अवार्ड की प्रक्रिया मे है।
6	Maintenance work of 60mtr. Road (Migsun Rotary to 105 mtr. ) and 60mtr. Wide road Sector Rectional Green-V & 60mtr. Road Sector MU-II Gr. Noida.	220.86	24.09.2020	210.74	06.08.2021	24.08.2021	-	10.11.2021	26.11.2021 03.12.2021 10.12.2021	-	-	-	प्राईस बिड खोले जाने हेतु आगणन समिति के समक्ष प्रेषित है।
7	Resurfacing of 60 mtr. Wide road from MU-1 Rotary to Reccerational Rotary & Reccretional Rotary to Sector MU-II 40 sqm Flats Greater Noida.	595.79	08.06.2021	534.44	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
8	C/o Boundary wall of Affordable houses along Village in Side Sector Mu-II Greater Noida	32.00	01.03.2021	28.5	24.07.2021	02.08.2020	-	20.09.2021	04.10.2021 11.10.2021 20.10.2021 18.04.2022	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 20.10.2021 को खोली गईं जिनके प्रपत्रों की जांच हेतु वित्तीय विभाग को प्रेषित है। जिसमें एकल निविदा प्राप्त होने के कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल का प्रेषित है। जिसकी प्री-क्वालीफिकेशन बिड दिनांक 18.04.2022 को खोली गईं। जिसमें एकल निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।

9	Maintenance work 80mtr road along sector Omicron-1A, XU-I, XU-II Greater Noida.	349.27	12.03.2021	169.38	19.08.2021	02.09.2021	-	10.11.2021	24.11.2021 01.12.2021 08.12.2021	-	-	-	अवार्ड की प्रक्रिया में है।
10	Resurfacing Internal road in Sector Omicron-I HIG Appartment Gr. Noida. (F.T.S.- 129340)	87.00	23.03.2021	-	-	-	-	-	-	-	-	-	आगणन तैयार कर सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
11	Drain repairing work of 80mtr. Wide road along Sector Omicron-I Gr. Noida	31.92	23.03.2021	25.43	20.5.2021	28.05.2021	-	07.07.2021	26.07.2021	-	-	-	अवार्ड की प्रक्रिया में है।
12	Maintenance work in Sector Omicron-II Gr. Noida.	214.47	03.03.2021	116.80	30.06.2021	13.07.2021	-	10.11.2021	24.11.2021 01.12.2021	-	-	-	अवार्ड की प्रक्रिया में है।
13	Maintenace work of Sector Omicron-III Gr Noida.	176.95	09.02.2021	157.23	12.06.2021	09.07.2021	-	10.11.2021	24.11.2021 01.12.2021 08.12.2021	-	-	-	अवार्ड की प्रक्रिया में है।
14	Resurfacing of Internal road in Sector Omicron-III Gr. Noida.	513.45	08.03.2021	453.32	14.12.2021	16.12.2021	-	23.12.2021 07.01.2022	05.01.2022 12.01.2022	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 25.04.2022 को खोली गई है। जिनके प्रपत्रों की जांच हेतु पत्रावली वित्त विभाग को प्रेषित है।
15	Maintenace & Repair work of Sector XU-I Gr Noida.	116.92	27.01.2021	116.92	12.08.2021	02.09.2021	-	01.12.2021	13.12.2021	-	-	-	निविदा स्वीकृति की प्रक्रिया में प्रेषित है।
16	Repair Maintenance work of 14Nos on 120sqm of Built up houses in Sector XU-II Gr. Noida.	48.77	15.03.2021	34.19	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति के उपरान्त प्रशासनिक व वित्तीय स्वीकृति के लिए प्रेषित है।
17	Resurfacing of 60mtr. Wide Peripherail road (Sector XU-II Rotary to Sector MU) in Sector MU-1 Greater Noida.	187.44	20.01.2021	107.88	22.10.2021	27.10.2021	-	22.03.2022	04.04.2022	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 04.04.2022 को खोली गई है। जिनके प्रपत्रों की जांच हेतु पत्रावली वित्त विभाग को प्रेषित है।
18	Maintenace work of Sector XU-II Gr Noida.	231.06	15.05.2021	170.26	07.06.2021	13.06.2021	-	10.11.2021	24.11.2021 01.12.2021 08.12.2021	-	-	-	एकल निविदा क्वालीफाई होने के कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।
19	Repair & Maintenace work of 15 Nos on 120 sqm Built up houses in Sector XU-III (Group B-2 & B-3) Gr. Noida.	46.71	05.02.2021	43.63	-	-	-	-	-	-	-	-	आगणन तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
20	Maintenance work in Sector XU-III Gr. Noida.	217.74	11.01.2021	193.17	06.08.2021	12.08.2021	-	10.11.2021 23.12.2021	24.11.2021 01.12.2021 08.12.2021 05.01.2022	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।



21	C/o Service road & Drain of 60.0 mtr. wide road (L.H.S) along Sector-XU-III , in Gr. Noida.	374.43	19.05.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित कर दी गई है।
22	Maintenance work of 60.00 mtr. wide peripheral road along sector XU-III, Greater Noida.	164.59	20.11.2021	113.85	09.12.2021	13.12.2021	-	24.12.2021	05.01.2022	-	-	-	दिनांक 05.01.2022 को निविदा की प्री-क्वालीफिकेशन बिड खोली जानी प्रस्तावित है। तत्पश्चात् महाप्रबन्धक परियोजना के शुद्धि पत्र संख्या-पत्रांक: महाप्रबन्धक (अभियन्त्रण)/2022/339 दिनांक 04.01.2022 के माध्यम से निविदा की प्री-क्वालीफिकेशन बिड दिनांक 07.01.2022 को खोली गई, जिनके प्रपत्रों की जांच हेतु पत्रावली वित्त विभाग को प्रेषित है। जिसमें दो निविदा क्वालीफाई होने के कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।
23	C/o 60.0 mtr. & 45.0 mtr. wide peripheral road in village Pali & Thapkhara (Part-A), Greater Noida.	2086.29	29.12.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित कर दी गई है।
24	Maintenance work of 60mtr. Wide road Sector Zeta-II & 24mtr. & 9mtr wide road Sector Theta 2 & 24mtr Road Eta-2 Gr. Noida.	188.27	28.08.2020	178.87	23.08.21	02.09.2021	-	09.12.2021	22.12.2021 29.12.2021 05.01.2022	-	-	-	दिनांक 05.01.2022 को निविदा की प्री-क्वालीफिकेशन बिड खोली जानी प्रस्तावित है। तत्पश्चात् महाप्रबन्धक परियोजना के शुद्धि पत्र संख्या-पत्रांक: महाप्रबन्धक (अभियन्त्रण)/2022/339 दिनांक 04.01.2022 के माध्यम से निविदा की प्री-क्वालीफिकेशन बिड दिनांक 07.01.2022 को खोली गई, जिसमें एकल निविदा प्रपत्त हुई। एकल निविदा प्राप्त होने के कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।

25	Resurfacing of service road from 130.0 mtr. Rotary to Makora rotary & 24.0 mtr. road in sector ETA-II, Greater Noida.	208.73	25.02.2021	189.64	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित की जा रही है।
26	C/o C.C drain for disposal as per over flow from pond to nalla in Village Ghori Bachera Gr. Noida.	309.2	14.05.2021	302.63	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
<b>TOTAL</b>		<b>7265.03</b>	-	<b>3954.73</b>	-	-	-	-	-	-	-	-	

W.C. INCHARGE

G.M.(PROJECT)

WORK PROPOSED FOR YEAR 2021-22													
RURAL DEVELOPMENT WORKS													
WORK CIRCALE-VI													30.04.2022
S.NO.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval ACEO	Approval CEO	Tender Receipt	Tender Approval	Date of start	Date of completion	Present status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>WORK CIRCLE-VI</b>													
1	C/o R.C.C Drain in Village Thapkhara Greater Noida	70.52	23.04.2021	65.63	28/12/21	30/12/21	-	-	-	-	-	-	पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।
2	C/o C.C.Road & Drain work in village Thapkhara, Gr. Noida.	198.04	14.06.2021	-	-	-	-	-	-	-	-	-	गलियों के सत्वापन हेतु मूलेख विभाग को प्रेषित है।
3	C/o RCC drain & C.C. Road work in Village Junpat (Balance work ) Gr. Noida.	162.74	19.05.2021	143.34	16.11.2021	20.11.2021	-	01.12.2021	13.12.21 20.12.21	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
4	Development work for 6% Abadi Plots of village-Junpat (Balance Work), Greater Noida.	254.36	17.05.2021	223.99	23.12.2021	27.12.2021	-	-	-	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 18.04.2022 को खोली गई। जिसमें शुभ्य निविदा प्राप्त होने के कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।
5	C/o Approach road Shed, Chubatra, Room & Veranda & Repering work of Boundary wall for Shamshan ghat in village Junpat Gr Noida.	85.97	20.09.21	72.04	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित की जा रही है।

6	Repairing work of C.C. road and drain in village Makoda Gr. Noida.	49.54	2/2/2021	49.54	16.11.2021	20.11.2021	-	01.12.2021	13.12.21 20.12.21	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 20.12.2021 को खोली जानी प्रस्तावित है। जिसमे दा निविदा प्राप्त होने के कारण प्रन-निविदा आमन्त्रित की गई है। जिसका प्री-क्वालीफिकेशन बिड दिनांक 05.01.2022 को खोली जानी प्रस्तावित है। तत्पश्चात् महाप्रबन्धक परियोजना के शुद्धि पत्र संख्या-पत्राक:महाप्रबन्धक (अभियन्त्रण) /2022/339 दिनांक 04.01.2022 के माध्यम से निविदा की प्री-क्वालीफिकेशन बिड दिनांक 07.01.2022 को खोली गई। प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है।
7	C/o C.C.Road & Drain work in village Makoda, Gr. Noida	197.07	15.06.2021	95.43	-	-	-	-	-	-	-	-	आगमन तैयार कर सैद्धांतिक स्वीकृति हेतु प्रेषित है।
8	Repairing work of Boundary wall & Shed, Chabutra of Shamsan Ghat in village Pali Gr. Noida.	58.75	25/02/2021	51.03	05.07.2021	13.07.2021	-	23.11.2021	06.12.21 13.12.21 20.12.21	-	-	-	प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है।
9	Development work in village Pali, Greater Noida (Balance work)	497.39	19.08.2021	146.42	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति के कम में नियोजन विभाग को प्रेषित है।
10	Development work of play ground in Village Pali Gr Noida.	40.84	07.10.2021	41.55	17.11.21	-	01.12.2021	13.12.21 20-12-21	-	-	-	-	प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है।
11	C/o Repairing work of Barat Ghar & Interlocking Tiles work of village Pali Gr. Noida.	41.34	28.09.2021	2/8/1900	28.11.2021	29.11.2021	10/12/2021	22-12-21	-	-	-	-	प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है।
12	C/o C.c road & Drain along irrigation Rajwaha, C/o C.c road & Drain along irrigation Rajwaha, Sewer Work and Repairing of C.C Road in Village- Ghori Bachera, Greater Noida.(Balance Work)	318.53	09.01.2021	169.84	30.11.2021	23.02.2022	-	-	-	-	-	-	निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है।
13	Development work for 4/6/10 Abadi Plots of Pocket E&F of Village Ghori Bachera Greater Noida.	139.62	31/12/2020	124.8	03.06.2021	-	-	23.07.2021	04.8.2021 11.8.2021 18.8.2021	-	-	-	प्राइस बिड खोले जाने हेतु आगमन समिति के समक्ष प्रेषित है।
14	C/o C.C.Road & Drain work of 6% Abadi Plots in village Jaitpur Vaishpur Gr. Noida.	665.30	16/03/2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पुनः पत्रावली प्रेषित की जा रही है।







WORK PROPOSED FOR YEAR 2022-23  
PROJECT WORKS

MIS - PRJ-01

30-04-2022

WORK CIRCLE-JAL

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2021-22	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		NIL											



**WORK PROPOSED FOR YEAR 2022-23  
RURAL DEVELOPMENT WORKS**

MIS - PRJ-01

30-04-2022

WORK CIRCLE-JAL

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2021-22	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Astoli, Devta, Ajampur Garhi, Rampur Mazra, Dalelgarh, Pachayatan, Rauni, Chirsi, Kulipura & Girdharpur) in Greater Noida. (Package-2)	1824.30		926.24									कार्य की सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
2	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Chachula, Dadupur, Hatewa, Khanpur, Salempur Gurjar, Roshanpur, Ladpura and Kasna) in Greater Noida. (Package-6)	1824.30	16.02.2021	873.05									कार्य अवार्ड की प्रक्रिया में है।

**WORK PROPOSED FOR YEAR 2022-23**  
**Project Work**

MIS-PRJ-04

Work Cricle-Sewerage

Dated 30.04.2022

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 2021-22	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
	Design Construction Supply & Erection & Commissioning of 80 MLD STP at Utility Sector-I in Greater Noida.			15108.09									Under Re- Tender
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.			484.89									Under Re- Tender
4	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Contrector Black Listed & Re-Tender Progress
6	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida			2167.10									Under Estimate Santion
7	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP. Greater Noida.			240.82									Under Estimate Santion
9	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Under Estimate Santion
11	Laying of Alternate Rising Main Line From MPS to 137 MLD STP at Kasna in Greater Noida.			564.60									Under Estimate Santion
12	Maintenance of Sewer Line in Sector I.T. City and Village Gharbhara Murshidpur (For 36 Month) Greater Noida.			64.44									Evaluation of Tender
13	Design Construction Erection & Commissioning of 12 MLD STP at Sector I.T. City in Greater Noida.			3660.56									N.I.T. Prepration
14	Desing, Construction, Supply Erection & Commissioning of 10 MLD MPS at 137 MLD STP Lasna Including Operation & Mainternance For 36 Month in Greater Noida.			392.69									Tendering
15	Construction of Additional CCT & Renovation of Mechanical Equipment in Primary Unit at 137 MLD STP Kasna in Greater Noida.			571.40									Under Estimate Santion
16	Online Continuouys Effluent Monitoring System (O.C.E.M.S.) in 4 Nos S.T.P. at Greater Noida.			175.63									Evaluation of Tender

17	Providing & Laying Balance Main Sewer Line Connecting Ecotech-6, Greater Noida.			174.75														Evaluation of Tender
18	Maintenance Work of Internal Sewerage System for 36 Month in Zone-1 Sector & Village (Part-1) Greater Noida			455.24														Evaluation of Tender
19	Maintenance Work of Internal Sewerage System for 36 Month in Zone-1 Sector & Village (Part-2) Greater Noida			961.47														Tender Work in Progress
20	Maintenance Work of Internal Sewerage System for 36 Month in Zone-1 Part-3 Sector & Village Greater Noida			743.76														Under Estimate Santion
21	Operation and maintenance Work of IPS Sector KP-3 (For 36 Month) in Greater Noida.			93.40														Under Approval
22	Operation and maintenance Work of IPS Sector Chi-4 (For 36 Month) in Greater Noida.			94.89														Under Approval
23	Operation and maintenance Work of IPS Gautam Budh University (For 36 Month) in Greater Noida.			91.97														Under Approval
			0.00	30643.09														

W.C. INCHARGE

G.M.(PROJECT)













56

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**DEVELOPMENT WORKS**

**UPTO 30.04.2022**

(AMOUNTS IN Rs. LACS)

WC E&M-3

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.01.20	Expenditure 2020-21 in Rs. Lacs.		Cumulative % progress upto 31.03.2022				Cumulative % progress upto 30.04.2022				Bill Raised		Payment Released		Remark
								Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
										Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
								8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Electrification of 6% abadi plots in village Ghangola, Greater Noida	M/s Classic Electricals	206.53	156.41	07.12.21	06.12.22	-	0%	0%	54%	0%	25%	10%	54%	0%	40%	30%	-	-	-	-	कार्य प्रगति पर है।
2	Electrification of 6% abadi plots in village Luksar, Greater Noida	M/s Classic Electricals	152.2	110.7	14.12.21	13.12.22	-	0%	0%	60%	59%	50%	25%	60%	59%	70%	65%	14.03.22	65.84	25.03.22	60.55	कार्य प्रगति पर है।
3	Providing LED street light in village Tilwada, Samaspur, Isepur and Mandi Shyamnagar, Greater Noida	M/s Anjali Electricals	68.55	46.89	07.01.22	06.01.23	-	0%	0%	50%	0%	25%	5%	50%	0%	60%	50%	-	-	-	-	कार्य प्रगति पर है।
4	Electrification of 6% abadi plots in Various village Khanpur, Mursadpur, Raipur Banger, Maycha, Dadha, Greater Noida.	M/s Ekta Electricals	879.48	773.85	07.01.22	06.01.23	-	0%	0%	50%	0%	25%	10%	50%	38%	50%	40%	28.03.22	296.69	08.04.22	270.19	कार्य प्रगति पर है।

**DETAILS OF WORKS (COMPLETED) YEAR 2020-21**

दिनांक 30.04.2022

(57)

(DURING 2020-21)

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken		Payment (Rs. In lacs)			Date of completion	Date of Inspection	Final Bill Amt	Date	Remark	
				Planned	Actual	Paid	To be Paid	Total Cost.						Asper bo.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Supply & fixing of LED street light fitting on 24mtr. wide road in Sector-10, Greater Noida	M/s S.S. Engineers	12.52	3	3	9.12	3.39	12.52	08.02.21	0	-	-	-	
2	Providing Street light in Sector-01 (Balance work), Greater Noida.	M/s Tirupati Construction Co.	5.78	3	3	0.00	0.00	0	19.03.21	0	-	-	-	
3	Providing Street light on 60mtr. wide road from Sorkha Bistrakh Bridge to RISE Police Chowki in Tech Zone-IV, Greater Noida.	M/s Tirupati Construction Co.	6.53	3	3				01.02.21	0	-	-	-	
4	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	4.24	3	3	0.00	0.00	0	03.02.21	0	-	-	-	
5	Providing Street light on service road of 130mtr. wide road from cherry county police chowki to Kisan chowk Greater Noida.	M/s Tirupati Construction Co.	18.92	4	4	0.00	0.00	0	19.03.21	0	-	-	-	
6	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	36.17	3	3	36.70	9.46		03.11.20	02.02.21	-	-	-	
7	Shifting of 11KV Over head line on 60mtr. Wide peripheral road sector Ecotech-12 Greater Noida.	M/s Shiv Ganga Projects	12.76	3	3	0.00	0.00	0	03.03.21	03.03.21	-	-	-	
8	Providing Galvanised Octagonal Street light pole on 130mtr. service road 60mtr. wide road in Sector Ecotech-12, Greater Noida.	M/s Quality Electric Co.,	70.20	6	6	0.00	0.00	0	04.04.2021	0	-	-	-	
9	Providing Street light on 45mtr. Wide road in Sector-16C (Balance Work), Greater Noida.	M/s Manoj Electricals	10.33	3	3	0.00	0.00	0	27.04.2021	0	-	-	-	
10	Providing & Fixing of 8.5Mtr. Steel Tubular pole with LED flood light in front of cherry county society Tech Zone-IV Greater Noida.	M/s Gagan Enterprises	3.40	3	3	0.00	0.00	0	20.04.2021	0	-	-	-	
11	Providing 20mtr. LED High mast at Sector -01 Rotary near ACE Society on NH-24 link Road Gr. Noida.	M/s eFlex infratech Pvt. Ltd.	3.53	3	3	0.00	0.00	0	16.6.2021	0	-	-	-	
12	Supply & Fixing of 30Mtr. LED High Mast at Roza Yaqubpur Rotary Sector-16 & Shifting of 30Mtr. high Mast on Gaur City Rotary (Chaar Murti) in Greater Noida	M/s Tirupati Const. Co.	10.56	5	5	7.91	2.65	10.56	02.07.2021	0	-	-	-	
13	Providing Street light fitting in Sector -2 (Pocket-A,E and F) (Balance work), Greater Noida. (package-IV)	M/s Tirupati Const. Co.	9.79	3	3	7.29	2.50	9.79	07.07.2021	0	-	-	-	
14	Providing LED Street light in Village Tilapata (Balance work) Greater Noida.	M/s S.S. Engineers	11.53	3	3	11.53	0.00	0.00	0.00	0.00	-	-	-	
15	Supply & fixing of 20mtr. LED High Mast at New Gaushala in village Jalpura, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	7.35	3	3	7.35	0.00	0.00	0.00	0.00	-	-	-	
16	Providing street light on service road of 130mtr wide road and tech zone-7 Greater Noida.	M/s Tirupati Const. Co.	54.29	6	6	54.29	39.02	15.27	0.00	0.00	-	-	-	
17	Providing Street light on 60mtr. wide road from RISE Police chowki to T-Point of Apex Golf Avenue-II in Tech zone -IV, Greater Noida.	M/s Tirupati Const. Co.	34.67	6	6	34.67	26.00	8.67	0.00	0.00	-	-	-	
18	Providing Street light on 45mtr. wide road sector-16 (Industrial) Greater Noida	M/s Aarav Enterprises	30.88	4	4	30.88	22.93	7.95	0	0	-	-	-	
			<b>343.45</b>			<b>199.74</b>	<b>105.95</b>	<b>64.76</b>						





**Proposed work**

UPTO 30.04.2022

WORK CIRCLE-E/M-I												S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	preparation	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	complet	status													
1	2	3	4	5	6	7	8	9	10	11	12	13	14												
		for 2022-23	of Estt.		committee																				
1	Providing streetlight on main road, service road and internal road of various sectors (with 7 years of Operation & Maintenance) Greater Noida west, Greater Noida (FTS – 128181)	1403.34	14.07.2021	1403.34	0	0	0	0	0	0	0	0	प्री-क्वालीफिकेशन बिड दिनांक 07.04.2022 को खोली गयी है। प्रपत्रों की जांच हेतु वित्त विभाग में है।												
2	Providing Street light in Various Village (Vaidpura, Achheja, Saini, Chipyana Bujurg, Devla, Roza Jalalpur, chipiyana khurd) & LED high mast Gaushala Jalpura and Internal Electrification of Barat Ghar in Village Haldoni Greater Noida. (FTS – 130708)	455.39		455.39	0	0	0	0	0	0	0	प्रशासनिक एवं वित्तीय स्वीकृति की प्रक्रिया में है। तकनीकी जांच हेतु तकनीकी विभाग में है।													
3	Supply & Fixing of 16mtr. LED Hight mast in Various Parks/Green Belt of Sector-2, Sector -3 and Sector-Tech Zone-IV Greater noida.	235.22	09.02.2021	235.22	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति की प्रक्रिया में है।													
4	Providing Multi point electric Connection for 1 BHK & 3BHK Appartment plot No. – L&M Sector – 12 Greater Noida.	449.73	12.10.2020	449.73	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति की प्रक्रिया में है।													
5	Internal Electrical work for office building Greater Noida. (West)	29.16	03.12.2021	29.16		13.12.21	0	0	0	0	0	प्री-क्वालीफिकेशन बिड दिनांक 20.04.2022 को खोली गयी है। प्रपत्रों की जांच हेतु वित्त विभाग में है।													



23	AMC for Electrical, Fire System, A.C., Lift and other Office Building work at Sector KP-IV	250.00	0	250.00	0	0	0	0	0	0	0	0
24	S/I/T/C of Other Electric works in S.S.P. Office & Collectrate, Surajpur, Greater Noida	25.00	0	25.00	0	0	0	0	0	0	0	0
25	Electrical & mechanical work in Heliport KP-II/KP-III	25.00	0	25.00	0	0	0	0	0	0	0	0
26	AMC/Maintenance of contract of Fire alarm & PA system in Indoor Stadium at Sport Complex	20.00	0	20.00	0	0	0	0	0	0	0	0
27	Maintenance contract of UPS system at Sport Complex.	5.00	0	5.00	0	0	0	0	0	0	0	0
28	CAMC work for CCTV system in Indoor Stadium at Sport Complex.	15.00	0	15.00	0	0	0	0	0	0	0	0
29	CAMC of HVAC work for Indoor Stadium at Shaheed Vijay Singh Pathik Sport Complex.	40.00	0	40.00	0	0	0	0	0	0	0	0
30	S/I/T/C Heat Pump & UV System for main Swimming Pool at Sport Complex	50.00	0	50.00	0	0	0	0	0	0	0	0
31	Miscellaneous work at Saheed Vijay Singh Pathik Sport Complex, Greater Noida.	50.00	0	50.00	0	0	0	0	0	0	0	0
32	Electrification of Abadi plots in village Kayampur	20.00	0	20.00	0	0	0	0	0	0	0	0
33	Electrification of Abadi plots in village Birondi (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0
34	Electrification of Abadi plots in village Dabra	10.00	0	10.00	0	0	0	0	0	0	0	0
35	Electrification of Abadi plots in village Raipur Bangar	10.00	0	10.00	0	0	0	0	0	0	0	0
36	Electrification of Abadi plots in village Maycha	10.00	0	10.00	0	0	0	0	0	0	0	0
37	Electrification of Abadi plots in village Khanpur	10.00	0	10.00	0	0	0	0	0	0	0	0
38	Electrification of 6% abadi plots village Tugalpur (Phase-II), Greater Noida.	25.00	0	25.00	0	0	0	0	0	0	0	0
	<b>Total</b>	<b>4536.00</b>		<b>4536.00</b>								





