

DETAILS OF CIVIL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAGE NO.
1.	PROJECT WORK (UNDER PROGRESS)	01-09
2.	RURAL WORK(UNDER PROGRESS)	10-18
3.	COMPLETE WORK	19-27
4.	PROPOSED WORK	28-49

DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAZE NO.
1.	PROJECT WORK (UNDER PROGRESS)	50-52
2.	RURAL WORK(UNDER PROGRESS)	53-55
3.	COMPLETE WORK	56-58
4.	PROPOSED WORK	59-64

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-03 (P)

30.06.2021

WORK CIRCLE-I			(AMOUNTS IN Rs. LACS)																					
Sl.No	Name of Work	Name of Contractor	Estimate Cost in Lacs	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21 in Rs. Lacs.	Expenditure 2021-22 in Rs. Lacs.	Progressive Payment (8+10)	Cumulative % progress upto 31.05.2021				Cumulative % progress upto 30.06.2021				Last Bill Raised		Payment Released		Tentative date of Completion	Remark	
										Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Date	Amt.	Date	Amt.			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	C/o R.C.C. Drain and Road from 130m wide road to Village Haibatpur in Sector-IV Gr.Noida	M/s Om Sai Associates	73.68	55.19	01.10.19	31.03.20	15.76	39.43	-	15.76	100.00%	28.50%	100.00%	75.00%	100.00%	28.50%	100.00%	75.00%	30.01.20	15.76	03.02.20	15.76	-	ATS द्वारा वेकनेट का कार्य चल रहा है जिस कारण से प्रस्तावित ड्रेन का स्थल प्रभावित है। कार्य अभी बन्द है।
2	Balance Development work in Sector-4 Greater Noida	M/S Aditya Const. Co.	140.83	111.25	22.06.20	21.06.21	49.71	61.54	-	49.71	93.15%	69.15%	93.15%	71.80%	100.00%	69.15%	100.00%	71.80%	26.04.21	27.22	13.05.21	25.73	-	Work In Progress
3	resurfacing of service road and widening of main carriage way c/o Footpath and rcc drain along service road covering of main drain of 60m wide road (ek moorti rotary to railway crossing) between sector ecotech-12, 16b,16 and 16 (industrial) Greater Noida	M/s Dev yash project & infrastructure pvt ltd	987.33	808.82	15.01.21	14.01.22	90.07	716.75	-	92.07	36.19%	20.16%	36.19%	31.10%	45.47%	20.16%	45.47%	40.40%	09.04.21	70.48	02.06.21	64.14	-	Work In Progress
4	C/o Service road of 60m wide road & C/o R.C.C. Drain in sector -16b greater noida	M/s Moni Const.Co.	300.13	236.23	08.02.21	07.02.22	-	236.23	-	-	30.41%	0.00	30.41%	17.80%	39.45%	0.00	39.45%	31.10%	-	-	-	-	-	Work In Progress
5	Resurfacing of Service road (Both Side), C/o Footpath, P/L Interlocking tiles and C/o Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	M/s Shubham Builders	507.36	401.90	10.02.21	09.11.21	94.16	307.74	-	94.16	39.63%	36.66%	39.63%	52.00%	52.22%	50.91%	52.22%	60.20%	08.06.21	70.86	28.06.21	65.16	-	Work In Progress
6	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	M/s Dev yash project & infrastructure pvt ltd	470.00	418.31	12.02.21	11.02.22	-	418.31	-	-	28.77%	0.00	28.77%	5.00%	43.28%	0.00	43.28%	10.00%	-	-	-	-	-	Work In Progress
7	Balance Development work of 6% & 10% Abadi plots in Village Haibatpur, Greater Noida	M/s Moni Const.Co.	397.15	383.92	25.03.21	24.02.23	-	-	-	-	9.31%	0.00	9.31%	0.00%	13.42%	0.00	13.42%	0.00%	-	-	-	-	-	-
8	DEVELOPMENT WORK OF 6% ABADI PLOTS IN VILLAGE ROZA YAKUBPUR (BALANCE WORK) GREATER NOIDA	M/s J. K. Jain Contractor	483.15	404.88	07.06.21	06.06.22	-	-	-	-	-	-	-	-	6.57%	0.00	6.57%	0.00%	-	-	-	-	-	-
9	WIDENING & STRENGTHENING OF MAIN CARRAGE WAY, RESURFACING OF SERVICE ROAD (RHS), C/O SERVICE ROAD (LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD, BETWEEN SECTOR-4 AND SECTOR-16C GREATER NOIDA	M/s Goodhill Builders	503.71	413.04	10.06.21	09.06.22	-	-	-	-	-	-	-	-	5.75%	0.00	5.75%	0.00%	-	-	-	-	-	-
10	Widening & Resurfacing of Roads (60m, 45m and 24m) and C/o R.C.C. Drain, Footpath, Cycle Track in Sector-16 (Residential) Greater Noida	M/s Goodhill Builders	736.99	603.00	10.06.21	09.06.22	-	-	-	-	-	-	-	-	5.75%	0.00	5.75%	0.00%	-	-	-	-	-	-
		TOTAL RS	4600.33	3836.54				1780.00		251.70									184.32		170.79			

2

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS**

WORK CIRCLE-2

UPTO- 30.06.2021

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2021 (Rs in lac)	Expenditure 2021-22		Progressive Paymet (8+10)	Cumulative%Progress upto 31.05.2021				Cumulative%Progress upto 30.06.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								12	13		14	15	16	17	18	19	20	21	22	23	24		
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida.	M/s Nav Durga Buildcon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	-	89.74	66.18	66.18	100.00%	42.44%	100.00%	42.44%	100.00%	42.44%	100.00%	42.44%	29.10.2020	32.06	12.11.20	29.03	वृषभने द्वारा 24 नम भूखण्डों के की भूमि पर औद्योगिक निर्माण किया हुआ है, जिसके पंचसीकरण की योजना की जानी प्रस्तावित है।
2	Balance Development work of 6/10% Abadi plots in Village-Saini, Greater Noida.	M/s Virat Construction	600.85	594.90	11.02.2020	10.08.2021	-	143.21	433.04	433.04	86.59%	72.79%	86.59%	90.00%	92.14%	83.09%	92.14%	92.00%	04.06.2021	61.25	30.06.21	59.06	Work in Progress
3	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3), Greater Noida.	M/s V.K. Construction	258.59	216.57	07.10.2020	06.10.2021	-	111.88	111.37	111.37	65.03%	59.54%	65.03%	73.36%	73.36%	59.54%	73.36%	66.00%	30.03.2021	17.56	13.06.21	16.85	Work in Progress
4	Development work of 10% abadi plots in Village-Sadapur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	-	247.05	0.00	0.00	85.83%	0.00%	85.83%	18.00%	98.33%	0.00%	98.33%	18.00%	-	-	-	-	कार्य को सीधे प्रारम्भ कराते हुए पूर्ण कराये जाने हेतु पत्रांक- प्रोजेक्ट/वर्क सर्किल-2 /21/15 दिनांक 07.01.21, पत्रांक-प्रोजेक्ट/वर्क सर्किल-2/21/41 दिनांक 01.02.21, पत्रांक- प्रोजेक्ट /वर्क सर्किल-2 /21/98 दिनांक 24.02.21 एवं show cause notice पत्रांक-प्रोजेक्ट /वर्क सर्किल-2/21 /345 दिनांक 03.07.21 के माध्यम से निर्दिष्ट किया गया है।
			1359.58	1214.44			0.00	591.88	610.59	610.59										110.87		104.94	

PROJECT WORKS

WORK CIRCLE-IV

UPTO 30.06.2021
(AMOUNTS IN Rs. LACS)

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs in Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 31.03.2021	Expenditure 2021-22		Progressive Paymet	Cumulative%Progress upto 31.05.2021				Cumulative%Progress upto 30.06.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
								(8+10)			Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
1	Construction of Boundary wall in Sector-Phi-IV (balance work), Greater Noida	M/s R K Construction.	26.89	20.03	20.05.2020	19.09.2020	0.0	20.03	0.0	0.0	100%	0.0	100%	0.0	100%	0.0	100%	0.0	—	0.0	—	0.0	Hinderance at site
2	Repairing and construction of RCC slab from G.L. bajaj to Hawalia Nala and other drain Sector-K P -III.	M/s Shiv Associates.	88.44	65.44	02.12.2020	01.06.2021	0.0	65.44	9.90	9.90	99%	15.14%	99%	35%	100%	15.14%	100%	35%	06.04.21	9.90	—	—	Work in Progress
3	Strengthening of 80m wide road along with service road at sector Chi-Phi, Greater Noida	M/s Yash Technobuild Pvt Ltd.	668.55	508.03	16.03.2021	15.09.2021	0.0	508.03	139.84	139.84	42%	27.52%	42%	35%	58%	27.52%	58%	35%	19.04.21	139.84	18.05.21	121.6	Work in Progress
4	Strengthening of 105m wide road from Heritage rotary to sector Lemda-I (Both side main carriage way, Bus way & Cycle track and service road), Greater Noida	M/s R.V.M. Infratech Pvt Ltd.	486.19	375.87	03.03.2021	02.09.2021	0.0	375.87	0.0	0.0	48%	0.0	48%	15%	66%	16.85%	66%	25%	18.06.21	60.68	—	—	Work in Progress
5	Rising of drain wall as protection wall at S.K. road from L.G rotary to P-3 rotary, Greater Noida	M/s Shree Ji Builders and Contractors.	126.78	103.73	08.03.2021	07.06.2021	0.0	103.73	0.0	0.0	92%	0.0	92%	34%	100%	0.0	100%	40%	—	—	—	—	Work in Progress
6	Repairing of drain and drain covering in Sector-Chi-V, Greater Noida.	M/s Abhay Enterprises.	72.97	49.46	28.05.2021	27.11.2021	0.0	49.46	0.0	0.0	2%	0.0	2%	0.0	18%	0.0	18%	5%	—	—	—	—	Work in Progress
7	Repairing of drain and construction of RCC slab in Sector BZP, Greater Noida.	M/s Sushil Kumar	76.22	61.65	28.05.2021	27.11.2021	0.0	61.65	0.0	0.0	2%	0.0	2%	0.0	18%	0.0	18%	0.0	—	—	—	—	Work in Progress
8	Construction of rising of drain wall of 80M, 60M and 45M wide road in sector Chi-Phi, Greater Noida	M/s Abhay Enterprises.	206.85	150.42	08.06.2021	07.12.2021	0.0	150.42	0.0	0.0	0.0	0.0	0.0	0.0	15%	0.0	15%	10%	—	—	—	—	Work in Progress
			783.88	593.50																			

4

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

MIS - PRJ-05 (P)
UPTO 31.03.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimate Cost.in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2019-20		Progressive Payment (8+10)	Cumulative % progress upto 28.02.21				Cumulative % progress upto 31.03.2021				Last Bill Raised		Payment Released		24
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
								8	9		16	17	18	19	16	17	18	19	20	21	22	23	
4	Construction of boundary wall and fencing work around A-Block officers staff Quarter in sector Gamma-I	M/s M D Project	94.68	84.54	25.06.20	24.12.20	-	-	-	-	100%	12%	100%	49%	100%	12%	100%	55%	12.11.20	9.17	20.11.20	8.21	
			94.68	84.54			-	-	-	-													

5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

30.06.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

Sl.No	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-21 in Rs. Lacs.	2020-21 Targ.	Progressive Payment (8+10)	Cumulative % progress upto 31.05.21				Cumulative % progress upto 30.06.21				Last Bill Raised		Payment Released		Remark
											Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
											12	13	14	15	16	17	18	19	20	21	22	23	
1	C/o 580Nos 2 BHK (MIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge I) Greater Noida	M/s NKG Infrastructure Ltd.	10794.97	11404.89	24.06.15	23.06.18	11059.57	4495.84	1379.12	12438.69	100.00%	89.18%	100%	95.6%	100.00%	89.18%	100%	95.6%	23.03.21	713.86	26.03.21	468.41	Work in Progress
				15555.41		31.12.20																	
2	C/o 360Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge II) Greater Noida	M/s NKG Infrastructure Ltd.	6797.94	7046.06	24.06.15	23.06.18	6529.93	9316.88	1085.24	7615.17	100.00%	88.00%	100%	95.70%	100.00%	88.00%	100.00%	96.75%	12.11.20	371.18	24.11.20	354.6	Work in Progress
				9316.88		31.12.20																	
3	C/o 360Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge III) Greater Noida	M/s NKG Infrastructure Ltd.	7193.46	7527.95	24.06.15	23.06.18	6178.32	7527.95	7888.05	8249.05	100.00%	84.50%	100%	97.00%	100.00%	84.50%	100.00%	97.60%	-	361.11	-	-	Work in Progress
				10186.81		31.12.20																	
		Total	24786.37	61038.00			23767.82	21340.67	10352.41	28302.91										1446.15		823.01	

6

7

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UP TO 30.06.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 31.05.2021				Cumulative % progress upto 30.06.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	C/o Service road & Drain of 45m wide Internal road in Sector-Ecotech-VII, Greater Noida.	M/s Om Sai Associates	124.17	94.88	12.07.19	11.01.2020	29.34	94.88	41.69	71.03	100.00%	74.87%	100.00%	75.00%	100.00%	74.87%	100.00%	75.00%	23.03.21	15.16	24.03.21	15.16	Work due to delay by contractor
2	C/o Service road (LHS) of 60m wide Peripheral road in Sector Ecotech-10, Greater Noida	M/s Paras Construction	429.32	343.46	23.09.20	22.09.2021	0.00	343.46	247.24	247.24	67.00%	71.99%	67.00%	80.00%	75.00%	71.99%	75.00%	85.00%	09.03.21	78.46	19.03.21	78.46	work in Progress
3	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infratech Pvt. Ltd.	909.28	700.15	28.09.20	27.09.2021	0.00	700.15	168.57	168.57	67.00%	24.08%	67.00%	52.00%	69.00%	24.08%	69.00%	54.00%	01.01.21	108.96	05.01.21	108.96	work in Progress
4	C/o RCC Peripheral drain along 60m wide road of Sector-Techzone-II (Balance work), Greater Noida	M/s Baba Construction	126.76	105.97	05.03.21	04.09.2021	0.00	105.97	43.41	43.41	50.00%	0.00%	50.00%	40.00%	66.00%	34.25%	66.00%	50.00%	15.06.21	12.66	19.06.21	12.66	work in Progress
5	Internal Development of Sector-Ecotech-10, Greater Noida	M/s Lisha Engineers Pvt. Ltd.	1808.87	1480.02	12.04.21	11.04.2022	0.00	1480.02	0.00	0.00	12.50%	0.00%	12.50%	5.00%	21.00%	0.00%	21.00%	8.00%	0.00	0.00	0.00	0.00	work in Progress
6	Resurfacing of S.K. road from Kot Scape to GBU link road, Greater Noida	M/s Akshi Construction	128.93	109.33	08.06.21	07.09.2021	0.00	109.33	81.64	81.64	0.00%	0.00%	0.00%	0.00%	24.00%	74.67%	24.00%	80.00%	22.06.21	81.64	26.06.21	81.64	work in Progress
7	Resurfacing of 60mtr wide Peripheral road along Sector-Ecotech-11, Greater Noida	M/s J.S.S. Infratech	148.46	118.45	09.06.21	08.09.2021	0.00	118.45	0.00	0.00	0.00%	0.00%	0.00%	0.00%	23.00%	0.00%	23.00%	25.00%	0.00	0.00	0.00	0.00	work in Progress
			3675.79	2952.26				2952.26	582.55	611.89										296.88		296.88	

WORK CIRCLE-JAL

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-03(P)

30-06-2021

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021		Expenditure 2021-22	Progressive Payment (8+10)	Cumulative % progress upto 31-05-2021				Cumulative % progress upto 30-06-2021				Last Bill Raised		Payment Released		Tentative Date of Completion	Remark
							Targ.	Achi.			Financial		Physical		Financial		Physical		Date	Amount	Date	Amount		
											12	13	14	15	16	17	18	19						
1	C/o 2500KL capacity & 25mtr staging OHT in Sector Sigma-2, Gr. Noida	M/s Arora R.C.C. Works	342.60	341.74	05-12-2019	04-06-2021	219.10	95.64	-	219.10	99.27%	64.11%	99.27%	80.00%	100.00%	64.11%	100.00%	82.00%	03-03-2021	78.25	26-03-2021	65.76	Work in Progress	
2	Construction of 1500 KL capacity & 25mtr. Staging OHT in Sector Ecotech-2 Gr. Noida	M/s Arora R.C.C. Works	226.17	239.49	07-12-2020	06-06-2022	20.90	190.00	-	20.90	32.05%	9.24%	32.05%	12.00%	37.55%	9.24%	37.55%	15.00%	24-05-2021	31.35	11-06-2021	28.55	Work in Progress	

6

DETAILS OF WORKS (UNDER PROGRESS) FOR YEARS 2021-22

PROJECT WORKS

WORK CIRCLE - SEWERAGE

DATE UPTO 02.07.2021

Sr. No.	Name of work	Name of contractor	Estimated cost (Rs in Lacs)	Tender cost (Rs in Lacs)	Date of Start	Date of completion	Expenditure upto 31.03.2020 (Rs In Lac)	Expenditure 2020-21 in Rs Lac		Cumulative % progress upto 31.05.2021				Cumulative % progress upto 30.06.2021				Last Bill Raised		Payment Released		Remark	
								Target	Achi.	Target	Achi.	Target	Achi.	Target	Achi.	Target	Achi.	Date	Amount	Date	Amount		
								9	10	12	13	14	15	16	17	18	19	20	21	22	23		24
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Ecotech-II & 20 MLD STP at sector Ecotech-III in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160	120	110	46.67%	42.93%	46.67%	42.93%	50.00%	46.00%	50.00%	46.00%	12.04.2021	45.46	22.06.2021	40.93	Operation and Maintenance Started	
2	Operation and Maintenance Work of 5 Year of 137 MLD STP (From 2019 to 2024) Kasna in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	356	427.006	393	40.67%	37.41%	40.67%	37.41%	44.00%	40.48%	44.00%	40.48%	17.05.2021	80.79	29.06.2021	77.18		
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Ecotech-II (For Sixty Month), Greater Noida	M/s Baba Construction	380.00	310.33	01.01.2020	31.12.2024	16	62.066	57	23.00%	21.16%	23.00%	21.16%	28.00%	25.76%	28.00%	25.76%	17.05.2021	5.17	24.05.2021	4.73		
4	Maintenance Work Of Sewer Line Connecting to 20 MLD STP in Ecotech-III (For Sixty Month), Greater Noida	M/s Baba Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.556	93	25.00%	23.00%	25.00%	23.00%	30.00%	27.60%	30.00%	27.60%	02.03.2021	17.76	08.03.2021	16.24		
5	Providing and Laying Sewer Line (Balance Work) in Sector Zeta-1 Greater Noida	M/s Baba Construction	31.70	31.39	01.01.2021	30.06.2021	0	62.78	58	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	100.00%	97.00%	09.02.2021	21.76	22.02.2021	19.53		
6	Cleaning and Connecting Work of Internal Sewer Line From Sector (Omicron-I, II, III Mu, MU-I, XU-I, Ecotech-I) KP-I, II, III Gamma-I, II Beta-I II, and Alpha-I, II, Chi-I, II, III, IV, Phi-I, II, III, IV, Pi-I, II, RHO-I, II Sigma-I, II, III, IV, and Swarn Nagari, Delta-I, II, III, Zeta-I, Eta-I, II, KP-4 to 137 MLD STP Greater Noida.	M/s U.P. Jal Nigam	1780.82	1780.82	01.02.2020	31.01.2024	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
7	Design Construction Erection & Commissioning of IPS Including Rising Main RCC Sewer Line in Greater Noida	M/s U.P. Jal Nigam	543.07	543.07	19.11.2020	18.08.2021	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
			6220.36	5903.42			556.49	772.41	710.62										170.94		158.61		

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

UPTO 30.06.2021

(AMOUNTS IN RS. LACS)

WORK CIRCLE-I

SL.N	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE 2021-22 in Rs.			Cumulative % progress						Bill Raised		Payment Released		Remark		
						UPTO 31.03.21	Expenditure		upto 31.05.2021		upto 30.06.2021		Date	Amt.	Date	Amt.					
							Targ.	Achi.	Financial	Physical	Financial	Physical									
7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22						
1	Providing and Laying Interlocking tiles & Drain in Diferent Location in Village Chippyana Bujurg Greater Noida	M/s Shree Jee Builders & Contractor	53.81	25.01.21	24.07.21	22.11	31.70	-	67.80%	66.73%	67.80%	67.10%	85.76%	66.73%	85.76%	79.80%	17.04.21	13.79	21.05.21	12.68	Work In Progress
2	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Ghar, in Village Yusufpur Chak Shaberi, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadh, Greater Noida	M/s Virat Const.	310.38	19.02.21	18.10.21	-	-	-	40.83%	0.00	40.83%	1.10%	54.73%	0.00	54.73%	28.00%	-	-	-	-	-
	Repair & Rising of C.C. Road and Birck Drain work in Village Acheja, Greater Noida	M/s kasana Associates	19.06	21.06.21	20.10.21								8.33%	0.00	8.30%	10.00%					
TOTAL RS			383.25																		

16

11

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

UPTO 30.06.2021

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-2

Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Tantative date of completion	Expenditure upto 31-03-2021	Expenditure 2021-22		Cumulative%Progress upto 31.05.2021				Cumulative%Progress upto 30.06.2021				Last Bill Raised		Payment Release		Remark
							Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
							9	10	11	12	13	14	15	16	17	18	19	20	21	22	
Construction of CC road, Interlocking tiles & drain (Remaining gali) in Village-Bhanota, Greater Noida.	M/s JSR Construction Co	138.14	100.85	11.09.19	10.06.2021	0.00	26.83	74.02	79.62%	73.39%	79.62%	80.00%	96.28%	73.39%	96.28%	80.00%	24.03.2021	28.35	30.03.2021	27.34	Work in Progress
Construction of road from Village-Khodna Kalan to Khodna khurd, Greater Noida	M/s A-One Associates	41.04	31.76	15.06.2021	14.09.2021	0.00	31.76	0	0.00%	0.00%	0.00%	0.00%	16.66%	0.00%	16.66%	74.00%	-	-	-	-	Work in Progress
		179.18	132.61			0.00	58.59	74.02										28.35		27.34	

13

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO 30.06.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 31-03-21	Expenditure 2021-22				Cumulative%Progress upto 31.05.2021				Cumulative%Progress upto 30.06.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt			
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi							
								9	10	15	16	17	18	15	16	17	18	19	20	21	22	23		
1	Road repairing and balance work in Village Tugalpur Haldona, Greater Noida	M/s Shri Sai Construction.	32.60	24.43	29.10.2020	28.04.2021	0.0	24.43	0.0	100%	0.0	100%	10%	100%	0.0	100%	20%	—	0.0	—	0.0	Work in Progress		
2	Balance work of C.C. road and drain in Village Mubarakpur, Greater Noida.	M/s Sushil Kumar	83.07	62.41	14.12.2020	13.06.2021	0.0	62.41	17.74	92%	50.20%	92%	70%	100%	50.20%	100%	85%	26.04.21	17.74	—	0.0	Work in Progress		
3	Construction of C.C. road and culvert, repair of brick drain in village Chuharpur Khadar, Greater Noida.	M/s V. K. Const.	191.39	148.80	25.01.2021	24.07.2021	0.0	148.80	32.83	68%	22.06%	68%	45%	84%	22.06%	84%	60%	12.04.21	32.83	25.06.21	29.6	Work in Progress		
4	Repair of boundary wall and construction of pathway in Ambedkar park in Village Mubarikpur, Greater Noida	M/s Ramveer Sharma	12.41	9.43	18.03.2021	17.09.2021	0.0	9.43	0.0	42%	0.0	42%	36%	54%	29.32%	54%	45%	02.06.21	2.76	—	0.0	Work in Progress		
5	Construction of R.C.C. drain along 24.0 Mtr wide road in Village Tugalpur, Greater Noida	M/s J. D. Associates	143.85	110.13	23.04.2021	22.10.2021	0.0	110.13	0.0	18%	0.0	18%	2%	35%	0.0	35%	10%	—	0.0	—	0.0	Work in Progress		
			463.32	355.20				355.2	0										0		0			

14

RURAL DEVELOPMENT WORKS

UPTO 28.02.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020	Expenditure 2019-20		Progress Payment (8+10)	Cumulative % progress upto	Cumulative % progress upto				Last Bill Raised Payment Released							
								in Rs. Lacs.				31.01.2021		28.02.2021		Date		Amt.					
								Targ.	Achi.			Financial	Physical	Financial	Physical	Targ.	Amt.	Targ.	Amt.				
								16	17			18	19	16	17	18	19	20	21	22	23	24	
1	Internal development work of Abadi Plots in village Sakipur (Pocket Road A1) Sakipur	M/s Paras Constructions	192.86	154.28	10.06.19	09.06.20		154.28	0.00	0.00	100.00%	68.57%	100.00%	70.00%	100.00%	68.57%	100.00%	71.00%	-	-	1.00	-	
Total			192.86	154.28			0.00	154.28	0.00	0.00										0.00	0.00		

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL WORKS

UPTO 30.06.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expendit 2020-21 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.05.2021				Cumulative % progress upto 30.06.2021				Last Bill Raised		Payment Released			
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											12	13	14	15	16	17	18	19						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	Development work of 6% Abadi plots in village-Pali Part-B) Gr. Noida.	M/s Moni Construction	829.76	625.72	17.01.19	16.07.20	74.69	551.03	548.75	623.44	100.00%	87.22%	100.00%	99.50%	100.00%	99.63%	100.00%	99.80%	19.05.21	77.63	-	-		अनुबन्ध के अतिरिक्त कुल मूल्यको का विकास कार्य कराया जाना है जिसमें अनुबन्ध के मदों में 17.18 प्रतिशत अधिक की सैद्धांतिक स्वीकृति अपर मध्य कार्यपात्रक अधिकारी महोदय से प्राप्त हो चुकी है जिसमें अतिरिक्त कार्य कराये जाने के लिये 6 माह की भी स्वीकृति प्रदान है ।
2	Development work of 6% Abadi plots in village-Pali Part-C&D) Gr. Noida.	M/s S.K.Infras Pvt.Ltd.	445.52	331.43	01.01.20	31.12.20	0.00	331.43	279.23	279.23	100.00%	84.25%	100.00%	96.00%	100.00%	84.25%	100.00%	96.00%	24.02.21	54.39	04.03.21	51.97	Work in Progress	
3	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Buildcon Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	0.00	101.78	21.22	21.22	100.00%	22.00%	100.00%	42.00%	100.00%	22.00%	100.00%	42.00%	18.03.21	21.22	-	-	Work in Progress	
4	Internal Development work of 6% Abadi Plots in Village Ghori Bachera Greater Noida.	M/s B.S.Constru	122.75	94.50	27.08.20	26.08.21	0.00	94.50	39.29	39.29	78.63%	41.58%	78.63%	42.10%	84.38%	41.58%	84.38%	42.10%	05.03.21	25.26	23.03.21	23.06	Work in Progress	
5	Development work of 6% Abadi Plots of Village Palla Gr. Noida.	M/s Virat Const.	194.74	185.45	01.01.21	31.12.21	0.00	185.45	30.49	30.49	41.36%	18.00%	41.36%	50.10%	49.58%	18.00%	49.58%	60.10%	23.03.21	30.49	24.03.21	27.7	work in Progress	
6	C/o RCC drain & CC Road in Village Palla Gr. Noida.	M/s Virat Const.	136.07	106.31	22.01.21	21.7.21	0.00	106.31	41.82	41.82	71.82%	39.33%	71.82%	66.10%	71.82%	39.33%	71.82%	90.00%	25.03.21	41.82	26.03.21	38.22	work in Progress	
Total			1856.37	1445.19			74.69	1370.50	960.80	1035.49										250.81		140.95		

(16)

MIS - PRJ-03 (R)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20

RURAL DEVELOPMENT WORKS YEAR-2020-21

UPTO 30.06.2021

(AMOUNTS IN Rs. LAACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Laacs)	Tender Amount in (Rs. Laacs)	Date of Start	Date of Completi	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 31.05.2021				Cumulative % progress upto 30.06.2021				Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Development work 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co	259.60	200.23	12.12.18	11.12.19	94.93	200.23	26.85	121.78	100.00%	60.82%	100.00%	75.00%	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	Work due to delay by contractor
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	0.00	172.44	99.99	99.99	100.00%	48.56%	100.00%	62.00%	100.00%	57.98%	100.00%	62.00%	26.03.21	60.58	30.03.21	60.58	work in Progress
			470.36	372.67			94.93	372.67	126.84	221.77										87.42		87.42	

17

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
VILLAGE DEVELOPMENT WORKS

UPTO 30.06.2021
(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 31-05-21				Cumulative % progress upto 30-06-21				Last Bill Raised		Payment Released		Remark
								(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Renovation of Primary School including Construction of Rooms, Verandah and Toilets etc. at Village Roni, Quyampur, Kulipura, Niyana, Pachayatan, Girdharpur, Bironda, Ghanghola, Greater Noida.	M/s Niranjan Singh Nagar	179.17	152.30	01.01.2020	30.09.2020 31.07.2021	102.79	49.51	0.00	102.79	100.00%	59.98%	100.00%	68.00%	100.00%	59.98%	100.00%	68.00%	16.03.2021	15.55	23.03.2021	14.53	Work in Progress
2	Development of 6% abadi plots in Village-Luksar, Greater Noida.	M/s J. K. Jain Contractor	770.82	599.28	16.06.2020	15.06.2021	403.25	196.03	118.05	521.30	95.00%	74.46%	95.00%	98.00%	100.00%	94.16%	100.00%	98.00%	03.06.2021	118.05			Work in Progress
3	Development Work of 6% abadi plots in Village Ghanghola, Greater Noida.	M/s Good Hill Builder	476.91	424.45	15.05.2018 06.09.2020	14.05.2019 31.07.2021	208.96	215.49	53.87	262.83	98.00%	49.23%	98.00%	70.00%	100.00%	63.15%	100.00%	70.00%	09.06.2021	53.87			Work was earlier hindered by farmers. Now in Progress.
4	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village-Rampur Mazra, Greater Noida.	M/s R.R. Construction Co.	69.88	57.33	01.11.2020	30.04.2021 31.07.2021	0.00	57.33	0.00	0.00	100.00%	30.14%	100.00%	70.00%	100.00%	30.14%	100.00%	70.00%	25.03.21	17.22	-	-	Work in Progress
5	Miscellaneous Necessary Civil works in Village Atal Muradpur, Powari, Imaliyaka, Luksar, Gharbara, Budha Gharbara, Murshidpur & Tilwada, Greater Noida.	M/s Chaudhary Builders	39.60	33.66	17.11.2020	16.11.2021	0.00	33.66	0.00	0.00	54.00%	0.00%	54.00%	40.00%	62.00%	0.00%	62.00%	50.00%	-	-	-	-	Work in Progress
6	Construction of C.C. road and R.C.C drain in Village- Nawada (Main road), Greater Noida.	M/s V.K. Construction.	85.89	67.63	14.12.2020	11.06.2021 31.07.2021	50.24	17.39	11.37	61.61	84.00%	74.29	84.00%	92.00%	100.00%	91.11	100.00%	94.00%	08.06.21	11.37			Work in Progress
7	Miscellaneous Necessary Civil works in Village Astoli, Azampur Garhi, Devta, Kherli Hafizpur, Mandi Shyam Nagar, Ishepur, Ghanghola, Raghunathpur, Chirsi & Patla Khera, Greater Noida.	M/s Jay Shri Vaishno Traders	42.76	40.62	24.11.2020	23.11.2021	0.00	40.62	9.29	9.29	53.00%	22.85%	53.00%	40.00%	61.00%	22.85%	61.00%	50.00%	06.05.2021	9.29	17.05.2021	8.48	Work in Progress
8	Miscellaneous Necessary Civil works in Village Chachula, Junedpur, Roshanpur, Talda, Jhalda, Kanarsi, Kanarsa, Salempur & Buland Khera, Greater Noida.	M/s Jay Shri Vaishno Traders	43.10	40.95	19.11.2020	18.11.2021	0.00	40.95	8.24	8.24	53.00%	20.13%	53.00%	40.00%	61.00%	20.13%	61.00%	50.00%	05.05.2021	8.24	18.05.2021	7.53	Work in Progress
9	Miscellaneous Necessary Civil works in Village Salempur Gurjar, Aminabad Niyana, Dalegarh, Kulipura, Roni, Rampur Mazra, Pachaytan, Girdharpur, & Janipura Greater Noida.	M/s Jay Shri Vaishno Traders	40.56	38.54	19.11.2020	18.11.2021	0.00	38.54	9.92	9.92	53.00%	25.57%	53.00%	40.00%	61.00%	25.75%	61.00%	50.00%	06.05.2021	9.92	18.05.2021	9.07	Work in Progress
10	Constructuion of Boundary Wall, Shed, chabutra and hall of Shmashan ghat in village Girdharpur, Greater Noida.	M/s Navneet Construction	40.24	33.36	01.01.2021	30.06.2021 31.07.021	0.00	33.36	12.54	12.54	83.00%	0.00%	83.00%	60.00%	100.00%	38.18%	100.00%	70.00%	24.05.2021	12.54	-	-	Work in Progress
11	Development of 6% abadi plots in Village-Sirsa (Part B & C), Greater Noida.	M/s Moni Construction Co.	480.22	400.07	15.01.2021	14.01.2022	0.00	400.07	0.00	0.00	46.00%	0.00%	46.00%	5.00%	54.00%	0.00%	54.00%	8.00%	-	-	-	-	Work in Progress
12	Balance Development (Interlocking Tiles and Drain) Work of Village- Khanpur, Greater Noida.	M/s R.R. Construction Co.	112.58	84.24	08.02.2021	07.08.2021	0.00	84.24	0.00	0.00	67.00%	0.00%	67.00%	50.00%	83.00%	0.00%	83.00%	60.00%	-	-	-	-	Work in Progress
13	Miscellaneous Necessary Civil works in Village Bironda, Achchhar, Dadha, Kyampur, Balla Ki Madhalya, Nato ki Madhalya, Kasna, Khanpur, Sirsa & Ladpura, Greater Noida.	M/s Jay Shri Vaishno Traders	40.24	39.03	21.02.2021	20.02.2022	0.00	39.03	8.94	8.94	27.00%	22.91%	27.00%	20.00%	33.00%	22.91%	33.00%	28.00%	06.05.2021	8.94	17.05.2021	8.17	Work in Progress
14	Constructuion of Boundary Wall of Shamshan Ghat and Kabristan in Village Salempur Gurjar, Greater Noida.	M/s Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16.09.2021	0.00	54.47	0.00	0.00	42.00%	0.00%	42.00%	20.00%	59.00%	0.00%	59.00%	25.00%	-	-	-	-	Work in Progress
15	C/o Drain at Old Main Road in Village Kasna, Greater Noida.	M/s Engineers Associates.	57.74	51.53	01.04.2021	30.09.2021	0.00	51.53	0.00	0.00	34.00%	0.00%	34.00%	2.00%	51.00%	0.00%	51.00%	10.00%	-	-	-	-	Work in Progress
Total			2551.13	2117.46	-	-	765.24	1352.22	232.22	997.46	-	-	-	-	-	-	-	-	264.99	-	47.78	-	-

19

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
RURAL DEVELOPMENT/MAINTENANCE WORK

MIS - PRJ-01(R) 30-06-2021

WORK CIRCLE-JAL

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021	Expenditure 2021-22		Cumulative % progress upto 31-05-2021				Cumulative % progress upto 30-06-2021				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
							8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida .	M/s Aman Enterprises	84.75	05-09-2020	04-09-2021	48.15	36.60	-	73.63%	84.70%	73.63%	86.00%	73.63%	84.70%	73.63%	88.00%	17-05-2021	22.14	-	-	
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96	21-09-2020	20-09-2021	-	126.96	-	69.23%	15.06%	69.23%	40.00%	69.23%	15.06%	69.23%	42.00%	28-05-2021	19.13	-	-	
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hazratpur, Imaliyaka, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	02-09-2020	01-09-2023	93.19	302.39	-	24.77%	14.43%	24.77%	14.43%	27.51%	14.43%	27.51%	15.00%	10-05-2021	37.69	-	-	
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60	10-11-2020	09-11-2021	25.33	76.27	-	55.49%	37.67%	55.49%	40.00%	63.74%	37.67%	63.74%	48.00%	19-05-2021	10.72	11-06-2021	9.85	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	11-12-2020	10-12-2023	73.18	192.52	-	15.63%	14.26%	15.63%	14.26%	18.37%	14.26%	18.37%	15.00%	10-05-2021	9.19	-	-	

														MIS-PRJ-05
DETAILS OF WORKS (COMPLETED) YEAR 2021-22														30.06.2021
(DURING 2021-22)														Payment
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-I													
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20				
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharpura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20				
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20				
4	Strengthening & widening of 60m wide Peripheral road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20				
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-				
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-				
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21				
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipiyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-				
8	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s Good J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-				

DETAILS OF WORKS (COMPLETED) FOR YEAR 2021-22

(DURING 2021-22)

WORK CIRCLE-2

UPTO

30.06.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	Asper Bond	Asper Act.		By SM	Amt.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Maintenance work of Sector-10, Greater Noida.	47.84	M/s Shri Sai Enterprises	12	12	27.75	20.09	47.84	31.05.2021	31.05.2021	-	-	-	-
	Annual maintenance work of 130m wide road from saini rotary to Lohia Nallah.	35.80	M/s Shri Giriraj Infratech Pvt. Ltd.	12	12	33.39	2.41	35.80	20.05.2021	31.05.2021	-	-	-	-
		83.64				61.14	22.5	83.64						

DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21
(DURING 2021-22)

WORK CIRCLE-IV

UPTO 30.06.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Acutal	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Strengthening of 80M wide S.K. road from L.G. rotary to pari chowk rotary (Main carriage way), Greater Noida	492.60	M/s P. S. Construction.	9	6	457.42	35.17	492.6	06.07.2021	30.04.2021	30.04.2021	—	—	Final Bill under preperation
2	Providing and fixing of railing on P-7 rotary in sector Builders Area, Greater Noida	11.07	M/s J. D. Associates.	1		—	11.07	11.07	24.10.2020	30.04.2021	30.04.2021	—	—	Final Bill under preperation
3	Providing & fixing 80mm thick interlocking tiles near P-2 Market and P-3 Market on 24m wide road in Sector Builders Area.	15.43	M/s Shree Ji Builders and Contractors.	3	3	—	15.43	15.43	31.05.2021	31.05.2021	31.05.2021	—	—	Final Bill under preperation
4	Providing and fixing 80mm thick interlocking tiles on 24M wide road near P-3 Market to Sector P-4 Gate in sector Builders area, Greater Noida.	7.09	M/s Abhay Enterprises.	3	3	—	7.09	7.09	15.07.2021	31.05.2021	31.05.2021	—	—	Final Bill under preperation
5	Rising of existing C. C. road and C/o Brick drain in Village-Suthiyana, Greater Noida	21.82	M/s R. K. Const. Co.						29.04.2021	10.06.2021	10.06.2021	—	—	Final Bill under preperation

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

DATE:- 30.06.2021

(DURING 2020-21)

WORK CIRCLE-5

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Nil													

23

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

Date- 30.06.2021

(DURING 2020-21)

Sl.No.	Name of Work	Name of Contractor	Tender Cost. In Lacs	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act.		Amt	Date	
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
1	P/F barbed wire fencing of 130m wide road from from 130x80m roatry to Eastern Pheripharal road, Greater Noida.	M/s R.R. Construction Co.	16.98						13.01.2020					
2	Resurfacing of 45m wide Internal road of Sector-Ecotech-7, Greater Noida	M/s RVM Infratech Pvt. Ltd.	169.98						08.01.2020					
3	Internal Development work of 6% abadi Plots in Village-Rothori, Greater Noida	M/s Moni Construction	583.98						30.08.2019					
4	C/o Protection wall and drainage both side centra; verge and Strengthening of 130m wide road from Sector-2, Tech zone-IV to Sector-3, K.P-V rotary to lohiya nallah to Amarpali rotary in Greater Noida	M/s SKV Infratech Pvt. Ltd.	2929.92						11.03.2020					
5	Strengthening of 130m wide road both side main carriage way from Sector-Sigma-II/IV and Omicron-I/IA (I2 130x80m) roatry to Sirsa roatry Greater Noida	M/s SKV Infratech Pvt. Ltd.	645.40						03.04.2020					
6	C/o Temporary Site office in Sector-Ecotech-11, Greater Noida	M/s Gaurdeep Enterprises	3.52						10.01.2020					
7	Resurfacing of Internal 24m wide road in Sector-Ecotech-11, Greater Noida	M/s P.S. Construction	340.46						13.10.2020					
8	Resurfaing of 60m wide Peripheral road and 45.m wide Internal road of Sector-Ecotech-VII, Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	170.08						03.01.2020					
9	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Ext) Greater Noida	M/s Atul Builders	144.14						16.10.2020					
10	Resurfacing of 60m wide Peripheral road along Sector-Ecotech VII, Greater Noida	M/s Lisha Engineers Pvt Ltd.	94.26						11.11.2020					
11	C/o Trunk Drain at 130m wide road from Sector-20 to Lohiya Nalla Greater Noida	M/s Laxmi Builders	481.26						30.06.2019					
12	Resurfacing of 80.m wide road along Sector-Ecotech-1 (Ext-1) in Greater Noida	M/s A.M.T. Builderd Pvt. Ltd.	151.75						09.09.2020					
13	C/o R.C.C. Peripheral Drain of 60m wide road along Sector-Ecotech-VII (LHS) in Greater Noida.	M/s Awantika Construction Co.	83.23						13.02.2021					
14	Resurfacing of 45m wide road in Sector-Ecotech-11, Greater Noida	M/s S.R. Construction	120.64						26.02.2021					
15	Patch repair & Resurfacing of 45.0m wide road (Internal road) in I.T. City Greater Noida	M/s Dynasty Promoyers Pvt. Ltd.	481.67						01.03.2021					

25

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

WORK CIRCLE - 8

Dated: 30.06.2021

Sl.No.	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection		Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Tentative Amount with variation (Civil)	Asper bo.	Asper act.	by S.M.	Amt	Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	Construction of main road in village Rampur Mazra, Greater Noida	138.75	M/s Om Sai Construction	3	22	103.62	35.13	138.75	03.12.18	15.07.2020					
2	P/L Interlocking Tiles & Drain in Village Budha Gharbara, Greater Noida.	29.07	M/s Build Well Associates	3	16	8.99	20.08	29.07	21.05.19	15.07.2020					
3	Constructuion of Boundary Wall of Kabristan in Village-Nanwa ka Rajpur, Greater Noida.	19.09	M/s Vansh Contractor	3	4	8.73	6.32	15.05	29.08.20	27.09.2020					
4	Internal Development work of Abadi plots in Village Murshidpur, Greater Noida.	109.49	M/s Maa Shakti Construction & Engineers	6	49	81.97	27.52	109.49	09.02.17	30.09.2020					
5	Providing and Laying Interlocking & Drain Work in Village Atai Muradpur (Balance Work), Greater Noida.	19.42	M/s Shri Sai Construction	3	12	8.34	14.34	19.42	26.12.19	30.09.2020					
6	Development Work of Mandi Shyam Nagar, Greater Noida.	214.10	M/s R.R. Construction Co.	12	10	231.21	0.00	231.21	03.11.20	30.09.2020		30.44	10.06.2021		
7	Resurfacing of Powari-Ataimuradpur-Amrpur to Dankaur link Road, Greater Noida.	89.27	M/s R.V.M. Infratech Pvt. Ltd.	3	5	81.22	16.00	98.00	15.09.2020	31.10.2020					
8	C/o Boundary wall, Shed and Chabutra of Shamshan Ghat in Village Nanua Ka Rajpur, Greater Noida.	37.88	M/s Virat Construction	6	14	19.55	18.33	38.00	26.03.2020	30.11.2020					
9	Constructuion of Boundary Wall, Shed, chabutra and approach road of Shmashan ghat in village-daudpur, Greater Noida.	28.48	M/s Vansh Contractor	3	6	18.03	10.45	28.48	29.08.2020	30.11.2020					
10	P/F Interlocking tile for Shamshan Ghat, RCC drain work along main approach road, repairing of interlocking tiles and drain, M.S. Grating wrok and construction of Boundary wall for Kabristan in Village-Junedpur, Greater Noida.	81.28	M/s Jai Shri Vaishno Traders	6	12	59.33	38.67	98.00	19.07.2020	18.01.2021					
11	C/o Balance development work in Village-Ghanghola, Greater Noida	65.48	M/s Maa Ambe Enterprises	6	7	43.18	36.37	80.00	21.12.2020	10.01.2021					
12	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Salempur Gurjar, Greater Noida.	34.26	M/s R.R. Construction Co.	3	4	25.03	9.23	34.26	31.01.2021	25.02.2021					
13	Constructuion of Balance Interlocking Tiles and Drain in Village Sirsa, Greater Noida.	71.33	M/s Deepak Builders	6	15	48.92	22.41	71.33	09.07.2020	31.03.2021					
14	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Pachyatan, Greater Noida.	64.31	M/s Om Sai Cosntruction Co.	3	5	42.35	21.96	64.31	31.01.2021	01.03.2021					
15	Providing and laying Interlocking tiles & drain (Balance work) in Village-Imaliyaka, Greater Noida.	29.38	M/s Maa Bhagwati Builders	3	3	21.71	8.00	29.71	13.03.2021	12.03.2021					
16	Providing and laying Interlocking tiles & drain work in Village-Dhada, Greater Noida.	38.37	M/s Jay Shri Vaishno Traders	3	3	28.08	10.29	38.37	13.03.2021	12.03.2021					
					Total	830.26	295.10	1123.45				30.44			

(25)

Sl.No.	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Tentative Amount with variation (Civil)	Asper bo.	Asper act.	by S.M.	Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

1	Internal Development work of abdi plots (Balance work) in Village-Gharbara, Greater Noida.	53.65	M/s Chaudhary Builders.	6	8	53.03	16.97	70.00	03.02.2021	18.04.2021				
					Total	53.03	16.97	70.00						
				Grand Total		883.29	312.07	1193.45						

MIS-PRJ-01

**WORK PROPOSED FOR YEAR 2021-22
PROJECT WORKS**

WORK CIRCLE-I**Project**

S.N.	NAME OF WORK	Budget Provision for 2021-22	Date of pr eparation . estimate	Est. cost (Lacs) of Est. committee	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Preser status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	C/o R.C.C. Central Verge, Footpath and precast Drain along 60m wide road from Gaur Rotary to tigr Rotary Greater noida			966.00									कार्य की निविदा स्वीकृत हो चुकी फर्म को अवाई लेटर जारी किया जा रहा है।
2	C/o Balance R.C.C Drain and Re-Construction of Damaged Drain along 45m wide road in Sector-4 Greater Noida			143.00									कार्य की निविदा स्वीकृत हो चुकी अनुबन्ध गठन की प्रक्रिया में है।
3	Wedning & strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, cyclew track Covering of Drain, R.C.C. Slab along Sector-16C, greater noida.			552.00									कार्य की निविदा स्वीकृति की प्रक्रिया में है।
4	Resurfacing of Service road & widening of Main Carriage way,C/o FootPath, Fencing work for Centre verge, Main Drain Corving of 60m wide road Between Sector-4 &, Sector-16B, greater noida			263.01									कार्य की निविदा स्वीकृत हो चुकी फर्म को अवाई लेटर जारी किया जा रहा है।
			Total	1924.01									

W.C. INCHARGE**G.M.(PROJECT)**

29

6	Development work of 6%Avadi plots in Village Roza yakubpur Greater Noida			374.59									उक्त कार्य की पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की गयी है।
7	Development work of 4% & 10% Abadi plots in Village Badalpur, Greater Noida			410.74									उक्त कार्य की पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की गयी है।
			Total	1309.00									

W.C. INCHARGE

G.M.(PROJECT)

WORK PROPOSED FOR YEAR 2020-21

30

MIS-Project-04

WORK CIRCLE-2

Dated-

30.06.2021

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain 24m wide road from apexcourt to victryone central in Sector-12. FTS-126585	Internal Dev.	06.10.2020	24.99	-	08.10.2020	-	-	-	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
2	Construction of Brick drain in Village-Bhola Rawal, Greater Noida. FTS-125438	Rural work	14.08.2020	3.74	-	11.09.2020	-	-	-	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
3	Strengthening of 80m wide road in between Sector-10 & 12, Greater Noida. FTS-124197	External work	28.09.2020	323.83	28.12.2020	-	30.09.2020	-	-	-	-	-	प्राईस बिड खोले जाने की प्रक्रिया में है।
4	Repair of boundary wall of 1950 nos Affordable houses in Sector-10, Greater Noida. FTS-125711	Internal Dev.	28.08.2020	9.08	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली पुनः प्रेषित की जा चुकी है।
5	Resurfacing of Busway from Hindon Bridge to EK Murti rotary. FTS-126021	External work	09.09.2020	367.16	-	-	14.05.2021	-	-	-	-	-	ई-निविदा आमन्त्रित की जा चुकी है।
6	Annual maintenance work of 130m wide road from Saini rotary to Tilapta rotary, Greater Noida. FTS-129262	External work	22.02.2021	539.54	-	29.03.2021	-	-	-	-	-	-	पुनः ई-निविदा आमन्त्रित की जानी है।
7	Annual maintenance work of 130m wide road from Roza rotary to Saini rotary, Greater Noida. FTS-129261	External work	22.02.2021	386.24	-	03.04.2021	-	-	-	-	-	-	पुनः ई-निविदा आमन्त्रित की जानी है।
8	Maintenance work of Sector-12, Greater Noida. FTS-125768	Internal Dev.	01.09.2020	181.35	-	29.03.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जानी है।

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Repairing of C.C. road in Village-Dhoom Manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/116	Internal Dev.	10.03.2021	20.39	-	18.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।
10	C/o RCC sedimentation chamber at pond inlet & RCC drain in Village-Dhoom manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/112	Internal Dev.	10.03.2021	62.69	-	-	03.04.2021	-	-	-	-	-	ACEO (D) महोदय से वार्ता होनी है।
11	Balance work R.C.C. Road, Drain & Culvert in Village-Saini, Greater Noida FTS-121286	Internal Dev.	26.12.2019	123.27	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
12	P/F Interlocking tiles & culvert in Village-Sadapur. FTS-125439	Internal Dev.	01.09.2020	8.61	-	26.01.2021	-	-	-	-	-	-	प्राईस बिड खोले जाने की प्रक्रिया में है।
13	Maintenance work of composite work from Affordable houses in Sector-10. Project/Sector-10/2021/02	Internal Dev.	22.03.2021	48.70	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
14	Providing & Fixing interlocking tiles, Construction of CC road & drain in Village-Kailashpur. FTS-124201	Internal Dev.	29.05.2020	141.63	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
15	Repairing of C.C. road in Village-Sadapur. Project/Village-Sadapur/2021/02	Internal Dev.	22.03.2021	124.06	-	12.04.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जा चुकी है।
16	Providing & Fixing interlocking tiles in Village-Dhoom Manikpur. FTS-127088	Internal Dev.	26.10.2020	9.96	-	-	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जा चुकी है।
17	Repair of CC road & Providing & Fixing interlocking tiles in Village-Sadapur. Project/Work Circle 2/21/163	Internal Dev.	05.02.2021	9.50	-	13.04.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जा चुकी है।

Proposed Project Work

MIS-Project-04

WORK CIRCLE-IV

S.No	Name of Work	Budget Provision for 2021-22	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of 132M wide road and Service road in Sector-KP-3, Greater Noida (125778)		02.09.2020	190.17									पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है ।
2	Resurfacing of 132M wide road and Internal road in Sector-KP-2, Greater Noida (127030)		19.10.2020	449.18									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
3	Resurfacing of 18m & 24m wide road in Sector-Chi-Phi, Greater Noida.		21.01.2021	332.91									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
4	Strengthening of 105M wide road form Surajpur Kasana road to Heritage Rotary (Both Side Main Carriage way, Bus way & Cycle track and service road in Greater Noida. (115217)		24.02.2020	758.99									पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है ।
5	Providing and laying mastic work of four lane from Noida-Greater Noida Expressway to G.B.U. Greater Noida. (125443)		17.08.2020	95.9									पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है ।
6	P/L Interlocking tiles at both side patri below Yamuna Expressway Bridge at Noida-Greater Noida Expressway, Greater Noida (125514)		20.08.2021	26.16									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
7	Providing and Fixing Rumble Road Stud with Rumble strip at Various Rotary & Crossing in Greater Noida (126481)		28.09.2020	361.95									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।

8	Providing and fixing of 80mm interlocking tiles in Village-Bhagmalpuram, Greater Noida	08.01.2021	62.99									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
9	Construction of Kiosks 2nos in Sector-Phi-3 & Phi-4, Greater Noida (127231)	28.10.2020	22.73									2 निविदादाताओं की निविदा प्राप्त हुई है ।
10	Balance work of CC road and drain in village Suthyana, Greater Noida.(125515)	20.08.2020	145.95									प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है ।
11	Construction of CC Road and Drain in Village Lakhnawali, Greater noida (125867).	28.09.2020	146.61									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
12	Construction of RCC Drian with slab cover From Village Gurjarpur to S.K. Road, Greater Noida. (126265)	22.09.2020	131.96									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
13	Construction of CC road from Noida-Greater Noida Express way to Shamshan Ghat in Village-Safipur, Greater	30.12.2020	110.76									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
14	Balance work of CC road and raising work drain in village Tugalpur Haldona, Greater Noida.(128839)	11.01.2021	220.14									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
15	Repairing work of Road and Drain in 6% abadi plot in Village-Chuharpur Khadar, Greater Noida.	15.01.2021	139.41									प्रार्इस बिड खोले जाने की कार्यवाही हेतु समिति के समक्ष है ।
16	Balance development work of 6% abadi plots in Village-Lakhnawli & Malakpur, Greater Noida.	27.01.2021	176.94									पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है ।
17	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Malakpur, Greater Noida. (129167)	15.02.2021	82.26									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
18	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Begampur, Greater Noida. (129166)	15.02.2022	71.21									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।

19	Maintenance work of Sector P-2 & P-3 Builders Area, Greater Noida.(126226)		28.12.2020	257.55								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
20	Maintenance work of Sector P-4 & 45m wide (A-1 road in Builders Area, Greater Noida (126228)		17.12.2020	144.67								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
21	Maintenance work of Sector-BZP, Greater Noida. (128026)		17.12.2020	259.67								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति प्राप्त होने के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु online प्रेषित है ।
22	Maintenance work of Sector P-6, P-7 & 60m wide road in Builders Area, Greater Noida. (126227)		19.12.2020	217.44								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
23	Maintenance work of Sector-Phi3, Greater Noida (128086)		18.12.2020	78.07								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
24	Maintenance work of Sector P-5 & 45m wide (A2 & R3 road) in Builders Area, Greater Noida (126225)		23.12.2020	199.82								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
25	Maintenance work of sector-KP-II, Greater Noida. (124628)		08.12.2020	212.58								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
26	Maintenance work of 105m wide road from S.K. road rotary to Sector-Lambda, Greater Noida.		05.01.2021	157.04								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
27	Maintenance work of Sector-Phi-4, Greater Noida (128086)		28.12.2020	60.98								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
28	Maintenance of composite work of 80m wide S.K. road (L.G. Rotary to Surajpur Entry Point) Greater Noida.		17.12.2020	232.05								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
29	Maintenance work of Sector-Chi-3, Greater Noida (128086)		18.01.2021	148								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति प्राप्त होने के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु online प्रेषित है ।

30	Maintenance work of Sector-Chi-5, Greater Noida (128086)		18.01.2021	138								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति प्राप्त होने के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु online प्रेषित है ।
31	Maintenance work for three year in Sector-ecotech-II (ST micro side), Greater Noida.		21.01.2021	198.19								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
32	Maintenance of composite work of S.K. road for Swarn Nagri Rotary to L.G. Rotary, Greater Noida.		22.01.2021	284.26								कार्य हेतु 3 वर्ष का आगणन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है ।
33	Resurfacing of Internal roads in Sector-P-3, Builders Area, Greater Noida.			36.05								कार्य अवाई किया गया है, प्रपत्र सत्यापन उपरान्त कार्य प्रारम्भ की तिथि दी जानी है।
34	Repairing of drain and construction of RCC slab in Sector-BZP, Greater Noida. (125444)			76.22								कार्य अवाई किया गया है, प्रपत्र सत्यापन उपरान्त कार्य प्रारम्भ की तिथि दी जानी है।
35	Repairing of drain and drain covering in Sector Chi-5, Greater Noida. (124546)			72.97								निविदा स्वीकृति हेतु प्रेषित है ।
36	C/o Rasing of drain wall of 80.00m, 60.00m, 45.00m wide road in sector Chi-Phi, Greater Noida.(124451)			206.85								निविदा स्वीकृति हेतु प्रेषित है ।
37	C/o RCC drain near Rotary along four lane road, Greater Noida. (124191)			23.26								निविदा स्वीकृति हेतु प्रेषित है ।
38	Repairing of crash barrier of Noida and Greater Noida Express way and P/F of Gate in Sector-Chi-4, Greater Noida			22.56								पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है ।
				6552.45								

25	P/F RCC post Barbed wire Fencing around Commercial Belt in Sector Pi-I, Greater Noida.	26.80										
26	Relaying of Interlocking tiles along 60m road Delta I,II & III, Gr. Noida	45.50										
27	Relaying of Interlocking tiles along 60m road Sector-36/Sigma-I/Swarn Nagri, Gr. Noida	95.00										
28	Construction of 4 nos. Kiosks & Guard room in Sector Eta-I Greater Noida	45.00										
29	Construction of 2 nos. Kiosks in Sector Sigma-III, Greater Noida	22.00										
30	C/o Community center in Sector-Delta-III, Gr. Noida	400.00										
31	C/o Community center in Sector -36 Greater Noida	400.00										
32	C/o Community center in Sector Eta-I Greater Noida	392.00										
33	C/o Community center in Sector -37 Greater Noida	400.00										
34	C/o Community center in Sector Swarn Nagri, Greater Noida	400.00										
35	C/o Community center in Sector Pi-I Greater Noida	400.00										
36	C/o Community center in Sector Sigma-I Greater Noida	400.00										
37	Balance development work in village Navada, Greater Noida	50.00										
38	Construction of Pathway & cleaning of Pond in different village	30.00										
39	Repair & Construction of Shamshan Ghat & Kabristan in different village	70.00										
40	Providing/Fixing Interlocking tile in Barat Ghar, Panchayat Ghar & Ambedkar Bhawan and repairing of Barat Ghar & Panchayat Ghar in village Birondi Greater Noida	33.74										
41	Balance Development work in village Gulistanpur Greater Noida	50.00										
42	C/o C.C. road & drain in village Birahmpur Gajrula (Nawada) Greater Noida	25.00										
43	C/o C.C. road & drain in village Gulistanpur Greater Noida	50.00										
44	Balance C.C. road & drain in village Sakipur Gr. Noida	99.00										
45	C/o drain on 24mtr. Wide road in Sector Zeta-I (Balance work) Greater Noida	60.00										
	Total	7684.96			0.00	0	0.00					

MIS-PRJ-04

**WORK PROPOSED FOR YEAR 2020-21
PROJECT WORKS**

30.06.2021

WORK CIRCLE-VI													
S.No.	NAME OF WORK	Budget Provision for 19-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Miscellaneous civil work on 60.00 mtr.wide road from between sector-Omicron-III, sector-MU & MU-II, sector-Recreational green-V, Greater Noida	49.69	6/12/2021	46.38	-	-	-	-	-	-	-	-	आगणन प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
2	Resurfacing of 60.0mtr wide road Adjacent of Sector Omicron -1A and Omicron-1 Greater Noida	599.91	20.01.21	-	-	-	-	-	-	-	-	-	आगणन तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु अपर मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है।
4	Drain Repairing of 60mtr. Wide road along Sector Omicron-I Gr. Noida.	24.1	07.01.2021	23.03	15.05.2021	28.05.2021	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु पत्रावली निविदा सेल को प्रेषित है।
5	Maintenance work in Sector Omicron-II Gr. Noida.	214.47	03.03.2021	116.80	-	-	-	-	-	-	-	-	आगणन सैद्धान्तिक स्वीकृति के उपरान्त प्रशासनिक व वित्तीय स्वीकृति के लिए प्रेषित है।
6	Resurfacing of 12mtr. & 18mtr. Road in Sector Omicron-I Gr.Noida.	48.4	12.02.2012	42.95	06.04.2021	08.06.2021	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु पत्रावली निविदा सेल को प्रेषित है।
7	Repair Maintenance work of 14Nos on 120sqm of Built up houses in Sector XU-II Gr. Noida.	48.77	15.03.2021	34.19	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति के उपरान्त प्रशासनिक व वित्तीय स्वीकृति के लिए प्रेषित है।
8	Raising of RCC drain wall on 60.0mtr. wide road along Sector XU-III Gr.Noida.	418.13	21.01.2021	316.58	-	-	-	-	-	-	-	-	आगणन तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है।
10	Repair & Maintenace work of 15 Nos on 120 sqm Built up houses in Sector XU-III (Group B-2 & B-3) Gr. Noida.	46.71	05.02.2021	43.63	-	-	-	-	-	-	-	-	आगणन तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
11	Maintenance work of 60mtr. Wide road Sector Zeta-II & 24mtr. & 9mtr wide road Sector Theta-2 & 24mtr Road Eta-2 Gr. Noida.	188.27	28.08.2020	178.87	-	-	-	-	-	-	-	-	आगणन तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु उप महाप्रबन्धक (परियोजना) को प्रेषित है।

25	Drain repairing work of 80mtr. Wide road along Sector Omicron-1 Gr. Noida	31.92	23.03.2021	25.43	20.5.2021	28.05.2021	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु पत्रावली निविदा सेल को प्रेषित है।
26	Resurfacing of Internal road in Sector Omicron-III Gr. Noida.	513.45											
27	Resurfacing Internal road in Sector Omicron-I HIG Appartment Gr. Noida.	87.00	23.03.2021	-	-	-	-	-	-	-	-	-	आगणन तैयार कर सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
28	C/o Service road & Drain of 60.0 mtr. wide road (L.H.S) along Sector-XU-III , in Gr. Noida.	374.43	19.05.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
29	Maintenance wrok 80mtr road Omicron-1 Greater Noida.	349.27	12.03.2021	-	-	-	-	-	-	-	-	-	आगणन तैयार कर सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
30	Raising boundary wall & maintenance drain in sector XU-II	22.92	18.09.2020	21.35	-	-	-	-	-	-	-	-	ई0निविदा आमन्त्रित करने हेतु पत्रावली समिति के समक्ष प्रेषित की गई है।

W.C. INCHARGE

G.M.(PROJECT)

12	Development work of Village Hazratpur (Balance work) Gr. Noida.	94.44														
13	Development work for 4/6/10 Abadi Plots of Pocket E&F of Village Ghori Bachera Greater Noida.	139.62	31/12/2020	124.8	3/6/2021	-	-	-	-	-	-	-	-	-	-	NIT तैयार कर तकनीकी जांच हेतु प्रेषित है।
16	C/o C.C.Road & Drain work of 6% Abadi Plots in village Jaitpur Vaishpur Gr. Noida.	665.3	16/03/2021	-	-	-	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
17	C/o RCC drain & C.C. Road work in Village Junpat (Balance work) Gr. Noida.	162.74	-	-	-	-	-	-	-	-	-	-	-	-	-	दिनांक 24.06.20121 को भूलेख विभाग द्वारा गलियों का सत्यापन करा दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
18	Balance Development of Village Thapquera Gr. Noida.	99.74	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन हेतु भूलेख विभाग को प्रेषित है।
19	Development Work 6% Abadi plots in Village Hazratpur Gr. Noida.	784.99	10/3/2021	639.58	-	-	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति के उपरान्त प्रशासनिक व वित्तीय स्वीकृति हेतु प्रेषित है।
20	C/o R.C.C Drain in Village Thapquera Greater Noida	70.52	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन हेतु भूलेख विभाग को प्रेषित है।
21	Remaining work of Panchayat Ghar near Shiv Mandir in Village- Pali Greater Noida.	11.28	23/04/2021	-	-	-	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
22	Development work for 6% Abadi Plots of village- Jaitpur – Vaispur (BalanceWork), Greater Noida.	158.72	28/05/2021	-	-	-	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
23	Development work for 6% Abadi Plots of village-Junpat (Balance Work), Greater Noida.	254.36	17/05/2021	-	-	-	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
24	Balance Development work in Sector Omicron-1 6% Abadi Greater Noida.	15.43	16/03/2021	15.32	-	-	-	-	-	-	-	-	-	-	-	ई0निविदा आमन्त्रित करने हेतु पत्रावली समिति के समक्ष प्रेषित है।

47

WORK CIRCLE-JAL

**WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS**

MIS - PRJ-01

30-06-2021

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Astoli, Devta, Ajampur Garhi, Rampur Mazra, Dalelgarh, Pachayatan, Rauni, Chirsi, Kulipura & Girdharpur) in Greater Noida. (Package-2)	1824.30		926.24									कार्य की सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
2	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Acheja, Hebatpur, Milak Lacchi, Roja Yakubpur, Sahberi, Devla & Roja Jalalpur) in Greater Noida. (Package-4)	1824.30	16.02.2021	779.05									कार्य सैद्धान्तिक स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Gurjarpur, Makoda, Kirachpur, Patwar, Sunpura, Kulesara, Khodna Khurd and Vaidpura) in Greater Noida. (Package-5)	1824.30	16.02.2021	815.21									कार्य सैद्धान्तिक स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
4	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Chachula, Dadupur, Hatwa, Khanpur, Salempur Gurjar, Roshanpur, Ladpura and Kasna) in Greater Noida. (Package-6)	1824.30	16.02.2021	873.05									कार्य की सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।

48

WORK PROPOSED FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-01 30-06-2021

WORK CIRCLE-JAL

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
NIL													

MIS-PRJ-04

49

WORK PROPOSED FOR YEAR 2021-22
Project Work

Dated 02.07.2021

Work Circle-Sewerage

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.			484.89									Under Re- Tender
2	Deplugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Mu Recreational in Greater Noida.			33.87									Under Tender Santion
3	Deplugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecotech-I Ext.-I in Greater Noida.			36.99									Under Tender Santion
4	Deplugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecotech-6 in Greater Noida.			37.54									Under Estimate Santion
5	Providing and Laying D.I. Treated Water Supply Line From 137 STP to IITGNL in Greater Noida.			922.36									Under Tender Santion
6	Providing and Laying Sewer Connecting Line from Police Line to Connecting to Ecotech-III UK-II in Greater Noida.			119.49									Under Tender Santion
7	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Under Estimate Santion
8	C/o Boundary Wall around UGR RCC Channel & Platform at 15 MLD STP In Greater Noida.			36.24									Under Estimate Santion
	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida.			2167.10									
9	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP, Greater Noida.			240.82									Under Estimate Santion
10	C/o Boundary Wall around UGR RCC Channel & Platform at 20 MLD STP In Greater Noida.			36.97									Under Estimate Santion
11	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Under Estimate Santion
12	Relaying Main Sewer Line Connecting From Sector XU-II and Village Hazratpur to I.P.S. Mu- Recreational Green in Greater Noida.			305.99									Under Estimate Santion
13	Laying of Alternate Rising Main Line From MPS to 137 MLD STP at Kasna in Greater Noida.			564.60									Under Estimate Santion
14	Maintenance of Sewer Line in Sector I.T. City and Village Gharbhara Murshidpur (For 36 Month) Greater Noida.			64.44									Under Estimate Santion
15	Design Construction Erection & Commissing of 12 MLD STP at Sector I.T. City in Greater Noida.			3660.56									Under Estimate Santion
16	Re- Construction of Road, Drain, Sewer Line Due to Construction of Metro Work at 130M Wide Road in Gretare Noida.			2297.30									Under Estimate Santion
17	Providing & Laying Sewer line from Police Station Soorajpur to behind Crown Plaza existing sewer line in Greater Noida.			44.12									Under Estimate Santion
18	P/L Sewerage System Near Khera Chauganpur Rotary & 24M Wide Road Sector KP-5 Gr. Noida.			16.21									Under Estimate Santion
		0.00		15666.88									

W.C. INCHARGE

G.M.(PROJECT)

55

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

DEVELOPMENT WORKS

UPTO 30.06.2021
(AMOUNTS IN Rs. LACS)

WC E&M-3

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	PENDITU UPTO 31.01.20	Expenditure 2020- in Rs. Lacs.		Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Bill Raised		Payment Released		Remark
								Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
										9	10	11	12	13	14	15	16					
1	Providing street light in village Devta in greater noida.	M/s Royal Madel	31.88	25.50	16.09.20	15.02.21	-	100%	100%	86%	72%	100%	95%	95%	72%	100%	100%	04.01.21	4.32	08.01.21	4.15	कार्य पूर्ण किया जा चुका है। UPPCL के द्वारा विद्युत कनेक्शन दिये जाने की कार्यवाही की जा रही है।
2	Providing street light in village Amarpur (Balance work) Greater Noida	M/s Akay Electricals	22.64	19.02	15.12.20	14.03.21	-	100%	100%	75%	53%	89%	89%	75%	53%	100%	100%	10.02.21	13.38	-	-	कार्य पूर्ण किया जा चुका है। NPCL के द्वारा विद्युत कनेक्शन दिये जाने की कार्यवाही की जा रही है।
3	Providing 20mtr, LED Based High Mast at Sati Nihalda Ved Mandir, Kasna, Greater Noida.	M/s eFlex Infratech Pvt. Ltd.	8.48	5.08	17.03.21	16.06.21	-	0%	0%	-	-	-	-	80%	0%	100%	100%	-	-	-	-	कार्य पूर्ण किया जा चुका है। NPCL के द्वारा विद्युत कनेक्शन दिये जाने की कार्यवाही की जा रही है।

Sf

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

30.06.2021

(DURING 2020-21)

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection	Final Bill Amt	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Providing Street light in village Chhapraula (Khera Dharampura Mazra) Balance work, Greater Noida.	M/s Aarav Enterprises	4.89	6	6	0.00	4.89	4.89	17.03.20	17.03.20	17.03.20	-	-	
2	Supply & fixing of LED street light fitting of missing and existing pole on 130mtr. Wide road from Gaur city rotary to Ecotech-12 and Tech Zone-IV, Gr. Noida.	M/s Divya builders & Developers	41.69	6	6	16.36	25.33	41.69	12.09.19	17.03.20	17.03.20	-	-	
3	Electrification of 6% abadi plots in village Milak Lachhi (Tech zone-7), Gr. Noida	M/s Shiv Ganga project	43.22	9	9	29.88	13.33	43.22	09.10.19	08.06.20	08.06.20	-	-	
4	C/o of 11KV over head line in Sector- Tech Zone-7, Gr. Noida.	M/s Balaji Construction	70.51	12	12	70.34	0.17	70.51	27.09.20	27.09.20	27.09.20	-	-	
5	Construction of L.T. Network & Providing Street light poles in 6% abadi plots village Khodna Khurd (Phase-I), Gr. Noida.	M/s Manoj Electricals	24.37	4	4	21.89	2.48	24.37	28.05.20	27.09.20	27.09.20	-	-	
6	Providing Octagonal pole on service road of 60mtr. Wide road in Sector Tech Zone-IV, Gr. Noida	M/s Shiv Ganga Projects	32.37	6	6	27.93	4.44	32.37	29.05.20	28.12.20	28.12.20	-	-	
7	Construction of 33KV Double circuit line from existing line on 130mtr. Wide road and providing Street light to various group housing in Sector-10 and Sector-12, Gr. Noida.	M/s Himalaya Generators	274.49	12	12	255.13	19.36	274.49	29.01.21	29.12.20	-	-	-	
8	Providing Multi point electric Connection for 2 BHK (LIG) and 2 BHK Delux (MIG) Multistoried Apartment at plot No. GH-03A in Sector Omicron-I, Gr. Noida.	M/s Ambar Electrical Works	194.42	6	6	211.63	0.00	194.42	28.01.21	12.11.20	-	-	-	
9	Supply & fixing of LED street light fitting on 24mtr. wide road in Sector-10, Greater Noida	M/s S.S. Engineers	12.52	3	3	9.12	3.39	12.52	08.02.21	0	-	-	-	
10	Providing Street light in Sector-01 (Balance work), Greater Noida.	M/s Tirupati Construction Co.	5.78	3	3	0.00	0.00	0	19.03.21	0	-	-	-	
11	Providing Street light on 60mtr. wide road from Sorkha Bisrakh Bridge to RISE Police Chowki in Tech Zone-IV, Greater Noida.	M/s Tirupati Construction Co.	6.53	3	3				01.02.21	0	-	-	-	
12	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	4.24	3	3	0.00	0.00	0	03.02.21	0	-	-	-	
13	Providing Street light on service road of 130mtr. wide road from cherry county police chowki to Kisan chowk Greater Noida.	M/s Tirupati Construction Co.	18.92	4	4	0.00	0.00	0	19.03.21	0	-	-	-	
14	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	36.17	3	3	36.70	9.46		03.11.20	02.02.21	-	-	-	
15	Shifting of 11KV Over head line on 60mtr. Wide peripheral road sector Ecotech-12 Greater Noida.	M/s Shiv Ganga Projects	12.76	3	3	0.00	0.00	0	03.03.21	03.03.21	-	-	-	
16	Providing Galvanised Octagonal Street light pole on 130mtr. service road 60mtr. wide road in Sector Ecotech-12, Greater Noida,	M/s Quality Electric Co.,	70.20	6	6	0.00	0.00	0	04.04.2021	0	-	-	-	
17	Providing Street light on 45mtr. Wide road in Sector-16C (Balance Work), Greater Noida.	M/s Manoj Electricals	10.33	3	3	0.00	0.00	0	27.04.2021	0	-	-	-	
18	Providing & Fixing of 8.5Mtr. Steel Tubular pole with LED flood light in front of cherry county society Tech Zone-IV Greater Noida.	M/s Gagan Enterprises	3.40	3	3	0.00	0.00	0	20.04.2021	0	-	-	-	
19	Providing 20mtr. LED High mast at Sector -01 Rotary near ACE Society on NH-24 link Road Gr. Noida.	M/s eFlex Infratech Pvt. Ltd.	3.53	3	3	0.00	0.00	0	16.6.2021	0	-	-	-	
			870.34			678.98	82.85	698.48						

(57)

MIS-PRJ-05
30.06.2021**DETAILS OF WORKS (COMPLETED) YEAR 2021-22**
(DURING 2021-22)

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.				
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
WORK CIRCLE-E/M-2														
1	ELECTRIFICATION OF 6% ABADI PLOTS OF VILLAGE LAKHNAWLI	26.55	M/S S.S. ENGINEERS	4	4	0	26.55	26.55	02.02.21	02.02.21	02.02.21	0	0	0
2	PROVIDING 20MTR. HIGH MAST IN ROCK PARK (BUILDERS AREA) GREATER NOIDA	14.43	M/S S.S. ENGINEERS	3	3	10.68	4.42	14.43	12.04.21	12.04.21	12.04.21	0	0	0
3	PROVIDING LED STREET LIGHT IN VILLAGE HAZRATPUR	6.7	M/S ROYAL MEDAL POWER SYSTEM	3	3	4.82	2	6.7	24.04.21	24.04.21	24.04.21	0	0	0
4	PROVIDING LED STREET LIGHT ON GREEN BELT PATHWAY AND 20MTR. HIGH MAST IN SECTOR DELTA-III	18.33	M/S TIRUPATI CONST.	3	3	6.18	12.15	18.33	12.05.21	12.05.21	12.05.21	0	0	0
5	PROVIDING STREET LIGHT ON LINK ROAD OF ECOTECH-I, EXTN.-II TO KASNA-KHERLI ROAD.	26.46	M/S TIRUPATI CONST.	4	4	11.66	14.8	26.46	23.06.21	23.03.21	23.06.21	0	0	0
6	S/F OF MISSING POLE & MISSING FITTING AT SECTOR KP-I, KP-II & KP-III	20.69	M/S TIRUPATI CONST.	3	3	14.99	5.7	20.69	09.05.21	09.05.21	09.05.21	0	0	0
Total		113.16				48.33	65.62	113.16						

59

**WORK PROPOSED FOR YEAR 2020-21
DEVELOPMENT WORKS**

UPTO 30.06.2021

WORK CIRCLE-E/M-I

S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2020-21	preparation of Estt.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	complet	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Maintenance of street light village Khera Chauganpur Darim Tusyana Greater noida. (Package-IV)	21.75	25.05.2018	21.75	20.06.2018	02.07.2018	0	0	0	0	0	0	अवार्ड की प्रक्रिया में है।
3	Supply and Fixing of 16mtr. LED High mast in parks of pocket - E&F in Sector -02 Greater noida.	32.98	02.11.2020	32.98	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
4	Providing Street light on service road between sector -10 peripheral road Greater Noida.	48.55	14.10.2020	48.55	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
5	providing street light o 45mtr. Wide road sector - 16 (Industrial) Greater Noida	39.72	20.08.2020	39.72	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
6	Supply and fixing of 16Mtr. LED High mast in paksof pocket - A & B in Sector -03 Greater noida.	49.09	02.11.2020	49.09	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
7	Providing LED street light in Village Chipiyana khurd Greater Noida.	19.97	02.11.2020	19.97	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
8	Providing Electrical Connection for Street light at ROB Dadri Greater Noida.	22.96	18.08.2020	22.96	16.10.2020	0	0	0	0	0	0	0	निविदा आमंत्रित की गयी है।
9	Supply & Fixing of 16mtr. LED high mast in park and Green Belt in Sector Tech Zone- IV Greater Noida.	39.32	16.10.2020	39.32	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
10	providing Multi point electric connection for 1BHK & 3BHK appartemnt polt No. - L&M Sector - 12 Greater Noida.	449.73	12.10.2020	449.73	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
11	providing street light on service road for 60mtr. Wide NH-24 link road from balak inter college rotary to Entry Gate (Greater noida. West) Greater Noida.	1094.63	06.01.2021	1094.63	0	0	0	0	0	0	0	0	Estimate Process
12	wiring for (401 flats metro) Display unit Multistory Bultistory Building Sector Omicron-I (Lohia Enclave) Greater Noida.	8.89	11.01.2021	8.89	14.01.2021	0	0	0	0	0	0	0	प्री क्वालीफिकेशन 30.03.2021 को खोली जा चुकी है, कमेटी हो रही है।
13	Providing LED street light in 6% abadi plots at village roja Yaqubpur Greater Noida.	41.1	08.02.2021	41.10	0	0	0	0	0	0	0	0	Estimate Process
14	Electrification of 6% abadi plots in village Haibatpur Greater Noida.	216.36	15.03.2021	216.36	0	0	0	0	0	0	0	0	Estimate Process

60

15	Electrification of 6% abadi plots in village Chhapraula Greater Noida.	43.04	10.09.2020	43.04	0	0	0	0	0	0	0	Estimate Process
16	Electrification of 6% abadi plots in village Tusiya Greater Noida.	168.81	08.03.2021	168.81	0	0	0	0	0	0	0	Estimate Process
17	Maintenance of street light for One year in Village Bhola, Aamka, Roopwas, Kailashpur Urf Kirachpur Greater Noida.	18.92	05.04.2021	18.92	0	0	0	0	0	0	0	Estimate Process
18	Supply & Fixing of 20Mtr. LED Hight mast in Kanha Gaushala Jalpura Greater Noida.	13.13	05.04.2021	13.13	0	0	0	0	0	0	0	Estimate Process
19	Electrification of 6% abadi plots in village Ithera (Balance work) Greater Noida.	49.2	31.05.2021	49.2	0	0	0	0	0	0	0	Estimate Process
20	Maintenance of LED street light for one year in Village Chhapraula, Chhoti Milak (Mazra Roza Yaqubpur) Greater Noida.	16.03	31.05.2021	16.03	0	0	0	0	0	0	0	Estimate Process
21	Providing LED street light light in Village Roza jalapur (Balance work) Greater Noida.	82.17	01.07.2021	82.17	0	0	0	0	0	0	0	Estimate Process
22	Maintenance of LED street light for one year in village Jalpura Greater Noida.	17.78	24.03.2021	17.78	0	0	0	0	0	0	0	Estimate Process
23	Maintenace of lights in sector-3 (Pocket -A,B,C, D & Affordabale houses) Sector-2 (Pocket A, E &F) and Peripheral road of sector-1 Tech Zone -4 Sector-10 and Peripheral road between sector-2&3 Greater Noida.	90.97	23.06.2021	90.97	0	0	0	0	0	0	0	Estimate Process
24	Maintenance of street light for one year in Village tilapta Khodna khurd & swarajpur Greater Noida.	23.82	15.06.2021	23.82	0	0	0	0	0	0	0	Estimate Process
25	Maintenance of LED street light for one year in village Chhapraula Chhoti Milak (Mazra Roza Yaqubpur) Greater Noida.	16.03	01.06.2021	16.03	0	0	0	0	0	0	0	Estimate Process
26	Maintenance of Led street light for one year in village Haldoni and haibatpur. Greater Noida.	20.46	10.06.2021	20.46	0	0	0	0	0	0	0	Estimate Process
27	Providing Led street light in Village Devla Greater Noida.	49.93	10.06.2021	49.93	0	0	0	0	0	0	0	Estimate Process
28	providing Led street light in Village Vaidpura Greater Noida.	54.24	10.06.2021	54.24	0	0	0	0	0	0	0	Estimate Process
29	Maintenace of street light Ecotech- III (Phase-I, UK-1) sarin farm UK-II, Mahila Udami park-I toy city K-3 Ecotech-III Greater Noida. (Zone-VI)	23.69	10.06.2021	23.69	0	0	0	0	0	0	0	Estimate Process
30	Providing LED street light in Village Saini (Balance work) Greater Noida.	20.28	14.06.2021	20.28	0	0	0	0	0	0	0	Estimate Process
31	Providing LED Street light in Village Accheja Greater Noida.	49.33	03.06.2021	49.33	0	0	0	0	0	0	0	Estimate Process
32	Maintenance of street light for one year in Village sadopur Greater Noida.	12.56	20.01.2021	12.56	0	0	0	0	0	0	0	Estimate Process
33	Maintenance of street light on DSC road from Surjpur entry Point to Dadari railway crossing pakhi vihar road and ROB dadri Greater Noida. (Zone-II)	22.48	25.06.2021	22.48	0	0	0	0	0	0	0	Estimate Process
Total		2877.92		2877.92								

