

**DETAILS OF CIVIL WORKS FOR THE YEAR 2022-23**

<b>S.No.</b>	<b>PARTICULARS</b>	<b>PAGE No.</b>
1.	PROJECT WORK (UNDER PROGRESS)	01-10
2.	RURAL WORK(UNDER PROGRESS)	11-20
3.	COMPLETE WORK	21-31
4.	PROPOSED WORK	32-58

**DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2022-23**

<b>S.No.</b>	<b>PARTICULARS</b>	<b>PAGE No.</b>
1.	PROJECT WORK (UNDER PROGRESS)	59-61
2.	RURAL WORK(UNDER PROGRESS)	62-64
3.	COMPLETE WORK	65-67
4.	PROPOSED WORK	68-71

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

MIS - PRJ-03 (P)

WORK CIRCLE-I		PROJECT WORKS																			(AMOUNTS IN Rs. LACS)			31.10.2022	
Sl.No	Name of Work	Name of Contractor	Estimate Cost in Lacs	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.22	Expenditure in Rs. Lacs.	2022-23	Progressive	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised	7			Tentative	Remark	
										Payment (8+10)	30.09.2022		31.10.2022			Payment Release			date of Completion						
1	2	3	4	5	6	7	8	9	10	11	Financial Targ.	Achi.	Physical Targ.	Achi.	Financial Targ.	Achi.	Physical Targ.	Achi.	Date	Amt.	Date	Amt.	24	25	
1	Resurfacing of service road and widening of main carriage way c/o Footpath and rcc drain along service road covering of main drain of 60m wide road (ek moorti rotary to railway crossing) between sector ecotech-12, 16b,16 and 16 (industrial) Greater Noida	M/s Dev yash project & infrastructure Pvt Ltd	987.33	808.82	15.01.21	14.01.22	423.46	808.82	-	423.46	100.00%	52.36%	100.00%	81.10%	100.00%	64.15%	100.00%	82.00%	18.10.22	95.31	20.10.22	90.00	-	Work In Progress	
2	C/o Service road of 60m wide road & C/o R.C.C. Drain in sector -16b greater noida	M/s Momi Const.Co.	300.13	236.23	08.02.21	07.02.22	148.46	236.23	37.32	185.78	100.00%	78.65%	100.00%	85.20%	100.00%	78.65%	100.00%	85.20%	08.08.22	37.32	30.08.22	23.94	-	Work In Progress	
3	Balance Development work of 6% & 10% Abadi plots in Village Haibatpur, Greater Noida	M/s Momi Const.Co.	397.15	383.92	22.03.21	21.02.23	41.76	277.65	-	41.76	80.27%	12.31%	80.27%	26.50%	80.55%	20.56%	80.55%	26.50%	12.09.22	31.90	16.09.22	28.99	-	Work In Progress	
4	DEVELOPMENT WORK OF 6% ABADI PLOTS IN VILLAGE ROZA YAKUBPUR (BALANCE WORK) GREATER NOIDA	M/s J. K. Jain Contractor	483.15	404.88	07.06.21	06.06.22	40.33	404.88	246.93	287.26	100.00%	53.96%	100.00%	70.60%	100.00%	53.96%	100.00%	70.60%	31.05.22	45.11	10.06.22	41.08	-	Work In Progress	
5	C/o Balance RCC Drain and Re-Construction of Damaged drain along 45m wide road in sector-4, Greater Noida	M/s Jaggannath Construction	140.90	102.71	12.07.21	11.03.22	30.97	102.71	-	30.97	100.00%	35.15%	100.00%	54.10%	100.00%	35.15%	100.00%	54.10%	15.11.21	17.10	29.11.21	15.73	-	Work In Progress	
6	Widening & Strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, Cycle track Covering of Drain by Precast RCC Slab in Sector-16C, Greater Noida.	M/s S. R. Constructions	541.17	422.16	07.08.21	06.08.22	81.23	422.16	168.66	249.89	100.00%	67.55%	100.00%	71.90%	100.00%	67.55%	100.00%	75.10%	22.08.22	35.25	1309.22	27.57	-	Work In Progress	
7	Balance Development work of 10% Abadi plots in Village Haibatpur (Part-2) Greater Noida	M/s Gloway Infrotech Limited	135.20	119.65	28.03.22	27.12.22	-	68.75	-	-	69.26%	0.00%	69.26%	0.00%	78.88%	0.00%	78.88%	0.00%	-	-	-	-	-	Work Not Start	
8	Development work of 6%Avadi plots in Village Roza yakubpur Greater Noida	M/s Gloway Infrotech Limited	335.04	318.26	02.05.22	01.05.23	-	105.50	-	-	41.36%	0.00%	41.36%	15.40%	49.86%	0.00%	49.86%	15.40%	-	-	-	-	-	Work In Progress	
9	Balance Development work of 8% Abadi plots in Village Patwari, Greater Noida	M/s Shubham Builders	905.56	769.72	15.11.21	14.11.22	-	609.38	219.70	219.70	87.67%	28.54%	87.67%	40.10%	96.16%	36.73%	96.16%	40.10%	26.09.22	63.00	28.10.22	57.70	-	Work In Progress	
10	Developmet work of 4% & 10% Abadi plots in Village Badalpur, Greater Noida	M/s Manvi Constructions	353.32	339.26	18.07.22	17.07.23	-	41.80	-	-	20.27%	0.00%	20.27%	0.00%	28.76%	0.00%	28.76%	0.00%	-	-	-	-	-	Work Not Start	
<b>TOTAL RS</b>			<b>4578.95</b>	<b>3905.61</b>			<b>766.21</b>	<b>3077.88</b>	<b>672.61</b>	<b>1438.82</b>										<b>324.99</b>		<b>285.01</b>			

1

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23  
PROJECT WORKS**

WORK CIRCLE-2

Date 01.11.2022

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2022 (Rs in lac)	Expenditure 2022-23		Progressive Paymet (8+10)	Cumulative%Progress upto 30.09.2022				Cumulative%Progress upto 31.10.2022				Last Bill Raised		Payment Release		Remark	
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt		
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi						
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida.	M/s Nav Durga Buildcon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	66.18	89.74	0	66.18	100.00%	42.44%	100.00%	72.00%	100.00%	42.44%	100.00%	72.00%	29.10.2020	32.06	12.11.20	29.03	दिनांक 11.04.2022 को अतिक्रमण ध्वस्त कराते हुए पुनः कार्य प्रारम्भ कराया गया है।	
2	Development work of 10% abadi plots in Village-Sadopur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	0	247.05	93.64	93.64	100.00%	21.72%	100.00%	30.00%	100.00%	38.31%	100.00%	40.00%	18.10.2022	40.97	19.10.22	42.35	Work in Progress	
3	Balance Development work of 6/10% abadi plots in Village-Saini (Part-B), Greater Noida.	M/s Kartikesh Realtech Pvt. Ltd.	181.90	191.10	15.06.2022	14.12.2022	0	191.10	10.98	10.98	59.00%	0.00%	59.00%	35.00%	75.66%	5.75%	75.66%	40.00%	25.08.2022	10.98	02.09.22	10.06	Work in Progress	
			<b>500.14</b>	<b>402.97</b>			<b>66.18</b>	<b>527.89</b>	<b>104.62</b>	<b>170.80</b>														

2

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**PROJECT WORKS**

UPTO 31.10.2022

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-III

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.22	Expenditure 2022-23 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.09.22				Cumulative % progress upto 31.10.22				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Resurfacing of 9.0m, 12.0m and 18.0m wide road in (Block- A & B) Sector-2, Greater Noida	M/s S.R. Constructions	352.03	261.91	21.03.22	20.06.22	0.00	261.91	242.62	242.62	100.00%	92.63%	100.00%	93.00%	100.00%	92.63%	100.00%	93.00%	22.04.22	115.16	-	-	कार्य प्रगति में है। सविदाकार के स्तर पर विलम्ब है। अनुबन्ध के निगमानुसार सविदाकार पर आर्थिक दण्ड अध्यादेशित किया जायेगा। आगामी 03 माह में कार्य पूर्ण करा दिया जायेगा।
2	Construction of Site office in sector- Techzone-4, Greater Noida.	M/s Anil Kumar Goel	225.39	188.18	27.12.21	26.06.22	0.00	188.18	105.35	105.35	100.00%	69.77%	100.00%	76.00%	100.00%	69.77%	100.00%	80.00%	30.08.22	-	-	-	साईट ऑफिस की स्वीकृत बर्किंग/ स्ट्रक्चरल ड्राईंग दिनांक 15.03.2022 को प्राप्त होने के उपरान्त कार्य विलम्ब से प्रारम्भ किया गया है। इसके अतिरिक्त अनुबन्ध के अन्तर्गत विद्युत कार्य सम्भलित न होने के कारण कुछ मटो में विद्युत कार्य होने के उपरान्त सिविल का कार्य किया जाना सम्भव होगा। विद्युत कार्य वर्तमान में प्रारम्भ किया गया है जिसके उपरान्त सिविल का शेष कार्य प्रारम्भ कराया जायेगा। इसलिए प्रकरण में और समयवृद्धि वाचित है। वर्तमान में कार्य प्रगति में है।
3	Construction of Night Shelter block and labour Hostel in Sector Ecotech-3, UK-1, Greater Noida	M/s Anil Kumar Goel	310.44	277.81	07.01.22	06.01.23	0.00	277.81	109.05	109.05	73.75%	17.68%	73.75%	35.00%	82.24%	28.46%	82.24%	38.00%	08.10.22	29.94	11.10.22	27.66	नाईट शैल्टर की स्वीकृत बर्किंग/ स्ट्रक्चरल ड्राईंग दिनांक 06.04.2022 को प्राप्त होने के उपरान्त कार्य विलम्ब से प्रारम्भ किया गया है। वर्तमान में कार्य प्रगति में है।
4	Development work of 6% and 10% abadi plots in village Khera Chauganpur, Greater Noida	M/s R.R. Construction.	241.49	233.98	25.11.20	24.11.21	160.58	233.98	12.53	173.11	100.00%	68.63%	100.00%	80.00%	100.00%	68.63%	100.00%	80.00%	12.05.22	12.53	-	-	6 प्रतिशत आबादी भूखण्डों का नियोजन अतिक्रमण भूमि पर किया गया है। मूलतः विभाग से सम्बन्धित किसानों के कार्य लम्बित होने के कारण अतिक्रमण हटाने में प्रभावी कार्यवाही नहीं हो पा रही है, जिन स्थानों पर अतिक्रमण नहीं है वहाँ विकास कार्य कराया जा रहा है।
5	Development work of 4%, 5%, 6% and 10% abadi plots in village Habibpur, Greater Noida	M/s D.R. Construction Co.	50.03	45.39	01.04.22	30.09.22	0.00	45.39	33.61	33.61	100.00%	74.06%	100.00%	90.00%	100.00%	74.06%	100.00%	92.00%	23.06.22	16.95	30.06.22	15.39	कार्य प्रगति में है। 05 भूखण्डों पर एक माह में अतिक्रमण हटाकर कार्य शुरुआत पूर्ण करा दिया जायेगा।
6	Balance development work of 6%, 10% abadi plots of village Khairpur Gurjar, Greater Noida	M/s Lisha Engineers Pvt. Ltd.	424.06	418.76	12.04.22	11.10.23	0.00	418.76	42.26	42.26	31.42%	10.09%	31.42%	20.00%	42.74%	10.09%	42.74%	22.00%	08.08.22	42.26	-	-	कार्य प्रगति में है। कतिपय स्थलों पर अतिक्रमण है, जिसकी हटाने की कार्यवाही की जा रही है। अनुबन्धित समय में कार्य पूर्ण करा दिया जायेगा।
7	Balance development work of 6% abadi plots in village Patwari, Greater Noida	M/s Paras Construction	679.91	673.11	22.09.21	21.09.22	41.70	673.11	45.99	87.69	100.00%	13.67%	100.00%	17.00%	100.00%	13.67%	100.00%	17.00%	11.07.22	50.34	13.07.22	45.99	कार्य प्रगति में है। कतिपय स्थलों पर किसानों द्वारा कार्य को रूकवाया गया है।
8	Balance development work of 6% Abadi plots in village Itehra, Greater Noida	M/s Paras Construction	401.84	413.89	18.10.21	17.07.22	0.00	413.89	0.00	0.00	100.00%	0.00%	100.00%	10.00%	100.00%	0.00%	100.00%	10.00%	-	-	-	-	कार्य प्रगति में है। कतिपय स्थलों पर किसानों द्वारा कार्य को रूकवाया गया है।
9	Development work of 6% abadi plots in village Aimbabad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	0.00	149.05	0.00	0.00	100.00%	0.00%	100.00%	3.00%	100.00%	0.00%	100.00%	7.00%	-	-	-	-	प्रस्तावित स्थल पर कृषकों का भूमि विवाद के कारण कार्य नहीं हो सका है।
10	Construction of Balance RCC drain of 60m wide Peripheral road in Patwari area Sector- Techzone-4, Greater Noida.	M/s J.S.R. Construction Co.	199.37	145.20	15.03.21	14.09.21	0.00	145.20	0.00	0.00	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	-	-	-	-	उक्त कार्य ग्राम पतवाड़ी की भूमि पर कराया जाना प्रस्तावित है। प्रस्तावित स्थल पर कृषकों का भूमि विवाद है जिससे कार्य प्रारम्भ नहीं हो सका है।
11	C/o Boundary wall in sector-2 (Block-F), Greater Noida	M/s S.R. Infraconstruction Pvt. Ltd.	47.97	37.27	08.06.21	07.03.22	0.00	37.27	0.00	0.00	100.00%	0.00%	100.00%	2.00%	100.00%	0.00%	100.00%	2.00%	-	-	-	-	उक्त कार्य ग्राम पतवाड़ी की भूमि पर कराया जाना प्रस्तावित है। प्रस्तावित स्थल पर कृषकों का भूमि विवाद के कारण कार्य नहीं हो सका है।
12	Raising of drain along 60m, 45m & 30m wide road in Sector-Techzone-4, Greater Noida	M/s Urmi Enterprises	192.44	171.27	27.05.22	26.05.23	0.00	171.27	13.22	13.22	34.79%	7.72%	34.79%	12.00%	43.28%	15.82%	43.28%	19.00%	18.10.22	13.87	20.10.22	12.69	कार्य प्रगति में है। ब्रिक ड्रेन होने के कारण उन्नत की स्ट्रक्चरल डिजाईन की जांच कराई जा रही है जिससे भविष्य में कोई अग्रिय घटना न हो।
13	Resurfacing of Internal roads of Pocket- C and D in Sector-2, Greater Noida.	M/s S.R. Constructions	112.53	133.90	20.06.22	19.12.22	0.00	133.90	0.00	0.00	56.45%	0.00%	56.45%	7.00%	73.44%	0.00%	73.44%	75.00%	-	-	-	-	कार्य प्रगति में है। कतिपय स्थलों पर किसानों द्वारा कार्य को रूकवाया गया है।
14	Resurfacing of Internal roads of Pocket-D in Sector-3, Greater Noida	M/s S.R. Constructions	271.35	322.88	20.06.22	19.12.22	0.00	322.88	228.06	228.06	56.45%	70.63%	56.45%	74.00%	73.44%	70.63%	73.44%	74.00%	11.07.22	228.06	12.07.22	208.71	कार्य प्रगति में है।
15	Resurfacing of Internal roads of Pocket-E and F in Sector-2, Greater Noida	M/s S.R. Constructions	122.24	145.31	20.06.22	19.12.22	0.00	145.31	49.41	49.41	56.45%	0.00%	56.45%	10.00%	73.44%	34.01%	73.44%	95.00%	-	-	-	-	कार्य प्रगति में है।
			3431.94	3356.00						841.76													

3

WORK CIRCLE-IV

PROJECT WORKS

UPTO 31.10.2022  
(AMOUNTS IN Rs. LACS)

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs in Lacs)	Date Start	Date of Completion Revised date of Completion	Expenditure upto 31.03.2022		Expenditure 2022-23 Targ Achi	Progressive Paymet (8+10)	Cumulative%Progress upto 30.09.2022				Cumulative%Progress upto 31.10.2022				Last Bill Raised		Payment Release		Remark
							Targ	Achi			Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
											%	%	%	%	%	%	%	%					
1	2	3	4	5	6	7	8	9	10	11	16	17	18	19	16	17	18	19	20	21	22	23	24
1	Construction of one rotary intersection between 80m wide S.K. road and 60m wide Sector road between Sector-Alpha-I and Beta-I and Knowledge Park-I, Greater Noida.	M/s Shubham Builders	297.12	285.86	06.01.2021	05.04.2022	0.0	285.86	0.0	0.0	100%	9.38%	100%	48%	100%	9.38%	100%	48%	23.06.22	26.81	05.07.22	24.50	Work stop due to NGT guidelines
2	Balance development work of 6% abadi plots in Village-Mubarakpur, Greater Noida	M/s Gaurav Construction	159.69	162.17	04.01.2022	03.10.2022	0.0	162.17	0.0	0.0	98%	10.21%	98%	22%	98%	10.21%	98%	22%	23.06.22	16.56	---	0.0	Work stop due to NGT guidelines
3	Resurfacing of 132m wide road and Internal road in sector KP-II Greater Noida	M/s S. R. Construction	366.33	280.25	15.03.2022	14.09.2022	0.0	280.25	0.0	280.25	100%	58.51%	100%	62%	100%	58.51%	100%	62%	23.06.22	100.47	24.06.22	87.38	Work stop due to NGT guidelines
4	Resurfacing of four lane road G.B.U. To Yamuna Expressway Authority Zero Point, Greater Noida	M/s Lisha Engineers Private Limited	1434.45	1515.78	28.06.2022	27.12.2022	0.0	1515.78	0.0	0.0	50%	58.52%	50%	65%	66%	97.37%	66%	98%	28.10.22	168.88	---	0.0	Work stop due to NGT guidelines
5	Resurfacing of 24.00m wide internal road of sector Ecotech-II (Mireo ST Side), Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	264.26	310.69	29.07.2022	28.01.2023	0.0	310.69	0.0	310.69	32%	---	32%	75%	50%	94.28%	50%	98%	28.10.22	73.98	---	0.0	Work stop due to NGT guidelines
6	Resurfacing of 60m and 45m wide road in sector Chi-Phi, Greater Noida	M/s J S S. Infatech.	269.77	316.20	08.09.2022	07.12.2022	0.0	316.20	0.0	316.20	30%	---	30%	75%	60%	93.06%	60%	95%	21.10.22	60.54	---	0.0	Work stop due to NGT guidelines
			2791.62	2870.95																			

4

## PROJECT WORKS

31.10.2022  
(AMOUNTS IN Rs. LACS)

## WORK CIRCLE-VI

S.No.	Name of Work	Name of Contractor	Estimated	Tender	Date of	Date of	Expenditure	Expenditure	2022-23	Progressive	Cumulative % progress upto				Cumulative % progress upto				Last Bill Raised		Payment Released		Remark
			Cost.in	Amount in	Start	Completion	Upto	2022-23 in Rs.	Payment	30.09.22	31.10.22	Financial	Physical	Financial	Physical	Date	Amt.	Date	Amt.				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Raising R.C.C. Drain wall on 60.0 mtr.wide road along sector XU-III, Greater Noida.	M/s. Virat Construction	304.06	250.11	31.12.21	30.09.22	-	250.11	232.02	232.02	100.00%	72.77%	99.99%	98.00%	100.00%	92.77%	100.00%	99.50%	11.08.22	55.25	-	-	Work in Progress
2	Miscellaneous work on 60.0 mtr. Wide road between sector Omicron-III, sector-MU, sector-Recreational Green-V along sector MU-II, Greater Noida.	M/s. Shoukeen Construction	45.47	31.83	03.07.22	02.11.22	-	31.83	10.41	10.41	72.95%	-	72.95%	35.00%	96.80%	32.71%	96.80%	65.00%	17.10.22	10.41	-	-	Work in Progress
3	Resurfacing of internal road in sector Omicron-III, Greater Noida.	M/s. Lisha Enterprises Pvt.Ltd.	444.73	507.40	07.07.22	06.10.22	-	507.40	496.7	496.7	93.33%	71.52%	93.33%	95.00%	100.00%	97.89%	100.00%	99.00%	12.10.22	119.2	-	-	Work in Progress
4	Resurfacing of 60.0 mtr. Wideroad peripheral in sector MU-II, Greater Noida.	M/s. Dynasty Promoters Pvt.Ltd.	197.80	210.70	02.08.22	01.11.22	-	210.70	207.83	207.83	64.75%	74.18	64.75%	98.00%	100.00%	98.78%	100.00%	99.00%	12.10.22	51.51	-	-	Work in Progress
		<b>Total</b>	<b>992.06</b>	<b>1000.04</b>			<b>0</b>	<b>1000.04</b>	<b>946.96</b>											<b>236.37</b>		<b>0</b>	

5

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**  
PROJECT WORKS

UP TO 31.10.2022  
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2022	Expenditure 2022-2023		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Internal Development of Sector-Ecotech-10, Greater Noida	M/s Lisha Engineers Pvt Ltd	1808.87	1480.02	12.04.2121	11.04.2022	941.58	538.44	147.17	1088.75	100.00%	73.56%	100.00%	82.00%	100.00%	73.56%	100.00%	82.00%	01.06.22	147.62	01.07.22	147.62	ग्रेटर नोएडा के औद्योगिक सेक्टर इकोटेक-10 में प्राधिकरण द्वारा औद्योगिक भूखण्ड नियोजित किये गये हैं। इस सेक्टर में ग्राम धपोला, रामपुर फतेहपुर, एच मायघा की भूमि आती है। कुछ खसरो पर ग्रामीणों द्वारा अवैध निर्माण/अतिक्रमण किया गया था। जिसको समय-समय पर पुलिस बल की उपलब्धता के आधार पर हटाने के लिए विकास कार्य किया जा रहा है। इसके अतिरिक्त लैंड बैंक के मामले समय से निरस्त न होने के कारण परियोजना प्रभावित हुई है। जिसके दृष्टिगत उक्त कार्य को 31.01.2023 तक पूर्ण कराया जाना प्रस्तावित है।
2	Internal Development work in Sector-Ecotech-8, Greater Noida	M/s Lisha Engineers Pvt Ltd	817.06	806.84	06.01.2022	05.01.2023	86.10	720.74	268.75	354.85	73.15%	43.98%	73.15%	52.00%	81.64%	43.98%	81.64%	55.00%	30.09.22	67.09	30.09.22	67.09	कार्य प्रगति पर है।
3	Development & Beautification of Green belt along 80m wide road from EPE T-Point towards Sirsa rotary Sector-Ecotech-9, Greater Noida	M/s Lisha Engineers Pvt Ltd	240.47	293.38	06.01.2022	05.10.2022	16.93	276.45	80.48	97.41	97.00%	33.20%	97.00%	70.00%	100.00%	33.20%	100.00%	85.00%	25.07.22	29.09	29.07.22	29.09	स्थल पर कृषकों द्वारा फसल व अतिरिक्त प्रतिकार की रोक के कारण कार्य में विलम्ब हुआ जिसके कारण परियोजना प्रभावित हुई है। जिसका निस्तारण करते हुए इस कार्य को 31.11.2022 तक पूर्ण कर दिया जाएगा। यहाँ यह भी उल्लेखित करना है कि ट्रेडर्स प्लाट का प्रथम चरण में प्राथमिक रीरिया में Sub Grade टीयर किया गया है। एच पार्क रीरिया सुलभ भौगोलिक, धारा, खडोसा एच लिटिंग एंजनेयर्स आदि का भी कार्य किया जाना है। द्वितीय चरण में ट्रक प्राथमिक रीरिया में Strengthening का कार्य एवं पार्क रीरिया में बालोवाल कार्ड, पाथवे एवं कोरिंग का कार्य किया जाना प्रस्तावित है। जिसका आगमन स्वीकृत प्रक्रिया में है।
5	Eaith work of filling Sector I.T City Techzone plot no - 4 Greater Noida	M/s Baba Anandeshwar Enterprises	482.81	553.26	12.04.2022	11.10.2022	0.00	553.26	0.00	0.00	93.00%	0.00%	93.00%	2.00%	100.00%	0.00%	100.00%	2.00%	0.00	0.00	0.00	0.00	सेक्टर टेकजोन (आईटीसिटी) में भूखण्ड सं-4 जोकि Unitech Pvt. Ltd. को आवंटित था, को निरस्त करते हुये नियोजन अनुमति द्वारा 6 प्रतिशत आबादी भूखण्ड नियोजित किये गये हैं। स्थलीय स्थिति के अनुसार गिडर द्वारा लगभग 4 मीटर से 6 मीटर तक के गडरे गडदे किये गये थे, इन गडदों को भरकर 6 प्रतिशत के भूखण्डों के विकास कार्य किये जाने के लिये यह अनुसंध गठित किया गया है। उल्लेखित करना है कि इन गडदों को भरना हेतु जो भी अतिरिक्त खर्च आयेगा वह Unitech Pvt. Ltd से बरसूला जाएगा। मिट्टी उपलब्ध हेतु प्रयास किया जा रहा है। विभिन्न वर्क सफिलों को सरप्लस मिट्टी उपलब्ध कराने हेतु पत्रों द्वारा प्रयास किया जा रहा है प्रस्तुत मिट्टी उपलब्ध न होने के कारण कार्य की प्रगति धीमी है।
6	Resurfacing of 60m wide Peripheral road along Sector Ecotech I (Ext-1) (other miscellaneous work) Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	559.99	643.99	28.06.2022	27.06.2023	0.00	643.99	308.33	308.33	25.00%	47.88%	25.00%	50.00%	34.25%	47.88%	34.25%	55.00%	08.08.22	165.34	24.08.22	165.34	कार्य प्रगति पर है।

6

7	Internal Development work of Plot no-5 Sector-techzone (I.T. City) Greater noida	M/s J.S.S. Infratech	467.82	382.16	27.06.2022	26.06.2023	0.00	382.16	45.30	45.30	26.00%	11.86%	26.00%	15.00%	34.50%	11.86%	34.50%	17.00%	30.09.22	45.30	30.09.22	45.30	कार्य प्रगति पर है।
	Resurfacing of 24m wide internal road in Sector-Ecotech-1 (ext.) Greater Noida.	M/s AMT Builders Pvt. Ltd.	442.31	484.33	08.09.2022	07.03.2023	0.00	484.33	41.14	41.14	12.00%	0.00%	12.00%	0.00%	29.00%	8.49%	29.00%	15.00%	27.10.22	41.14	27.10.22	41.14	कार्य प्रगति पर है।
			4819.33	4643.98				3599.37	891.17	1935.78										495.58		495.58	

7



**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

UPTO 31-10-2022  
(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2022	Expenditure 2022-23		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31-10-2022				Last Bill Raised		Payment Released		Remark
								(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
<b>PROJECT WORKS</b>																							
1	Development Work of 6% abadi plots in Village Ghanghola, Greater Noida. 127121	M/s Good Hill Builder	476.91	424.45	15-05-2018	14-05-2019	294.52	129.93	0.00	294.52	100.00%	69.39%	100.00%	75.00%	100.00%	69.39%	100.00%	75.00%	06-08-2021	26.51	19-08-2021	24.37	Work is hindred by farmers due to demand of lese back.
2	Development of 6% abadi plots in Village-Sirsa (Part B & C), Greater Noida. 130899	M/s Moni Construction Co.	480.22	400.07	15.01.2021	14-01-2022	270.70	129.37	25.89	296.59	100.00%	74.13%	100.00%	85.00%	100.00%	74.13%	100.00%	85.00%	15-04-2022	25.89	21-04-2022	24.13	Work is hindred by farmers due to demand of lese back.
3	Development Work of 10% abadi plots in Village Khanpur, Greater Noida. 131374	M/s manvi Construction.	479.82	407.90	16.08.2021	15-05-2022	153.68	254.22	206.13	359.81	100.00%	68.21%	100.00%	80.00%	100.00%	88.21%	100.00%	92.00%	29-06-2022	81.60	14-10-2022	70.28	Work in Progress
4	Development Work of abadi plots in Village Khanpur (Pocket K), Greater Noida. 132066	M/s Shri Giriraj Construction Infratech Pvt. Ltd.	575.40	573.96	28-12-2021	27-12-2022	224.46	349.50	130.25	354.71	76.00%	61.80%	76.00%	65.00%	84.00%	61.80%	84.00%	65.00%	15-09-2022	33.64	22-09-2022	29.29	Work in Progress
5	Development Work of abadi plots in Village Dadha (Part-2), Greater Noida.	M/s Chaudhary Builders.	104.07	86.38	01-01-2022	31-12-2022	0.00	86.38	15.61	15.61	75.00%	0.00%	75.00%	30.00%	83.00%	18.07%	83.00%	30.00%	20-10-2022	15.61	21-10-2022	14.28	Work in Progress
6	Development Work of abadi plots in Village Kasna (Pocket M), Greater Noida. 132250	M/s Manvi Construction.	399.34	332.77	05-01-2022	04-01-2023	75.57	257.20	110.57	186.14	74.00%	55.94%	74.00%	60.00%	82.00%	55.94%	82.00%	60.00%	14-07-2022	35.37	19-07-2022	32.51	Work in Progress
7	C/o 24.0 M wide approach road from dumping ground to Dankaur- sikandrabad road, Greater Noida.	M/s J.K. Jain Contractor.	590.14	473.29	03-01-2022	02-01-2023	0.00	473.29	0.00	0.00	74.00%	0.00%	74.00%	2.00%	83.00%	0.00%	83.00%	2.00%	-	-	-	-	Work in Progress
8	Development Work of abadi plots in Village Sirsa (Pocket P), Greater Noida. 132309	M/s S. K. Infra engineers Pvt. Ltd.	425.13	345.80	21-03-2022	20-03-2023	56.87	288.93	96.72	153.59	53.00%	38.81%	53.00%	55.00%	62.00%	44.42%	62.00%	55.00%	19-10-2022	19.40	20-10-2022	17.76	Work in Progress
9	Development Work of abadi plots in Village Luksar (Part 2), Greater Noida.	M/s manvi Construction.	223.83	221.17	01-06-2022	31-05-2023	0.00	221.17	0.00	0.00	34.00%	10.00%	34.00%	0.00%	42.00%	0.00%	42.00%	10.00%	-	-	-	-	Work in Progress
<b>Total (A)</b>			<b>3754.86</b>	<b>3265.79</b>			<b>1075.80</b>	<b>2189.99</b>	<b>585.17</b>	<b>1660.97</b>										<b>238.02</b>		<b>212.62</b>	

8

WORK CIRCLE-JAL

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23  
PROJECT WORKS

MIS - PRJ-03(P)

31-10-2022  
AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2022	Expenditure 2022-23		Progressive Payment (8+10)	Cumulative % progress upto 30-09-2022				Cumulative % progress upto 31-10-2022				Last Bill Raised		Payment Released		Tentative Date of Completion	Remark			
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amount	Date	Amount					
											12	13	14	15	16	17	18	19							20	21	22
1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

9

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEARS 2022-23**

**PROJECT WORKS**

WORK CIRCLE - SEWERAGE

DATE UPT 17.11.2022

Sr. No.	Name of work	Name of contractor	Estimated cost (Rs in Lacs)	Tender cost (Rs in Lacs)	Date of Start	Date of completion	Expenditure upto 31.03.2022 (Rs In Lac)	Expenditure 2022-23 in Rs Lac		Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised		Payment Released		Remark
								Target	Achi.	Physical		Financial		Physical		Financial		Date	Amount	Date	Amount	
										Target	Achi.	Target	Achi.	Target	Achi.	Target	Achi.					
1	2	3	4	5	6	7	8	9	10	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Ecotech-II & 20 MLD STP at sector Ecotech-III in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160	120	110	70.30%	70.30%	70.30%	68.64%	73.07%	73.07%	73.07%	68.64%	27.06.2022	35.40	25.07.2022	25.78	Operation and Maintenance
2	Operation and Maintenance Work of 5 Year of 137 MLD STP (From 2019 to 2024) Kasna in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	356	598.06	470.89	66.27%	66.27%	66.27%	47.19%	71.82%	71.02%	71.02%	47.19%	18.08.2022	77.89	29.09.2022	74.41	
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Ecotech-II (For Sixty Month), Greater Noida	M/s Baba Construction	380.00	310.33	01.01.2020	31.12.2024	16	62.066	57	68.70%	54.95%	68.70%	51.30%	74.25%	54.95%	74.25%	54.95%	12.05.2022	14.69	13.05.2022	13.42	Annual Maintenance
4	Maintenance Work Of Sewer Line Connecting to 20 MLD STP in Ecotech-III (For Sixty Month), Greater Noida	M/s Baba Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.556	93	53.96%	53.96%	53.96%	52.30%	59.51%	59.51%	59.51%	52.30%	18.08.2022	16.30	22.08.2022	14.90	
5	Providing and Laying D.I. Treated Water Supply Line From 137 STP to ITGNL in Greater Noida.	M/s Lisha Engineers Pvt. Ltd.	803.79	746.08	25.08.2021	24.02.2023	290.17	455.91	322.65	56.75%	98.00%	56.75%	82.00%	62.30%	48.00%	62.30%	82.00%	27.07.2022	163.26	08.08.2022	154.88	Project Work
7	Cleaning and Connecting Work of Internal Sewer Line From Sector (Omicron- I, II, III Mu, MU-I, XU-I, Ecotech-I) KP-I, II, III Gamma-I, II Beta-I II, and Alpha-I, II, Chi-I, II, III, IV, Phi-I, II, III, IV, Pi-I, II, RHO I, II Sigma-I, II, III, IV, and Swam Nagari, Delta-I, II, III, Zeta-I, Eta-I, II, KP-4 to 137 MLD STP Greater Noida.	M/s U.P. Jai Nigam	3952.37	3952.37	01.02.2020	31.12.2023	2020.09	1317.45	439.15	69.92%	69.92%	69.92%	65.15%	72.69%	72.69%	72.69%	65.15%	16.08.2022	276.79	25.08.2022	265.46	PMC Work
8	Design Construction Erection & Commissioning of IPS Including Rising Main RCC Sewer Line in Greater Noida.	M/s U.P. Jai Nigam	543.07	543.07	19.11.2020	18.08.2021	59	484.07	123.00	100%	52.20%	100%	34.00%	100%	57.75%	100%	34.00%	30.05.2022	123.82	21.06.2022	121.34	PMC Work
9	Construction of Boundry wall around UGR, RCC Channel & Platform at 20 MLD STP, Greater Noida.	M/s Aman Enterprises	36.24	29.35	08.04.2022	07.10.2022	----	29.35	----	98.00%	85.00%	98.00%	0.00%	100.00%	100.00%	100.00%	100.00%	15.09.2022	11.00	----	----	Project Work
10	Construction of Boundry wall around UGR, RCC Channel & Platform at 15 MLD STP, Greater Noida.	M/s Neelam Construction Co.	36.24	28.99	15.03.2022	14.09.2022	----	28.99	5.61	100.00%	90.00%	100.00%	22.00%	100.00%	100.00%	100.00%	22.00%	27.07.2022	6.14	16.08.2022	5.61	Project Work
11	Operation and Maintenance Work Of IPS Sector Mu-Recreational Green (For 36 Month) in Greater Noida.	M/s Baba Construction	111.76	95.44	20.04.2022	19.04.2025	----	31.81	15.54	16.62%	16.62%	16.62%	16.29%	19.39%	19.39%	1939.00%	19.39%	20.10.2022	5.18	30.10.2022	4.74	Operation and Maintenance
12	Operation and Maintenance Work Of IPS Sector Ecotech-6 (For 36 Month) in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	111.57	93.16	01.07.2022	30.06.2025	----	25.87	0.00	8.31%	8.31%	8.31%	0.00%	11.08%	11.08%	11.08%	11.08%	----	----	----	----	
13	Operation and Maintenance Work Of IPS Sector Ecotech-1 Extn-1 (For 36 Month) in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	105.80	88.34	01.07.2022	30.06.2025	----	24.53	7.21	8.31%	8.31%	8.31%	8.16%	11.08%	11.08%	11.08%	11.08%	08.10.2022	7.21	28.10.2022	6.9	
			9565.61	9124.94			2925.75	3278.66										737.68			687.44	

10

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

MIS - PRJ-01 (R)

WORK CIRCLE-I

U PTO 31.10.2022

(AMOUNTS IN RS. LAACS)

Sl.N	Name of Work	Name of Contractor	Tender Amount in (Rs. Laacs)	Date of Start	Date of Completion	EXPENDITURE		progressive payment	Cumulative % progress upto 30.09.22				Cumulative % progress upto 31.10.22				Bill Raised		Payment Released		Remark	
						2022-23 in Rs.			upto		upto		upto		upto		Date	Amt.	Date	Amt.		
						U PTO	2022-23 in Rs. Laacs		Financial Targ.	Physical Achi.	Financial Targ.	Physical Achi.	Financial Targ.	Physical Achi.	Financial Targ.	Physical Achi.	19	20	21	22		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	PE INTERLOCKING TILES AND CO DRAIN IN VILLAGE CHIPYANA BUJURG GREATER NOIDA	M/S V. K. Construction	178.60	06.01.22	05.10.22	53.45	176.60	80.42	133.87	98.14%	74.96%	98.14%	100.00%	100.00%	91.03%	100.00%	100.00%	02.09.22	28.71	14.09.22	27.44	Work In Progress
2	PE INTERLOCKING TILES AND DRAIN WORK IN VILLAGE ROZA JALALPUR GREATER NOIDA	M/s Shri Sai Construction	87.69	06.01.22	05.07.22	-	87.69	23.08	23.08	100.00%	68.05%	100.00%	80.00%	100.00%	68.05%	100.00%	80.00%	29.09.22	34.31	06.10.22	28.14	Work In Progress
3	Providing and Laying Interlocking tiles and Co Drain from Mummy Devi School to Shukr Bazi Monu home in Village Chipyana Khurd Jurf Tigri Greater Noida	M/s M. D. Project & Construction	64.42	28.03.22	27.09.22	-	45.09	14.23	14.23	100.00%	24.04%	100.00%	59.80%	100.00%	66.46%	100.00%	70.00%	19.10.22	27.32	-	-	Work In Progress
4	PE INTERLOCKING TILES AND DRAIN WORK ON SHAMISHAN GHAT ROAD AND SHAMISHAN GHAT AREA IN VILLAGE ROZA JALALPUR GR NOIDA	M/s JSR Construction Co.	37.61	06.06.22	05.09.22	-	23.40	-	-	100.00%	0.00%	100.00%	32.10%	100.00%	0.00%	100.00%	32.10%	-	-	-	-	Work In Progress
5	Co Brick Toe Wall and Barbed wire Fencing around pond in village Chipyana Bujurg, Greater Noida	M/s Shri Bankey Bihari Construction	31.17	15.07.22	14.10.22	-	5.19	-	-	85.55%	0.00%	85.55%	0.00%	100.00%	0.00%	100.00%	0.00%	-	-	-	-	Work Not Start
6	Providing and laying Interlocking tiles from GT Road to Bhagirthi home in Village Kheta Dharampura (Mazra Chhapraula) Greater Noida	M/s Mahalaxmi Construction Co.	28.43	08.07.22	07.01.23	-	3.47	-	-	46.66%	0.00%	46.66%	3.80%	63.88%	0.00%	63.88%	3.80%	-	-	-	-	Work In Progress
7	Co RCC Sedimentation chamber of pond Inlet chamber of pond in village Mirak Lachhi, Roza Yakubpur, Roza Jalalpur, Acheja, Chapraula and Chipyana Bujurg, Greater Noida	M/s R. R. Construction Co.	108.85	08.07.22	07.01.23	-	13.26	-	-	46.67%	0.00%	46.66%	15.20%	63.88%	0.00%	63.88%	18.40%	-	-	-	-	Work In Progress
8	Co Two Room with verandah, shed and Interlocking tiles in Barat Ghar in Village Chipyana Bujurg, Greater Noida	M/s Shri Bankey Bihari Construction	40.56	03.08.22	02.02.23	-	6.30	-	-	32.22%	0.00%	32.22%	33.40%	49.44%	0.00%	49.44%	33.40%	-	-	-	-	Work In Progress
		<b>TOTAL Rs</b>	577.33			53.45	361.00	117.73	171.18										90.34		55.58	

(11)

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**RURAL DEVELOPMENT WORKS**

**Date 01.11.2022**

(AMOUNTS IN Rs. LACS)

**WORK CIRCLE-2**

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion ----- Tantative date of completion	Expenditure upto 31-03-2022	Expenditure 2022-23		Cumulative%Progress upto 30.09.2022				Cumulative%Progress upto 31.10.2022				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	
1	Development of Smart Village-Tilapta Karanwas in the notified region on GNIDA (Phase-I), Greater Noida.	M/s Baba construction	413.01	409.95	01.04.2022	31.03.2023	0.0	409.95	243.41	49.98%	30.25%	49.98%	50.00%	58.31%	59.38%	58.31%	75.00%	18.10.2022	53.43	18.10.2022	49.35	Work in progress
2	Balance work of RCC drain & culvert in Village-Saini.	M/s Gloway Infirtech Pvt. LTd.	88.40	83.97	24.05.2022	23.11.2022	0.0	83.97	57.20	70.52%	38.76%	70.52%	55.00%	87.18%	68.13%	87.18%	80.00%	11.10.2022	24.66	13.10.2022	23.32	Work in progress
3	Construction of CC road & drain in Village-Sunpura, Greater Noida.	M/s Ramvir Sharma	10.92	10.81	11.07.2022	10.10.2022	0.0	10.81	7.41	88.88%	0.00%	88.88%	40.00%	100.00%	63.63%	100.00%	75.00%	08.10.2022	7.41	12.10.2022	6.84	Work in progress
4	Raising of CC road in Village-Dhoom Manikpur (Dairy Scanner).	M/s Rajiv Const.	22.32	22.32	19.07.2022	18.10.2022	0.0	22.32	16.50	85.85%	0.00%	85.85%	50.00%	100.00%	74.15%	100.00%	90.00%	11.10.2022	16.50	13.10.2022	15.27	Work in progress
			<b>534.65</b>	<b>527.05</b>			<b>0.0</b>	<b>527.05</b>	<b>324.52</b>										<b>102.00</b>		<b>94.78</b>	

12

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**MIS - PRJ-03 (R)**

**RURAL DEVELOPMENT WORKS**

**Up to 31.10.2022**  
(AMOUNT IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.22	Expenditure 2022-23 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.08.22				Cumulative % progress upto 30.09.22				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
<b>Work Circle-III</b>																							
1	Providing and laying Interlocking tiles and C/o Brick drain at Behind D.M. office in village Surajpur, Greater Noida.	M/s Good Enterprises	30.93	25.67	09.05.2022	08.11.2022	0.00	25.67	14.30	14.30	63.02%	0.00%	63.02%	38.00%	95.34%	55.68%	95.34%	60.00%	20.10.22	5.46	21.10.22	4.53	कार्य प्रगति में है। कार्य की प्रगति धीमी होने के कारण सविदाकार पर अनुभव की शर्तों के नियमानुसार अर्थदण्ड अव्ययोंपित किया जायेगा।
2	Raising of C.C. road and drain in village Haldoni, Greater Noida	M/s R.K. Gupta Contractor	37.24	29.34	20.09.2022	19.12.2022	0.00	29.34	11.96	11.96	11.96%	0.00%	11.96%	1.00%	45.05%	0.00%	45.05%	10.00%	-	-	-	-	कार्य प्रगति में है।
3	Emergency work for removing of rain water from D.S.C. road and Ecotech-3 UK-1, Greater Noida. (Construction of R.C.C. drain from Kachhi Sadak T-Point to Lakhnawali in BZP Area)	M/s Chaudhary Associates	1266.40	1135.96	06.10.22	05.04.23	0.00	1135.96	0.00	0.00	-	-	-	-	14.25%	0.00%	14.25%	0.00%	-	-	-	-	कार्य शीघ्र प्रारम्भ किया जाना है।
			1334.57	1190.97																			

13

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

RURAL DEVELOPMENT WORKS

UPTO 31.10.2022  
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 3/31/2022		Cumulative%Progress upto 30.09.2022				Cumulative%Progress upto 31.10.2022				Last Bill Raised		Payment Release		Remark	
							Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt		
									Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi						
1	2	3	4	5	6	7	8	9	10	15	16	17	18	15	16	17	18	19	20	21	22	23
			0.00	0.00				0.00	0.00													

14

RURAL DEVELOPMENT WORKS

UPTO 31.10.2022  
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2022-23		Progress Payment (8+10)	Cumulative % progress upto	Cumulative % progress upto				Last Bill Raised Payment Released							
								in Rs. Lacs.				30.09.2022		31.10.2022									
								Targ.	Achi.			Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Date	Amt.	Date	Amt.		
1																							
1																							

Nil

15



**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**RURAL WORKS**

UPTO 31.10.2022  
(AMOUNTS IN Rs. LACS)

**WORK CIRCLE-VI**

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2022	2022-23		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised		Payment Released		24
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Buildcon Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	-	101.78	21.22	21.22	100.00%	22.00%	100.00%	42.00%	100.00%	22.00%	100.00%	42.00%	18.03.21	21.22	-	-	नियोजन किमग से प्राप्त मानचित्र पर जहां पर भूखण्ड नियोजित किए गये थे, वहां पर 42 प्रतिशत कार्य किया गया। शेष भूमि पर कृषकों द्वारा अपने प्रतिस्पर्धी को लेकर आपसी विवाद होने के कारण कार्य पूर्णतः बन्द है।
2	Development work of 6 % abadi plots of village Hazratpur, Greater Noida.	M/s. Virat Construction	627.03	513.03	21.12.21	20.12.2022	-	513.00	39.13	39.13	74.79%	-	66.57%	8.00%	86.30%	7.62	86.30%	10.00%	20.10.22	39.13	-	-	work in Progress
3	Development work of 4/6/10 % abadi plots of village Thapkhara, Greater Noida.	M/s. Awantika Construction	264.29	244.49	31.12.21	30.12.2022	-	244.49	-	-	74.79%	-	74.79%	6.50%	83.56%	-	83.56%	7.00%	-	-	-	-	work in Progress
4	C/o R.C.C.Drain for disposal of village storm water near barat ghar in village Ghori Bachera to main drain, Greater	M/s. R.K. Construction Co.	88.29	68.48	08.04.22	07.04.23	-	68.48	-	68.48	47.94%	37.02%	47.94%	85.00%	56.52%	37.02%	56.52%	86.00%	09.06.22	25.38	-	-	work in Progress
5	C/o R.C.C.Drain & C.C. Road work in village Junpat (Balance work), Greater Noida.	M/s. Virat Construction	140.52	114.56	30.06.22	29.12.22	-	114.56	58.52	58.52	50.54%	-	50.54%	45.00%	67.58%	51.00%	67.58%	55.00%	17.10.22	58.52	-	-	work in Progress
6	Development work of 4/6/10 % abadi plots of pocket-E & F of village Ghori Bachera, Greater Noida.	M/s. S.R.Associates	122.34	122.34	12.07.22	11.04.23	-	122.34	-	-	23.01%	-	23.01%	12.00%	40.87%	-	40.87%	13.00%	-39.13	-	-	-	work in Progress
		<b>Total</b>	<b>1370.00</b>	<b>1164.68</b>			<b>0.00</b>	<b>1164.65</b>	<b>118.87</b>	<b>187.35</b>									<b>144.25</b>	<b>0.00</b>	<b>0.00</b>		

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**  
RURAL DEVELOPMENT WORKS YEAR-2022-23

UPTO 31.10.2022

**WORK CIRCLE-7**

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2022	penditure 2022-20		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Bill Raised		Payment Released		Remark		
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.			
											12	13	14	15	16	17	18	19							
1	Development work 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co.	259.60	200.23	12.12.18	11.12.19	121.78	78.45	0.00	121.78	100.00%	60.82%	100.00%	75.00%	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	फर्म द्वारा स्थल पर कार्य नहीं कराया जा रहा है। जिसके लिये फर्म को विभिन्न पत्रों द्वारा अवगत कराया गया है। फर्म को कारण बताओ नोटिस भी जारी कर दिया गया है।		
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	129.05	43.39	0.00	129.05	100.00%	74.84%	100.00%	82.00%	100.00%	74.84%	100.00%	82.00%	22.10.21	28.90	10.11.21	28.90	ग्राम रिथोरी ग्रेंटर नौएडा औद्योगिक विकास प्राधिकरण का अधिसूचित ग्राम है। कुछ खसरो पर प्रतिकर प्राप्त न होना, कुछ लीज बैंक एव भूखण्डों का स्थान परिवर्तन के कारण परियोजना प्रभावित हुई है, जिसका निस्तारण नू-विभाग व नियोजन विभाग द्वारा प्रक्रियशील है। जिसके दृष्टिगत उक्त कार्य को 30.11.2022 तक पूर्ण कराया जाना प्रस्तावित है।		
3	Development of Smart Village-Maicha (Phase-I), Greater Noida	M/s Goodhill Builders	995.20	1025.05	26.07.2021	25.07.22	380.62	644.43	374.19	754.81	100.00%	62.81%	100.00%	80.00%	100.00%	73.64%	100.00%	90.00%	06.10.22	110.94	06.10.22	110.94	उत्तरांचल कार्य में ग्राम वारियों के आपसी विवाद, जैसे रैम्प, चट्टार, विद्युत पोत और गलियों की चौड़ाई बढ़ाने के लिये आपसी सहमति न होना आदि के कारण परियोजना प्रभावित हुई है। जिसके दृष्टिगत उक्त कार्य को दिनांक 31.12.2022 तक पूर्ण कराया जाना प्रस्तावित है।		
4	Development work of 10% abadi plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Part-II, Greater Noida.	M/s Navdurga Buildcon Pvt. Ltd.	213.62	179.25	12.08.2021	11.08.22	31.15	148.10	45.79	76.94	100.00%	42.93%	100.00%	50.00%	100.00%	42.93%	100.00%	54.00%	27.09.22	23.15	27.09.22	23.15	ग्राम डबरा ग्रेंटर नौएडा प्राधिकरण का अधिसूचित क्षेत्र के अन्तर्गत आता है। जिसमें कृषकों द्वारा कुछ खसरो पर पूर्व से अथवा निर्माण / अतिक्रमण किया गया है। जिसको समय-समय पर पुलिस बल की उपस्थिति के अभाव पर हटाते हुए विकास कार्य किया जा रहा है। इसके अतिरिक्त लीज बैंक के प्रकरण जो शासन स्तर पर लम्बित है, ग्राम वारियों के आपसी विवाद के कारण भी परियोजना प्रभावित हुई है जिसके दृष्टिगत उक्त कार्य को 31.01.2023 तक पूर्ण कराया जाना प्रस्तावित है।		
5	Development work of 10% abadi Plots in Village-Maycha (Balance work-II), Greater Noida	M/s S. R. Associates	220.41	196.19	17.11.2021	16.07.22	0.00	196.19	0.00	0.00	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	0.00	0.00	0.00	0.00	0.00	ग्राम मायचा ग्रेंटर नौएडा औद्योगिक विकास प्राधिकरण का अधिसूचित ग्राम है। जिसमें लीज बैंक, कॉर्ट केस एवं स्थान आदेता होने के कारण परियोजना प्रभावित हो रही है स्थान आदेता को हटाने जानें हेतु विधि विभाग से अनुरोध किया गया है अतः इस परियोजना को दिनांक 31.03.2023 तक पूर्ण कराया जाना प्रस्तावित है।	
6	Balance internal Development work of 6% Abadi Plots in Village-Rithori (Part-B), Greater Noida	M/s S. R. Associates	143.24	144.31	03.12.2021	02.06.22	0.00	144.31	97.63	97.63	100.00%	38.69%	100.00%	52.00%	100.00%	67.66%	100.00%	70.00%	22.10.22	41.80	22.10.22	41.80	ग्राम रिथोरी ग्रेंटर नौएडा औद्योगिक विकास प्राधिकरण का अधिसूचित ग्राम है। कुछ खसरो पर प्रतिकर प्राप्त न होना, कुछ लीज बैंक एव भूखण्डों का स्थान परिवर्तन के कारण परियोजना प्रभावित हुई है, जिसका निस्तारण नू-विभाग व नियोजन विभाग द्वारा प्रक्रियशील है। जिसके दृष्टिगत उक्त कार्य को 31.01.2023 तक पूर्ण कराया जाना प्रस्तावित है।		
7	Construction of RCC Sedimentation Chamber at Pond inlet in Village-Rampur Fatehpur, Rithori and Dabra, Greater Noida	M/s S.M. Construction	31.93	31.84	21.03.2022	20.09.22	0.00	31.84	13.21	13.21	100.00%	41.49%	100.00%	52.00%	100.00%	41.49%	100.00%	54.00%	20.09.22	4.97	20.09.22	4.97	यह चैम्बर तालाबों के किनारे बनाए जाने है। भारी बारिश के कारण कार्य स्थल पर पानी जाने के कारण अभी 3 सितंबर रोफ रह गये है। उक्त कार्य दिनांक 30.11.2022 तक पूर्ण कर दिया जाएगा।		
		<b>Total</b>	<b>2074.76</b>	<b>1949.31</b>			<b>662.60</b>	<b>1286.71</b>	<b>530.82</b>	<b>1193.42</b>													<b>236.6</b>	<b>236.6</b>	

17

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2022	Expenditure 2022-23		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31-10-2022				Last Bill Raised		Payment Released		Remark
			(Rs. Lacs)	(Rs. Lacs)				(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
			9	10				16	17		Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	23	
<b>VILLAGE DEVELOPMENT WORKS</b>																							
1	Constructuion of Boundary Wall of Shamshan Ghat and Kabristan in Village Salempur Gurjar, Greater Noida. 130959	M/s Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16-09-2021	11.29	43.18	14.31	25.60	100.00%	47.00%	100.00%	60.00%	100.00%	47.00%	100.00%	60.00%	16-07-2022	14.31	02-09-2021	10.28	Work is hindred by villagers due to personal issue.
2	C/o Drain at Old Main Road in Village Kasna, Greater Noida. 130584	M/s Engineers Associates.	57.74	51.53	01.04.2021	30-09-2021	32.50	19.03	14.64	47.14	100.00%	81.68%	100.00%	88.00%	100.00%	91.48%	100.00%	94.00%	17-10-2022	5.05	20-10-2022	4.88	Work is hindred by villagers due to personal issue.
3	P/L Interlocking Tiles and Drain (Balance Work) in Village Astoi, Greater Noida.	M/s Shri Sai Construction	129.89	106.68	03-12-2021	02-12-2022	0.00	106.68	56.24	56.24	83.00%	52.72%	83.00%	70.00%	91.00%	52.72%	91.00%	70.00%	04-07-2022	29.94	-	-	Work in Progress
4	P/L Interlocking Tiles, cc Road repair and RCC Drain in Village Amarpur, Greater Noida. 132438	M/s J. D. Associates.	138.73	120.70	10-12-2021	09-09-2022	0.00	120.70	33.97	33.97	100.00%	0.00%	100.00%	55.00%	100.00%	28.14%	100.00%	55.00%	13-10-2022	33.97	17-10-2022	31.13	Work in Progress
5	P/L Interlocking Tiles and Drain (Balance Work) in Village Nawada, Greater Noida.	M/s Shri Sai Construction	134.04	102.05	15-12-2021	14-09-2022	28.02	74.03	31.25	59.27	100.00%	58.08%	100.00%	77.00%	100.00%	58.08%	100.00%	80.00%	05-07-2022	31.14	-	-	Work in Progress
6	Development of village Gharabara as smart village -Phase-1 in the notified region of GNIDA. 132342	M/s Good III Builders.	577.65	612.31	04-01-2022	03-01-2023	42.10	570.21	386.42	428.52	74.00%	62.37%	74.00%	70.00%	82.00%	69.98%	82.00%	75.00%	17-10-2022	46.65	19-10-2022	43.09	Work in Progress
7	Development of village Ladpura as smart village -Phase-1 in the notified region of GNIDA. 132601	M/s Good III Builders.	667.57	706.29	06-01-2022	05-01-2023	0.00	706.29	215.05	215.05	73.00%	18.13%	73.00%	30.00%	82.00%	30.45%	82.00%	40.00%	20-10-2022	87.00	20-10-2022	77.28	Work in Progress
8	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and P/L Interlocking Tiles and RCC Drain (Balance Work)in Village- Junaidpur, Greater Noida.	M/s Chaudhary Builders	92.34	87.73	06-01-2022	05-10-2022	0.00	87.73	61.92	61.92	98.00%	45.10%	98.00%	65.00%	110.00%	70.58%	100.00%	80.00%	19-10-2022	22.33	20-10-2022	20.84	Work is hindred by villagers due to personal issue.
9	P/L Interlocking Tiles and Drain (Balance Work) in Village Bisayach, Greater Noida.	M/s J.S.R. Construction Co.	199.00	161.84	08-01-2022	07-01-2023	0.00	161.84	92.07	92.07	73.00%	22.86%	73.00%	55.00%	81.00%	56.89%	81.00%	60.00%	18-10-2022	55.08	21-10-2022	50.77	Work in Progress
10	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village- Roni, Greater Noida.	M/s Aman Enterprises	59.93	49.45	08-01-2022	07-07-2022	0.00	49.45	0.00	0.00	100.00%	0.00%	100.00%	65.00%	100.00%	0.00%	100.00%	65.00%	-	-	-	-	Work is hindred by villagers due to personal issue.
11	C/o Waiting room, Parking shed, boundary wall and other miscellaneous civil works in community health center, village- Dadha, Greater Noida 132494	M/s Arvind Construction and engineering services.	99.68	83.52	08-01-2022	07-01-2023	0.00	83.52	28.13	28.13	73.00%	23.73%	73.00%	55.00%	81.00%	33.68%	81.00%	60.00%	17-10-2022	8.32	18-10-2022	7.68	Work in Progress
12	C/o RCC Drain both side one meter Kharanja and P/L Interlocking tiles in Abadi area along road from Imaliyaka to Dankaur Link Road Via Amarpur, Greater Noida. 132965	M/s R.R. Construction Co.	165.82	164.16	28-03-2022	27-09-2022	0.00	164.16	120.64	120.64	100.00%	46.52%	100.00%	70.00%	100.00%	73.49%	100.00%	80.00%	17-10-2022	44.28	19-10-2022	40.98	Work in Progress
13	Development of village Ghangola as smart village -Phase-1 in the notified region of GNIDA. 133066	M/s V. K. Construction.	655.46	665.29	28-03-2022	27-03-2023	0.00	665.29	326.26	326.26	51.00%	21.34%	51.00%	35.00%	60.00%	49.04%	60.00%	60.00%	20-10-2022	81.64	20-10-2022	75.25	Work in Progress
14	P/L Interlocking Tiles and C/o Drain in Village Dadha, Greater Noida.	M/s Deepak Builders	100.84	82.82	04-04-2022	03-01-2023	0.00	82.82	21.44	21.44	65.00%	0.00%	65.00%	40.00%	77.00%	25.89%	77.00%	40.00%	20-10-2022	21.44	21-10-2022	18.94	Work in Progress
15	Patch Repair and Resurfacing of road both side one meter wide kharanja and C/o R.C.C. drain for abadi area from Village-Imaliyaka to Bilaspur-Dankaur link road via daleigarh, greater noida. 132966	M/s R.R. Construction Co.	252.27	249.12	05-04-2022	04-10-2022	0.00	249.12	106.24	106.24	98.00%	12.38%	98.00%	40.00%	115.00%	42.65%	100.00%	50.00%	18-10-2022	75.41	19-10-2022	69.55	Work in Progress
16	P/L Interlocking Tiles and c/o Drain (Balance Work) in Village-Chachula, Greater Noida. 133056	M/s JSR Construction Co.	63.93	51.15	06-04-2022	05-10-2022	0.00	51.15	29.39	29.39	97.00%	57.46%	97.00%	85.00%	114.00%	57.46%	100.00%	85.00%	03-07-2022	29.39	-	-	Work in Progress
17	P/L Interlocking Tiles and Drain (Balance Work) in Village- Nanwa ka Rajpur, Greater Noida.	M/s Deepak Builders	143.17	118.83	25-07-2022	24-01-2023	0.00	118.83	0.00	0.00	37.00%	0.00%	37.00%	0.00%	54.00%	0.00%	54.00%	5.00%	-	-	-	-	Work in Progress
18	P/L Interlocking Tiles, Drain, C/o Boundary Wall and Repairing and Painding work of Baratghar in Village- Girdharpur, Greater Noida.	M/s Niranjn Singh Nagar	154.83	131.30	13-09-2022	12-09-2023	0.00	66.00	0.00	0.00	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	-	-	-	-	Work in Progress
19	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat, Approach road and Interlocking Tiles and Drain Work in Village-Jhalda, Greater Noida.	M/s Niranjn Contractor	69.62	57.86	23-09-2022	22-03-2023	0.00	57.86	0.00	0.00	4.00%	0.00%	4.00%	0.00%	22.00%	0.00%	22.00%	0.00%	-	-	-	-	Work in Progress
20	Construction of Gashala in Village -Powari, Greater Noida	M/s Navdurga Buildcon Pvt. Ltd.	647.61	689.76	26-09-2022	25-09-2023	0.00	345.00	0.00	0.00	1.00%	0.00%	1.00%	0.00%	10.00%	0.00%	10.00%	2.00%	-	-	-	-	Work in Progress
<b>Total (B)</b>			<b>4481.54</b>	<b>4346.86</b>	-	-		<b>3822.89</b>	<b>1537.97</b>	<b>1651.88</b>	-	-	-	-	-	-	-	-	-	<b>585.95</b>	-	<b>450.67</b>	-
<b>Grand Total (A+B)</b>			<b>8236.40</b>	<b>7612.65</b>	-	-		<b>6012.88</b>	<b>2123.14</b>	<b>3312.85</b>	-	-	-	-	-	-	-	-	-	<b>823.97</b>	-	<b>663.29</b>	-

18

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**  
**RURAL DEVELOPMENT/MAINTENANCE WORK**

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2022	Expenditure 2022-23		Cumulative % progress upto 31-09-2022				Cumulative % progress upto 31-10-2022				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	14	15	16	17	14	15	16	17	18	19	20	21	22
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida .	M/s Aman Enterprises	84.75 + 86.55 <u>171.30</u>	05-09-2020	04-09-2021 + 04-07-2022	84.09	87.21	73.81	100.00%	99.22%	100.00%	100.00%	100.00%	99.91%	100.00%	100.00%	20-05-2022	73.81	27-07-2022	71.59	
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96 + 30.76 <u>157.73</u>	21-09-2020	20-09-2021	65.21	65.21	50.31	100.00%	71.13%	100.00%	71.13%	100.00%	90.99%	100.00%	90.99%	28-03-2022	25.10	14.09.2022	18.18	
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hazratpur, Imaliyaka, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	02-09-2020	01-09-2023	313.50	302.39	122.35	69.29%	43.45%	69.29%	43.45%	72.12%	43.45%	72.12%	43.45%	11-10-2022	41.65	21-10-2022	38.12	
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60 + 47.70 + 41.72 <u>191.02</u>	10-11-2020	09-11-2021	118.69	30.61	-	100.00%	116.82%	100.00%	117.00%	100.00%	116.82%	100.00%	117.00%	22-03-2022	29.59	22-03-2022	19.72	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	11-12-2020	10-12-2023	219.22	192.52	141.37	60.15%	57.06%	60.15%	57.06%	62.98%	62.43%	62.98%	62.43%	19-10-2022	31.01	21-10-2022	28.40	
6	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-4)	M/s Supreme Industrial Corporation	778.97	06-01-2022	05-01-2025	-	324.56	6.39	24.38%	0.50%	24.38%	0.50%	27.21%	0.82%	27.21%	0.82%	03-10-2022	3.72	21-10-2022	3.40	
7	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-5)	M/s Supreme Industrial Corporation	815.13	07-01-2022	06-01-2025	-	339.63	10.69	24.29%	0.46%	24.29%	1.00%	27.21%	1.31%	27.21%	1.31%	19-10-2022	6.70	31-10-2022	6.27	

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2022	Expenditure 2022-23		Cumulative % progress upto 31-09-2022				Cumulative % progress upto 31-10-2022				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	14	15	16	17	14	15	16	17	18	19	20	21	22
8	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-6)	M/s Supreme Industrial Corporation	872.97	05-06-2022	04-06-2025	-	207.00	18.52	10.68%	0.43%	10.68%	0.50%	27.21%	2.12%	27.21%	2.12%	04-10-2022	14.70	21-10-2022	13.45	

20

**Details of Works (Completed) Year 2021-2022-23**

													30.09.2022		
(DURING 2021-22-23)															
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion		Date of Inspection	Final Bill		Remark	
				in Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.	by S.M.	Amt	Date		
				Planned	Actual										5
1	WORK CIRCLE-I	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20					
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharmapura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20					
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20					
4	Strengthening & widening of 60m wide Peripheral road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20					
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-					
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-					
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21					
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipiyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-					
9	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-					
10	Providing and Laying Interlocking tiles & Drain in Diferent Location in Village Chipiyana Bujurg Greater Noida	53.81	M/s Shree Jee Builders & Contractor						24.07.21						
11	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Ghar, in Village Yusufpur Chak Shaberi, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadhi, Greater Noida	310.38	M/s Virat Const.						18.10.21						
12	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA	16.31	M/s Navneet Construction						19.03.22	16.03.2022					
13	Maintenance of C.C. road and repairing and painting of barat ghar in village habatpur Greater noida	11.61	M/s S. M. Construction						19.03.2022	19.04.2022					

14	Resurfacing of Service road (Both Side), C/o Footpath, P/L Interlocking tiles and C/o Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	401.90	M/s Shubham Builders											
15	WIDENING & STRENGTHENING OF MAIN CARRIAGE WAY, RESURFACING OF SERVICE ROAD (RHS), C/O SERVICE ROAD (LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD, BETWEEN SECTOR-4 AND SECTOR-16C GREATER NOIDA	413.04	M/s Shubham Builders											
16	Widening & Resurfacing of Roads (60m, 45m and 24m) and C/o R.C.C. Drain, Footpath, Cycle Track in Sector-16 (Residential) Greater Noida	603.00	M/s Goodhill Builders											
17	Resurfacing of Service Road & Widening of main carriage Way, C/o Footpath, Fencing work For central verge, main drain covering of 60m wide road between Sector-4 and Sector-16B Greater Noida	211.18	M/s Akshi Construction											
18	C/o R.C.C. Central Verge, Footpath and R.C.C. Drain Along 60m Wide Road From Gaur Rotary to Tigri Rotary Greater Noida	729.62	M/s Goodhill Builders											
19	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd Greater noida	23.87	M/s Navneet Const.											
20	P/L INTERLOCKING TILES AND C/O K. C. DRAIN IN VILLAGE CHIPYANA BUJURG (PANKAJ SHARMA & OTHERS GALI) GREATER NOIDA.	64.68	M/s M. D. Project & Construction											
21	C/o R.C.C. Drain and Road from 130m wide road to Village Haibatpur in Sector-IV Gr, Noida	55.19	M/s Om Sai Associates							31.03.2020				
22	Balance Development work in Sector-4 Greater Noida	111.25	M/S Aditya Const. co.							21.06.2021				
23	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	418.31	M/s Dev yash project & infrastructure pvt ltd							11.02.2022				
24	Repair & Rising of C.C. Road and Birek Drain work in Village Acheja, Greater Noida	19.06	M/s kasana Associates							20.10.2021				
25	P/L INTERLOCKING TILES, P/F NON- ASBESTOS SHEET & MAINTENANCE WORK OF BARAT GHAR IN VILLAGE ROZA YAKUBPUR GREATER NOIDA	30.82	M/S Rajeew Construction							05.04.2022				
26	C/O R.C.C DRAIN AND WIRE FENCING IN VILLAGE MILAK LACHI GR. NOIDA	22.25	M/s Bawhare Enterprises							05.04.2022				

## DETAILS OF WORKS (COMPLETED) FOR YEAR 2022-23

(DURING 2022-23)

WORK CIRCLE-2

Date 01.11.2022

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Acutal	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3).	216.57	M/s V. K. Const.	12	15	147.32	69.25	216.57	06.10.2021					work completed
2	Repairing of CC road in Village-Dhoom Manikpur.	18.94	M/s Blue Max Associates	3	3	11.99	6.95	18.94	03.04.2022					work completed
3	Repairing work & interlocking tiles of shamshan ghat in Village-Roopwas.	15.10	M/s Rajiv Const.	6	4	9.69	5.41	15.1	14.06.2022	11.04.2022				work completed
4	Providing & Fixing interlocking tiles near Airforce station in Village-Dhoom Manikpur, Greater Noida.	34.71	M/s R. K. Cont.	6	6	33.41	1.13	34.41	06.07.2022	30.06.2022				work completed
5	Repairing of C.C. road in Village-Sadapur.	86.42	M/s Manoj Const. Co	6	7	79.67			29.06.2022	31.07.2022				work completed
6	Providing & Fixing interlocking tiles, Construction of C.C. road & drain in Village-Kailashpur.	106.79	M/s Chaudhary Associates	6	6	66.74	40.05	106.79	09.07.2022	09.07.2022				work completed
7	Construction of C.C. road in Village-Jaun Samana (Balance work), Greater Noida.	28.28	M/s MKD Const. Co	3	3	11.08	17.02	28.28	24.07.2022	24.07.2022				work completed
8	Construction of boundary wall & shed & chabutra for shamshan ghat in Village-Swarajpur.	15.05	M/s Gaurav Construction	6	6	7.82	7.23	15.05	14.05.2022	14.05.2022				work completed

23



**DETAILS OF WORKS (COMPLETED) YEAR 2022-23**

31.10.2022

(DURING 2022-23)

Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	<b>WORK CIRCLE-III</b>													
1	C/o RCC road Interlocking tiles & drain work at Barahi Mandir road in village Surajpur Greater Noida	97.60	M/s Hill Wood Infra Project Pvt. Ltd.	06	10	36.13	61.47	97.60	19.11.21	12.03.22				स्थल पर कार्य पूर्ण हो चुका है।
2	C/o Balance C.C. road from Jalpura to Haldoni More main road (Ch. 840.0m to Ch. 1740.0m), Greater Noida	92.90	M/s Awantika Construction Co	03	03	88.76	4.14	92.90	19.03.22					स्थल पर कार्य पूर्ण हो चुका है। अन्तिम विचलन के लिए पत्रावली प्रेषित की जानी है।
3	Construction of C.C. road and R.C.C. drain from D.S.C. road to pakshi Vihar in Village Devla, Greater Noida	84.77	M/s Shri Sai Construction	06		81.94	2.83	84.77	05.03.22					स्थल पर कार्य पूर्ण हो चुका है। अन्तिम विचलन के लिए पत्रावली प्रेषित की जानी है।
4	C/o CC road and RCC drain from Jalpura T-Point (Gaushala road) to 60m wide road in Sector-1, Greater Noida	147.47	M/s Awantika Construction Co	06		147.37	0.10	147.47	08.07.21					स्थल पर कार्य पूर्ण हो चुका है। अन्तिम विचलन के लिए पत्रावली प्रेषित की जानी है।
5	Raising of C.C. road and repair of roads in village Derin, Greater Noida	30.71	M/s D.R. Construction Co.	06	04	21.59	9.79	31.38	31.12.22	07.10.22				स्थल पर कार्य पूर्ण हो चुका है। अन्तिम विचलन के लिए पत्रावली प्रेषित की जानी है।

24

**DETAILS OF WORKS (COMPLETED) FOR YEAR 2022-23**  
(DURING 2022-23)

**WORK CIRCLE-IV**

**UPTO 31.10.2022**

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	As per Bond	As per Act.		By SM	Amt.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Maintenance of composite work of 132m and 60m wide road in Sector-K.P.-III, Greater Noida.	26.26	M/s Navneet Construction.	12	20	23.10	3.16	26.26	01.09.2021	25.05.2022	25.05.2022	---	---	Final bill under process
2	Maintenance of composite work of SK road (80m wide road) from Swarn Nagri rotary to Kot Escape in Greater Noida.	17.53	M/s Shri Sai Enterprises.	12	16	16.69	0.84	17.53	31.12.2021	09.05.2022	09.05.2022	---	---	Final bill under process
3	Repairing work of road and drain of 5% abadi plots in Village-Chuharpur, Greater Noida.	100.84	M/s Goodhill Builders	6	6	37.87	62.97	100.84	01.06.2022	31.05.2022	31.05.2022	---	---	Final bill under process
4	Resurfacing of 132m and 60m wide road service road in Sector-K.P.-III, Greater Noida	147.36	M/s Goodhill Builders	3	4	83.17	64.19	147.36	02.04.2022	01.05.2022	01.05.2022	---	---	Final bill under process
5	Maintenance of composite work in Sector K.P.-III, Greater Noida.	25.79	M/s S. K. Construction Co.	12	22	8.60	17.18	25.79	15.06.2021	25.05.2022	25.05.2022	---	---	Final bill under process
6	Balance development work of 6% abadi plots of Village-Lakhnawli and Malakpur, Greater Noida	160.20	M/s Vedika Construction.	6	10	152.46	7.74	160.20	26.02.2022	30.06.2022	30.06.2022	---	---	Final bill under process
7	Strengthening of 105m wide road from Surajpur Kasna road to Heritage rotary (both side main carriage way & cycle track and service road), Greater Noida	609.89	M/s S. R. Construction.	6	8	506.20	103.68	609.89	21.04.2022	15.06.2022	15.06.2022	---	---	Final bill under process
8	Repairing of crash barrier of Noida Greater Noida Express way and P/F of Gate in sector Chi-IV Greater Noida	21.91	M/s Himalaya Generators.	2	3	0	21.91	21.91	14.05.2022	10.06.2022	10.06.2022	---	---	Final bill under process
9	Renovation work of community centre at Pocket P-4, Sector Builders Area, Greater Noida	16.37	M/s Ankit Enterprises.	3	3	0	16.37	16.37	14.06.2022	14.06.2022	14.06.2022	---	---	Final bill under process
10	Resurfacing of peripheral road in Sector-Chi-V, Greater Noida	137.01	M/s Lisha Engineers Pvt Ltd.	3	3	101.53	35.47	137.01	10.07.2022	30.06.2022	30.06.2022	---	---	Final bill under process
11	Construction of R.C.C. drain along 24.0 Mtr wide road in Village Tugalpur, Greater Noida	110.13	M/s J. D. Associates	6	14	76.01	34.12	110.13	22.10.2021	10.06.2022	10.06.2022	---	---	Final bill under process
12	Balance work of C. C. road and drain in Village-Suthyana, Greater Noida	117.26	M/s Awantika Construction Co.	6	6	109.68	7.57	117.26	29.06.2022	29.06.2022	29.06.2022	---	---	Final bill under process
13	Raising of drain wall as protection wall at S.K. road from L.G. rotary to Durga rotary, Greater Noida	128.99	M/s A. K. Karan Construction Co.	6	7	96.09	32.89	128.99	31.05.2022	05.07.2022	05.07.2022	---	---	Final bill under process

25

14	Theme Painting of Knowledge Park -2 under pass and Metro pillars (near office building) on bottom surface with artistic acrylic colour with PU coating, Greater Noida	4.82	M/s Shri Ganpati Enterprises	1	1	2.10	2.79	4.82	17.11.2021	17.11.2021	31.08.2022	---	---	Final bill under process
15	Providing & erecting 4-wire rope flexible crash barrier at Noida-Greater Noida Expressway (Greater Noida Reach), Greater Noida	252.55	M/s Milestone Corporation.	9	9	105.99	146.6	252.55	14.09.2022	14.09.2022	14.09.2022	---	---	Final bill under process
16	Construction of Kiosk (2 Nos) in Sector-Phi-3 and Phi-4, Greater Noida	15.52	M/s Blue Max Associates	6	6	9.57	5.7	15.52	14.09.2022	14.09.2022	14.09.2022	---	---	Final bill under process
17	Road widening (Omega-I) and resurfacing of road (Plot No.1 to Plot No.9) Sector P-3 Builders Area, Greater Noida	46.08	M/s Vedika Construction.	6	6	43.53	2.55	46.08	05.11.2022	28.10.2022	28.10.2022	---	---	Final bill under process
18	C/o RCC drain from Village-Gurjarpur to S.K. road, Greater Noida	99.53	M/s M. D. Project & Construction.	6	7	71.46	28.07	99.53	02.09.2022	01.10.2022	01.10.2022	---	---	Final bill under process
		1619.54				1329.06	563.08	1892.43						

26

**DETAILS OF WORKS (COMPLETED) YEAR 2022-23**

DATE:- 31.10.2022

(DURING 2022-23)

**WORK CIRCLE-5**

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Construction of temporary wrestling court in Sports Complex Sector-37 Greater Noida	60.09	M/s Pankaj Jain											
2	Providing & Fixing LED Roof Top Signages for Greater Noida Office Building, Greater Noida	59.63	M/s Mile stone											
3	Resurfacing of internal road in Sector Alpha-II, Greater Noida.	169.62	M/s JSS Infratech											
4	Resurfacing of internal road in Sector Sigma-IV, Greater Noida.	235.01	M/s JSS Infratech											
5	Resurfacing of Internal road in sector-Delta-I, Greater Noida.	306.45	M/s JSS Infratech											

27

**DETAILS OF WORKS (COMPLETED) YEAR 2021-22**

Date- 31.10.2022

(DURING 2022-23)

Sl.No.	Name of Work	Name of Contractor	Tender Cost. In Lacs	Time Taken		Payment (Rs. In lacs)			ate of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
1	Resurfacing of S.K. road from Kot Scape to GBU link road, Greater Noida	M/s Akshi Construction	109.33						07.09.2021					
2	Resurfacing of 60mtr wide Peripheral road along Sector-Ecotech-11, Greater Noida	M/s J.S.S. Infratech	118.45						08.09.2021					
3	C/o Service road (LHS) of 60m wide Peripheral road in Sector-Ecotech-10, Greater Noida	M/s Paras Construction	343.46						22.09.2021					
4	C/o RCC Peripheral drain along 60m wide road of Sector-Techzone-II (Balance work), Greater Noida	M/s Baba Construction	105.97						04.09.2021					
5	Balance Resurfacing of 60m wide Peripheral road in Sector-Ecotech-11, Greater Noida	M/s Akshi Constructio	160.43						06.03.2022					
6	Resurfacing of 130m wide road (Main Carraigeway & Service road) from Eta, Zeta rotary to 105m rotary Greater Noida	M/s S.R. Constructions	524.17						03.02.2022					
7	Resurfacing of 130m wide road (Main Carriage way & Service road) from 105m rotary to Sector-Pi rotary, Greater Noida	M/s S.R. Constructions	725.15						15.03.2022					
8	Strengthening of Service road of 80m wide road from Asian Paint to Sirsa rotary, Greater Noida	M/s S.R. Construction	146.87						30.06.2022					
9	Resurfacing of Internal 24m wide road in Sector-Ecotech-1 (Ext-1) Greater Noida	M/s J.S.S. Infratech	180.67						30.06.2022					
10	Widening of 80m wide Peripheral road along Sector-Ecotech-1 (Ext-1) Greater Noida	M/s SBST Developers Pvt. Ltd.	96.56						11.02.2022					
11	C/o Service road & Drain of 45m wide Internal road in Sector-Ecotech-VII, Greater Noida	M/s Om Sai Associates	94.88						11.01.2020					
12	Providing & fixing Barbed wire fencing at 60m wide peripheral road of Sector-Ecotech-6, Greater Noida	M/s Arsh Enterprises	21.68						20.03.2022					
13	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infratech Pvt. Ltd.	700.15						27.09.2021					
14	Providing and Fixing Pre-cast slab and Construction of drain covering slab of RCC drain along 80m wide Kasma road and GIMS road, Greater Noida	M/s A.K. Karan Construction	142.86						12.04.2022					

28

15	Repairing of drain along 60m wide Peripheral road of Sector-Ecotech-1 (Ext-1), Greater Noida	M/s Engineers Associates	37.41						22.06.2022					
16	C/o RCC Drain along 24m wide road (Balance work ) of Sector Techzone-2 Greater Noida	M/s K.G Engineers	30.78						18.07.2022					
17	C/o of RCC Drain and Footpath at University road Kasna Greater Noida	M/s V.K Construction	133.03						24.09.2022					
		<b>Total</b>	<b>3671.85</b>											

29

**DETAILS OF WORKS (COMPLETED) YEAR 2022-23**

WORK CIRCLE - 8

Up to Dated: 31-10-2022

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)		Tentative Amount with variation	Date of completion		Date of Inspection by	Final Bill		Remark
				Planned	Actual	Paid	To be Paid		Asper Bond	Asper actual		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	P/L Interlocking Tiles and Drain in Village Cheersi, Greater Noida. 131395	73.60	M/s Om Sai Construction.	9	8	60.59	0.00	60.59	07-06-2022	08-04-2022		12.50	04-07-2022	
2	Construction of balance development work in Village Ghangola, Greater Noida.	65.48	M/s Maa Ambe Enterprises.	6	23	64.22	16.26	80.48	21-12-2020	29-05-2022				
3	P/F Interlocking Tiles (Pradhan Ajit mukhiya home to Tejal Home) in Village Khanpur, Greater Noida.	30.41	M/s Shivam Construction Co.	3	10	0.00	30.41	30.41	09-11-2021	03-06-2022				
4	Repairing of Interlocking Tiles, Drain and CC Road in 6% Abadi, Village-Achhar and Village Balla ki Madhaiya, Greater Noida. 132206	20.45	M/s Amit Chaudhary	6	7	15.03	4.97	20.00	14-06-2022	04-07-2022				
5	Miscellaneous Necessary Civil works in Village-Atai Muradpur, Powari, Imaliyaka, Luksar, Gharbara, Budha Gharbara, Murshidpur & Tilwada, Greater Noida. 130885	33.66	M/s Chaudhary Builders	12	20	47.30	5.78	53.08	16-11-2021	15-07-2022				
6	Miscellaneous Necessary Civil works in Village-Astoli, Azampur Garhi, Devta, Kherli Hafizpur, Mandi Shyam Nagar, Ishepur, Ghanghola, Raghunathpur, Chirsi & Patla Khera, Greater Noida. 130121	40.62	M/s Jay Shri Vaishno Traders	12	20	48.89	12.85	61.74	23-11-2021	15-07-2022				
7	Miscellaneous Necessary Civil works in Village- Chachula, Junedpur, Roshanpur, Talda, Jhalda, Kanarsi, Kanarsa, Salempur & Buland Khera, Greater Noida. 130122	40.95	M/s Jay Shri Vaishno Traders	12	20	50.79	11.82	62.61	18-11-2022	15-07-2022				
8	Miscellaneous Necessary Civil works in Village-Salempur Gurjar, Aminabad Niyana, Dalelgarh, Kullipura, Roni, Rampur Mazra, Pachaytan, Girdharpur, & Janipura Greater Noida. 130123	38.54	M/s Jay Shri Vaishno Traders	12	20	50.77	1.51	52.28	18-11-2022	15-07-2022				
9	Miscellaneous Necessary Civil works in Village- Bironda, Achchhar, Dadha, Kyampur, Balla Ki Madhaiya, Nato ki Madhaiya, Kasna, Khanpur, Sirda & Ladpura, Greater Noida. 130120	39.03	M/s Jay Shri Vaishno Traders	12	17	38.27	7.73	46.00	20-02-2021	15-07-2022				
10	P/L Interlocking Tiles CC Road Repair and Drain work (Balance Work) in Village Amarpur, Greater Noida. 132078	128.21	M/s A. K. Karan Construction.	3	3	91.52	36.69	128.21	21-08-2022	15-07-2022				
11	P/L Interlocking Tiles and Drain in Village Pipalka Suratpur, Greater Noida. 132077	150.03	M/s A. K. Karan Construction.	6	6	140.27	9.76	150.03	06-05-2022	15-07-2022				
12	P/L Interlocking Tiles and Drain (Balance Work) in Village Kanarsa, Greater Noida.	83.43	M/s Chaudhary Builders	6	6	48.11	35.32	83.43	06-07-2022	15-07-2022				
13	P/L Interlocking Tiles and Drain Work in Village Roshanpur, Greater Noida.	80.90	M/s Baba Anadeshwar Enterprises.	6	6	58.30	22.60	80.90	06-07-2022	15-07-2022				
14	P/L Interlocking Tiles and Drain (Balance Work) in Village Janipura, Greater Noida.	16.98	M/s Niranjana Contractor.	3	3	0.00	16.98	16.98	20-06-2022	15-07-2022				
15	P/L Interlocking Tiles and Drain at Hatewa to Kanarsi Link Road, Greater Noida. 132137	85.59	M/s J.S.R. Construction Co.	8	7	84.83	0.76	85.59	19-09-2022	15-07-2022				
16	Patch Repair and Resurfacing work of Road From Azampur Garhi to Astoli, Greater Noida.	28.85	M/s Chaudhary Builders	3	4	0.00	28.85	28.85	30-06-2022	29-07-2022				
17	Miscellaneous Necessary Civil works in Village-Amarpur, Daudpur, Dadupur-DankaurPipalka, Hatewa, Nawada, Bisayach, Nanwa ka Rajpur, Bagpur, Greater Noida.	33.64	M/s Chaudhary Builders	12	19	47.30	1.70	49.00	08-09-2022	31-03-2022				
18	P/L Interlocking Tiles, CC road repair and Drain (Balance Work) in Village Rampur Majra, Greater Noida. 132333	87.94	M/s Manoj Contractor.	9	9	30.00	58.00	88.00	07-10-2022	07-10-2022				
19	Maintenance work in 6% abadi Plots in Village Kasna, Greater Noida 131027	40.89	M/s Engineers Associates.	12	17	18.20	21.80	40.00	07-05-2022	15-10-2022				
	<b>Total</b>	<b>1119.20</b>				<b>894.39</b>	<b>323.79</b>	<b>1218.18</b>						

30

**DETAILS OF WORKS (COMPLETE) FOR YEAR 2022-23  
DURING F.Y. 2022-23**

**WORK CIRCLE-JAL**

**MIS - PRJ-05**

**31-10-2022**

AMOUNT IN LAKH)

S. No.	Name of work	Tender Amount	Name of Contractor	Time Table in Months		Payment			Date of Completion		Date of Inspection by SM	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	As per Bond	As per Actual		Amount	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	C/o 2500KL capacity & 25mtr staging OHT in Sector Sigma-2, Gr. Noida	391.69	M/s Arora R.C.C. Works	18	30	391.69	-	391.69	04-06-2021	27-06-2022	27-06-2022	11.80	27-09-2022	
2	Construction of 1500 KL capacity & 25mtr. Staging OHT in Sector Ecotech-2 Gr. Noida	284.00	M/s Arora R.C.C. Works	18	18	284.00	-	284.00	06-06-2022	06-06-2022	06-06-2022	17.33	06-10-2022	

3



**WORK PROPOSED FOR YEAR 2022-23**

**PROJECT WORKS**

WORK CIRCLE-I													Project
S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 22-23	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of Internal 24m wide road in Sector Techzone-7, Greater Noida			330.73									उक्त कार्य की पत्रावली निविदा आमंत्रण हेतु निविदा सेल को प्रेषित की गयी है।
2	Development of Smart Village Chapraula in the notified region on GNIDA (Phase-I), Greater Noida			516.63									ग्रैटर नौएडा प्राधिकरण की 127वीं बोर्ड बैठक दिनांक 09.09.2022 में अनुमद 0 संख्या-127/32 में लिये गये निर्णय एवं एवं अपर मुख्य कार्यपालक अधिकारी (ए0) महोदय के कार्यालय आदेश पत्रांक:-ग्रे0नौ0 / अ0मु0का0अ0(ए0) / 2022-23 / SM(T) / 1484 दिनांक 16.09.2022 के अनुपालन में यू0पी0पी0डब्लू0डी0 शैडयूल ऑफ रेट्स की दरों पर पुनः गठित / संशोधित कर आगणन प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित की गयी है।

3	Development work for 6% and 10% Abadi plots in Village Chipyana Khurd urf Tigri, Greater Noida			349.29																तदैव		
4	Development of Smart Village Yusufpur Chakshahberi in the notified region on GNIDA (Phase-I). Greater Noida			119.94																तदैव		
5	Development of Smart Village Chipyana Khurd urf Tigri in the notified region on GNIDA (Phase-I). Greater Noida			233.65																तदैव		
6	Balance Development work of 10% Abadi plots in Village Haibatpur (Part-I). Greater Noida			155.63																तदैव		
7	Resurfacing of Main Carriage way & Service road 80.00m wide road in Sector Techzone-7. Greater Noida			470.13																उक्त कार्य का आगणन धनराशि रू0 470.13 लाख की प्रशासनिक एवं वित्तीय स्वीकृति को सक्षम अधिकारी महोदय द्वारा प्रदान की गयी है। एन0आई0टी0 स्वीकृति हेतु प्रेषित की गयी है।		
8	C/o R.C.C Drain along 80m wide road in Sector Techzone-7 Greater Noida			260.63																उक्त कार्य का आगणन धनराशि रू0 260.63 लाख की प्रशासनिक एवं वित्तीय स्वीकृति को सक्षम अधिकारी महोदय द्वारा प्रदान की गयी है। एन0आई0टी0 स्वीकृति हेतु प्रेषित की गयी है।		
				<b>Total</b>																		
<b>W.C. INCHARGE</b>													<b>G.M.(PROJECT)</b>									

33

**WORK PROPOSED FOR YEAR 2022-23**

MIS-Project-04

WORK CIRCLE-2

Date

01.11.2022

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of 60m wide peripheral road in Sector-10, Greater Noida. Project/Work Circle 2/21/161	External work	08.04.2021	293.38	-	-	-	-	-	-	-	-	आगणन सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
2	Repairing & Painting of Barat ghar & interlocking tiles in Village-Jaun Samana, Greater Noida.	Internal Dev.		62.55	-	24.08.2022	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त की जा रही है।
3	Construction of Rajwaha Patri CC road & bridge in front of Pramod Bhati house in Village-Swarajpur, Greater Noida.	Internal Dev.		172.10	-	-	22.06.2022	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त की जा रही है।
4	Resurfacing of 60m wide road between Sector-11 & 12 and Service road between Sector-10 & 11, Greater Noida.	External work		290.92	-	-	19.09.2022	-	-	-	-	-	एन.आई.टी. अनुमोदन की प्रक्रिया में है।
5	Construction of RCC drain & culvert main road in Village-Kheri	Internal Dev.	01.02.2022	61.18	-	04.03.2022	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त की जा रही है।
6	Repair of Brick drain & Construction of Balance Brick drain (Main road) in Village-Sunpura, Greater Noida.	Internal Dev.	04.02.2022	13.77	-	-	-	-	-	-	-	-	एन.आई.टी. अनुमोदन की प्रक्रिया में है।
7	Cleaning & Barbed wire fencing of Pond in Village-Sunpura & Vaidpura, Greater Noida.	Internal Dev.	30.03.2022	42.06	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही प्रगति पर है।
8	Providing & Fixing interlocking tiles in Village-Dhoom Manikpur (Dhoom Khera).	Internal Dev.	10.05.2022	10.72	-	-	-	-	-	-	-	-	एन.आई.टी. अनुमोदन की प्रक्रिया में है।
9	C/o brick drain in Village-Dhoom Mainpur (Dairy Machha)	Internal Dev.	10.05.2022	16.95	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही प्रगति पर है।

34

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	Cleaning & Barbed wire fencing of Pond in Village-Sunpura & Vaidpura, Greater Noida.	Internal Dev.	01.06.2022	32.81	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही प्रगति पर है ।
11	Providing & fixing interlocking tiles & drain in Village-Sadullapur	Internal Dev.	18.11.2021	162.17	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही प्रगति पर है ।
12	Construction of interlocking tiles road in Village-Kheri.	Internal Dev.	31.05.2022	257.03	-	-	-	-	-	-	-	-	कार्य की एन.आई.टी. तैयार करायी जा रही है ।
13	Providing & Fixing interlocking tiles in Vilage Dhoom Manikpur.	Internal Dev.		11.59	-	-	-	-	-	-	-	-	आगणन सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है ।
14	Construction of RCC drain & in Village-Dhoom Manikpur (Dairy Machha), Greater Noida.	Internal Dev.		49.05	-	15.09.2022	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त की जा रही है ।
15	Construction of RCC drain & culvert main road in Village-Sunpura.	Internal Dev.		75.19	-	-	-	-	-	-	-	-	आगणन सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है ।
16	Providing & Fixing interlocking tiles & RCC drain main road in Village-Sunpura.	Internal Dev.		60.04	-	-	-	-	-	-	-	-	आगणन सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है ।

35

## WORK PROPOSED FOR YEAR 2022-23

WORK CIRCLE-III

31.10.2022

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation. estimate	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
1	Internal Development work of 6% plots in village Choti Milak, Greater Noida	327.12	06.09.2021	327.12	कार्य का अवार्ड किया जा चुका है। अनुबन्ध गठन किया जाना है।
2	Balance development work of 6% plots in village Tusyana Greater Noida (Encroachment/Disputed)	375.64	15.09.2021	375.64	कार्य की प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त की जानी है।
3	Remaining development work of 6% abadi plots in village Itehra Greater Noida	512.22	30.09.2021	512.22	कार्य की निविदा स्वीकृत की जा चुकी है। अवार्ड लेटर निर्गत किया जाना है।
4	Maintenance of road construction of Cast in Situ RCC Kerb stone at different location Greater Noida	141.03	10.06.2022	141.03	कार्य की सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई है।
5	Resuracing of service road 60m wide road from Balak Inter college to Charmurti Rotary & service rod from Grazino rotary to Hanuman Mandir, Greater Noida	2480.78	25.06.2022	2480.78	कार्य की सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई है।
6	Resurfacing of 60.0m wide road from Hanuman Mandi to Hindon Bridge, Greater Noida	549.78	25.06.2022	549.78	कार्य की सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई है।
		<b>4386.57</b>		<b>4386.57</b>	

(96)

**WORK PROPOSED FOR YEAR 2022-23**  
**RURAL DEVELOPMENT WORKS**

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation of Estt.	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
	<b>WORK CIRCLE-III</b>				
1	Repairing of Approach road and Renovation of Shamshan Ghat of village Khairpur Gurjar Greater Noida	55.23	03.09.2021	55.23	पत्रावली वित्त विभाग को प्रेषित की गई है।
2	DPR for the Development of Smart Village Jalpura in the Notified Region on Gnida (Phase-I)	793.91	11.02.2021	793.91	कार्य की एन0आई0टी0 अनुमोदन हेतु प्रेषित की गई है।
3	C/o Temporary shed & P/L Interlocking tiles at Shamshan Ghat in village Bisrakh Jalalpur, Greater Noida	14.48	29.10.2021	14.48	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 01.08.2022 को खोली गई है। लिक्विड एसेट्स एवं टर्न ओवर जॉच हेतु पत्रावली वित्त विभाग को प्रेषित की गई है।
4	Repairing of crematorium place of village Patwari, Greater Noida.	11.18	28.10.2021	11.18	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 15.06.2022 को खोली गई है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग को प्रेषित की गई है।
5	Raising of C.C. road and drain work in village Choti Milak, Greater Noida	14.29	16.12.2021	14.29	कार्य की निविदा निरस्त कर पुनः आमंत्रित की जानी है।
6	Emergency work for removing of rain water on DSC road at Haldoni More in Greater Noida (C/o Precast R.C.C. drain from Haldoni Morh to Hindon River)	505.83	25.05.2021	805.83	कार्य अवार्ड किया जा चुका है।
		<b>1394.92</b>		<b>1694.92</b>	

37

## Proposed Project Work

MIS-Project-04

WORK CIRCLE-IV

S.No	Name of Work	Budget Provision for 2021-22	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	R.C.C Drain & Interlocking tiles work near Expomart in sector K.P-2 Greater Noida (131549)	67.45	28.09.2022	---	---								प्रस्तावित आगणन की प्रशासनिक एवं वित्तीय स्वीकृति हेतु दिनांक 03.10.2022 तकनीकी विभाग को प्रेषित की गयी है।
2	C/O New Lohiya nala bridge in place of old bridge at surajpur kasna Markat Near L.G. Chowk Sector Gamam-1 Greater Noida (117691)	567.4	---	---	---								अपर मुख्य कार्यपालक अधिकारी महोदय की प्रेरणा के क्रम में महाप्रबन्धक (अभियन्त्रण) महोदय के साथ स्थल निरीक्षण हेतु तिथि एवं समय निर्धारित करने हेतु पत्रावली प्रेषित की गयी है।
3	Construction of Bridge Over Hawalia Nala Opp Raddison Hotel At Sector P-3. Greater Noida.	1072.57											तकनीकी विभाग द्वारा आगणन पी0डब्ल्यू0एस0, एस0ओ0आर में स्टील SAIL लिये जाने हेतु आपत्ति लगायी गयी थी जिस हेतु ब्रिज कॉरपरेशन को पत्र प्रेषित किया जा चुका है।
4	Development work of 6% abadi plots village Namoli sector K.P-3. Greter noida (131321)	47.18	---	---	---								प्रस्तावित आगणन की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय के समक्ष प्रेषित की गयी है।
5	Repairing work in Legerstromia Market in sector Knowledge Park-1 Greater Noida (131563)	29.47	---	---	---								प्रस्तावित आगणन में दिनांक 11.10.2022 वाणिज्यिक विभाग द्वारा अपनी आख्या प्रेषित की गयी है। जिसमें उनके द्वारा अवगत कराया गया है कि दो वर्ष से अधिक हस्तान्तरित किये जाने के उपरान्त Institutional area shopping complex/Legerstomia में निर्मित दुकानों के आवंटियों द्वारा सुरक्षण का कार्य अपने स्तर से कराया जायेगा।

6	Drain Repairing and Resurfacing of 6% abadi plots in village tughalpur haldona Phase-3 Namoli Sector KP-3 Grater Nodia (132108)	84.82	13.09.2022	---	---								प्रस्तावित आगणन की दिनांक 20.09.2022 प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित की गयी है।
7	D/o and C/o Community Center At Chi-4 Sector Chi-Phi Exten.. Greater Noida. (133497)	253.03	14.10.2022	---	---								प्रस्तावित आगणन प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित किया जा चुका है।
8	Remaining Development work in village mubarakpur (131320)	77.01	---	---	---								प्रस्तावित आगणन को सैद्धान्तिक स्वीकृति से पूर्व भूमि सत्यापन हेतु दिनांक 03.08.2022 को मूलेख विभाग को प्रेषित की गयी है। है।
9	Construction of CC Road and Drain in Village Lakhnawali. Greater noida (125867).	213.38	13.03.2021	---	---								प्रस्तावित संशोधित आगणन पर पुनः भूमि सत्यापन हेतु दिनांक 14.10.2022 को पत्रावली मूलेख विभाग को प्रेषित की गयी है।
10	Development work of Play Ground in village Chugarpur khadar Greater noida (133042)	15.92	04.07.2022	---	---								नियोजन विभाग से प्राप्त मानचित्र के आधार पर 2500 वर्ग मीटर का संशोधित आगणन धनराशि रू0 15.92 लाख का आगणन तैयार कर दिनांक 11.10.2022 को तकनीकी विभाग को प्रेषित की गयी है।
11	C/o Community center at village chuharpur Greater Noida (111130)	415.72	---	---	---								ग्राम चूहड़पुर में एक नये सामुदायिक केन्द्र क्षेत्रफल 4000 वर्गमीटर में बनाया जाना प्रस्तावित है, जिसका ले-आउट प्लान नियोजन विभाग से दिनांक 13.10.2022 को प्राप्त हुई है। उक्त प्रस्ताव का पूर्व में डी0एस0आर0-2013 की दरों पर गणित किया गया था, जिसको वर्तमान आदेशों के क्रम में पी.डब्ल्यू.डी एस.ओर की दरों पर संशोधित कर सैद्धान्तिक स्वीकृति हेतु प्रेषित किया जाना प्रस्तावित है।
12	Construction of R.C.C Drain from suthyanan to 24.0m wide road in sector BZP Area Greater Noida ( 132897)	102.28	---	---	---								प्रस्तावित आगणन को सैद्धान्तिक स्वीकृति से पूर्व तकनीकी जाँच हेतु पत्रावली दिनांक 03.10.2022 को तकनीकी विभाग को प्रेषित है।



13	Repairing & construction Of c.c road in village Mubarkpur Greater Noida (130141)	158.89	—	—	—							प्रस्तावित आगणन की सैद्धान्तिक स्वीकृति से पूर्व तकनीकी जाँच हेतु पत्रावली दिनांक 10.10.2022 को तकनीकी विभाग को प्रेषित है।
14	Construction of C.C road and drain Salagram inter college to DSC Road in village suthiyana Greater Noida (133402)	51.47	—	—	—							प्रस्तावित आगणन की सैद्धान्तिक स्वीकृति से पूर्व सड़क पर निर्माण कराने हेतु सड़क के खसरो के स्थापन की संयुक्त सर्वे रिपोर्ट भूलेख विभाग को प्रेषित की जा रही है।
15	Balance development work of Road drain in village Begampur. Greater Noida.(133469)	100.24	—	—	—							प्रस्तावित आगणन की सैद्धान्तिक स्वीकृति से पूर्व तकनीकी जाँच हेतु पत्रावली दिनांक 10.10.2022 को तकनीकी विभाग को प्रेषित है।
16	Construction of Two room. Varandah Repairing of Boundary wall and C.C. work in shamshan Ghat in Village Malakpur Near Hindon River. Greater Noida. (13328)	54.98	01.09.2022	—	—							प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने से पूर्व तकनीकी जाँच हेतु पत्रावली दिनांक 06.07.2022 का तकनीकी विभाग को प्रेषित की गयी है।
17	Repairing of C.C. road and resurfacing of bituminous road of Village Gurjarpur. Greater Noida.(130794)	102.60	—	—	—							प्रस्तावित आगणन की सैद्धान्तिक स्वीकृति से पूर्व तकनीकी जाँच हेतु पत्रावली दिनांक 29.09.2022 को तकनीकी विभाग को प्रेषित है।
		<b>3414.41</b>										

## Proposed WORKS

WORK CIRCLE-5

UPTO: 31.10.2022

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO DCEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Balance development work of 6% abadi plots in village Sakipur Pocket (N, D, C & A1) Greater Noida	456.03								-	-	-	
2	D/o balance 12mtr. wide road in Sector Eta-I Gr. Noida	43.86								-	-	-	
3	C/o Balance Service road, R.C.C. drain and culvert in Sector Zeta-I Gr. Noida	179.1								-	-	-	
4	C/o Service road around Sector Delta-1,2,3 Greater Noida	100.00											
5	C/o Service road around Sector-27, Greater Noida	125.00											
6	C/o Service road around Sector Gamma-II, Greater Noida	50.00											
7	C/o Temporary play ground in different sector	50.00											
8	C/o 60 mtr. approach road from Sector KP-III to Hindon Bridge Near Sector-146 and 147, Greater Noida	2200.00											
9	Design and Construction of rotary for 60mtr. Wide approach road to hindon bridge in Sector KP-III, Gr. Noida	200.00											
10	C/o Hindon Bridge Near Sector-146 and 147, Noida	2250.00											
11	Construction of Kiosk & Guard Room in Sector Eta-Ist Greater Noida	44.50											
12	C/o Kiosks in Sector Sigma-III Greater Noida	22.00											
13	Construction of Kiosk in Sector Delta-III Greater Noida	18.00											
14	C/o Kiosks in different sectors (100 nos.)	300.00											
15	Construction of Community center in Sector Pi-I/II, 36, 37, Eta-I and Swarn Ngari Greater Noida (5 Nos)	2250.00											
16	Construction of Community center in different sectors Greater Noida (5 Nos)	2250.00											
17	Annual maintenance work of shopping complex in sector Swarn Nagri, Greater Noida	25.00											
18	Annual maintenance work of shopping complex in sector Gamma-I/II, Greater Noida	35.00											
19	Upgradation of community centre in different sectors (10 nos)	200											
20	Resurfacing of internal road in Sector Gamma-I Gr. Noida	400.00											
21	Resurfacing of internal road in Sector Gamma-II Gr. Noida	400.00											
22	Resurfacing of 80.0mtr wide road from Nato Ki Madhaiya to Honda T-Point (Kasna T-Point), Greater Noida	477.82											
23	Resurfacing of 80.0mtr wide road from 130mtr. Wide road to Nato Ki Madhaiya, Greater Noida	607.01											
24	Resurfacing of Internal road in Sector Sigma-4 Greater Noida	296.21											
25	Resurfacing of 60.m wide road from Nato ki Madiya to 130m. Road between sector sigma-3 & 4 & between sector Sigma-1 & 2 Greater Noida	952.68											
26	Resurfacing of Internal road in sector Sigma-I Greater Noida	249.22											
27	Resurfacing of internal road in Sector Gamma-II Gr. Noida	170.00											
28	Resurfacing of Internal road in Sector Delta-I Gr. Noida	310.00											
30	Resurfacing of Internal road in Sector Delta-III Gr. Noida	190.00											
31	Resurfacing of 24mtr. Wide road in Secto Zeta-I Gr. Noida	300.00											

32	Strengthening of 60mtr. Wide road fromt ATS rotary to 130mtr. Wide road, Greater Noida	350.00											
33	Strengthening of 60mtr. Wide road from ITBP rotary to S.K. road, Gr. Noida	300.00											
34	C/o RCC drain from Sales Tax Office to Main Nala (Near D.M. Office) in Ecotech-II Greater Noida	171.13											
35	Maintenance of civil work in Office Building.	500.00											
	<b>Total</b>	<b>16472.56</b>											

42

## WORK PROPOSED FOR YEAR 2022-23

## RURAL DEVELOPMENT WORKS

WORK CIRCLE-VI													31.10.2022
S.NO.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2022-23	preparation of Estt.	(Laacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
WORK CIRCLE-VI													
1	C/o R.C.C Drain in Village Thapkhara Greater Noida	70.52	23.04.2021	65.63	28.12.2021	30.12.2021	-	22.03.2022 09.05.2022	04.04.2022 25.05.2022	-	-	-	निविदा की प्री0क्वालीफिकेशन बिड दिनांक 04.04.2022 को खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक अभियन्त्रण के शुद्धि पत्र संख्या पत्रांक : महाप्रबन्धक (अभियन्त्रण)/2022/ 347 दिनांक 01.04.2022 के क्रम में निविदा की प्री0क्वालीफिकेशन बिड दिनांक 11.04.2022 को खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक अभियन्त्रण के शुद्धि पत्र संख्या पत्रांक : महाप्रबन्धक (अभियन्त्रण)/2022/ 350 दिनांक 08.04.2022 के क्रम में निविदा की प्री0क्वालीफिकेशन बिड दिनांक 20.04.2022 को खोली गई, जिसमें शून्य निविदा प्राप्त हुई। जिसमें शून्य निविदा प्राप्त होने के कारण पुनः ई0 निविदा आमन्त्रित की गई। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या : जी0एम0/(अभियन्त्रण)/2022/359 के माध्यम से ई0निविदा आमन्त्रित की गई। जिसकी प्री0क्वालीफिकेशन बिड दिनांक 25.05.2022 को खोली गई। जिसमें तीन फर्म प्राप्त हुई। जिनके प्रपत्रों की जांच हेतु पत्रावली तकनीकी विभाग की जांच के उपरान्त प्राइस बिड 02.08.2022 को खोली है। जिसका जस्टीफिकेशन तैयार कर तकनीकी विभाग को प्रेषित है।
2	C/o C.C.Road & Drain work in village Thapkhara, Gr. Noida.	198.04	14.06.2021	-	-	-	-	-	-	-	-	-	आगणन में R.M.R. लागू होने के कारण संशोधन किया जा रहा है।

3	Development work for 6% Abadi Plots of village-Junpat (Balance Work), Greater Noida.	254.36	17.05.2021	223.99	23.12.2021	27.12.2021	-	07.01.2022 16.03.2022 10.05.2022 06.07.2022	24.01.2022 31.03.2022 07.04.2022 18.04.2022 27.05.2022 03.06.2022 19.07.2022	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 03.02.2022 को खोली गई। जिसमें शून्य निविदा प्राप्त होने के कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है। महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी०एम०/ अभियन्त्रण/2022/343 दिनांक 12.03.2022 के क्रम में निविदा आमन्त्रित की गई जिसकी प्री०क्वालीफिकेशन बिड 31.03.2022 को खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी०एम०/ अभियन्त्रण/ 2022/ 346 दिनांक 30.03.2022 के माध्यम से निविदा की प्री०क्वालीफिकेशन बिड दिनांक 07.04.2022 को खोली जानी प्रस्तावित थी, तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के शुद्धि पत्र संख्या- जी०एम०/ अभियन्त्रण/2022/348 दिनांक 06.04.2022 के माध्यम से निविदा की प्री०क्वालीफिकेशन बिड दिनांक 18.04.2022 को खोली गई, जिसमें शून्य निविदा प्राप्त हुई। शून्य निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित की गई। महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी०एम०/ अभियन्त्रण/ 2022/ 359 दिनांक 09.05.2022 के माध्यम से निविदा आमन्त्रित की गई जिसकी प्री०क्वालीफिकेशन बिड दिनांक 27.05.2022 को खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के शुद्धि पत्र संख्या- जी०एम०/ अभियन्त्रण/ 2022/364 दिनांक 26.05.2022 के माध्यम से निविदा की प्री०क्वालीफिकेशन बिड दिनांक 03.06.2022 को खोली गई, जिसमें एकल निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली प्रेषित की गई, जिसमें महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी०एम०/ (अभियन्त्रण)/2022/ 373 दिनांक 01.07.2022 के क्रम में निविदा की प्री०-क्वालीफिकेशन बिड दिनांक 21.07.2022 को खोली है। जिसकी प्रार्थना बिड दिनांक 08.10.2022 को खोली गई। जिसका जरूरीफिकेशन तैयार कर
4	C/o Approach road Shed, Chubatra, Room & Veranda & Repering work of Boundary wall for Shamshan ghat in village Junpat Gr Noida.	85.97	20.09.21	72.04	-	-	-	-	-	-	-	-	आगमन में R.M.R. लागू होने के कारण संशोधन किया जा रहा है।
5	Reparing work of C.C. road and drain in village Makoda Gr. Noida.	49.54	02-02-2021	49.54	16.11.2021	20.11.2021	-	01.12.2021 24.12.2021	13.12.2201 20.12.2021 05.01.2022 07.01.2022	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।
6	C/o C.C.Road & Drain work in village Makoda, Gr. Noida.	197.07	15.06.2021	95.43	-	-	-	-	-	-	-	-	आगमन में R.M.R. लागू होने के कारण संशोधन किया जा रहा है।

7	Repairing work of Boundary wall & Shed, Chabutra of Shamshan Ghat in village Pali Gr. Noida.	58.75	25/02/2021	51.03	05.07.2021	13.07.2021	-	09.09.2021 23.11.2021 24.12.2021	22.09.2021 29.09.2021 06.10.2021 06.12.2021 13.12.2021 20.12.2021 05.01.2022 07.01.2022	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।
8	Development work in village Pali, Greater Noida (Balance work)	497.39	19.08.2021	146.42	-	-	-	-	-	-	-	-	आगमन में R.M.R. लागू होने के कारण संशोधन किया जा रहा है।
9	Development work of play ground in Village Pali Gr Noida.	40.84	07.10.2021	41.55	17.11.21	-	01.12.2021 24.12.2021	13.12.21 20-12-21 05.01.2022 07.01.2022	-	-	-	-	अनुबन्ध गठित किया जा रहा है।
10	C/o Repairing work of Barat Ghar & Interlocking Tiles work of village Pali Gr. Noida.	41.34	28.09.2021	39.33	28.11.2021	29.11.2021	12-10-2021	22-12-21	-	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 29.06.2022 को खोली जा चुकी है जिनके प्रपत्रों की जांच हेतु वित्त विभाग को प्रेषित की गई है। जिसमें प्राप्त तीनो फर्म निविदा की शर्तों को पूर्ण नहीं कर पाई, जिस कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली प्रेषित है।
11	C/o C.c road & Drain along irrigation Rajwaha, C/o C.c road & Drain along irrigation Rajwaha, Sewer Work and Repairing of C.C Road in Village- Ghorl Bachera, Greater Noida.(Balance Work)	318.53	09.01.2021	169.84	30.11.2021	23.02.2022	-	12.05.2022	25.05.2022	-	-	-	महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी0एम0/अभियन्त्रण/ 2022/359 दिनांक 09.05.2022 के माध्यम से ई0 निविदा आमन्त्रित की गई, जिसकी प्री0क्वालीफिकेशन बिड दिनांक 25.05.2022 को खोली जानी प्रस्तावित थी, तत्पश्चात् महाप्रबन्धक अभियन्त्रण के शुद्धि पत्र संख्या पत्रांक : महाप्रबन्धक (अभियन्त्रण)/2022/ 363 दिनांक 23.05.2022 के माध्यम से निविदा की प्री0क्वालीफिकेशन बिड दिनांक 02.06.2022 को खोली गई, जिनके प्रपत्रों की जांच वित्त विभाग के उपरान्त प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित की गई, जिसमें तकनीकी विभाग द्वारा आपत्ति लगाई गई। जिसमें तकनीकी विभाग द्वारा लगाई गई। जिसके कम में पुनः जांच हेतु वित्त विभाग को प्रेषित की गई।
12	C/o C.C.Road & Drain work of 6% Abadi Plots in village Jaitpur Vaishpur Gr. Noida.	375.51	03.08.2022	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पुनः सैद्धान्तिक स्वीकृति हेतु प्रेषित की जा रही है।

13	Remaining work of Panchayat Ghar near Shiv Mandir in Village-Pali Greater Noida.	11.28	23/04/2021	10.11	8.8.21	26.08.21	-	-	-	13.11.2021 01.12.2021 13.05.2022	25.10.2021 10.11.2021 13.12.2021 25.05.2022	-	दिनांक 10.11.2021 का निविदा की प्री0क्वालीफिकेशन बिड खोली गई। जिसमें एकल निविदा पुनः निविदा आमन्त्रित की गयी जिसकी प्री-क्वालीफिकेशन बिड दिनांक 13.12.2021 को खोली गई। जिसकी प्राइस बिड दिनांक 05.12.2021 को खोली गई है। जिसमें नेगोशिएशन होने के कारण पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी.एम. (अभियन्त्रण)/2022/361 दिनांक 12.05.2022 के माध्यम से ई0 निविदा आमन्त्रित की गई, जिसकी प्री0क्वालीफिकेशन बिड 25.05.2022 को खोली गई, जिनके प्रपत्रों की जांच हेतु वित्त विभाग को प्रेषित है। जिसमें तीन फर्म निविदा की शर्तों को पूर्ण नहीं कर सकी, जिससे पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली सादर प्रेषित है। जिसमें तीन बार निविदा आमन्त्रित होने के कारण S.O.R लागू होने के कारण आगणन के संशोधन किया जा
14	Development work for 6% Abadi Plots of village-Jaitpur – Vaispur (BalanceWork), Greater Noida.	158.72	28/05/2021	158.72	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु पुनः तकनीकी विभाग को प्रेषित की जा रही है।
15	Balance Development work in Sector Omicron-1 6% Abadi Greater Noida.	15.43	16.03.2021	15.32	28.06.2021	12.07.2021	-	05.08.2021 20.09.2021 05.01.2022 08.04.2022 16.06.2022	16.08.2021 30.09.2021 15.01.2022 03.02.2022 20.04.2022 27.04.2022 05.05.2022 29.06.2022	-	-	-	अवाई कि प्रक्रिया में है।
16	C/o C.C.Road & R.C.C.Drain work in village Palla, Gr. Noida.	509.28	02.07.2021	444.89	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।

17	Repairing work of Shamshan Ghat Kabristhan & Barat Ghar in village Bodaki Gr. Noida.	15.62	28.06.21	14.64	24.09.2021	29.9.21	-	23.11.21 13.05.2022	06.12.21 25.05.2022	-	-	-	दिनांक 03.03.22 को निविदा की प्राइस बिड खोली गई। जिनकी जांच हेतु तकनीकी विभाग को प्रेषित है। जिसमें नेगोशिएशन होने के कारण पुनः निविदा आमन्त्रित की गई है। जिसकी प्री0क्वालीफिकेशन बिड दिनांक 25.05.2022 को खोली गई, जिनके प्रपत्रों की जांच उपरान्त प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है। जिसमें तकनीकी विभाग द्वारा लगाई गई आपत्ति के कम में पुनः जाँच हेतु वित्त विभाग को प्रेषित है।
18	Development work of 6% abadi plots of Block-G at village Ghori Bachhera, Greater Noida	174.71	27.08.2021	149.73	31.01.2022	02.03.2022	-	08.04.2022 16.06.2022	27.04.2022 05.05.2022 27.06.2022 06.07.2022	-	-	-	दिनांक 20.04.2021 को निविदा की प्री0क्वालीफिकेशन बिड खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक (परियोजना) के शुद्धि पत्र संख्या- पत्रांक महाप्रबन्धक (अभियन्त्रण)/2022/353 दिनांक 19.04.2022 के कम में निविदा की प्री0क्वालीफिकेशन बिड दिनांक 27.04.2022 को खोली जानी प्रस्तावित है। तत्पश्चात् महाप्रबन्धक अभियन्त्रण के शुद्धि पत्र संख्या : महाप्रबन्धक (अभियन्त्रण)/2022/356 दिनांक 26.04.2022 के माध्यम से निविदा की प्री-क्वालीफिकेशन बिड दिनांक 05.05.2022 को खोली गई। जिसमें शून्य निविदा प्राप्त हुई। शून्य निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है। महाप्रबन्धक अभियन्त्रण के पत्रांक संख्या : जी.एम./ (अभियन्त्रण)/2022/366 दिनांक 10.06.2022 के कम में निविदा की प्री-क्वालीफिकेशन बिड दिनांक 27.06.2022 को खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण)/2022/370 दिनांक 27.06.2022 के कम में निविदा की प्री-क्वालीफिकेशन बिड दिनांक 06.07.2022 को खोली गई, जिसमें शून्य निविदा प्राप्त हुई। शून्य निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली सादर प्रेषित है। जिसकी एन0आई0टी0 तैयार की जा रही है।
19	C/o boundary wall of Barat Ghar in village Palla, Greater Noida.	40.93	20.06.2022	38.49	30.06.2022	01.07.2022	-	06.07.2022	18.07.2022	-	-	-	निविदा की प्री0क्वालीफिकेशन बिड दिनांक 18.07.2022 को खोली गई। जिनके प्रपत्रों की जांच हेतु तकनीकी विभाग को प्रेषित है। जिसमें दो फर्म क्वालीफाई होने के कारण पुनः निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सेल को प्रेषित है।



20	C/o boundary wall of Vyayamshala & Library in village Palla, Greater Noida.	42.10	20.06.2022	39.73	30.06.2022	01.07.2022	-	06.07.2022	18.07.2022	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 18.07.2022 को खोली गई। जिनके प्रपत्रों की जांच हेतु तकनीकी विभाग को प्रेषित है।
21	C/o Vyayamshala & Library in village Palla, Greater Noida.	55.23	21.06.2022	52.62	29.06.2022	01.07.2022	-	06.07.2022	18.07.2022	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 18.07.2022 को खोली गई। जिनके प्रपत्रों की जांच हेतु तकनीकी विभाग को प्रेषित है।
22	C/o C.C.Road along Irrigation minor in village Palla, Greater Noida.	150.62	20.06.2022	139.89	29.07.22	01.08.2022	-	-	-	-	-	-	निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित है।
23	P/L Interlocking Tiles, Shed & Repairing Wall fo Barat Ghar in Village Palla Greater Noida.	17.17	14.07.2022	14.44	12.10.22	19.10.22	-	-	-	-	-	-	<b>NIT</b> तैयार कर तकनीकी जांच हेतु प्रेषित है।
<b>TOTAL</b>		<b>3378.95</b>		<b>2033.38</b>									

48

MIS-PRJ-04

**WORK PROPOSED FOR YEAR 2022-23  
PROJECT WORKS**

31.10.2022

## WORK CIRCLE-VI

S.No.	NAME OF WORK	Budget Provision for 22-23	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
	Resurfacing of 60 mtr. Wide road from MU-1 Rotary to Recerational Rotary & Recreational Rotary to Sector MU-II 40 sqm Flats Greater Noida	595.79	08.06.2021	586.40	28.09.2022	01.10.2022	-	-	-	-	-	-	निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित है।
	Strenthing of 60.0 mtr wide road in sector Recreational Green V (105.0m road to sector MU Rotary ) Near Metro Dippo. Gr. Noida	255.74	21.09.2022	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। सैद्धान्तिक स्वीकृति हेतु पुनः प्रेषित की जा रही है।
	Strenthing of 60.0 mtr wide road in sector Zeta II Greater Noida.	407.35	11.10.2022	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। सैद्धान्तिक स्वीकृति हेतु पुनः प्रेषित की जा रही है।
	C/o Community Center in sector XU III, Greater Noida.	267.58	03.10.2022	173.99	28.10.2022	03.11.2022	-	-	-	-	-	-	NIT तैयार की जा रही है।
	C/o Community Center in sector Omicron-IA, Greater Noida.	266.63	03.10.2022	173.99	28.10.2022	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु अपर मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है।
	C/o Community Center in sector XU I, Greater Noida.	268.62	03.10.2022	173.99	28.10.2022	03.11.2022	-	-	-	-	-	-	NIT तैयार की जा रही है।
	C/o Community Center in sector XU II, Greater Noida.	267.67	03.10.2022	174	28.10.2022	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु अपर मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है।

C/o Vendor Market Different sector XU II & Omicron IA , Greater Noida.	221.32	29.09.2022	218.61	20.10.2022	27.10.2022	-	-	-	-	-	-	-	NIT तैयार की जा रही है।
C/o Vendor Market Different sector XU-I, XU-III, Omicron II, Omicron III, MU & Eta II , Greater Noida.	677.27	27.09.2022	-	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु अपर मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है।
Maintenance work of 6 % Abadi Plots in Village Jaitpur Vaishpur (for three years), Greater Noida	113.41	21.12.2021	-	-	-	-	-	-	-	-	-	-	R.M.R लागू होने के कारण आगणन से संशोधन किया जा रहा है।
C/o Boundary wall of Affordable houses along Village in Side Sector Mu-II Greater Noida	32.00	01.03.2021	28.5	24.07.2021	02.08.2021	-	20.09.2021 13.05.2022	04.10.2021 11.10.2021 20.10.2021 18.04.2022 25.05.2022	-	29-10-2022	-	-	
Drain repairing work of 80mtr. Wide road along Sector Omicron-I Gr. Noida	31.92	23.03.2021	25.43	20.5.2021	28.05.2021	-	07.07.2021	26.07.2021	-	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित हेतु कार्यालय के पत्रांक:-प्रा/प्रबन्धक-6/22/ 5758 दिनांक 13.04.2022 पत्र प्रेषित किया जा चुका है।
Resurfacing of 12.0 mtr wide road H.I.G Appartments sector Omicron-I Greater Noida.	171.1	21.09.2022	165.3	27.10.2022	-	-	-	-	-	-	-	-	NIT तैयार तकनीकी जाँच हेतु तकनीकी विभाग को प्रेषित हे।
Resurfacing of 60mtr. Wide Peripherail road (Sector XU-II Rotary to Sector MU) in	187.44	20.01.2021	107.88	22.10.2021	27.10.2021	-	22.03.2022	04.04.2022	-	-	-	-	आगणन के R.M.R. लागू होने के कारण पुनः संशोधन किया जा रहा है।

Maintenace work of Sector XU-II Gr Noida.	231.06	15.05.2021	170.26	07.06.2021	13.06.2021	-	10.11.2021 22.03.2022	24.11.2021 01.12.2021 08.12.2021	-	-	-	एकल निविदा क्वालीफाई होने के कारण निविदा को निरस्त कर पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के पत्रांक : जी.एम./ (अभियन्त्रण) / 2022 / 344 दिनांक 12.03.2022 के माध्यम से ई.निविदा आमन्त्रित की गई है, जिसकी
C/o Service road & Drain of 60.0 mtr. wide road (L.H.S) along Sector-XU-III , in Gr. Noida.	374.43	19.05.2021	-	-	-	-	-	-	-	-	-	आगणन में R.M.R. लागू होने के कारण संशोधन किया जा रहा है।
C/o 60.0 mtr. & 45.0 mtr. wide peripheral road in village Pali & Thapkhera (Part-A), Greater Noida.	3959.38	29.12.2021	4152.6	-	-	-	-	-	-	-	-	अपर मुख्य कार्यपालक अधिकारी महोदय द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पुनः पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की जा रही है।
Maintenance work of 60mtr. Wide road Sector Zeta-II & 24mtr. & 9mtr wide road Sector Theta-2 & 24mtr Road Eta-2 Gr. Noida.	188.27	28.08.2020	178.87	23.08.21	02.09.2021	-	09.12.2021 23.03.2022 12.05.2022	22.12.2021 29.12.2021 05.01.2022 04.05.2022 25.05.2022	-	-	-	अवार्ड किया जा रहा है।
Resurfacing of service road from 130.0 mtr. Rotary to Makora rotary & 24.0 mtr. road in sector ETA-II, Greater Noida.	208.73	25.02.2021	204.46	-	-	-	-	-	-	-	-	प्रशासनिक एव वित्तीय स्वीकृति हेतु प्रेषित है।
C/o C.C drain for disposal as per over flow from pond to nalla in Village Ghorl Bachera Gr. Noida.	309.20	14.05.2021	302.63	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त आगणन समिति के समक्ष प्रेषित है।

51

Maintenance work of 60.0 mtr. wide road sector MU-II, for three year, Greater Noida.	109.00	28.02.2022	-	-	25.07.2022	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति दिनांक 25.07.2022 को सक्षम अधिकारी महोदय द्वारा हो चुकी है। पत्रावली वित्तीय एवं प्रशासनिक स्वीकृति हेतु प्रेषित है।
Maintenance work of Boraki Extension for three years, Greater Noida.	66.19	18.07.2022	-	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
Maintenance work of affordable houses in sector MU-II (29.76 sqm. & 40.0 sqm.) & Affordable houses Omicron-III, (31.0 sqm.) for three years, Greater Noida.	180.00	18.07.2022	-	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
Widening of 80.0 mtr wide road 130.0 roatary to DMIC Greater Noida.	583.78	28.09.2022	-	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
<b>TOTAL</b>	<b>9973.88</b>	-	<b>6836.9</b>	-	-	-	-	-	-	-	-	-	

**W.C. INCHARGE**

**G.M.(PROJECT)**

52

**WORK PROPOSED FOR YEAR 2022-23  
PROJECT DEVELOPMENT WORKS**

Dated 31.10.2022

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 2020-21	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	C/o RCC protection wall of sirsa rotary & Bhati rotary at 80m wide road asian paint to sirsa road Greater Noida	24.32	24.12.20	24.32									Under Tender Sanction
2	Resurfacing of 130m wide road (Main Carriage way and Busway) from Pi rotary to Supertech rotary, Greater Noida.	863.50	18.11.21	863.50									Under Tender Sanction
3	C/o RCC drain along 130m wide road Paramount to Makora rotary (LHS) Greater Noida	236.19	26.05.22	236.19									Under Tender Sanction
4	Strengthening of 130m wide road from Sirsa rotary to eastern Peripheral (RHS), Greater Noida.	291.43	04.08.2022	291.43									Under Estimate Sanction
5	Construction of Service road and RCC drain of 60m wide Peripheral road of Sector-ecotech-6 & 7 and Construction of Balance Service road & drain of 45m wide Internal road of Sector-Ecotech-7, Greater Noida.	965.47	12.07.2022	965.47									Under Estimate Sanction
6	Resurfacing of 60m & 45m wide road in Sector-Ecotech-I (Ext.), Greater Noida.	431.40	14.09.2021	431.40									Under Estimate Sanction
7	Resurfacing work of 60m wide Peripheral road from DMIC near Maycha under pass to Ecotech-11, Greater Noida.	107.07	24.02.2022	107.07									Under Tender Sanction
8	Resurfacing of 24m wide internal roads in Sector-Ecotech-6 (Block-B), Greater Noida	361.58	20.05.2022	361.58									Under Tender Sanction
9	Strengthening of Truckers Point, Sector-Ecotech-9, Greater Noida.	950.00	06.07.2022	950.00									Under Estimate Sanction
10	Resurfacing of Service road 130 m wide road from Pi rotary to sirsa rotary Greater Noida.	866.00	25.08.2022	866.00									Under Estimate Sanction
	<b>Total</b>	<b>5096.96</b>		<b>5096.96</b>									

53

**WORK PROPOSED FOR YEAR 2022-23**  
**RURAL DEVELOPMENT WORKS**

**Dated. 31.10.2022**

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
	<b><u>WORK CIRCLE-VII</u></b>												
1	Balance Development work of Village Rampur Fatehpur Greater Noida	101.29	16.12.20	101.29									Under Estimate Sanction
2	C/o RCC drain in Village-Rithori Greater Noida	402.61	22.01.21	402.61									Under Estimate Sanction
3	Balance Development work of Village - Dabra (Part-II) Greater Noida	95.00	16.12.20	95.00									Under Estimate Sanction
	<b>Total</b>	<b>598.90</b>		<b>598.90</b>									

(S)

**WORK PROPOSED FOR YEAR 2022-23  
RURAL DEVELOPMENT WORKS**

WORK CIRCLE-JAL

MIS - PRJ-01

31-10-2022

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2021-22	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	-	-	-	-	-	-	-	-	-	-	-	-	-



WORK CIRCLE-JAL

WORK PROPOSED FOR YEAR 2022-23  
PROJECT WORKS

MIS - PRJ-01

31-10-2022

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2021-22	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
NIL													

56

**WORK PROPOSED FOR YEAR 2022-23**

MIS-PRJ-04

**Project Work**

Work Cricle-Sewerage

**Dated 17.11.2022**

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2021-22	paration estimate	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	
	Design Construction Supply & Erection & Commissioning of 80 MLD STP at Utility Sector-1 in Greater Noida.			15108.09									Under Revised Sanction
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.			484.89									Under Revised Sanction
4	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Contractor Black Listed & Re-Tender Progress
6	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida.			2167.10									Under Estimate Sanction
7	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP. Greater Noida.			240.82									Under Estimate Sanction
9	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Under Estimate Sanction
11	Laying of Alternate Rising Main Line From MPS to 137 MLD STP at Kasna in Greater Noida.			564.60									Under Estimate Sanction
12	Maintenance of Sewer Line in Sector I.T. City and Village Gharbhara Murshidpur (For 36 Month) Greater Noida.			64.44									Under Revised Estimate
13	Design Construction Erection & Commissioning of 12 MLD STP at Sector I.T. City in Greater Noida.			3660.56									Under N.I.T. Approval
14	Desing, Construction, Supply Erection & Commissioning of 10 MLD MPS at 137 MLD STP Lasna Including Operation & Maintenance For 36 Month in Greater Noida.			392.69									Under Revised Estimate
15	Construction of Additional CCT & Renovation of Mechanical Equipment in Primary Unit at 137 MLD STP Kasna in Greater Noida.			571.40									Under Revised Estimate
16	Online Continuoy Effluent Monitoring System (O.C.E.M.S.) in 4 Nos S.T.P. at Greater Noida.			175.63									Under N.I.T. Approval
17	Providing & Laying Balance Main Sewer Line Connecting Ecotech-6, Greater Noida.			174.75									Under Re. Tender
19	Maintenance Work of Internal Sewerage System for 36 Month in Zone-1 Sector & Village (Part-2) Greater Noida			961.47									Under Re. Tender
21	Operation and maintenance Work of IPS Sector KP-3 (For 36 Month) in Greater Noida.			93.40									Under Re. Tender
22	Operation and maintenance Work of IPS Sector Chi-4 (For 36 Month) in Greater Noida.			94.89									Under Re. Tender
23	Operation and maintenance Work of IPS Gautam Budh University (For 36 Month) in Greater Noida.			91.97									Under Re. Tender

57

24	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-3A), Greater Noida.			598.76										Under Estimate Santion
25	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-3B), Greater Noida.			354.56										Under Estimate Santion
26	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-4A), Greater Noida.			400.15										Under Estimate Santion
27	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-4B), Greater Noida.			438.89										Under Estimate Santion
28	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-5A), Greater Noida.			253.75										Under Estimate Santion
29	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-5B), Greater Noida.			364.53										Under Estimate Santion
30	Maintenance Work of Internal Sewerage System For 36 Month in Zone-8 Village Sadopur, Badalpur Connecting 2/10 MLD STP at Badalpur Greater Noida.			218.56										Under Estimate Santion
		<b>0.00</b>		<b>32068.29</b>										

**W.C. INCHARGE**

**G.M.(PROJECT)**

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**  
**PROJECT WORKS**

UPTO 31.10.2022  
Amount Rs. In lac

WORK CIRCLE-E/M-1

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs.)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2022	Expenditure 2022-23 in Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	Electrification of 6% abadi Plots in Village Surajpur Greater Noida.	M/s Royal medal power System	52.83	44.38	12.02.2021	11.08.2021	30.96	44.38	0.00	30.96	100.00%	75.00%	100.00%	75.00%	100.00%	75.00%	100.00%	75.00%	09.06.2022	30.96	0.00	30.96	work held up due to land clearance awaited letter sent to civil department for the same
2	Electrification of 6% Abadi plots in Village Haibatpur Greater Noida.	M/s Ambar Electricals Works	217.35	196.15	09.10.2021	08.10.2022	147.05	196.15	0.00	147.05	80.00%	74.96%	80.00%	86.00%	96.00%	74.96%	96.00%	80.00%	23.12.21	79.79	29.12.21	74.48	work held up due to slow progress of civil work.
3	Electrification of 6% Abadi plots in Various Village Greater Noida.	M/s Ekta Electricals	1350.66	1213.16	22.12.2021	21.12.2022	388.04	1213.16	383.37	771.41	77.00%	63.58%	77.00%	70.00%	85.00%	63.58%	85.00%	70.00%	25.08.2022	133.87	2.08.2022	129.08	land not clear for further work
4	Internal Electrical work for office Building, Greater Noida	M/s Sharma Enterprises	25.79	25.14	21.10.2022	20.20.2023	-	25.14	0.00	0.00	0.00%	0.00%	0.00%	0.00%	5.00%	0.00%	5.00%	20.00%	0.00	0.00	0.00	0.00	Work in Progress
			1620.84	1478.83			566.05	1478.83	383.37	949.42													

(59)

(PRADEEP KUMAR)  
Manager (E&M-1)  
GNIDA Gr. Noida

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**PROJECT WORKS**

WORK CIRCLE-E/M-2

UP TO 31.10.2022  
(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.22	Expenditure 2022-2023		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
								12	13		14	15	16	17	18	19	20	21	22	23			
1	IMPLEMENTING OF SMART LED STREETLIGHT AND INSTALLATION OF CENTRALIZED CONTROL AND MONITORING SYSTEM WITH OPERATION AND MAINTENANCE OF 7 YEARS.	M/S SURYA ROSHNI LTD.	7393.07	4864.64	05.10.21	04.10.28	416.08	2440.37	1141.55	1557.63	98%	100%	98%	100%	100%	84%	100%	100%	30.09.22	487.85	03.10.22	467.17	Installation work complets
					05.10.22	04.10.22	0.00	2424.27	0.00	0.00	0%	0%	0%	0%	1%	0%	1%	1%	0	0	0	0.00	O&M work in progress
3	INTERNAL ELECTRIFICATION OF SECTOR ECOTECH-8 AND ECOTECH-10	M/S LISHA ENGINEERS PVT. LTD.	520.82	450.28	09.08.22	08.08.23	0.00	450.28	246.68	246.68	16%	55%	16%	65%	22%	55%	22%	65%	11.08.22	246.68	29.08.22	223.89	Work in progress
4	ELECTRIFICATION AND PROVIDING STREET LIGHT OF 6% ABADI PLOTS IN VILLAGE JAIPUR-VAISPUR (PART-III), SAKIPIR (PART-III) AND PROVIDING STREET LIGHT ON	M/S SHIV GANGA	163.88	161.83	09.09.22	08.09.23	0.00	161.83	119.13	119.13	5%	0%	5%	10%	13%	73%	13%	74%	18.10.22	119.13	20.10.22	103.20	Work in progress
			8077.57	5476.75			416.08	5476.75	1507.36	1923.44													

60

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**PROJECT WORKS**

UP TO 31.10.2022  
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-E/M-3

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised		Payment Released		Remark				
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.					
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.									
								9	10		11	12	13	14	15	16	17	18	19	20	21	22		23	24		
1	2	3	4	5	6	7	8			11																	
2								NIL																			

61

S.N	Name of Work	Name of Contrator	Estimate d Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completi on	Expenditu re up to 31.03.22	Expenditure 2022-23 in Rs. Lacs		Progressi ve Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
			0.00	0.00			0.00	0.00	0.00	0.00													

62



(PRADEEP KUMAR)  
 Manager (E&M-1)  
 GNIDA Gr. Noida

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**MIS - PRJ-03 (R)**

**RURAL DEVELOPMENT WORKS**

**UPTO 31.10.2022**

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.22	Expenditure 2022-23 in Rs. Lacs.		Cumulative % progress upto 31.08.2022				Cumulative % progress upto 30.09.2022				Bill Raised		Payment Released		Remark
								Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
										9	10	11	12	13	14	15	16					
1	2 <u>WORK CIRCLE-E/M-2</u>	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
			0.00	0.00			0.00	0.00	0.00													

(13)



**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**

**DEVELOPMENT WORKS**

UPTO 31.10.2022  
(AMOUNTS IN Rs. LACS)

WC E&M-3

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.22	Expenditure 2022-23		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2022				Cumulative % progress upto 31.10.2022				Bill Raised		Payment Released		Remark
								in Rs. Lacs.			Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
								Targ.	Achi.		Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
								9	10		11	12	13	14	15	16	17	18	19	20	21	22	
1	Electrification of 6% abadi plots in village Ghangola, Greater Noida	M/s Classic Electricals	206.53	156.41	07.12.21	06.12.22	0.00	156.41	89.32	94.1	90%	48.34%	95%	80%	95%	59.56%	98%	98%	14.09.22	13.71	19.07.22	28.35	कार्य लगभग पूर्ण किया जा चुका है एवं कार्य अंतिमीकरण की कार्यवाही की जा रही है।
2	Electrification of 6% abadi plots in village Luksar, Greater Noida	M/s Classic Electricals	152.2	110.70	14.12.21	13.12.22	65.84	110.70	38.47	104.31	95%	85%	95%	90%	97%	93.61%	100%	98%	14.09.22	18.49	12.07.22	22.76	कार्य लगभग पूर्ण किया जा चुका है एवं कार्य अंतिमीकरण की कार्यवाही की जा रही है।
3	Providing LED street light in village Tilwada, Samaspur, Isepur and Mandi Shyamnagar, Greater Noida	M/s Anjali Electricals	68.55	46.89	07.01.22	06.01.23	0.00	46.89	28.11	28.11	95%	90%	100%	95%	97%	90%	100%	100%	06.05.22	28.11	13.05.22	26.14	कार्य पूर्ण किया जा चुका है। कार्य का अंतिम विचलन स्वीकृति हेतु प्रक्रिया में है।
4	Electrification of 6% abadi plots in Various village Khanpur, Mursadpur, Raipur Banger, Maycha, Dadha, Greater Noida.	M/s Ekta Electricals	879.48	773.85	07.01.22	06.01.23	296.69	773.85	337.11	633.8	97%	81.90%	98%	95%	97%	81.90%	98%	95%	14.09.22	227.22	08.07.22	100.08	ग्राम खानपुर में साईट का कुछ भाग क्लीयर न होने के कारण विद्युतीकरण का अल्प कार्य शेष है। पत्राक-प्रो/वर्क सर्किल-ईएण्डएम-3/2022/587 दिनांक 28.10.2022 के माध्यम से सिविल वर्क सर्किल-8 को साईट क्लीयर कराने हेतु अनुरोध किया गया है।
5	Providing & fixing High Mast in villages Mandi Shyam Nagar, Rampur Mazra, Kherli Hafizpur and Community Health Center (C.H.C.) in village Dadha, Greater Noida.	M/s eFlex Infratech Pvt. Ltd.	41.45	29.17	25.07.22	24.10.22	0.00	29.17	0.00	0	75%	0%	85%	10%	85%	0.00%	100%	15%	0.00	0.00	-	-	कार्य हेतु साईट का निरीक्षण एवं Drawing Approve की जा चुकी है। फर्म को कार्य पूर्ण कराने हेतु पत्राक Proj./WC-E&M 3/2022/540 दिनांक 24.08.2022, Proj./WC-E&M 3/2022/550 दिनांक 12.09.2022 एवं Proj./WC-E&M-3/2022/581 दिनांक 17.10.2022 द्वारा निर्देशित किया गया है। विषयगत कार्य पूर्ण करने की तिथि दिनांक 24.10.2022 है। निवारित समय में कार्य पूर्ण न करने पर फर्म को 15 दिवसीय कारण बताओ नोटिस दिनांक 29.10.2022 को जारी कर दिया गया है। फर्म पर नियमानुसार पेनाल्टी/Black list करने की कार्यवाही की जायेगी।

(64)


**DETAILS OF WORKS (COMPLETED) YEAR 2021-22**

(DURING 2021-22)

दिनांक 31.10.2022

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill Amt	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.				
1	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	4.24	3	3	0.00	0.00	0	03.02.21	0	-	-	-	
2	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	36.17	3	3	36.70	9.46		03.11.20	02.02.21	-	-	-	
3	Shifting of 11KV Over head line on 60mtr. Wide peripheral road sector Ecotech-12 Greater Noida.	M/s Shiv Ganga Projects	12.76	3	3	0.00	0.00	0	03.03.21	03.03.21	-	-	-	
4	Providing Street light on 45mtr. Wide road in Sector-16C (Balance Work), Greater Noida.	M/s Manoj Electricals	10.33	3	3	0.00	0.00	0	27.04.2021	0	-	-	-	
5	Providing & Fixing of 8.5Mtr. Steel Tubular pole with LED flood light in front of chery county society Tech Zone-IV Greater Noida.	M/s Gagan Enterprises	3.40	3	3	0.00	0.00	0	20.04.2021	0	-	-	-	
6	Providing LED Street light in Village Tilapata (Balance work) Greater Noida.	M/s S.S. Engineers	11.53	3	3	11.53	0.00	0.00	0.00	0.00	-	-	-	
7	Providing Street light on 45mtr. wide road sector-16 (Industrial) Greater Noida	M/s Aarav Enterprises	30.88	4	4	30.88	22.93	7.95	0	0	-	-	-	
8	Construction of 11KV Over Head line in Sector KP-5 (Balance work) Greater Noida	M/s Sai Electricals	18.93	3	3	18.93	-	-	-	-	-	-	-	
9	Providing Electric Connection for Street light at ROB Dadri Greater Noida	M/s eFlex Infratech Pvt. Ltd	15.48	3	3	0.00	-	-	-	-	-	-	-	
			128.24			98.04	32.39	7.95						

⑧

  
 (PRADEEP KUMAR)  
 Manager (E&M-1)  
 GNIDA Gr. Noida

**DETAILS OF WORKS (COMPLETED) YEAR 2022-23**  
(DURING 2022-23)

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.				
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
<b>WORK CIRCLE-E/M-2</b>														
1	PROVIDING STREET LIGHT ON SERVICE ROAD SECTOR ECOTECH-I, EXTN.-I PERIPHERAL ROAD	71.48	M/S TIRUPATI CONST.	12	12	50.48	21.00	71.48	14.05.22	14.05.22	14.05.22			
2	SUPPLY AND FIXING OF MISSING POLE AND MISSING FITTING AT SECTOR ALPHA-1, 2, BETA-1, 2, GAMMA-1, 2 AND DELTA-1, 2, 3.	47.01	M/S B.K. ELECTRICALS	6	6	27.95	19.06	47.01	24.05.22	24.05.22	24.05.22			
3	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF MASTER RESERVOIR (01 NO.), AREA RESERVOIR (2 NOS.), ZONAL RESERVOIR (05 NOS.) FOR 85 CUSEC GANGA JAL PROJECT (PHASE-I)	3580.28	M/S HILLTOP REF.	6	21	3515.25	65.03	3580.28	01.03.21	15.06.22	15.06.22			
4	ELECTRIFICATION & PROVIDING STREET LIGHT OF 6% ABADI PLOTS IN VILLAGE TUGALPUR (PHASE-II)	20.43	M/S S.S. ENGG.	4	4	12.93	7.50	20.43	31.08.22	31.08.22	31.08.22			
5	SHIFTING OF 11KV OVER HEAD LINE FROM ECOTECH-XI, KP-III AND TECH ZONE-II AND PROVIDING 20MTR. HIGH MAST AT T-POINT NEAR EASTERN PERIPHERAL EXPRESSWAY	13.86	M/S VANDANA ENT.	3	3	12.93	0.93	13.86	05.08.22	05.08.22	05.08.22			
6	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF AREA RESERVOIR (01 NO.), ZONAL RESERVOIR (07 NOS.), OHT (AR-1, AR-2, AR-3), SCADA FOR 85 CUSEC GANGA JAL PROJECT (PHASE-III)	3773.48	M/S HILLTOP REF.	6	12	2947.07	826.41	3773.48	05.09.22	05.09.22	05.09.22			
7	PROVIDING STREET LIGHT ON SERVICE ROAD BETWEEN ATS ROTARY TO JAIPUR ROTARY ETA-I	18.48	M/S KUSH ENGG. WORKS	6	6	13.63	4.83	18.46	27.10.22	27.10.22	27.10.22			
<b>Total</b>		<b>7525</b>				<b>6580.24</b>	<b>944.76</b>	<b>7525</b>						

**DETAILS OF WORKS (COMPLETED) YEAR 2022-23**

Sl. No.	Name of Work	Estimate Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bond	As per act.				
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-E/M-3													
1	Nil													

(17)

WORK CIRCLE-E/M-I													
S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	preparation	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	complet	status	
		for 2022-23	of Estt.		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Providing streetlight on main road, service road and intenal road of various sectors (with 7 years of Operation & Maintenance) Greater Noida west, Greater Noida (FTS - 128181)	1403.34	14.07.2021	1403.34	04.10.2021	0	07.10.2021	0	0	0	0	न्यूनतम निविदाकार में 0 सूर्या रोशनी लि० को नेगोशिएशन कराये जाने हेतु पत्रावली प्रक्रिया में है।	
2	Providing Street light in Various Village (Vaidpura, Achheja, Saini, Chipyana Bujurg, Devla, Roza Jalalpur, chipiyana khurd) & LED high mast Gaushala Jalpura and Internal Electrification of Barat Ghar in Village Haldoni Greater Noida. (FTS - 130708)	455.39		455.39	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति प्राप्त है। आगणन में ली गयी मदों की दरों को संशोधित करने के सम्बन्ध में पत्रावली तकनीकी खण्ड द्वारा वापिस कर दी गयी है। पत्रावली दरों की जांच हेतु तकनीकी विभाग को भेजी जा रही है।	
3	Providing Multi point electric Connection for 1 BHK & 3BHK Appartment plot No. - L&M Sector - 12 Greater Noida.	101.33	0.00	101.33	0	0	0	0	0	0	0	आगणन प्रशासनिक एवं वित्तीय स्वीकृति की प्रक्रिया में है। तकनीकी जांच हेतु पत्रावली तकनीकी विभाग में है।	
4	Supply & fixing of 16mtr. LED High Mast in Various Parks/ Green belt of Sector-2, Sector-3 and Sector Tech Zone-IV & 20Mtr. LED High Mast and octagonal pole in Reserve police line Greater Noida	222.42	01.06.2022	222.42	0	27.07.2022	0	0	0	0	0	पत्रावली पुनः निविदा की प्रक्रिया में है, जिसकी प्री-क्वालीफिकेशन बिड दिनांक 23.11.2022 को खोली जानी प्रस्तावित है।	
5	Testing & Servicing of Transformer VCB Panels & D.G. Set at Multi Storey Building in Sector Omicron-I Greater Noida.	9.19	25.05.2022	9.19	14.05.2022	20.05.2022	0	0	0	0	0	कार्य M/s Gupta Enterprises को अवार्ड किया जा चुका है। पत्रावली अनुबन्ध गठन की प्रक्रिया में है।	
6	Internal electrification of sector - R-6	100	0	0	0	0	0	0	0	0	0	Estimate Under Preparation	
	Internal Electrification work for office Building Gr. Noida. (West) Tech Zone -IV	75	0	0	0	0	0	0	0	0	0	Estimate Under Preparation	
	Electrification work of Community centre in Sector -2, 3 and Sector Tech Zone - 04 Greater Noida.	200	0	0	0	0	0	0	0	0	0	Estimate Under Preparation	
	Providing LED Strip, Façade lighting, Decorative Lighting and temporary lighting arrangements on Various Festivals events.	500	0	0	0	0	0	0	0	0	0	Estimate Under Preparation	
7	Future plan for Electrical Development work in Various Sector -13, Sector -14, Sector -15 etc in Greater Noida (West)	0	0	0	0	0	0	0	0	0	0	Electrical Development work in future Plan	
	<b>Total</b>	<b>3066.67</b>											

(PRADEEP KUMAR)  
Manager (E&M-1)  
GNIDA Gr. Noida


(68)

**Proposed work 2022-23**

**Rural Development works**

S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present status	Remarks
		Provision	preparation	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	complet		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		for 2022-23	of Estt.		committee								
1	Electrical work in Smart Village Jaipura, Tilapata Karnwas, Yusufpur Chak Saberi, Chipyana Khurd Tigri, Sadullapur, Chhapraula, Kulesra, Khairpur Gurjar, Itehra, Haibatpur, Dhoom Manikpur, Milk Lacchi, Devla, Kailashpur urf kiranchpur Greater Noida	280										Estimate Under Preparation	
2	Elecctrification of 6% abadi plot in village Aimnabad	50											
3	Elecctrification of 6% abadi plot in village Jalpura	50										Estimate Under Preparation	
4	Elecctrification of 6% abadi plot in village Chhoti Milak	50										Estimate Under Preparation	
5	Elecctrification of 6% abadi plot in village Bisarakh	50										Estimate Under Preparation	
6	Future plan for Electrical Development work in 6/10 % abadi Plots in Village Chipyana Kurdh, Dhoom Manikpur, Kailashpur, Amaka, Roopwas. etc. Greater Noida ( West)	0	0	0	0	0	0	0	0	0	0	Estimate Under Preparation	
	<b>Total</b>	480										Electrical Development work in future Plan	

(69)

  
**(PRADEEP KUMAR)**  
 Manager (E&M-1)  
 GNIDA Gr. Noida

**WORK PROPOSED FOR YEAR 2022-23**

**WORK CIRCLE-E/M-2**

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Providing street light on Dark Patch at various location Gr. Noida (FTS-132216)	400.00	0	398.00	0	0	0	0	0	0	0	0	under process of principle approval (Technical query regarding revised rates)
2	Providing LED High Mast at Khanpur rotary, Sirsa and Kasna bus stand chowk on S.K. road, Dabra T-point, Nato ki madiya rotary near nala Mu-II near mandir, Xu-I/Xu-ii & Mu-I/Mu-II rotary and T-point inside Sector Xu-II, parks of Sector Xu-1, Xu-II, Xu-III & Omicron-IA, Gr. Noida.	250.00	01.07.22	235.77	15.07.22	0	15.07.22	0	0	0	0	0	Tender Publiced on 18.10.22
3	Internal Electrification of 6% abadi in village Pali (Block-B, C1 & C2), Gr. Noida.	900.00	15.09.22	894.00	0	0	0	0	0	0	0	0	under process of principle approval (Technical query regarding revised rates)
4	Providing street light on Truckers point from EPE point along with 80mtr. Wide road near Eastern peripheral road, Gr. Noida.	60.00	01.05.22	52.93	20.05.22	0	20.05.22	0	0	0	0	0	Tender Publiced on 18.10.22
	<b>Total</b>	<b>1610.00</b>		<b>1580.70</b>									

**WORK PROPOSED FOR YEAR 2022-23**  
**RURAL DEVELOPMENT WORKS**

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<b><u>WORK CIRCLE-E/M-2</u></b>												
1	Providing street light in various village (Balance work)	300.00	10.09.22	294.00	0	0	0	0	0	0	0	0	under process of principle approval (Technical query regarding revised rates)
2	Electrification work in Smart village Sakipur & Ghori Bachhera (Phase-2)	0.00	21.10.22	0.00	0	0	0	0	0	0	0	0	Estimate under preparation
				<b>294.00</b>									

**WORK PROPOSED FOR YEAR 2022-23**

Date:- 31.10.2022

**WORK CIRCLE-E/M-3 Rs. In Lacs**

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation of Estt.	Est. cost (Lakh)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Providing and fixing Conventional High Mast in Shamshan Ghat/Park/Play ground in Various Villages Greater Noida	101.97	8.08.2022	101.97	-	-	-	-	-	-	-	-	आगणन की सैद्धान्तिक स्वीकृति प्राप्त की जा चुकी है पत्रावली प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रक्रिया में है।
2	Providing and Fixing LED street light in village Kasna 6% Abadi Plots (block-C) Greater Noida.	240.00	18.10.2022	33.48	-	-	-	-	-	-	-	-	आगणन की सैद्धान्तिक स्वीकृति प्राप्त की जा चुकी है पत्रावली प्रशासनिक एवं वित्तीय स्वीकृति की प्रक्रिया में है।
3	Internal Electrification of Barat Ghar/Community center, Primary School, Pump house, Cremation Center in various smart village (Astoli and Chirsee) Greater Noida.	43.71	22.10.2022	43.71	-	-	-	-	-	-	-	-	आगणन की सैद्धान्तिक स्वीकृति हेतु पत्रावली प्रक्रिया में है।
4	Internal Electrification of Barat Ghar/Community center, Primary School, Pump house, Cremation Center in various smart village (Niyana and Sirsa) Greater Noida.	38.36	22.10.2022	38.36	-	-	-	-	-	-	-	-	आगणन की सैद्धान्तिक स्वीकृति हेतु पत्रावली प्रक्रिया में है।
		<b>322.07</b>		<b>115.55</b>									

(7)