

DETAILS OF CIVIL WORKS FOR THE YEAR 2023-24

S.No.	PARTICULARS	PAGE No.
1.	PROJECT WORK (UNDER PROGRESS)	01-10
2.	RURAL WORK(UNDER PROGRESS)	11-20
3.	COMPLETE WORK	21-31
4.	PROPOSED WORK	32-68

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

MIS - PRJ-03 (P)

WORK CIRCLE-I		PROJECT WORKS																				30.04.2023			
Sl.No	Name of Work	Name of Contractor	Estimate in Lacs	Tender (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.22	Expenditure in Rs. Lacs	2022-23	Progressive Payment (8+10)	Cumulative % progress upto 31.03.2023				Cumulative % progress upto 30.04.2023				Last Bill Raised	(AMOUNTS IN Rs. LACS)		Tentative	Remark		
												31.03.2023		30.04.2023						Payment Release		date of Completion			
												Financial		Physical		Financial		Physical		Date		Date			
												Targ. Achi.		Targ. Achi.		Targ. Achi.		Targ. Achi.		20 21		22 23		24 25	
1	Resurfacing of service road and widening of main carriage way c/o Footpath and road drain along service road covering of main drain of 60m wide road (ek moorti rotary to railway crossing) between sector ecotech-12, 16b,16 and 16 (industrial) Greater Noida	M/s Dev yash project & infrastructure pvt Ltd	987.33	808.82	15.01.21	14.01.22	-	808.82	-	423.46	100.00%	66.15%	100.00%	83.80%	100.00%	66.15%	100.00%	84.60%	18.10.22	95.31	20.10.22	90.00	-	Work In Progress	
2	Balance Development work of 6% & 10% Abadi plots in Village Haibatpur, Greater Noida	M/s Moni Const.Co.	397.15	383.92	22.03.21	21.02.23	-	277.65	-	41.76	100.00%	20.56%	100.00%	27.80%	100.00%	20.56%	100.00%	28.20%	12.09.22	31.90	16.09.22	28.99	-	Work In Progress	
3	Balance Development work of 10% Abadi plots in Village Haibatpur (Part-2) Greater Noida	M/s Gloway Infratech Limited	135.20	119.65	28.03.22	27.12.22	-	68.75	-	-	100.00%	0.00%	100.00%	10.00%	100.00%	0.00%	100.00%	10.00%	-	-	-	-	-	Work Not Start	
4	Development work of 6%Avadi plots in Village Roza yakubpur Greater Noida	M/s Gloway Infratech Limited	335.04	318.26	02.05.22	01.05.23	-	105.50	-	-	83.01%	18.81%	85.11%	50.50%	99.72%	46.04%	99.72%	55.20%	13.04.23	38.40	20.04.23	35.17	-	Work In Progress	
5	Developmet work of 4% & 10% Abadi plots in Village Badalpur, Greater Noida	M/s Manvi Constructions	353.32	339.26	18.07.22	17.07.23	-	41.80	-	-	61.64%	0.00%	70.42%	0.00%	70.42%	0.00%	70.42%	0.00%	-	-	-	-	-	Work Not Start	
6	Resurfacing of main carriage way and service road of 80M wide road in Sector Techzone-7, Greater Noida.	M/s Lisha engineers Pvt. Ltd.	392.85	267.18	27.03.23	26.09.23	-	-	-	-	2.78%	0.00%	2.78%	30.00%	19.44%	0.00%	19.44%	95.20%	22.04.23	252.19	-	-	-	Work In Progress	
7	Strengthening of 60m, 45m and 24m wide road and widening of 24m wide road in sector-16B, Greater Noida.	M/s J.S.S. Infratech.	738.01	560.94	07.04.23	06.10.23	-	-	-	-	-	-	-	-	14.44%	0.00%	14.44%	40.60%	17.04.23	153.76	-	-	-	Work In Progress	
8	Resurfacing of internal 24m wide road in Sector Techzone-7, Greater Noida	M/s AMT Builders Pvt. Ltd.	276.07	250.92	20.04.23	19.10.23	-	-	-	-	-	-	-	-	5.55%	0.00%	5.55%	0.00%	-	-	-	-	-	Work In Progress	
TOTAL RS			3614.97	3048.95			0.00	1302.52	0.00	465.22										571.65		154.16			

1

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24
PROJECT WORKS**

WORK CIRCLE-2

Date 08.05.2023

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2023 (Rs in lac)	Expenditure 2023-24		Progressive Paymet (8+10)	Cumulative%Progress upto 31.03.2023				Cumulative%Progress upto 30.04.2023				Last Bill Raised		Payment Release		Remark						
								Targ	Achi		Targ	Achi	Targ	Achi	Targ	Achi	Date	Amt	Date	Amt									
																					Financial			Physical		Financial		Physical	
																					Targ	Achi		Targ	Achi	Targ	Achi	Targ	Achi
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida	M/s Nav Durga Buildcon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	66.18	89.74	0	66.18	100.00%	42.44%	100.00%	72.00%	100.00%	42.44%	100.00%	72.00%	29.10.2020	32.06	12.11.20	29.03	दिनांक 11.04.2022 को अधिकतम खर्च कराते हुए पुनः कार्य प्रारम्भ कराया गया है।						
2	Development work of 10% abadi plots in Village-Sadopur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	143.61	103.44	0.00	143.61	100.00%	58.31%	100.00%	65.00%	100.00%	58.31%	100.00%	60.00%	31.01.2023	43.96	24.03.23	40.83	Work in Progress						
3	Balance Development work of 6/10% abadi plots in Village-Saini (Part-B), Greater Noida.	M/s Kartikesh Realtch Pvt. Ltd.	181.90	191.10	15.06.2022	14.12.2022	75.39	115.71	0.00	75.39	100.00%	5.75%	100.00%	50.00%	100.00%	64.47%	100.00%	70.00%	27.03.2023	34.57	-	-	Work in Progress						
4	Repairing of boundary wall of 1950 nos Affordable houses in Sector-10, Greater Noida.	M/s K P Singh	8.36	8.35	17.10.2022	16.04.2022	4.2	4.13	0	4.22%	91.63%	50.56%	91.63%	75.00	100.00%	50.56%	100.00%	90.00	02.03.2023	4.22	-	-	Work in Progress						
5	Construction of RCC drain & culvert (Balance work) in Sector-12, Greater Noida.	M/s Awantika Construction Co	213.60	149.52	20.01.2023	19.10.2023	109.96	39.56	0.00	109.96	37.77%	64.47%	37.77%	70.00%	48.88%	64.47%	48.88%	80.00%	27.03.2023	34.07	03.04.23	30.94	Work in Progress						
			904.00	751.94			399.36	352.58	0.00	395.18														148.88	100.80				

2

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23
PROJECT WORKS

UPTO
(AMOUNTS IN Rs. LACS) 30.04.2023

WORK CIRCLE-III

Sl. No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.23	Expenditure 2023-24 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.03.23				Cumulative % progress upto 30.04.23				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	Development work of 6% and 10% abadi plots in village Khera Chauganpur, Greater Noida	M/s R.R. Construction Co.	241.49	233.98	25.11.20	24.11.21	185.64	233.98	0.00	185.64	100.00%	68.63%	100.00%	80.00%	100.00%	68.63%	100.00%	80.00%	12.05.22	12.53	25.05.22	11.88	6 प्रतिशत अवधि पूरा करने का निर्धारण अधिकतम भूमि पर किया गया है। मूलेक निष्पन्न से सम्बन्धित किसानों के कार्य सन्धि होने के कारण अधिकतम इटने में प्रभावी कार्यवाही नहीं हो पा रही है, जिन स्थानों पर अधिकतम नहीं है वही किसान कार्य करवाया जा रहा है।
2	Development work of 4%, 5%, 6% and 10% abadi plots in village Habibpur, Greater Noida	M/s D.R. Construction Co.	50.03	45.39	01.04.22	30.09.22	41.78	45.39	0.00	41.78	100.00%	92.04%	100.00%	96.00%	100.00%	92.04%	100.00%	96.00%	09.12.22	8.16	26.12.22	5.61	कार्य प्रगति में है। 05 मूलेकों पर एक नाम से अधिकतम इटाकर कार्य शुरुआत पूर्ण करा दिया जायेगा।
3	Balance development work of 6%, 10% abadi plots of village Khairpur Gurjar, Greater Noida	M/s Lisha Engineers Pvt. Ltd.	424.06	418.76	12.04.22	11.10.23	285.40	418.76	0.00	285.40	64.25%	34.08%	64.25%	36.00%	69.72%	34.08%	69.72%	40.00%	27.03.23	72.73	-	-	कार्य प्रगति में है। अधिसूचना पर अधिकतम है, जिसकी इटने की कार्यवाही की जा रही है। अनुबंधित समय में कार्य पूर्ण करा दिया जायेगा।
4	Balance development work of 6% abadi plots in village Patwari, Greater Noida	M/s Paras Construction	679.91	673.11	22.09.21	21.09.22	133.68	673.11	0.00	133.68	100.00%	13.67%	100.00%	19.00%	100.00%	13.67%	100.00%	19.00%	11.07.22	50.34	13.07.22	45.99	कार्य प्रगति में है। कोष पर स्थलों पर किसानों द्वारा कार्य को रुकवाया गया है।
5	Balance development work of 6% Abadi plots in village Itehra, Greater Noida	M/s Paras Construction	401.84	413.89	18.10.21	17.07.22	0.00	413.89	0.00	0.00	100.00%	0.00%	100.00%	10.00%	100.00%	0.00%	100.00%	10.00%	-	-	-	-	कार्य प्रगति में है। कोष पर स्थलों पर किसानों द्वारा कार्य को रुकवाया गया है।
6	Development work of 6% abadi plots in village Ainnabad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	28.28	149.05	0.00	28.28	100.00%	9.49%	100.00%	11.00%	100.00%	9.49%	100.00%	11.00%	19.12.22	27.70	20.12.22	12.94	प्रस्तावित स्थल पर कुचको का भूमि विवाद के कारण कार्य नहीं हो सका है।
7	Construction of Balance RCC drain of 60m wide Peripheral road in Patwari area Sector-Techzone-4, Greater Noida.	M/s J.S.R. Construction Co.	199.37	145.20	15.03.21	14.09.21	0.00	145.20	0.00	0.00	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	-	-	-	-	उक्त कार्य ग्राम प्रस्तावों की भूमि पर करवाया जाना प्रस्तावित है। प्रस्तावित स्थल पर कुचको का भूमि विवाद है जिससे कार्य प्रारम्भ नहीं हो सका है।
8	C/o Boundary wall in sector-2 (Block-F), Greater Noida	M/s S.R. Infraconstruction Pvt. Ltd.	47.97	37.27	08.06.21	07.03.22	0.00	37.27	0.00	0.00	100.00%	0.00%	100.00%	2.00%	100.00%	0.00%	100.00%	2.00%	-	-	-	-	उक्त कार्य ग्राम प्रस्तावों की भूमि पर करवाया जाना प्रस्तावित है। प्रस्तावित स्थल पर कुचको का भूमि विवाद के कारण कार्य नहीं हो सका है।
9	Raising of drain along 60m, 45m & 30m wide road in Sector-Techzone-4, Greater Noida	M/s Urmi Enterprises	192.44	171.27	27.05.22	26.05.23	100.16	171.27	0.00	100.16	84.65%	29.24%	84.65%	37.00%	92.87%	29.24%	92.87%	48.00%	09.02.23	24.22	-	-	कार्य प्रगति में है। विक ड्रेन होने के कारण उक्त की सुदृढतल डिजाईन की जाय करवाई जा रही है जिससे भविष्य में कोई अडिच घटना न हो।
10	Emergency work for removing of rain water from D.S.C. road and Ecotech-3 UK-1, Greater Noida. (Construction of R.C.C. drain from Kachhi Sadak T-Point to Lakhnawall in BZP Area)	M/s Chaudhary Associates	1266.40	1135.96	06.10.22	05.04.23	162.34	1135.96	0.00	162.34	96.91%	7.14%	96.91%	9.00%	100.00%	7.14%	100.00%	17.00%	24.03.23	81.17	-	-	कार्य प्रगति में है।
11	Emergency work for removing of rain water on D.S.C. road at Haldoni morh in Greater Noida (Construction of precast R.C.C. drain from Haldoni morh to Hindon River)	M/s Chaudhary Associates	505.83	542.76	24.11.22	23.03.23	0.00	542.76	0.00	0.00	100.00%	0.00%	100.00%	2.00%	100.00%	0.00%	100.00%	2.00%	-	-	-	-	कार्य प्रगति में है।
12	Remaining Development work of 6% Plots in village itehra, Greater Noida.	M/s Lisha Engineers Pvt. Ltd.	466.01	512.57	20.12.22	19.12.24	0.00	512.57	0.00	0.00	13.83%	0.00%	13.83%	0.00%	17.94%	0.00%	17.94%	13.40%	-	-	-	-	कार्य प्रगति में है।
13	Maintenance and Renovation work of Greater Noida Entry Point at Hindon Bridge near Kulesra, Greater Noida	M/s Engineers Associates	56.16	54.05	03.04.23	02.08.23	0.00	54.05	0.00	0.00	0.00%	0.00%	0.00%	0.00%	15.34%	0.00%	15.34%	0.00%	-	-	-	-	कार्य शीघ्र प्रारम्भ किया जाना है।
			4684.39	4533.26			937.28			937.28													

3

WORK CIRCLE-IV

PROJECT WORKS

UPTO 30.04.2023

(AMOUNTS IN Rs. LACS)

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs in Laes)	Date of Start	Date of Completion/ Revised date of Completion	Expenditure upto 31.03.2023		Progressive Paymet (8+10)	Cumulative%Progress upto 31.03.2023				Cumulative%Progress upto 30.04.2023				Last Bill Raised		Payment Release		Remark	
							Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt		
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi						
1	Construction of one rotary intersection between 80m wide S.K. road and 60m wide Sector road between Sector-Alpha-I and Beta-I and Knowledge Park I, Greater Noida.	M/s Shubham Builders.	297.12	285.86	06.01.2021	05.04.2022	115.14	170.72	0.0	115.14	100%	40.32%	100%	75%	100%	40.32%	100%	75%	08.02.23	61.45	04.03.23	52.3	अनुभव में आ रही संरचना की वनराशि से संबंधित पार्क-3 एवं लखनवाड़ी में आवासीय भूखण्डों के विकास कार्य कराय जाने की संभावना प्राप्त होने के उपरान्त कार्य कराया जा रहा है।
2	Balance development work of 6% abadi plots in Village-Mubarakpur, Greater Noida	M/s Geurav Construction.	159.69	162.17	04.01.2022	03.10.2022	80.17	82.00	0.0	80.17	100%	49.44%	100%	88%	100%	49.44%	100%	88%	08.02.23	43.97	04.03.23	37.0	Work in progress
			456.81	448.03																			

4

PROJECT WORKS

MIS - PRJ-06 (P)
UPTO 30.04.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Purpose d Date of Completion	Expenditure Upto 31.03.2022	Expenditure 2022-23 in Rs. Lacs.			Progress Payment (8+10)	Cumulative % progress upto 31.03.23				Cumulative % progress upto 30.04.23				Last Bill Raised		Payment Released		24		
								Targ.	Achi.	Targ.		Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date		Amt.	
													12	13	14	15	16	17	18	19						
1	Providing and Fixing Institutional Direction Signages Board in Different Location at Greater Noida	M/s Milestone Corporation	103.98	102.42	14.09.21	13.09.24	0.00	-	-	-	-	51.09%	30%	51.09%	55%	51.09%	30%	51.09%	55%							कार्य पगति में है।
2	Resurfacing of internal roads in sector Delta-III, Gr Noida	M/s Lisha Engineers Pvt Ltd	189.1	137.53	10.02.23	09.08.23	0.00	-	-	-	-	76.01%	0.00%	76.01%	0.00%	42.31%	0.00%	42.31%	0.00%							कार्य प्रारम्भ किया जाना प्रस्तावित है।
3	Construction of Community Centre in sector-36, Greater Noida.	M/s Parmeshwal Dayal	450.97	414.17	06.02.23	05.02.24	0.00	-	-	-	-	14.79%	0.00%	14.79%	8%	21.15%	15.70%	21.15%	25%							कार्य पगति में है।
4	Providing & Fixing AFP and miscellaneous item at different location, Greater Noida.	M/s Milestone Corporation	336.06	332.36	09.12.22	08.06.23	-	-	-	-	-	46.50%	0.00%	46.50%	48%	73.08%	0.00%	73.08%	48%							कार्य पगति में है।
5	Construction of Community Centre in sector-Eta-I and Zeta-I, Greater Noida.	M/s Parmeshwal Dayal	421.51	410.38	11.04.23	10.04.24	-	-	-	-	-	-	-	-	5.55%	-	5.55%	2%								कार्य पगति में है।
6	Construction of Community Centre in sector-Delta-III and 37, Greater Noida.	M/s Deepak Jain	411.41	400.3	21.04.23	20.04.24	-	-	-	-	-	-	-	-	2.78%	-	2.78%	1%								कार्य पगति में है।
7	Construction of Community Centre in sector-Pi-I and Swam Nagri, Greater Noida.	M/s Parmeshwal Dayal	424.56	414.11	27.03.23	26.03.24	-	-	-	-	-	-	-	-	9.50%	-	9.50%	3%								कार्य पगति में है।
			2337.59	2211.27																						

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

PROJECT WORKS

30.04.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.22	Expenditure 2022-23 in Rs. Lacs.	2022-23	Progressive	Cumulative % progress upto 31.03.23				Cumulative % progress upto 30.04.23				Last Bill Raised		Payment Released		Remark	
									Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											10	11	12	13	14	15	16	17						18
1	Resurfacing of 12.mtr. Wide road Internal road HIG Appartment Sector Omicron-I Gr. Noida.	M/s JSS Infratech	137.97	106.25	26.04.23	25.07.23	-	106.25		-	-	-	-	-	-	26.26	-	26.26	5.00	-	-	-	-	Work in Progress
	Total		137.970	106.25			0.000	106.25	0.000												0.000		0.000	

6

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23
PROJECT WORKS

UP TO 30.04.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7																							
Sl.N	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2022	Expenditure 2022-2023		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2023				Cumulative % progress upto 30.04.2023				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											11	12	13	14	15	16	17	18					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Internal Development of Sector-Ecotech-10, Greater Noida	M/s Lisha Engineers Pvt.Ltd	1808.87	1480.02	12.04.2121	11.04.2022	941.58	538.44	472.35	1413.93	100.00%	73.56%	100.00%	92.00%	100.00%	95.69%	100.00%	96.00%	12.04.23	325.18	12.04.23	325.18	गैर नौकरा के औद्योगिक सैक्टर इकोटेक-10 में प्राधिकरण द्वारा औद्योगिक भूखण्ड नियोजित किये गये हैं। इस सैक्टर में काम चलाया, रामपुर फतेहपुर, एन मायका की भूमि अस्ती है। कुछ खसरो पर ग्रामीणों द्वारा अवैध निर्माण/अतिक्रमण किया गया था। जिसकी समग्र-समग्र पर पुलिस पल की उपलब्धता के अभाव पर हटाते हुए विकास कार्य किया जा रहा है। इसके अधिशित लीजा बेक के मामले समय से निस्तारित न होने के कारण परियोजना प्रभावित हुई है। जिसके तद्विगत एक वार्ड को 30.06.2023 तक पूर्ण कराया जाना प्रस्तावित है।
2	Internal Development work in Sector-Ecotech-8, Greater Noida	M/s Lisha Engineers Pvt.Ltd	817.06	806.84	06.01.2022	05.01.2023	86.10	720.74	389.09	475.19	100.00%	58.89%	100.00%	65.00%	100.00%	58.89%	100.00%	65.00%	05.01.23	120.34	05.01.23	120.34	कार्य प्रगति पर है।
3	Earth work of filling Sector I.T City Techzone plot no - 4 Greater Noida	M/s Baba Anandeshwar Enterprises	482.81	553.26	12.04.2022	11.10.2022 11.02.2023	0.00	553.26	187.82	187.82	100.00%	0.00%	100.00%	45.00%	100.00%	25.94%	100.00%	50.00%	08.02.23	187.53	08.02.23	187.53	सैक्टर टेकजोन (आईटी/सिटी) में मूखण्ड सड़क-4 जोकि Unitech Pvt. Ltd. को आवंटित था को निरस्त करते हुए नियोजन अंतुगत द्वारा 6 प्रतिशत आवसी भूखण्ड नियोजित किये गये हैं। स्थलीय स्थिति के अनुसार बिस्तर द्वारा लगभग 4 मीटर से 6 मीटर तक के गहर गड्ढे किये गये थे, इन गड्ढों को भरकर 6 प्रतिशत के मूखण्डों के विकास कार्य किये जाने के लिये यह अनुभव प्रकट किया गया है। उल्लेखित करना है कि इन गड्ढों को भरई हेतु जो भी अधिशित खर्चा आवेगा वह Unitech Pvt. Ltd. से वसूल जाएगा। निटटी उपलब्ध हेतु प्रयास किया जा रहा है। विभिन्न बर्क सर्किलों को सफल निटटी उपलब्ध करने हेतु वजी द्वारा प्रयास किया जा रहा है पर्याप्त निटटी उपलब्ध न होने के कारण कार्य की प्रगति धीमी है।
4	Resurfacing of 60m wide Peripheral road along Sector Ecotech-I (Ext-1) (other miscellaneous work) Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	559.99	643.99	28.06.2022	27.06.2023	0.00	643.99	602.14	602.14	67.15%	47.88%	67.15%	85.00%	83.00%	93.50%	83.00%	96.00%	08.08.22	293.81	25.04.23	293.81	कार्य प्रगति पर है।
5	Internal Development work of Plot no-5 Sector-techzone (I.T. City) Greater noida	M/s J.S.S. Infratech	467.82	382.16	27.06.2022	26.06.2023	0.00	382.16	254.35	254.35	67.15%	53.44%	67.15%	58.00%	75.00%	66.56%	83.00%	72.00%	30.03.23	50.13	30.03.23	50.13	कार्य प्रगति पर है।
6	Resurfacing of 130m wide road (Main carriage way and Busway) from Pi rotary to Supertech rotary, Greater Noida	M/s Krishna Infratech	640.87	480.65	24.02.2023	23.08.2023	0.00	480.65	539.07	539.07	2.00%	0.00%	2.00%	15.00%	36.00%	95.05%	36.00%	96.00%	28.03.23	119.07	28.03.23	119.07	कार्य प्रगति पर है।

7

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

UPTO **30-04-2023**
(AMOUNTS IN RS. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2023	Expenditure 2023-24		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2023				Cumulative % progress upto 30.04.2023				Last Bill Raised		Payment Released		Remark	
			(Rs. Lacs)	(Rs. Lacs)				Targ.	Achl.		Financial		Physical		Financial		Physical		Date	Amnt.	Date	Amnt.		
			9	10				16	17		18	19	16	17	18	19	20	21	22	23	24			
PROJECT WORKS																								
1	Development of 6% abadi plots in Village-Sirsa (Part B & C), Greater Noida. 130899	M/s Moni Construction Co.	480.22	400.07	15.01.2021	14-01-2022	296.59	108.48	0.00	296.59	100.00%	74.13%	100.00%	85.00%	100.00%	74.13%	100.00%	85.00%	15-04-2022	25.89	21-04-2022	24.13	Earlier work is delayed due to getting permission for earth filling. Now Delayed on Contractors Part.	
2	Development Work of 10% abadi plots in Village Khanpur, Greater Noida. 131374	M/s manvi Construction.	479.82	407.90	16.08.2021	15-05-2022	359.51	48.09	0.00	359.81	100.00%	88.21%	100.00%	99.00%	100.00%	88.21%	100.00%	99.00%	29-09-2022	81.60	14-10-2022	70.28	Work is in Hindrance due to presence of old structures. farmers are demanding of lease back.	
3	Development Work of abadi plots in Village Khanpur (Pocket K), Greater Noida. 132066	M/s Shri Giriraj Construction Infratech Pvt. Ltd.	575.40	573.96	28-12-2021	27-12-2022	380.73	193.23	0.00	380.73	100.00%	66.33%	100.00%	75.00%	100.00%	66.33%	100.00%	75.00%	04-01-2023	26.02	-	-	Work is in Hindrance due to presence of old structures. farmers are demanding of lease back.	
4	Development Work of abadi plots in Village Kasna (Pocket M), Greater Noida. 132250	M/s Maavi Construction.	399.34	332.77	05-01-2022	04-01-2023	223.81	108.96	0.00	223.81	100.00%	67.26%	100.00%	70.00%	100.00%	67.26%	100.00%	70.00%	20-01-2023	37.67	-	-	Work is in Hindrance due to presence of old structure of UPSIDA and farmer.	
5	C/o 24.0 M wide approach road from dumping ground to Dankaur- sikandrabad road, Greater Noida.	M/s J.K. Jain Contractor.	590.14	473.29	03-01-2022	02-01-2023	65.99	407.30	0.00	65.99	100.00%	13.94%	100.00%	10.00%	100.00%	13.94%	100.00%	20.00%	27-03-2023	65.99	-	-	All land required for construction of road have not purchased so work is in hindrance.	
6	Development Work of abadi plots in Village Sirsa (Pocket P), Greater Noida. 132309	M/s S. K. Iafra engineers Pvt. Ltd.	425.13	345.80	21-03-2022	20-03-2023	235.04	110.76	60.63	295.67	100.00%	63.15%	100.00%	72.00%	100.00%	85.50%	100.00%	90.00%	26-04-2023	60.63	-	-	Work is Delayed due to getting permission for cutting trees.	
7	Development Work of abadi plots in Village Laksar (Part 2), Greater Noida.	M/s manvi Construction.	223.83	221.17	01-06-2022	31-05-2023	24.78	196.39	0.00	24.78	83.00%	11.20%	83.00%	20.00%	92.00%	11.20%	92.00%	20.00%	03-03-2023	24.78	-	-	Work is in Hindrance due to presence of old structures. farmers are demanding of lease back.	
8	Construction of Gushala in Village -Powari, Greater Noida	M/s Navdurga Buildcon Pvt. Ltd.	647.61	669.76	26-09-2022	25-09-2023	42.43	647.33	0.00	42.43	51.00%	6.15%	51.00%	25.00%	59.00%	6.15%	59.00%	30.00%	23-01-2023	42.43	-	-	Work in Progress	
9	Development Work of abadi plots in Village Ghangola (Part 2), Greater Noida.	M/s R.R. Construction Co.	221.46	199.31	01-11-2022	31-10-2023	0.00	199.31	0.00	0.00	41.00%	0.00%	41.00%	1.00%	50.00%	0.00%	50.00%	1.00%	-	-	-	-	Work is hindrance by farmers due to demand of 64.7% compensation.	
Total (A)			4042.95	3644.03	-		1629.18	2014.85	60.63	1689.81	-				-				365.01		94.41		-	

8

DETAILS OF WORKS (UNDER PROGRESS) FOR YEARS 2023-24

PROJECT WORKS

WORK CHARTER - SEWERAGE		DATE UPTO 09.05.2023																									
Sr. No.	Name of work	Name of contractor	Estimated cost (Rs in Laacs)	Tender cost (Rs in Laacs)	Date of Start	Date of completion	Expenditure upto 31.03.2022 (Rs In Lac)	Expenditure 2022-23 in Rs Lac			Cumulative % progress upto 31.03.2023				Cumulative % progress upto 30.04.2023				Last Bill Raised		Payment Released		Remark				
								Target	Achi.	Target	Achi.	Target	Achi.	Target	Achi.	Target	Achi.	Target	Achi.	Date	Amount	Date		Amount			
																									Physical	Financial	Physical
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Ecotech-II & 20 MLD STP at sector Ecotech-III in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160	120	110	79.73%	79.73%	79.73%	68.64%	81.39%	81.39%	81.39%	68.64%	14.01.2022	20.01	11.02.2022	50.53	Operation and Maintenance					
2	Operation and Maintenance Work of 5 Year of 137 MLD STP (From 2019 to 2024) Kasna in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	356	598.06	470.89	78.48%	78.48%	78.48%	47.19%	81.14%	80.14%	80.14%	47.19%	26.12.2022	38.94	24.01.2022	37.29						
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Ecotech-II (For Sixty Month), Greater Noida	M/s Baba Construction	380.00	310.33	01.01.2020	31.12.2024	16	62.066	57	66.40%	66.40%	66.40%	54.36%	68.06%	68.06%	68.06%	54.95%	14.10.2022	0.96	09.01.2023	0.83	Annual Maintenance					
4	Maintenance Work Of Sewer Line Connecting to 20 MLD STP in Ecotech-III (For Sixty Month), Greater Noida	M/s Baba Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.556	93	66.40%	66.40%	66.40%	52.76%	68.06%	68.06%	68.06%	54.95%	21.02.2023	14.75	28.03.2023	13.51						
6	Cleaning and Connecting Work of Internal Sewer Line From Sector (Omicon- I, II, III Mu, MU-I, XU-I, Ecotech-I) KP-I, II, III Gamma-I, II Beta-I II, and Alpha-4, II, Chi-I, II, III, IV, Phi-I, II, III, IV, Pi-I, II, RHO-I, II, Sigma-I, II, III, IV, and Swam Nagari, Delta-I, II, III, Zeta-I, Eta-I, II, KP-4 to 137 MLD STP Greater Noida.	M/s U.P. Jal Nigam	3952.37	3952.37	01.02.2020	31.12.2023	2020.09	1317.45	439.15	79.35%	79.35%	79.35%	65.15%	82.12%	82.12%	82.12%	71.93%	14.02.2023	274.79	13.03.2023	268.38	PMC Work					
7	Design Construction Erection & Commissioning of IPS Including Rising Main RCC Sewer Line in Greater Noida	M/s U.P. Jal Nigam	543.07	543.07	19.11.2020	18.08.2021	59	484.07	123.00	100%	75.00%	100%	34.00%	100%	75.00%	100%	34.00%	30.05.2022	123.82	21.06.2022	121.34	PMC Work					
8	Operation and Maintenance Work Of IPS Sector Mu-Recreational Green (For 36 Month) in Greater Noida.	M/s Baba Construction	111.76	95.44	20.04.2022	19.04.2025	----	31.81	27.39	30.16%	30.16%	30.16%	16.29%	32.93%	32.93%	32.93%	29.86%	11.04.2023	2.59	27.04.2023	2.37	Operation and Maintenance					
9	Operation and Maintenance Work Of IPS Sector Ecotech-6 (For 36 Month) in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	111.57	93.16	01.07.2022	30.06.2025	----	25.87	0.00	21.85%	21.85%	21.85%	11.08%	24.62%	24.62%	24.62%	21.72%	15.03.2023	12.64	13.04.2023	10.97						
10	Operation and Maintenance Work Of IPS Sector Ecotech-1 Extn-1 (For 36 Month) in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	105.80	88.34	01.07.2022	30.06.2025	----	24.53	7.21	21.85%	21.85%	21.85%	11.08%	24.62%	24.62%	24.62%	11.08%	08.10.2022	7.21	28.10.2022	6.90						
11	Maintenance Work of Internal Sewerage System For 36 Month in Zone-1 (Part-1) Sector & Village in Greater Noida	M/s Baba Construction	446.31	434.97	01.02.2023	31.01.2026	----	----	----	5.59%	5.59%	5.59%	0.00	8.32%	8.32%	8.32%	6.37%	20.04.2023	13.94	02.05.2023	12.77						
12	Providing and Laying Balance Main Sewer Line Connecting Ecotech-6 in Greater Noida	M/s Paras Construction	128.54	93.17	24.03.2023	23.09.2023	----	----	----	3.20%	3.20%	3.20%	0.00	19.86%	19.86%	19.86%	0.00	----	----	----	----						
			9264.19	8948.66			2635.58	2764.41																	509.65	524.89	

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

UPTO 30.04.2023																						
WORK CIRCLE-I																						
GAMOUNTS IN Rs. LAACS																						
Sl.N.	Name of Work	Name of Contractor	Tender Amount in (Rs. Laacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.22	Expenditure 2022-23 in Rs.			Cumulative % progress upto 31.03.23				Cumulative % progress upto 30.04.23				Bill Raised		Payment Released		Remark
							Targ.	Achi.	7+9	Financial	Achi.	Physical	Financial	Achi.	Physical	Targ.	Amt.	Date	Targ.	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	P/L INTERLOCKING TILES, AND DRAIN WORK ON SHAMSHAN GHAT ROAD AND SHAMSHAN GHAT AREA IN VILLAGE ROZA JALALPUR GR .NOIDA	M/s JSR Construction Co.	37.61	06.06.22	05.09.22	-	-	-	-	100.00%	0.00%	100.00%	74.80%	100.00%	0.00%	100.00%	74.80%	-	-	-	-	Work In Progress
2	C/o R.C.C. Sedimentation chamber of pond Inlet chamber of pond in village Milak Lachhi, Roza Yakubpur, Roza Jalalpur, Acheja, Chapraula and Chipyana Bujurg, Greater Noida	M/s R. R. Construction Co.	108.85	08.07.22	07.01.23	-	-	-	-	100.00%	0.00%	100.00%	32.50%	100.00%	0.00%	100.00%	32.50%	27.12.22	15.57	-	-	Work In Progress
3	Development of Smart Village Chhapraula in the notified region on GNIDA (Phase-1), Greater Noida	M/s M.B.C. Infratech Pvt Ltd.	408.74	28.01.23	27.01.24	-	-	-	-	17.26%	0.00%	17.26%	2.50%	25.48%	0.00%	25.48%	4.50%	-	-	-	-	Work In Progress
4	Development of (03 Nos.) Pond in Village Chipyana Bujurg, Greater Noida	M/s A. K. Gupta Construction Co.	76.39	28.01.23	27.03.23	-	-	-	-	100.00%	0.00%	100.00%	15.00%	100.00%	0.00%	100.00%	15.00%	-	-	-	-	Work In Progress
5	P/L Interlocking tiles and C/o R.C.C. Drain in Village Chipyana Bujurg (T-Point to Dasna Drain, Greater Noida	M/s V. K. Construction	159.91	27.02.23	26.08.23	-	-	-	-	18.33%	0.00%	18.33%	17.60%	35.00%	18.98%	35.00%	27.80%	19.04.23	30.34	-	-	Work In Progress
TOTAL Rs			791.50																45.91			

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24

RURAL DEVELOPMENT WORKS

Date 08.05.2023

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-2

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tantative date of completion	Expenditure upto 31-03-2023	Expenditure 2023-24		Cumulative%Progress upto 31.03.2023				Cumulative%Progress upto 30.04.2023				Last Bill Raised		Payment Release		Remark	
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt		
								11	12	13	14	15	16	17	18	19	20	21	22				
								9	10	11	12	13	14	15	16	17	18	19	20	21	22		
1	Construction of RCC drain & culvert main road in Village-Bhanota.,	M/s Vikram Construction	44.12	38.61	26.12.2022	25.06.2023	0.0	15.00	0	53.51%	61.39%	53.51%	75.00%	70.17%	61.39%	70.17%	75.00%	23.03.2023	23.70	-	-	Work in progress	
2	Development of Smart Village-Sadullapur in the notified region on GNIDA (Phase-I), Greater Noida.	M/s V.K. Construction	391.14	385.27	28.02.2023	27.02.2024	0.0	385.27	0	8.60%	0.00%	8.60%	0.00%	16.93%	0.00%	16.93%	5.00%	-	-	-	-	Work in progress	
3	Development of 05 Nos Pond in Village-Dhoom Manikpur, Greater Noida.	M/s V.K. Construction	123.77	120.99	28.02.2023	13.05.2023	46.22	74.77	0	41.60%	0.00%	41.60%	40.00%	81.59%	32.38%	81.59%	50.00%	31.03.2023	46.22	17.04.2023	42.34	Work in progress	
4	Development of 06 Nos Pond in Village-Sadapur, Sadullapur, Jaun Samana, Greater Noida.	M/s V.K. Construction	165.25	163.19	10.03.2023	23.05.2024	21.44	141.75	0	15.99%	0.00%	15.99%	0.00%	55.58%	11.14%	55.58%	45.00%	28.03.2023	21.44	18.04.2023	19.64	Work in progress	
5	Providing & Fixing interlocking tiles, drain & CC road in Village-Kheri, Greater Noida.	M/s Chaudhary Associates	214.54	144.81	10.03.2023	09.12.2023	78.3	66.47	0	4.44%	45.85%	4.44%	46.00%	15.55%	45.85%	15.55%	60.00%	27.03.2023	66.39	06.04.2023	70.74	Work in progress	
6	Development of 05 Nos Pond in Village-Kheri, Bhanota, Kailashpur, Roopwas, Amka, Greater Noida.	M/s Chaudhary Associates	162.91	151.01	10.03.2023	25.05.2023	42.3	66.00	0	15.99%	25.40%	15.99%	30.00%	55.98%	47.73%	55.98%	50.00%	26.04.2023	39.80	-	-	Work in progress	
			1101.73	1003.83			0.0	749.26	0.00										197.55			42.34	

12

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

RURAL DEVELOPMENT WORKS

Up to 30.04.2023

(AMOUNT IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.23	Expenditure 2023-24 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.03.23				Cumulative % progress upto 30.04.23				Last Bill Raised		Payment Released		Remark	
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											12	13	Targ.	Achi.	Targ.	Achl.	Targ.	Achl.						18
	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
	Work Circle-III																							
1	Providing and laying Interlocking tiles and C/o Brick drain at Behind D.M. office in village Surajpur, Greater Noida.	M/s Good Enterprises	30.93	25.67	09.05.2022	08.11.2022	14.30	25.67	0.00	14.30	100.00%	55.68%	100.00%	72.00%	100.00%	55.68%	100.00%	72.00%	20.10.22	5.46	21.10.22	4.53	कार्य प्रगति में है।	
2	Raising of C.C. road and drain in village Haldoni, Greater Noida	M/s R.K. Gupta Contractor	37.24	29.34	20.09.2022	19.12.2022	20.98	29.34	0.00	20.98	100.00%	71.52%	100.00%	77.00%	100.00%	71.52%	100.00%	90.00%	31.01.23	20.98	13.03.23	17.90	कार्य प्रगति में है।	
3	Raising of C.C. road and drain work in village Kulesra, Greater Noida.	M/s Rajiv Construction	41.97	37.10	21.11.2022	20.05.2023	16.38	37.10	0.00	16.38	71.00%	41.92%	71.00%	47.00%	90.00%	41.92%	90.00%	60.00%	30.01.23	16.38	-	-	कार्य प्रगति में है।	
4	Development of smart village Jalpura in the notified region on GNDA (Phase-I), Greater Noida	M/s Shubham Builders	661.70	655.09	10.02.2023	09.02.2024	0.00	655.09	0.00	0.00	13.70%	0.00%	13.70%	2.00%	21.92%	0.00%	21.92%	12.00%	-	-	-	-	कार्य प्रगति में है।	
			771.84	747.20																				

13

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24

RURAL DEVELOPMENT WORKS

UPTO 30.04.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 3/31/2023	Expenditure 2023-24		Cumulative%Progress upto 31.03.2023				Cumulative%Progress upto 30.04.2023				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
								9	10	15	16	17	18	15	16	17	18	19	20	21	22	
1	Repairing and construction of C.C road, drain and raising of main C.C. road of village Malakpur, Greater Noida	M/s R. K. Construction Co.	85.31	75.08	01.02.2023	31.07.2023	0.0	75.08	0.0	33%	41.93%	33%	65%	50%	41.93%	50%	80%	02.03.23	31.48	23.03.23	28.83	Work in Progress
2	Construction of R.C.C. drain from 15 MLD STP to 45M wide road near Lakhnawali in sector Ecotech-II, Greater Noida	M/s Paras Construction.	187.17	164.71	15.02.2023	14.08.2023	0.0	164.71	0.0	24%	35.27%	24%	50%	42%	35.27%	42%	60%	24.03.23	58.08	31.03.23	51.20	Work in Progress
3	Development work of play ground in village Chuharpur Khadar, Greater Noida	M/s A-One Associates.	10.43	8.46	13.03.2023	12.06.2023	0.0	8.46	0.0	19%	0.00%	19%	10%	50%	0.00%	50%	40%	---	0.00	---	0.00	Work in Progress
4	Repairing and renovation operation Kayakalp of Primary school in village- Tugalpur, Malakpur, Mubarakpur, Suthiyana and Chuharpur Khadar, Greater Noida.	M/s Bawhare Enterprises.	23.38	23.26	24.04.2023	23.06.2023	0.0	23.26	0.0	0%	0%	0%	0%	10%	0.00%	10%	2%	---	0.00	---	0.00	Work in Progress
			306.29	271.51															89.56		80.03	

14

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion Proposed Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2019-20		Progress Payment (8+10)	Cumulative % progress upto		Cumulative % progress upto				Last Bill Raised Payment Released							
								in Rs. Lacs.			30.09.2021		31.10.2021											
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
								16	17		18	19	16	17	18	19	20	21	22	23	24			
1	Internal development work of Abadi Plots in village Sakipur (Pocket D and A-1), Greater Noida	M/s Paras Constructions	192.86	154.28	10.06.19	09.06.20		154.28	0.00	0.00	100.00%	73.28%	100.00%	88.00%	100.00%	73.28%	100.00%	98.00%	-	-				
Total			192.86	154.28			0.00	154.28		0.00														

15

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

RURAL WORKS

UPTO 30.04.2023

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2022	2022-23 Expenditure in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2023				Cumulative % progress upto 30.04.23				Last Bill Raised		Payment Released		24
								9	10		Financial		Physical		Financial		Physical		20	21	22	23	
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
1	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Builders Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	-	101.78	21.22	21.22	100.00%	22.00%	100.00%	42.00%	100.00%	22.00%	100.00%	42.00%	18.03.21	21.22	-	-	work in Progress
2	Development work of 6 % abadi plots of village Hazratpur, Greater Noida.	M/s. Vrat Construction	627.03	513.03	21.12.21	20.12.2022	-	513.03	131.63	131.63	100.00%	7.62%	100.00%	27.00%	100.00%	25.65	100.00%	29.00%	24.03.23	92.50	-	-	work in Progress
3	Development work of 46/10 % abadi plots of village Thapkhara, Greater Noida.	M/s. Awanika Construction	264.29	244.49	31.12.21	30.12.2022	-	244.49	-	55.18	100.00%	22.57	100.00%	26.00%	100.00%	22.57	100.00%	30.00%	-	-	-	-	work in Progress
4	C/o R.C.C Drain for disposal of village storm water near barat ghar in village Ghori Bachera to main drain.	M/s. R.K. Construction Co.	68.29	68.48	08.04.22	07.04.23	-	68.48	-	68.48	89.58%	72.31%	89.58%	98.50%	97.75%	72.31%	97.75%	98.50%	09.06.22	25.38	-	-	work in Progress
5	Development work of 46/10 % abadi plots of pocket-E & F of village Ghori Bachera, Greater Noida.	M/s. S.R. Associates	122.34	122.34	12.07.22	11.04.23	-	122.34	-	-	84.67%	13.00	84.67%	13.00%	95.97%	-	95.97%	13.00%	-	-	-	-	work in Progress
6	Development of Play Ground in Village Pali, Greater Noida	M/s. S.M. construction	40.73	42.33	11.08.22	10.11.22	-	43.33	-	-	100.00%	-	91.80%	3.00%	100.00%	-	100.00%	8.00%	13.00	-	-	-	work in Progress
7	C/o One Room shed, Chabutra, Interlocking of Tiles in Village Pali, Greater	M/s. S.M. construction	51.02	46.43	02.09.22	01.01.23	-	46.43	10.48	10.48	100.00%	22.57	100.00%	24.00%	100.00%	22.57	100.00%	24.00%	-	-	-	-	work in Progress
8	Identification of 03 Nos pond in village Jangal & Thapkhara, Greater Noida	M/s Jay Shri Vaishno Traders	49.63	48.89	9.5.23	-	-	48.89	-	-	34.99%	-	34.99%	25.00%	84.99%	-	84.99%	52.00%	21.04.23	23.61	-	-	work in Progress
9	Development work of 6% Abadi Plots in Village Jaupat (Balance work) Gr. Noida.	M/s Hans Construction Co.	219.59	219.59	08.12.22	07.12.23	-	219.59	-	-	30.68%	-	30.68%	5.00%	38.99%	-	30.80%	9.00%	-	-	-	-	work in Progress
10	Renovation work of primary & Junior School in Village Raipur Banger & Ajaypur (Primary School) Greater Noida. (Operation Kayakalp)	M/s Parshik Enterprises	8.74	5.25	31.03.23	30.6.23	-	5.25	-	-	-	-	-	-	34.76%	-	34.76%	20.00%	-	-	-	-	work in Progress
11	C/o Room, Verandaha, Shed, Chabutra, balance boundary wall and approach road from sharanu ghat in Village Ghori Bachera, Gr. Noida.	M/s Hans Construction Co.	46.39	41.26	06.04.23	05.08.23	-	41.26	-	-	-	-	-	-	39.99%	-	39.99%	5.00%	-	-	-	-	work in Progress
12	Construction of Boundary wall for Barat Ghar in village Palla, Greater Noida.	M/s Rajiv Construction.	33.69	27.56	06.04.23	05.10.23	-	27.56	-	-	-	-	-	-	13.16%	-	13.16%	3.00%	-	-	-	-	work in Progress
13	Renovation work of primary school in village Jaipur Vaishpur Greater Noida. (Operation Kayakalp)	M/s Abhay Enterprises	11.83	10.39	06.04.23	05.07.23	-	10.39	-	-	-	-	-	-	26.99%	-	26.99%	28.00%	-	-	-	-	work in Progress
14	Repair work of Barat Ghar and Interlocking tiles work in Village Pali Gr. Noida.	M/s S.K. Associates M.S.	39.33	33.38	06.04.23	05.07.23	-	33.38	-	-	-	-	-	-	26.99%	-	26.99%	2.00%	-	-	-	-	work in Progress
		Total	1229.48	1050.12			0.00	1050.12	152.65	276.51									138.10	0.00	0.00		

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2023	Expenditure 2023-24		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2023				Cumulative % progress upto 30.04.2023				Last Bill Raised		Payment Released		Remark	
								Targ.	Ach.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
VILLAGE DEVELOPMENT WORKS																								
1	Construction of Boundary Wall of Shamshan Ghat and Kabristan in Village Salempur Gurjar, Greater Noida. 130959	M/s Shree Jee Builders & Contractors	71.42	54.47	17-03-2021	16-09-2021	25.50	28.87	0.00	25.50	100.00%	47.00%	100.00%	60.00%	100.00%	47.00%	100.00%	60.00%	16-07-2022	14.31	02-09-2021	10.28	Work is hindered by villagers due to personal issue.	
2	P/L Interlocking Tiles and Drain (Balance Work) in Village Astoli, Greater Noida. 132337	M/s Shri Sai Construction	129.89	106.68	03-12-2021	02-12-2022	56.24	50.44	0.00	56.24	100.00%	52.72%	100.00%	70.00%	100.00%	52.72%	100.00%	70.00%	04-07-2022	29.94	-	-	Work is hindered by villagers due to personal issue.	
3	P/L Interlocking Tiles, cc Road repair and RCC Drain in Village Amarpur, Greater Noida. 132438	M/s J. D. Associates.	138.73	120.70	10-12-2021	09-09-2022	33.97	86.73	7.48	41.45	100.00%	28.14%	100.00%	55.00%	100.00%	34.34%	100.00%	55.00%	20-04-2023	7.48	-	-	Work is hindered by villagers due to personal issue.	
4	Development of village Ladpura as smart village -Phase-1 in the notified region of GNIDA. 132501	M/s Good III Builders.	667.57	706.29	06-01-2022	05-01-2023	335.24	371.05	0.00	335.24	100.00%	47.46%	100.00%	85.00%	100.00%	47.46%	100.00%	90.00%	06-01-2023	120.19	-	-	Work is Delayed due to presence of Gas line and electric pole in alignment of sewer and Drain.	
5	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village- Roni, Greater Noida.	M/s Aman Enterprises	59.93	49.45	08-01-2022	07-07-2022	0.00	49.45	0.00	0.00	100.00%	0.00%	100.00%	75.00%	100.00%	0.00%	100.00%	75.00%	-	-	-	-	Earlier work is hindered by villagers due to personal issue. Now delayed on contractors part.	
6	Development of village Ghangola as smart village -Phase-1 in the notified region of GNIDA. 133066	M/s V. K. Construction.	655.46	665.29	28-03-2022	27-03-2023	470.35	194.94	0.00	470.35	100.00%	70.70%	100.00%	95.00%	100.00%	70.70%	100.00%	99.00%	06-01-2023	144.09	-	-	Work is Delayed due to presence of Trees in alignment of sewer and Drain.	
7	P/L Interlocking Tiles and C/o Drain in Village Dadha, Greater Noida.	M/s Deepak Builders	100.84	82.82	04-04-2022	03-01-2023	21.44	61.38	0.00	21.44	100.00%	25.89%	100.00%	75.00%	100.00%	25.89%	100.00%	75.00%	20-10-2022	21.44	21-10-2022	18.94	Work delayed on contractors part.	
8	P/L Interlocking Tiles and Drain (Balance Work) in Village- Nanwa ka Rajpur, Greater Noida.	M/s Deepak Builders	143.17	118.83	25-07-2022	24-01-2023	0.00	118.83	0.00	0.00	100.00%	0.00%	100.00%	45.00%	100.00%	0.00%	100.00%	50.00%	-	-	-	-	Work delayed on contractors part.	
9	P/L Interlocking Tiles, Drain, C/o Boundary Wall and Repairing and Painting work of Baratgarh in Village- Giridharpur, Greater Noida.	M/s Niranjan Singh Nagar	154.83	131.30	13-09-2022	12-09-2023	0.00	131.30	0.00	0.00	55.00%	0.00%	0.00%	15.00%	63.00%	0.00%	0.00%	25.00%	-	-	-	-	Work in Progress	
10	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat, Approach road and interlocking Tiles and Drain Work in Village-Jhaida, Greater Noida.	M/s Niranjan Contractor	69.62	57.86	23-09-2022	22-03-2023	0.00	57.86	0.00	0.00	100.00%	0.00%	100.00%	10.00%	100.00%	0.00%	100.00%	20.00%	-	-	-	-	Work is hindered by villagers due to personal issue.	
11	Development of 03 Nos. Pond in Village- Amarpur, Atal-Muradpur and Nanawa ka Rajpur, Greater Noida.	M/s Chaudhary Builders.	72.17	71.09	15-02-2023	14-04-2023	0.00	71.09	41.65	41.65	76.00%	0.00%	76.00%	50.00%	100.00%	58.59%	100.00%	75.00%	20-04-2023	41.65	-	-	Work delayed on contractors part.	
12	Construction of Shed, Chabutra and Repairing of Boundary Wall of Shamshan Ghat and P/L Interlocking Tiles and Drain (Balance Work) in Village- Devta, Greater Noida.	M/s Hans Construction.	95.09	95.09	06-02-2023	05-11-2023	0.00	95.09	0.00	0.00	20.00%	0.00%	20.00%	5.00%	31.00%	0.00%	31.00%	10.00%	-	-	-	-	Work in Progress	
13	Development of 06 Nos. Pond in Village- Kanarsi, Kanarsi and Chachua, Greater Noida.	M/s Jay Shri Vaishno.	69.98	68.93	20-03-2023	19-05-2023	0.00	68.93	0.00	0.00	20.00%	0.00%	20.00%	15.00%	69.00%	0.00%	69.00%	60.00%	-	-	-	-	Work in Progress	
14	Miscellaneous Necessary Civil works in Village Atal Muradpur, Powari, Imaliyaka, Luksar, Budha Gharbara, Murshidpur & Tilwada, Greater Noida.	M/s R.R. Construction Co.	137.73	128.00	10-03-2023	09-03-2026	0.00	128.00	0.00	0.00	2.00%	0.00%	2.00%	1.00%	5.00%	0.00%	5.00%	10.00%	-	-	-	-	Work in Progress	
15	Development of 03 Nos. Pond in Village- Salempur Gurjar and Hatwa, Greater Noida.	M/s Paras Construction.	100.18	89.64	13-03-2023	12-05-2023	0.00	89.64	0.00	0.00	31.00%	0.00%	31.00%	0.00%	80.00%	0.00%	80.00%	5.00%	-	-	-	-	Work in Progress	
16	Development of Village Sirsa as Smart Village Phase-1 in the notified Region of GNIDA.	M/s Paras Construction.	339.33	268.07	24-03-2023	23-03-2024	0.00	268.07	0.00	0.00	2.00%	0.00%	2.00%	1.00%	10.00%	0.00%	10.00%	8.00%	-	-	-	-	Work in Progress	
17	Development of Village Chirsi as Smart Village Phase-1 in the notified Region of GNIDA.	M/s Aditya Construction. Co.	302.43	237.41	29-03-2023	28-03-2024	0.00	237.41	0.00	0.00	1.00%	0.00%	1.00%	1.00%	9.00%	0.00%	9.00%	8.00%	-	-	-	-	Work in Progress	
Total (B)			3308.37	3051.92	-	-	-	2109.08	49.13	991.97	-	-	-	-	-	-	-	-	-	379.10	-	29.22	-	
Grand Total (A+B)			7351.32	6695.95	-	-	-	4123.93	109.76	2681.78	-	-	-	-	-	-	-	-	-	-	744.11	-	123.63	-

18

WORK CIRCLE-JAL

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24
RURAL DEVELOPMENT/MAINTENANCE WORK

MIS - PRJ-01(R)

4/30/2023

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 33-04-2022	Expenditure 2022-23		Cumulative % progress upto 31-03-2023				Cumulative % progress upto 30-04-2023				Last Bill Raised		Payment Released		Remark
							Targ.	Achl.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									14	15	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
							8	9	14	15	16	17	14	15	16	17	18	19	20	21	
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida .	M/s Aman Enterprises	84.75 + 86.55 <u>171.30</u>	9/5/2020	04-09-2021 + 04-07-2022	84.09	87.21	73.81	100.00%	99.91%	100.00%	100.00%	100.00%	99.91%	100.00%	100.00%	5/20/2022	73.81	7/27/2022	71.59	
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96 + 30.76 <u>157.72</u>	9/21/2020	9/20/2021	65.21	65.21	50.31	100.00%	90.99%	100.00%	90.99%	100.00%	90.99%	100.00%	90.99%	3/28/2022	25.10	14.09.2022	18.18	
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hezratpur, Imaliyako, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	9/2/2020	9/1/2023	313.50	302.39	122.35	80.53%	43.45%	80.53%	43.45%	83.09%	51.64%	83.09%	50.00%	1/3/2023	32.64	27/03/2023	29.88	
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60 + 47.70 + 41.72 <u>191.02</u>	11/10/2020	11/9/2021	118.69	30.61	-	100.00%	116.82%	100.00%	117.00%	100.00%	116.82%	100.00%	117.00%	3/22/2022	29.59	3/22/2022	19.72	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	12/11/2020	12/10/2023	219.22	192.52	141.37	71.39%	62.43%	71.39%	62.43%	73.95%	67.01%	73.95%	67.01%	1/3/2023	26.41	5/4/2023	24.17	
6	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-4)	M/s Supreme Industrial Corporation	778.97	1/6/2022	1/5/2025	-	324.56	6.39	35.62%	0.82%	35.62%	0.82%	38.17%	2.88%	38.17%	2.88%	1/3/2023	6.89	5/4/2023	6.29	
7	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-5)	M/s Supreme Industrial Corporation	815.13	1/7/2022	1/6/2025	-	339.63	10.69	35.53%	1.31%	35.53%	1.31%	38.08%	2.97%	38.08%	2.97%	22/02/2023	13.53	27.03.2023	12.51	

74

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 33-04-2022	Expenditure 2022-23		Cumulative % progress upto 31-03-2023				Cumulative % progress upto 30-04-2023				Last Bill Raised		Payment Released		Remark
							Targ.	Achl.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
							14	15	16	17	14	15	16	17	18	19	20	21	22		
8	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-6)	M/s Supreme Industrial Corporation	872.97	6/5/2022	6/4/2025	-	207.00	18.52	21.92%	2.12%	21.92%	2.12%	24.47%	3.96%	24.47%	3.96%	2/3/2023	16.05	27/03/2023	14.68	

20

Details of Works (Completed) Year 2022-2023-24

											30.04.2023				
(DURING 2021-22-23)															
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark	
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date		
															5
1	WORK CIRCLE-I														
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20					
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharpura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20					
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20					
4	Strengthening & widening of 60m wide Peripherial road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20					
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-					
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-					
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21					
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-					
9	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-					
10	Providing and Laying Interlocking tiles & Drain in Diferent Location in Village Chipiyana Bujurg Greater Noida	53.81	M/s Shree Jee Builders & Contractor						24.07.21						
11	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Ghar, in Village Yusufpur Chak Shaberi, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadhi, Greater Noida	310.38	M/s Virat Const.						18.10.21	12.01.22					
12	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA	16.31	M/s Navneet Construction						19.03.22	16.03.22					
13	Maintenance of C.C. road and repairing and painting of barat ghar in village habatpur Greater noida	11.61	M/s S. M. Construction						19.03.2022	19.04.22					

14	Resurfacing of Service road (Both Side), C/o Footpath, P/L Interlocking tiles and C/o Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	401.90	M/s Shubham Builders					09.11.21	09.11.21				
15	WIDENING & STRENGTHENING OF MAIN CARRAGE WAY, RESURFACING OF SERVICE ROAD (RHS), C/O SERVICE ROAD (LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD, BETWEEN SECTOR-4 AND SECTOR-16C GREATER NOIDA	413.04	M/s Goodhill Builders					09.06.22	30.05.22				
16	Widening & Resurfacing of Roads (60m, 45m and 24m) and C/o R.C.C. Drain, Footpath, Cycle Track in Sector-16 (Residential) Greater Noida	603.00	M/s Goodhill Builders					09.06.22	24.05.22				
17	Resurfacing of Service Road & Widening of main carriage Way, C/o Footpath, Fencing work For central verge, main drain covering of 60m wide road between Sector-4 and Sector-16B Greater Noida	211.18	M/s Akshi Construction					26.04.22	-				
18	C/o R.C.C. Central Verge, Footpath and R.C.C. Drain Along 60m Wide Road From Gaur Rotary to Tigri Rotary Greater Noida	729.62	M/s Goodhill Builders					26.10.22	30.05.22				
19	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd Greater noida	23.87	M/s Navneet Const.					01.11.21	14.04.22				
20	P/L INTERLOCKING TILES AND C/O K. C. DRAIN IN VILLAGE CHIPYANA BUJURG (PANKAJ SHARMA & OTHORS GALI) GREATER NOIDA.	64.68	M/s M. D. Project & Construction					14.06.22	-				
21	C/o R.C.C. Drain and Road from 130m wide road to Village Haibatpur in Sector-IV Gr.Noida	55.19	M/s Om Sai Associates					31.03.2020	-				
22	Balance Development work in Sector-4 Greater Noida	111.25	M/S Aditya Const. co.					21.06.2021	18.06.21				
23	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	418.31	M/s Dev yash project & infrastructure pvt ltd					11.02.2022	09.03.22				
24	Repair & Rising of C.C. Road and Birck Drain work in Village Acheja, Greater Noida	19.06	M/s kasana Associates					20.10.2021	-				
25	P/L INTERLOCKING TILES, P/F NON- ASBESTOS SHEET & MAINTENANCE WORK OF BARAT GHAR IN VILLAGE ROZA YAKUBPUR GREATER NOIDA	30.82	M/S Rajeev Construction					05.04.2022	18.05.22				
26	C/O R.C.C DRAIN AND WIRE FENCING IN VILLAGE MILAK LACHI GR. NOIDA	22.25	M/s Bawhare Enterprises					05.04.2022	04.05.22				
27	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPYANA BUJURG GREATER NOIDA	178.60	M/S V. K. Construction					05.10.22	04.10.22				
28	DEVELOPMENT WORK OF 6% ABADI PLOTS IN VILLAGE ROZA YAKUBPUR (BALANCE WORK) GREATER NOIDA	404.88	M/s J. K. Jain Contractor					06.06.22	23.08.22				
29	C/o Service road of 60m wide road & C/o R.C.C. Drain in sector - 16b Greater noida	236.23	M/s Moni Const.Co.					07.02.22					

30	Widening & Strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, Cycle track Covering of Drain by Precast RCC Slab in Sector-16C, Greater Noida.	422.16	M/s S. R. Constructions						06.08.22					
31	P/L INTERLOCKING TILES AND DRAIN WORK IN VILLAGE ROZA JALALPUR GREATER NOIDA	87.69	M/s Shri Sai Construction						05.07.22					
32	Providing and Laying Interlocking tiles and C/o Drain from Munni Devi School to Shukr Bazr Monu home in Village Chipyana Khurd urf Tigri Greater Noida	64.42	M/s M. D. Project & Construction						27.09.22					
33	Providing and laying Interlocking tiles from G.T. Road to Bhagirih home in Village Khera Dharampura (Mazra Chhapraula) Greater Noida	28.43	M/s Mahalaxmi Construction Co.						07.01.23					
34	C/o Two Room with verandah, shed and Interlocking tiles in Barat Ghar in Village Chipyana Bujurg, Greater Noida	40.56	M/s Shri Bankey Bihari Construction						02.02.23	28.02.23				
35	Development of (02 Nos.) Pond in Village Badalpur, Greater Noida.	5.89	M/s Ram Singh Associates						31.03.23	31.03.23				
36	Balance Development work of 8% Abadi plots in Village Patwari, Greater Noida	769.72	M/s Shubham Builders						14.11.22					

DETAILS OF WORKS (COMPLETED) YEAR 2023-24

MIS-PRJ-05

(DURING 2023-24)

30.04.2023

Sl.No.	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. in lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper ect.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-III													
	NIL													

25

DETAILS OF WORKS (COMPLETED) FOR YEAR 2022-23
(DURING 2022-23)

WORK CIRCLE-IV

UPTO 31.03.2023

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Acutal	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Repairing of C.C. road and drain raising work in village Tugalpur Haldona Greater Noida	82.01	M/s Hans Construction Co.	6	6	73.08	8.93	82.01	20.04.2023	20.04.2023	20.04.2023	0.0	—	Final bill under process
	Total	82.01				73.08	8.93	82.01						

(26)

DETAILS OF WORKS (COMPLETED) YEAR 2022-23

DATE:- 30.04.2023

(DURING 2022-23)

WORK CIRCLE-5

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)			Date of completion		Date of	Final Bill		Remark	
				Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.	by S.M.	Amt	Date		
				Planned	Actual										5
1	Resurfacing of Internal roads in sector Eta-I, Greater Noida.	393.17	M/s Lisha Engineers Pvt Ltd												
2	Construction of Vendor market/ Farmer market in sector Beta-I, Beta-II, Alpha-II, Delta-II and sector-36 Gr Noida.	163.56	M/s Virat Const												

27

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

Date- 30.04.2023

(DURING 2022-23)

Sl.No.	Name of Work	Name of Contractor	Tender Cost. In Lacs	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
1	Resurfacing of S.K. road from Kot Scape to GBU Imk road, Greater Noida	M/s Akshi Construction	109.33						07.09.2021					
2	Resurfacing of 60mtr wide Peripheral road along Sector-Ecotech-11, Greater Noida	M/s J.S.S. Infratech	118.45						08.09.2021					
3	C/o Service road (LHS) of 60m wide Peripheral road in Sector-Ecotech-10, Greater Noida	M/s Paras Construction	343.46						22.09.2021					
4	C/o RCC Peripheral drain along 60m wide road of Sector-Techzone-II (Balance work), Greater Noida	M/s Baba Construction	105.97						04.09.2021					
5	Balance Resurfacing of 60m wide Peripheral road in Sector-Ecotech-11, Greater Noida.	M/s Akshi Constructio	160.43						06.03.2022					
6	Resurfacing of 130m wide road (Main Carraigeway & Service road) from Eta, Zeta rotary to 105m rotary Greater Noida	M/s S.R. Constructions	524.17						03.02.2022					
7	Resurfacing of 130m wide road (Main Carriage way & Service road) from 105m rotary to Sector-Pi rotary, Greater Noida	M/s S.R. Constructions	725.15						15.03.2022					
8	Strengthening of Service road of 80m wide road from Asian Paint to Sirsa rotary, Greater Noida	M/s S.R. Construction	146.87						30.06.2022					
9	Resurfacing of Internal 24m wide road in Sector-Ecotech-1 (Ext-1) Greater Noida	M/s J.S.S. Infratech	180.67						30.06.2022					
10	Widening of 80m wide Peripheral road along Sector-Ecotech-1 (Ext-1) Greater Noida	M/s SBST Developers Pvt. Ltd.	96.56						11.02.2022					
11	C/o Service road & Drain of 45m wide Internal road in Sector-Ecotech-VII, Greater Noida	M/s Om Sai Associates	94.88						11.01.2020					
12	Providing & fixing Barbed wire fencing at 60m wide peripheral road of Sector-Ecotech-6, Greater Noida	M/s Arsh Enterprises	21.68						20.03.2022					
13	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infratech Pvt. Ltd.	700.15						27.09.2021					
14	Providing and Fixing Pre-cast slab and Construction of drain covering slab of RCC drain along 80m wide Kasna road and GIMS road, Greater Noida	M/s A.K. Karan Construction	142.86						12.04.2022					

28

15	Repairing of drain along 60m wide Peripheral road of Sector-Ecotech-1 (Ext-1), Greater Noida	M/s Engineers Associates	37.41						22.06.2022					
16	C/o RCC Drain along 24m wide road (Balance work) of Sector Techzone-2 Greater Noida	M/s K.G Engineers	30.78						18.07.2022					
17	C/o of RCC Drain and Footpath at University road Kasna Greater Noida	M/s V.K Construction	133.03						24.09.2022					
18	Development & Beautification of Green belt along 80m wide road from EPE T-Point towards Sirsa rotary Sector-Ecotech-9, Greater Noida	M/s Lisha Engineers Pvt Ltd	293.38						05.10.2022					
19	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Marvi Construction	172.44						01.04.2021					
20	Development of Smart Village-Maicha (Phase-1), Greater Noida	M/s Goodhill Builders	1025.05						31.12.2022					
21	Resurfacing of 24m wide internal road in Sector-Ecotech-1 (ext.), Greater Noida.	M/s AMT Builders Pvt. Ltd.	484.33						07.03.2023					
		Total	5647.05											

29

DETAILS OF WORKS (COMPLETED) YEAR 2023-24

WORK CIRCLE - 8

Up to Dated: 30-04-2023

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)		Tentative Amount with variation (Civil)	Date of completion		Date of inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid		Asper Bond	Asper actual		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Development Work of abadi plots in Village Dadha (Part-2), Greater Noida.	86.38	M/s Chaudhary Builders.	12	16	64.83	25.17	90.00	31-12-2022	27-04-2023				
	Total	86.38				64.83	25.17	90.00						

30

**DETAILS OF WORKS (COMPLETE) FOR YEAR 2023-24
DURING F.Y. 2023-24**

WORK CIRCLE-JAL

MIS - PRJ-05

4/30/2023

AMOUNT IN LAKH)

S. No.	Name of work	Tender Amount	Name of Contractor	Time Table in Months		Payment			Date of Completion		Date of Inspection by SM	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	As per Bond	As per Actual		Amount	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	-	-	-	-	-	-	-	-	-	-	-	-	-	-

(81)

WORK PROPOSED FOR YEAR 2023-24

PROJECT WORKS

WORK CIRCLE-I													Project
S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval			Tender	Date of	Date of	Present	Remarks
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 23-24	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Development work for 6% and 10% Abadi plots in Village Chipyana Khurd urf Tigri, Greater Noida			542.10									कार्य की प्राइस बिड खोली जा चुकी है। पत्रावली निविदा स्वीकृति हेतु तकनीकी विभाग को प्रेषित की गयी है।
2	Development of Smart Village Yusufpur Chakshahberi in the notified region on GNIDA (Phase-I), Greater Noida			119.94									पुनः निविदा आमंत्रित हेतु पत्रावली निविदा सेल को प्रेषित की गयी है।
3	Development of Smart Village Chipyana Khurd urf Tigri in the notified region on GNIDA (Phase-I), Greater Noida			233.65									कार्य की प्राइस बिड खोली जा चुकी है। पत्रावली निविदा स्वीकृति हेतु तकनीकी विभाग को प्रेषित की गयी है।
4	Balance Development work of 10% Abadi plots in Village Haibatpur (Part-I), Greater Noida			155.63									पत्रावली प्राइस बिड खोले जाने की स्वीकृति हेतु प्रेषित की गयी है।
5	C/o R.C.C Drain along 80m wide road in Sector Techzone-7 Greater Noida			260.63									कार्य की निविदा खोली जा चुकी है प्रपत्रों की जांच हेतु तकनीकी विभाग को प्रेषित की गयी है।
6	Strengthening of 12m wide road (10% Abadi Plots Village Haibatpur) From Plot No A-54 to 60, Greater Noida			118.80									पुनः ई-निविदा आमंत्रित कर दिनांक 01.05.2023 को खोली जानी प्रस्तावित है।
7	P/L Precast drain cover over R.C.C. Drain along 60m wide road Between Sector-16C and Sector-4, Greater Noida			125.98									पत्रावली प्राइस बिड खोले जाने की स्वीकृति हेतु समिति समक्ष प्रस्तुत की गयी है।

8	C/o R.C.C. Drain on 24m wide road (Behind Commercial Belt) & 60m wide Service road (Frount of JKG Palm Court, AAR City, Vedanta Society) In Sector-4, Greater Noida			159.19									पत्रावली प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित की गयी है।
			Total	1715.92									
W.C. INCHARGE											G.M.(PROJECT)		

53

RURAL DEVELOPMNET WORKS-2023-24

WORK CIRCLE-I													
S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval	Tender		Date of	Date of	Present	Remarks	
		Provision	preparatio	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 2023-24	n of Esit.		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Development of Pond in Village Chhapraula, Greater Noida			37.71									पत्रावली प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
2	Development of Pond in Village Roja Yakubpur Greater Noida			42.70									पत्रावली प्राइस बिड खोले जाने की स्वीकृति हेतु समिति समक्ष प्रस्तुत की गयी है।
3	Development of Pond (4 Nos.) in Village Acheja, Greater Noida			47.78									तैदव
4	Renovation of Primary School & Junior high School in Village Haibatpur, Richpal Garhi, Yusufpur Chak Shabheri, Chipyana Bujurg & Shabheri Greater Noida.			49.05									कार्य की ई-निविदा दिनांक 26.04.2023 को खोली गयी पत्रावली प्रपत्रों की जाँच हेतु वित्त विभाग को प्रेषित की गयी है।
5	Renovation work of P.S & JHS in Village Khera Drampura Milak Lachhi, Roza yakubpur, Roza Jalalpur & Acheja Greater Noida.			36.95									कार्य की ई-निविदा दिनांक 26.04.2023 को खोली गयी परन्तु कोई भी निविदा प्राप्त न होने के कारण निविदा निरस्त पुनः निविदा आमत्रण हेतु प्रेषित की गयी है।
6	C/o Wating Hall in Shamshan Ghat Raising of Existing C.C. Road and Miscellaneous civil work Group Totil & Barat Ghar in Village Richpal Gadhi, Greater Noida			26.07									पत्रावली निविदा स्वीकृति हेतु निविदा समिति के समक्ष प्रस्तुत की गयी है।

7	C/o R.C.C. Drain in Village Roza Yakubpur, Greater Noida		243.09									कार्य की निविदा खोली जा चुकी है पत्रावली प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
8	C/o Boundary wall, shed chabutra, waiting hall & P/L Unterlocking tiles of Shamshan Ghat in Village Milak lachhi, Greater Noida		39.37									पत्रावली प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित की गयी है।
9	C/o shed, chabutra, P/L Interlocking tiles & Repair work of Shamshan Ghat in Village Acheja, Greater Noida		54.74									पत्रावली प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित की गयी है।
		Total	577.46									
W.C. INCHARGE											G.M.(PROJECT)	

35

WORK PROPOSED FOR YEAR 2022-23

MIS-Project-04

WORK CIRCLE-2

Date

08.04.2023

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Construction of shed & chabutra of shamshan ghat in Village-Sadapur & Dairy Scanner	Rural	09.11.2022	62.49	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
2	Repairing of Shamshan ghat & Construction of shed & chabutra in Village-Jaun Samana.	Rural		17.95	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
3	Construction of CC road in Village-Jaun Samana.	Rural			-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
4	Construction of CC road fro Karanwas Gate to Shiv Mandir in Village-Tilapta, Greater Noida.	Rural	19.09.2022	49.10	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
5	Construction of CC road DSC road to Pali road in Village-Tilapta Karanwas.	Rural		169.10	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
6	Providing & Fixing interlocking tiles from Khodna Khurd to Peer Baba Temple in Village-Khoda Khurd.	Rural		24.73	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
7	Providing & Fixing interlocking tiles in Village-Sadapur.	Rural		74.44	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
				480.69									

36

WORK PROPOSED FOR YEAR 2022-23

WORK CIRCLE-III

30.04.2023

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation. estimate	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
1	Internal Development work of 6% plots in village Choti Milak, Greater Noida	327.12	06.09.2021	327.12	कार्य की निविदा स्वीकृत की जा चुकी है।
2	Maintenance of road construction of Cast in Situ RCC Kerb stone at different location Greater Noida	141.03	10.06.2022	141.03	प्राईस बिड खोले जाने हेतु स्वकृति प्राप्त की जा चुकी है। निविदा स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गई है।
3	Resuracing of service road 60m wide road from Balak Inter college to Charmurti Rotary & service rod from Grazino rotary to Hanuman Mandir, Greater Noida	2060.72	25.06.2022	2480.78	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। लिक्विड एसेट एवं टर्न ओवर जॉच वित्त विभाग से करा ली गई है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग को प्रेषित की जानी है।
4	Resurfacing of 60.0m wide road from Hanuman Mandir to Hindon Bridge, Greater Noida	440.87	25.06.2022	549.78	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। लिक्विड एसेट एवं टर्न ओवर जॉच वित्त विभाग से करा ली गई है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग को प्रेषित की जानी है।
5	Providing & Fixing of pre cast drain cover over R.C.C. drain along 60m wide road from Hanuman Mandir Rotary to Ace police Chowki Rotary, Hanuman Mandir Rotary to Charmurti Rotary and Hanuman Mandir Rotary to Pusta road, Greater Noida.	550.57	13.05.2022	550.57	निविदा प्रक्रिया में है।
6	Resurfacing of Internal Roads (45m, 24m and 12m wide road) in Sector Techzone-4,	281.63	11.10.2021	281.63	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। लिक्विड एसेट एवं टर्न ओवर जॉच वित्त विभाग को प्रेषित की गई है।
7	Resurfacing of Internal roads in Sector-Ecotech-III, Greater Noida	2198.93	02.12.2022	2198.93	पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई थी। तकनीकी विभाग द्वारा आपत्ति लगाई गई है।
8	C/o C.C. road, drain, painting work and direction board for Gaushala in village Jalpura, Greater Noida	81.10	21.10.2022	81.10	निविदा स्वीकृति की प्रक्रिया में है।
9	C/o Gaushala in village Jalpura, Greater Noida	826.33	15.10.2022	826.33	कार्य की सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई है।
10	C/o & D/o Community Center in Sector-3, Greater Noida	276.36	22.11.2022	276.36	पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली टेण्डर सेल को प्रेषित की गई है।
11	Construction of R.C.C. drain (UK-1 side) along main carriage way of 60m road (Kachhi Sadak), Greater Noida	525.26	02.12.2022	525.26	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। लिक्विड एसेट एवं टर्न ओवर जॉच वित्त विभाग द्वारा कर ली गयी है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग को प्रेषित की जानी है।
12	Construction of R.C.C. drain (UK-2 side) along main carriage way of 60m road (Kachhi Sadak), Greater Noida	534.14	02.12.2022	534.14	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। लिक्विड एसेट एवं टर्न ओवर जॉच वित्त विभाग द्वारा कर ली गयी है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग को प्रेषित की जानी है।
13	Construction of External development work of Site office, Techzone-4. Greater Noida	179.58	18.11.2022	179.58	कार्य का अवार्ड निर्गत किया जा चुका है। अनुबन्ध गटन की प्रक्रिया में है।
		8423.64		8952.61	

(32)

WORK PROPOSED FOR YEAR 2022-23
RURAL DEVELOPMENT WORKS

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation of Estt.	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
	WORK CIRCLE-III				
1	Repairing of Approach road and Renovation of Shamshan Ghat of village Khairpur Gurjar Greater Noida	55.23	03.09.2021	55.23	निविदा स्वीकृति की प्रक्रिया में है।
2	C/o Temporary shed & P/L Interlocking tiles at Shamshan Ghat in village Bisrakh Jalalpur, Greater Noida	14.48	29.10.2021	14.48	टेण्डर निरस्तीकरण की प्रक्रिया में है।
3	Repairing of cremanatorium place of village Patwari, Greater Noida.	11.18	28.10.2021	11.18	निविदा स्वीकृति की प्रक्रिया में है।
5	Raising of C.C. road and drain work in village Choti Milak, Greater Noida	14.29	16.12.2021	14.29	प्रशासनिक एवं वित्तीय स्वीकृति की प्रक्रिया में है।
6	Development of 01 Nos Pond in village Patwadi, Greater Noida	36.85	16.11.2022	36.85	निविदा स्वीकृति हेतु कमेटी नोट पर हस्ताक्षर करने हेतु पत्रावली तकनीकी विभाग को प्रेषित की गई है।
7	Development of 4 Nos Pond in village Haldoni Jalpura and Kulesra, Greater Noida	87.20	16.11.2022	87.20	प्राईस बिड खोले जाने हेतु कमेटी नोट बन गया है। प्राईस बिड नोट स्वीकृति हेतु पत्रावली अपर मुख्य कार्यपालक अधिकारी (एम0) महोदय को प्रेषित की गई है।
8	Development of 3 Nos Pond in village Bisrakh Jalalpur, Greater Noida	56.78	16.11.2022	56.78	प्राईस बिड खोले जाने की प्रक्रिया में है।
9	Development of 5 Nos Pond in village Aimnabad, Habibpur, Tusyana & Khairpur Gurjar, Greater Noida	157.2	16.11.2022	157.20	प्राईस बिड खोले जाने की प्रक्रिया में है।
10	Development of 03 Nos Pond in village Surajpur and Devla, Greater Noid	121.88	16.11.2022	121.88	प्राईस बिड खोले जाने की प्रक्रिया में है।
11	Renovation of Junior High School & Primary School in village Bisrakh 02 and Surajpur 01 Greater Noida	28.09	20.11.2022	28.09	प्राईस बिड खोले जाने की प्रक्रिया में है।
12	Renovation of Primary School & Junior High School in village Kherpur Gurjar and Tusyana for 04 Nos, Greater Noida	21.79	20.11.2022	21.79	प्राईस बिड खोले जाने की प्रक्रिया में है।
13	Renovation of Primary School in village Choti Milak, Greater Noida	11.43	20.11.2022	11.43	प्राईस बिड खोले जाने की प्रक्रिया में है।
14	Renovation of Primary School in village Aimnabad, Greater Noida	13.69	20.11.2022	13.69	प्राईस कमेटी नोट पर हस्ताक्षर हेतु पत्रावली वरिष्ठ प्रबन्धक, वर्क सर्किल-2 को प्रेषित की गई है।
15	Renovation of Junior High School & Primary School in village Kulesra and Jalpur, Greater Noida	10.90	20.11.2022	10.90	निविदा स्वीकृति हेतु कमेटी नोट पर हस्ताक्षर करने हेतु पत्रावली वरिष्ठ प्रबन्धक, वर्क सर्किल-2 को प्रेषित की गई है।
16	Renovation of Primary School in village Patwadi, Greater Noida	14.50	20.11.2022	14.50	प्राईस बिड खोले जाने की प्रक्रिया में है।
		655.49		655.49	

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Development work of 6% abadi plots village Namoli sector K.P-3, Greter noida (131321)	47.18	17.11.2021	47.18	17.02.2023	21.02.2023	—	10.05.2023	—	—	—	—	दिनांक 10.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
2	Drain Repairing and Resurfacing of 6% abadi plots in village tughalpur haldona Phase-3 Namoli Sector KP-3 Grater Nodia (132108)	84.82	25.02.2022	84.82	—	22.11.2022	—	08.05.2023	—	—	—	—	एकल निविदा प्राप्त होने के कारण दिनांक 09.05.2023 को पुनः निविदा आमंत्रित किए जाने हेतु पत्रावली प्रेषित की गयी है।
3	D/o and C/o Community Center At Chi-4 Sector Chi-Phi Exten., Greater Noida. (133497)	253.03	08.10.2022	253.03	10.02.2023	10.02.2023	—	24.05.2023	—	—	—	—	तीसरी बार उक्त कार्य की प्री-क्वालिफिकेशन बिड दिनांक 24.05.2023 को खोली जानी है।
4	Construction of CC Road and Drain in Village Lakhnawali, Greater noida (125867).	213.38	13.03.2021	213.38	—	—	—	—	—	—	—	—	तकनीकी विभाग द्वारा प्रस्तावित कार्य की खसरा सन्वधित आख्या हेतु पत्रावली वर्क सर्किल में प्रेषित की गयी है। जिसके क्रम टिप्पणी का निराकरण कर पुनः सैद्धांतिक स्वीकृति हेतु प्रेषित की जानी है।
5	C/o Community center at village chuharpur Greater Noida (111130)	415.72	—	—	—	—	—	—	—	—	—	—	अपर मुख्य कार्यपालक अधिकारी महोदय द्वारा आगणन की लागत को कम करने के निर्देशों के क्रम में दिनांक 05.12.2022 को नियोजन विभाग की सहमति हेतु प्रेषित की गयी है।
6	Repairing & construction Of c.c road in village Mubarkpur Greater Noida (130141)	166.90	10.10.2022	137.03	05.12.2022	14.11.2023	—	05.01.2023	—	—	—	—	कार्य में प्राप्त 3 फर्मों में 2 फर्म बिड की शर्तों को पूर्ण नहीं करती है जिसके कारण निविदा निरस्त कर पुनः निविदा आमंत्रण की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित है।
7	Balance development work of Road drain in village Begampur, Greater Noida.(133469)	100.24	—	—	—	—	—	—	—	—	—	—	अपर मुख्य कार्यपालक अधिकारी महोदय द्वारा वार्ता हेतु निर्देशित किया गया है।
8	Construction of Two room, Varandah Repairing of Boundary wall and C.C. work in shamshan Ghat in Village Malakpur Near Hindon River, Greater Noida. (13328)	54.98	27.08.2022	33.01	07.12.2022	13.12.2022	—	05.01.2023	—	—	—	—	निविदा स्वीकृति हेतु प्रेषित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Repairing of C.C. road and resurfacing of bituminous road of Village Gurjarpur, Greater Noida.(130794)	102.60	05.07.2022	85.24	23.11.2022	24.11.2022	—	05.01.2023	11.04.2023	—	—	—	कार्य अर्वाइड किया जा चुका है। एवं फर्म के प्रपत्र स्थापन उपरान्त कार्य की प्रारम्भिक तिथि दी जानी प्रस्तावित है।
10	Resurfacing of S.K. Road From Pari Chowk to Swarn Nagri Rotary Both Side main Carriageway, Service Road Swarn Nagri Rotary to Amritpuram Rotary, Greater Noida ,(58116)	596.63	24.11.2022	532.13	03.02.2023	—	22.01.2023	13.03.2023	01.05.2023	—	—	—	कार्य अर्वाइड किया जा चुका है। एवं फर्म के प्रपत्र स्थापन उपरान्त कार्य की प्रारम्भिक तिथि दी जानी प्रस्तावित है।
11	Construction of center verge from 132 mtr road KP-2 to P-7 rotary Greater Noida (444A)	357.43	29.11.2022	298.35	06.02.2023	09.02.2023	04.01.2023	05.04.2023	—	—	—	—	दिनांक 10.05.2023 को प्राईस बिड खोली जानी प्रस्तावित है।
12	Providing and Fixing of Glow Stud on Surajpur Entry Point Kasna T-Point in Greater Noida.(16060)	137.16	28.01.2023	112.86	17.03.2023	—	01.02.2023	01.05.2023	—	—	—	—	प्राईस बिड खोले जाने की स्वीकृति हेतु दिनांक 10.05.2023 को स्वीकृति हेतु प्रेषित है।
13	Resurfacing of service road and mastic asphaltting work at Noida-Greater noida Expressway, greater Noida.(45429)	868.56	07.02.2023	725.30	17.03.2023	—	08.02.2023	21.04.2023	—	—	—	—	प्राईस खोले जाने की स्वीकृति हेतु दिनांक 05.05.2023 को तकनीकी विभाग को पत्रावली प्रेषित की गयी है।
14	Construction of R.C.C. Protection Wall at Noida-Greater Noida Expressway from zero point to pari chowk, Greater Noida. (134595)	114.34	12.03.2023	92.70	28.03.2023	—	13.03.2023	24.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
15	Resurfacing by Mastic Asphaltting at 60m wide rotary brige and dirrerent Junctions of 80m wide roaary bridge and different junctions of 80.0m wide road in sector Chi-Phi Greater Noida (64952)	340.59	19.01.2023	269.94	17.03.2023	—	01.02.2023	26.05.2023	—	—	—	—	दिनांक 26.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender	Date of Start	Date of Completion	Present Status	Remarks	
						ACEO	CEO						
1	2	3	4	5	6	7	8	9	10	11	12	13	14
16	Rising of Drain wall and other miscellaneous work at Noida-Greater Noida Expressway in Greater Noida. (134600)	336.50	12.03.2023	262.29	28.03.2023		13.03.2023	26.05.2023					दिनांक 24.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
17	Providing and Fixing of Glow Stud on Wipro to Sector Lemda Point to Kasna T- Point. Greater Noida.(134585)	94.94	12.03.2023	77.98	14.04.2023	---	13.03.2023	24.05.2023	---	---	---	---	दिनांक 24.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
18	Repairing of Drain in 105m Wide Road (S.K.Road Rotary to Sector Lambda) Greater Noida . (7902)	94.75	12.03.2023	64.78	14.04.2023	---	12.03.2023	24.05.2023					दिनांक 24.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
19	Construction of RCC drain and providing interlocking tiles in sector Ecotech-II (ST Micro side), Greater Noida. 134399	978.0	---	---	---	---	---	---	---	---	---	---	प्रस्तावित आगमन की सैद्धांतिक स्वीकृति हेतु दिनांक 11.02.2023 को प्रेषित की गयी थी। जिस पर अपर मुख्य कार्यपालक अधिकारी (SO) महोदय द्वारा दिनांक 13.02.2023 को आई.आई. टी से बैठिंग हेतु आपत्ती अंकित की गयी है।
20	Resurfacing work of the roads in sector Phi-III. Greater Noida. 50772	89.03	22.12.2022	68.24	05.02.2023		22.01.2023	03.04.2023	---	---	---	---	निविदा स्वीकृति हेतु पत्रावली प्रेषित की गयी है।
21	Resurfacing of internal roads in sector Chi-3, Greater Noida. 59743	476.61	12.02.2023	313.0	24.03.2023	29.03.2023	---	26.05.2023	---	---	---	---	दिनांक 26.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
22	Resurfacing of internal roads in sector Chi-4, Greater Noida. 59849	476.61	18.02.2023	450.78	25.04.2023	---	18-02-2023	26.05.2023	---	---	---	---	दिनांक 26.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
23	Construction of R.c.c Protection wall in center verge form 45.0m (A-1 & A-2) road in builders area Greater Noida (134272)	214.75	20.01.2023	180.58	24.02.2023		26.01.2023	12.04.2023	---	---	---	---	प्राईस बिड खोले जाने की स्वीकृति हेतु प्रेषित है।
24	Construction fo Rcc Protection wall in central verge of (45 m wide road) sector BZP (134218)	312.60	12.01.2023	250.34	08.03.2023		01.02.2023	19.04.2023	---	---	---	---	प्राईस बिड खोले जाने की स्वीकृति हेतु प्रेषित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval	Tender	Date of Start	Date of Completion	Present Status	Remarks		
						AGEO						CEO	Receipt
1	2	3	4	5	6	7	8	9	10	11	12	13	14
25	Construction of balance work (Road, Drain, Sewer) and Resurfacing of road with repairing of drain 6% abadi plot in Village-Lakhnawli, Greater Noida (50574)	153.32	06.12.2022	127.98	03.03.2023	05.03.2023	—	01.05.2023	—	—	—	—	ब्रिड बिड खोले जाने की स्वीकृति हेतु है।
26	Resurfacing of 45.0m wide road (ITBP To Dumping Ground in sector BZP Greater NODIA	184.19	04.01.2023	139.93	17.03.2023	—	25.02.2023	01.05.2023	—	—	—	—	प्राप्त फर्मों के वित्तीय प्रपत्र जाँच हेतु पत्रावली वित्त विभाग को प्रेषित है।
27	Construction of R.C.C. Protection wall in central verge of S.k. road (P-3 rotary to L.G. Rotary) Greater Noida (440A)	571.33	17.12.2022	301.31	23.01.2023	—	05.01.2023	13.03.2023	04.08.2023	—	—	—	निविदा स्वीकृति हेतु प्रेषित है।
28	Construction of R.C.C. Protection wall in central verge of S.k. road (Surajpur entry point to L.G. Rotary) Greater Noida (349A)	630.03	20.11.2022	333.39	23.01.2023	—	04.01.2023	03.03.2023	01.05.2023	—	—	—	कार्य अवार्ड किया जा चुका है। एवं फर्म के प्रपत्र सत्यापन उपरान्त कार्य की प्रारम्भिक तिथि दी जानी प्रस्तावित है।
29	Construction of R.C.C. Protection wall in central verge of S.k. road (Kasna T point to P-3. Rotary) Greater Noida (443A)	443.36	24.11.2022	235.38	23.01.2023	—	04.01.2023	13.03.2023	—	—	—	—	निविदा स्वीकृति हेतु प्रेषित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
30	Construction of R.C.C. Protection wall in center verge form 60.m and 45.0m wide road in sector Chi-Phi Greter Noida (134378)	358.85	11.02.2023	286.80	17.03.2023	—	13.02.2023	04.05.2023	—	—	—	—	प्राप्त फर्मों के वित्तीय प्रपत्र जाँच हेतु पत्रावली वित्त विभाग को प्रेषित है।
31	Construction of RC.C. Protection wall in central verge of 105m wide road (S.K. Road rotary to sector 130m rotary Greater Noida (133839)	396.17	11.01.2023	339.84	21.03.2023	—	16.02.2023	04.05.2023	—	—	—	—	प्राप्त फर्मों के वित्तीय प्रपत्र जाँच हेतु पत्रावली वित्त विभाग को प्रेषित है।
32	Construction of R.C.C. Protection Wall in Central Verge of 105m Wide Road (130m rotary to Sector Lemda), Greater Noida. (Part B-134423)	234	21.02.2023	187.2	21.03.2023	—	25.02.2023	02.05.2023	—	—	—	—	फर्म के वित्तीय प्रपत्र जाँच हेतु पत्रावली वित्त विभाग को प्रेषित है।
33	Maintenance of composite work form 80m wide road (L.G. rotary to surajpur entry Point) Greater Noida (015608)	266.04	03.02.2023	215.06	17.03.2023	03.02.2023	—	04.05.2023	—	—	—	—	प्राप्त फर्मों के वित्तीय प्रपत्र जाँच हेतु पत्रावली वित्त विभाग को प्रेषित है।
34	C/o C.C. road in village Bhagmalpuram Sector Builders Area Greater Noida (59856)	128.74	13.01.2023	103.51	01.03.2023	—	22.01.2023	24.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
35	Annual Maintenance of 4 wire rope carash Barrier for three years at Noida Greater Noida Expressway in Greater Noida (134584)	63.57	12.03.2023	52.03	19.04.2023	12.03.2023	—	24.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
36	Resurfacing of road in sector Knowledge park-1	243.35	24.04.2023	243.35	—	—	06.05.2023	—	—	—	—	—	प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
Total=		10600.30											

44

Proposed WORKS

WORK CIRCLE-5

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status
						ACEO DCEO	CEO	Receipt	Approval			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Balance development work of 6% abadi plots in village Sakipur Pocket (N. D. C & A1) Greater Noida	575.00										
1	C/o Service road around Sector Delta-1.2.3 Greater Noida	100.00								-	-	-
2	C/o Service road around Sector-27, Greater Noida	125.00										
3	C/o Service road around Sector Gamma-II, Greater Noida	50.00										
4	C/o RCC Drain work along of 18 mtr. wide road in Sector-Alpha-II, Greater Noida	600.00										
5	Construction of R.C.C. drain in connecting road Sector Beta-I Greater Noida	300.00										
6	Relaying of Pipe drain from 18mtr. Wide road in Sector Gamma-I & II, Greater Noida	100.00										
7	Repairing of Boundary wall in Sector Gamma-I & II, Greater Noida	100.00										
8	Repairing of Internal road & drain of 6% abadi plots in village Sakipur Greater Noida	300.00										
9	C/o Balance 24mtr. Road, drain & sewer in Sector Zeta-I, Greater Noida	200.00										
10	C/o RCC drain in Sector Delta-II, Greater Noida	175.00										
11	C/o RCC drain in Sector Delta-I, Greater Noida	150.00										
12	C/o RCC drain from Nato ki Madheiya rotary to Kota Escape rotary Greater Noida	200.00										
13	Rising of main drain of 60mtr. Wide road in work circle-5 area	300.00										
14	Construction of Kiosk in Sector Delta-III Greater Noida	10.00										
15	C/o Kiosks in Sector Sigma-III Greater Noida	22.00										
16	Construction of Kiosk & Guard Room in Sector Eta-1st Greater Noida	50.00										
17	Changing room in different Sectors	200.00										
18	Construction of Balance Vendor Market/Farmer Market (08 nos) in different sector's Greater Noida	930.00										
19	Repairing & maintenance work of Barat Ghar in village Nawada Greater Noida	25.00										
20	Repair of Government Primary/Junior School in different villages	50.00										
21	C/o C.C. road in village Gulistanpur Greater Noida	60.00										
22	Repair & maintenance of road & drain in village Nawada, Rampur, Birondi & Sakipur Greater Noida	150.00										
23	Repairing & maintenance of shamshanghat in village Nawada, Birondi & Sakipur, Greater Noida	30.00										
24	Relaying of Interlocking tiles on service road along Sector Beta-I Greater Noida	44.73										
25	Repairing of C.C. road & drain raising work along D.M. office Greater Noida	36.95										
26	Relaying of Interlocking tiles on 60mtr service road along Sector Beta-II, Greater Noida	30.00										
27	Maintenance work of Sector Sigma-III & VI for three years Gr. Noida	40.00										
28	Maintenance work of 80mtr. wide road from Kasna T-Point to 12 rotary and 60m wide road Naton ki Madhaiya to 130mtr. wide road for 3 years Gr. Noida	50.00										

61	Providing and installation of IAAF certified material synthetic Athletic Track with Black SBR Bonded with 1- Component PU Binder-11mm thick Top Layer-2- Component Solvent PU Spraycoat+ Red EPDM-2mm thick track line marking of PU with required colours (Spray on) systems including five years opration & maintenance at Saheed Vijay Singh Pathik Stadium in Greater Noida.	180												
62	Repair & maintenance work of Shahid Vijay Singh Pathik Stadium Greater Noida	620.00												
63	Construction of road for right side along Hawaliya drain km 9.000 to km 9.450 (L.G. Electronics side) in Sector Ecotech-II, Greater Noida	350.00												
64	Hiring a consultant for preparation of Signage design strategy (Design & Implementation plan) for Gr. Noida	0.70												
Total		17221.63												

47

WORK PROPOSED FOR YEAR 2022-23

RURAL DEVELOPMENT WORKS

WORK CIRCLE-VI													30.04.2023
S.NO.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2022-23	preparation of Estt.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
WORK CIRCLE-VI													
1	C/o R.C.C Drain in Village Thapkhara Greater Noida	70.52	23.04.2021	65.63	28.12.2021	30.12.2021	-	22.03.2022 09.05.2022	04.04.2022 25.05.2022	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।
2	C/o C.C.Road & Drain work in village Thapkhara, Gr. Noida.	198.04	14.06.2021	-	-	-	-	-	-	-	-	-	आगणन में R.M.R. लागू होने के कारण संशोधन किया जा रहा है।
4	C/o Approach road Shed, Chubatra, Room & Veranda & Repering work of Boundary wall for Shamshan ghat in village Junpat Gr Noida.	85.97	20.09.21	56.09	08.01.2023	10.01.2023	-	09.02.2023	23.02.2023	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
5	Reparing work of C.C. road and drain in village Makoda Gr. Noida.	49.54	02-02-2021	49.54	16.11.2021	20.11.2021	-	01.12.2021 24.12.2021	13.12.2201 20.12.2021 05.01.2022 07.01.2022	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।

6	C/o C.C.Road & Drain work in village Makoda, Gr. Noida.	197.07	15.06.2021	95.43	-	-	-	-	-	-	-	-	आगमन में R.M.R. लागू होने के कारण संशोधन कर दिया गया है संशोधन के उपरान्त पत्रावली सैद्धान्तिक स्वीकृति हेतु मुख्य कार्यपालक अधिकारी महोदय को प्रेषित की गई थी । जिसमें मुख्य कार्यपालक अधिकारी महोदय की गई पृच्छा के कम में पत्रावली सम्पत्ति विभाग को प्रेषित है ।
7	Development work in village Pali, Greater Noida (Balance work)	497.39	19.08.2021	199.75	-	-	-	-	-	-	-	-	आगमन में R.M.R. लागू होने के कारण संशोधन कर दिया गया है। जिसके कम में सैद्धान्तिक स्वीकृति हेतु अपर मुख्य कार्यपालक अधिकारी महोदय द्वारा की गई टिप्पणी के कम में पुनः प्रेषित कर दी गई है।
11	C/o C.c road & Drain along irrigation Rajwaha, C/o C.c road & Drain along irrigation Rajwaha, Sewer Work and Repairing of C.C Road in Village- Ghori Bachera, Greater Noida.(Balance Work)	318.53	09.01.2021	169.84	30.11.2021	23.02.2022	-	12.05.22 29.11.22	25.05.22 14.12.22	-	-	-	निविदा स्वीकृति की प्रकिया में है।
12	C/o C.C.Road & Drain work of 6% Abadi Plots in village Jaitpur Vaishpur Gr. Noida.	375.51	03.08.2022	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पुनः सैद्धान्तिक स्वीकृति हेतु प्रेषित की जा रही है।

49

13	Remaining work of Panchayat Ghar near Shiv Mandir in Village- Pali Greater Noida.	11.28	23/04/2021	10.11	8.8.21	26.08.21	-	-	-	13.11.2021 01.12.2021 13.05.2022	25.10.2021 10.11.2021 13.12.2021 25.05.2022	-	दिनांक 10.11.2021 का निविदा की प्री0क्वालीफिकेशन बिड खोली गई। जिसमें एकल निविदा पुनः निविदा आमन्त्रित की गयी जिसकी प्री-क्वालीफिकेशन बिड दिनांक 13.12.2021 को खोली गई। जिसकी प्राइस बिड दिनांक 05.12.2021 को खोली गई है। जिसमें नेगोशिएशन होने के कारण पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी.एम. (अभियन्त्रण)/2022/361 दिनांक 12.05.2022 के माध्यम से ई0 निविदा आमन्त्रित की गई, जिसकी प्री0क्वालीफिकेशन बिड 25.05.2022 को खोली गई, जिनके प्रपत्रों की जांच हेतु वित्त विभाग को प्रेषित है। जिसमें तीन फर्म निविदा की शर्तों को पूर्ण नहीं कर सकी, जिससे पुनः निविदा आमन्त्रित किए जाने हेतु पत्रावली सादर प्रेषित है। जिसमें तीन बार निविदा आमन्त्रित होने के कारण S.O.R लागू होने के कारण आगमन के संशोधन कर दिया गया है जिसमें अतिरिक्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु पुनः की जा रही है।
15	Balance Development work in Sector Omicron-1 6% Abadi Greater Noida.	15.43	16.03.2021	15.32	28.06.2021	12.07.2021	-	05.08.2021 20.09.2021 05.01.2022 08.04.2022 16.06.2022	16.08.2021 30.09.2021 15.01.2022 03.02.2022 20.04.2022 27.04.2022 05.05.2022 29.06.2022	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है।

16	C/o C.C.Road & R.C.C.Drain work in village Palla, Gr. Noida.	509.28	02.07.2021	448.47	10.12.22	14.12.22	-	13.01.2023	01.02.2023	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
17	Repairing work of Shamshan Ghat Kabristhan & Barat Ghar in village Bodaki Gr. Noida.	15.62	28.06.21	14.64	24.09.2021	29.9.21	-	23.11.21 13.05.2022	06.12.21 25.05.2022	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
20	C/o boundary wall of Vyayamshala & Library in village Palla, Greater Noida.	42.10	20.06.2022	39.73	30.06.2022	01.07.2022	-	06.07.2022 20.12.2022 4.02.2023	18.07.2022 02.01.2023 15.03.2023	-	-	-	जिसकी पुनः निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सेल को प्रेषित है। जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 15.03.2023 को खोली गई जिसमें एकल निविदा प्राप्त हुई, जिसकी प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित कर दी गई है।

(51)

21	C/o Vyayamshala & Library in village Palla, Greater Noida.	55.23	21.06.2022	52.62	29.06.2022	01.07.2022	-	06.07.2022 - 20.12.2022 09.02.2023 12.05.23	18.07.2022 - 02.01.2023 23.02.2023 01.03.2023 24.05.23	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 24.05.2023 को खोली जानी प्रस्तावित है
22	C/o C.C.Road along Irrigation minor in village Palla, Greater Noida.	150.62	20.06.2022	139.89	29.07.22	01.08.2022	-	11.11.22	23.11.22	-	-	-	निविदा प्री0 क्वालीफिकेशन बिड दिनांक 23.11.22 को खोली जा चुकी है। जिनके प्रपत्रों की जॉब उपरान्त प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित की गई जिसकी तकनीकी विभाग द्वारा लगाई गई आपत्ति के कम में पुनः ई निविदा आमंत्रित किये जाने हेतु पत्रावली तकनीकी विभाग को प्रेषित कर दी गयी है।
23	P/L Interlocking Tiles, Shed & Repairing work fo Barat Ghar in Village Palla Greater Noida.	17.17	14.07.2022	14.44	12.10.22	19.10.2022	-	29.11.22 09.02.23	14.12.22 23.02.23	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 14.12.2022 को खोली गई जिसमें दो फर्म प्राप्त हुईं दोनों डिस्क्वालाई होने के कारण निविदा निरस्त कर पुनः ई0निविदा आमंत्रित किया जाये हेतु पत्रावली सादर प्रेषित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 23.02.23 को खोली गई जिसकी प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित कर दी गयी है।

52

24	Renovation work of Primary & Junior School in Village Junpat, greater Noida. (Operation Kayakalp)	17.99	18.11.22	13.94	06.12.2022	13.12.2022	-	20.12.22	02.01.23	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
25	C/o Boundary wall & renovation work of primary school & junior school in village palla, Greater Noida	49.00	18.11.22	37.89	25.11.22	06.12.2022	-	20.12.22	02.01.23	-	-	-	प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है।
26	Renovation work of Primary & Junior School in Village makora, Thapkhara & Mathurapur greater Noida.	37.48	18.11.22	33.53	24.11.22	30.11.2022	-	20.12.23	02.01.23	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है।
27	Renovation work of Primary & Junior School-II Village Jhol garhi in village Ghori-Bachera greater Noida.	31.67	18.11.22	25.55	01.12.22	03.12.2022	-	20.12.22	02.01.23 09.01.23	-	-	-	निविदा की प्री-क्वालिफिकेशन बिड दिनांक 02.01.2023 को खोली जानी प्रस्तावित थी तत्पश्चात महाप्रबन्धक के शुद्धि पत्र संख्या महाप्रबन्धक अभियन्त्रण/2022/407 दिनांक 30.12.2022 के माध्यम से निविदा की प्रीक्वालिफिकेशन बिड 09.01.2023 को खोली है। जिसकी प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है।
30	Renovation work of Primary & Junior high School in village Raipur bangar & Ajayabpur (primary School) greater Noida.	23.41	18.11.2022	10.47	25.11.2022	12.03.2022	-	20.12.22	02.01.23	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।

31	Beautification of 03 Nos Pond in Village Palla, greater Noida.	88.99	15.11.22	48.89	30.11.22	03.12.22	-	<u>13.12.22</u> <u>07.02.23</u> <u>12.05.23</u>	<u>26.12.22</u> <u>20.02.23</u> <u>24.05.23</u>	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 02.01.23 को खोली गई जिसमें शून्य निविदा प्राप्त हुई शून्य निविदा प्राप्त होने के कारण पुनः ई निविदा आमंत्रित की गई जिसकी प्री क्वालिफिकेशन बिड दिनांक 20.02.23 को खोली गई जिसकी शून्य निविदा प्राप्त हुई निविदा निरस्त की स्वीकृति उपरान्त निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जानी प्रस्तावित है ।
32	Beautification of 03 Nos Pond in Village Pali, Greater Noida.	91.28	18.11.22	47.73	30.11.22	03.12.22	-	<u>13.12.22</u> <u>07.02.23</u> <u>12.05.23</u>	<u>26.12.22</u> <u>20.02.23</u> <u>24.05.23</u>	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 02.01.23 को खोली गई जिसमें शून्य निविदा प्राप्त हुई शून्य निविदा प्राप्त होने के कारण पुनः ई निविदा आमंत्रित की गई जिसकी प्री क्वालिफिकेशन बिड दिनांक 20.02.23 को खोली गई जिसकी शून्य निविदा प्राप्त हुई निविदा निरस्त की स्वीकृति उपरान्त निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जानी प्रस्तावित है ।
33	Beautification of 02 Nos Pond in Village Boraki , Greater Noida.	58.47	15.11.22	49.73	30.11.22	03.12.22	-	<u>13.12.22</u> <u>07.02.23</u>	<u>26.12.22</u> <u>02.01.23</u> <u>20.02.23</u>	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 02.01.23 को खोली गई जिसमें शून्य निविदा प्राप्त हुई शून्य निविदा प्राप्त होने के कारण पुनः ई निविदा आमंत्रित की गई जिसकी प्री0-क्वालिफिकेशन बिड दिनांक 20.02.23 को खोली जानी प्रस्तावित थी तत्पश्चात शुद्धि पत्र संख्या प्र0वरिष्ठ प्र0/ई0निविदा सैल/2023/417 दिनांक 17.01.23 के महोदय से निविदा के प्री0-क्वालिफिकेशन बिड दिनांक 27.02.23 को खोली गयी जिसकी प्राईस बिड खोले जाते हेतु तकनीकी विभाग को प्रेषित है ।
34	Beautification of 04 Nos Pond in village Ghori Bachera & Ajabpur Greater Noida.	169.61	15.11.22	115.31	22.11.22	24.11.22	-	<u>6.12.22</u> <u>29.12.22</u>	<u>19.12.22</u> <u>11.01.23</u>	-	-	-	अनबन्ध गठित किया जा रहा है ।

57

35	Development work of 6% Abadi Plots in village Pali (Pocket C&D),(Balance Work) Greater Noida	168.53	25.04.23	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त होने के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है ।
36	Repairing work of 2 Nos Barat Ghar & Shamshan Ghat in village Jaitpur Vaishpur Gr. Noida.	15.37	21.04.23	-	-	-	-	-	-	-	-	-	आगणन की सैद्धान्तिक स्वीकृति अपर मुख्य कार्यपालक अधिकारी महोदया से दिनांक 17.04.23 को प्राप्त की जा चुकी है। जिसकी प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है ।
TOTAL		3361.10		1754.54									

55

MIS-PRJ-04

WORK PROPOSED FOR YEAR 2022-23
PROJECT WORKS

30.04.2023

WORK CIRCLE-VI

S.No.	NAME OF WORK	Budget Provision for 22-23	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Resurfacing of 60.0 mtr wide road from MU I Rotary to Recreational Rotary & Recreational Rotary to Sector MU II , 40.0 sqm Flats Gr. Noida	595.79	08.06.2021	586.4	28.09.2022	01.10.2022	-	11.11.22 23.12.22	28.11.222 05.12.22 09.01.23				अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।
2	Strenthning of 60.0 mtr wide road in sector Recreational Green V (105.0m road to sector MU Rotary) Near Metro Dippo. Gr. Noida	255.74	21.09.2022	247.35	-	-	-	-	-	-	-	-	अपर मुख्य कार्यपालक अधिकारी (ए) महोदया द्वारा की गई पृच्छा के कम में पुनः सैद्धान्तिक स्वीकृति हेतु प्रेषित कर दी गई है।
3	Strenthning of 60.0 mtr wide road in sector Zeta II Greater Noida.	407.35	11.10.2022	302.45	-	-	-	-	-	-	-	-	ऑगणन तकनीकी जॉच के उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित कर दी गयी है ।



4	C/o Community Center in sector XU III, Greater Noida.	267.58	03.10.2022	173.99	28.10.2022	03.11.22	-	29.11.21 21.03.23	14.12.22 03.04.23 12.04.23	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 12.04.2023 को खोली जा चुकी है । जिनके प्रपत्रों की वित्ति विभाग से जॉच उपरान्त प्राईस बिड खेले जाने हेतु तकनीकी विभाग को प्रेषित कर दी गयी है
5	C/o Community Center in sector Omicron-IA, Greater Noida.	266.63	03.10.2022	173.99	28.10.2022	07.11.22	-	29.11.22 24.02.23 12.05.23	14.12.22 03.03.23 15.03.23 24.05.23	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 14.12.2022 को खोली गई जिसमें तीनों फर्म डिस्क्वालीफाइड होने के कारण पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 10.03.2023 को खोली जानी प्रस्तावित थी तत्पश्चात महाप्रबन्धक की शुद्धि पत्र संख्या-पत्रांक/प्र0 वरिष्ठ प्रबन्धक / ई0 निविदा सैल/2023/425 दिनांक 06.03.2023 के माध्यम से निविदा की प्री0 क्वालीफिकेशन बिड दिनांक 15.03.2023 को खोली गई जिससे कोई भी निविदा क्वालीई फाई न होने के कारण पुनः निविदा आमंत्रित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 24.05.23 को खोल जानी प्रस्तावित है ।

6	C/o Community Center in sector XU I, Greater Noida.	268.62	03.10.2022	173.99	28.10.2022	03.11.22	-	29.11.22 24.02.23 12.05.23	14.12.22 03.03.23 24.05.23	-	-	-	निविदा की प्री०-क्वालीफिकेशन बिड दिनांक 14.12.2022 को खोली गई जिसमें तीनों फर्म डिस्क्वालीफाइड होने के कारण पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित की गई जिसकी प्री० क्वालीफिकेशन बिड दिनांक 10.03.2023 को खोली जानी प्रस्तावित थी तत्पश्चात महाप्रबन्धक की शुद्धि पत्र संख्या-पत्रांक/प्र० वरिष्ठ प्रबन्धक / ई० निविदा सैल/2023/425 दिनांक 06.03.2023 के माध्यम से निविदा की प्री० क्वालीफिकेशन बिड दिनांक 15.03.2023 को खोली गई जिससे कोई भी निविदा क्वालीई फाई न होने के कारण पुनः निविदा आमंत्रित की गई जिसकी प्री० क्वालीफिकेशन बिड दिनांक 24.05.23 को खोल जानी प्रस्तावित है ।
7	C/o Community Center in sector XU II, Greater Noida.	267.67	03.10.2022	174	28.10.2022	07.11.22	-	29.11.22 24.02.23 12.05.23	14.12.22 03.03.23 24.05.23	-	-	-	निविदा की प्री०-क्वालीफिकेशन बिड दिनांक 14.12.2022 को खोली गई जिसमें तीनों फर्म डिस्क्वालीफाइड होने के कारण पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित की गई जिसकी प्री० क्वालीफिकेशन बिड दिनांक 10.03.2023 को खोली जानी प्रस्तावित थी तत्पश्चात महाप्रबन्धक की शुद्धि पत्र संख्या-पत्रांक/प्र० वरिष्ठ प्रबन्धक / ई० निविदा सैल/2023/425 दिनांक 06.03.2023 के माध्यम से निविदा की प्री० क्वालीफिकेशन बिड दिनांक 15.03.2023 को खोली गई जिससे कोई भी निविदा क्वालीई फाई न होने के कारण पुनः निविदा आमंत्रित की गई जिसकी प्री० क्वालीफिकेशन बिड दिनांक 24.05.23 को खोल जानी प्रस्तावित है ।

58

8	C/o Vendor Market Different sector XU II & Omicron IA , Greater Noida.	221.32	29.09.2022	218.61	20.10.2022	27.10.2022	-	06.12.22	14.12.22	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है ।
9	C/o Vendor Market Different sector XU-I, XU-III, Omicron II, Omicron III, MU & Eta II , Greater Noida.	677.27	27.09.2022	661.02	15.11.22	16.11.22	-	<u>06.12.22</u> <u>13.01.23</u>	<u>21.12.22</u> <u>01.02.23</u>	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है ।
10	Maintenance work of 6 % Abadi Plots in Village Jaitpur Vaishpur (for three years), Greater Noida	34.50	21.12.2021	-	-	-	-	-	-	-	-	-	अपर मुख्य कार्यपालक अधिकारी महोदय द्वारा की गई पृच्छा के कम में सैद्धान्तिक स्वीकृति हेतु पुनः प्रेषित की जा चुकी है।

59

11	C/o Boundary wall of Affordable houses along Village in Side Sector Mu-II Greater Noida	32.00	01.03.2021	28.5	24.07.2021	02.08.20201	-	20.09.2021 13.05.2022	04.10.2021 11.10.2021 20.10.2021 18.04.2022 25.05.2022	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
12	Drain repairing work of 80mtr. Wide road along Sector Omicron-I Gr. Noida	31.92	23.03.2021	25.43	20.5.2021	28.05.2021	-	07.07.2021	26.07.2021	-	-	-	अवाई किया जा चुका है। अनुबन्ध गठित हेतु कार्यालय के पत्रांक-प्रा/प्रबन्धक-6/22/5758 दिनांक 13.04.2022 पत्र प्रेषित किया जा चुका है।
14	C/o Service road & Drain of 60.0 mtr. wide road (L.H.S) along Sector-XU-III, in Gr. Noida.	553.75	19.05.2021	552.4	22.03.22	22.03.22	-	18.04.23	03.05.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 03.05.2023 को खोली जा चुकी है। जिनके प्रपत्रों की जाँच हेतु पत्रावली वित्त विभाग प्रेषित कर दी गयी है
15	C/o 60.0 mtr. & 45.0 mtr. wide peripheral road in village Pali & Thapkhara (Part-A), Greater Noida.	3959.38	29.12.2021	4152.56	-	-	-	-	-	-	-	-	अपर मुख्य कार्यपालक अधिकारी महोदय द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पुनः पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की जा रही है।

16	Resurfacing of service road from 130.0 mtr. Rotary to Makora rotary & 24.0 mtr. road in sector ETA-II, Greater Noida.	208.73	25.02.2021	204.46	16.11.22	23.11.22	-	23.12.22	05.01.2023	-	-	-	निविदा स्वीकृति की प्रक्रिया में है ।
17	Maintenance work of 60.0 mtr. wide road sector MU-II, for three year, Greater Noida.	109.00	28.02.2022	65.84	12.01.23	17.02.23	-	12.05.23	24.05.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जानी प्रस्तावित है ।
18	Maintenance work of Boraki Extension , Greater Noida.	66.19	29.07.2022	11.33	30.12.22	08.01.23	-	12.05.23	24.05.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जानी प्रस्तावित है ।
19	Maintenance work of affordable houses in sector MU-II (29.76 sqm. & 40.0 sqm.) & Affordable houses Omicron-III, (31.0 sqm.) for three years, Greater Noida.	180.00	18.07.2022	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई थी। जिसमें तकनीकी विभाग द्वारा लगाई गई आपत्ति के क्रम में पत्रावली सम्पत्ति विभाग को प्रेषित है। पुनः सम्पत्ति विभाग को प्रेषित की गई सम्पत्ति विभाग की आख्या प्राप्त होने के उपरान्त परन्तु मुख्य कार्यपालक अधिकारी महोदय द्वारा आदेशों के क्रम में मूल पत्रावली में आगपन तैयार कर प्रेषित करने के निर्देश दिए हैं जिसमें मूल पत्रावली में प्रेषित की जा रही है ।
20	Widening of 80.0 mtr wide road 130.0 rotary to DMIC Greater Noida.	583.78	28.09.2022	555.25	11.11.22	13.12.22	-	24.02.23	10.03.23	-	-	-	अवार्ड किया जा रहा है ।

21	C/o Construction in site RCC kerb road for rotary of 80Mtr. & 60 Mtr. Work wide road 130.00 mtr to DMIC Greater Noida	75.59	09.03.23	74.15	23.03.22	24.03.22		18.04.23	01.05.23	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 01.05.23 को खोली जा चुकी है । जिनके प्रपत्रों की जाँच हेतु पत्रावली वित्त विभाग प्रेषित कर दी गयी है
	TOTAL	8987.22	-	7752.32	-	-	-	-	-	-	-	

62

**WORK PROPOSED FOR YEAR 2022-23
PROJECT DEVELOPMENT WORKS**

Dated 30.04.2023

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	paration .	(Laacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 2020-21	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	C/o RCC protection wall of sirsa rotary & Bhati rotary at 80m wide road asian paint to sirsa road Greater Noida	24.32	24.12.20	24.32									Under Tender Sanction
2	C/o RCC drain along 130m wide road Paramount to Makora rotary (LHS) Greater Noida	236.19	26.05.22	236.19									Under Tender Sanction
3	Strengthening of 130m wide road from Sirsa rotary to eastern Peripheral (RHS), Greater Noida.	291.43	04.08.2022	291.43									Under Estimate Sanction
4	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Ext.), Greater Noida.	431.40	14.09.2021	431.40									Under Tender Sanction
5	C/o RCC central verge at 80m wide road from (Sirsa rotary to Xu-III T-Point) and 60m wide road along Sector-Ecotech-10, Greater Noida	528.34	23.11.2022	528.34									Under Tender Sanction
6	C/o Service road of 130m wide road from Amarpali to Pairamount near DFCCIL work, Greater Noida.	950.00	03.01.2023	950.00									Under Tender Sanction
7	Resurfacing of Service and C/o Service road from DSC rotary to D-Park rotary Greater Noida.	995.00	03.01.2023	995.00									Under Tender Sanction
8	C/o Busway at 130m wide road from Pi rotary to Supertech rotary (LHS), Greater Noida.	624.99	09.01.2023	624.99									Under Tender Sanction
9	C/o Service road & RCC drain of 60m wide road from OHT to imliyka in Sector-Ecotech-8. (PM Gati Shakti)	227.00	25.02.2023	227.00									Under Estimate Sanction
10	Repair of brick drain of 45m wide road in Sector-Ecotech-8. (PM Gati Shakti)	52.05	23.01.2023	52.05									Under Estimate Sanction
11	Strengthening of 45m wide road (Main Carriage way & Service road) of 60m wide road (Khanpur Side) in Sector-Ecotech-8. (PM Gati Shakti)	531.00	23.01.2023	531.00									Under Estimate Sanction
12	Strengthening of 80m wide road from EPE T-Point to sirsa rotary sector-Ecotech-9 (PM Gati Sakti)	751.00	24.01.2023	751.00									Under Estimate Sanction

(68)

13	C/o Service road, RCC drain and Balance Sewer work 60m wide peripheral road (canal side) in Sector-Ecotech-10 (PM Gati Shakti) (Ghangola Side)	372.23	17.10.2022	372.23											Under Sanction	Estimate
14	C/o Service road & drain in Sector-Ecotech-10, Greater Noida (maycha side) (PM Gati Shakti)	635.89	17.10.2022	635.89											Under Sanction	Estimate
15	Laying of Water supply line in Sector-Ecotech-10 (PM Gati Shakti)	87.19	10.02.2023	87.19											Under Sanction	Estimate
16	Widening of 60m wide road between Sector-Ecotech-10 & 11 (PM Gati Shakti)	706.00	14.12.2023	706.00											Under Sanction	Estimate
17	C/o Fire Station and Police Station in Sector-Ecotech-10, (PM Gati Shakti)	750.00	14.12.2023	750.00											Under Sanction	Estimate
18	C/o RCC Peripheral drain along 60m wide road of Sector-XI (RHS) Greater Noida.	376.00	17.10.2022	376.00											Under Sanction	Estimate
19	Strengthening of Main carriageway of 60m wide road from Bhati rotary to sirsa rotary Greater Noida.	685.23	14.12.2023	685.23											Under Sanction	Estimate
20	Widening of 60m wide Peripheral road along Sector-Ecotech-1 (ext-1), Greater Noida.	471.56	14.12.2022	471.56											Under Sanction	Estimate
21	Strengthening of main carriageway of 80m wide road from Kasna to Bhati rotary, Greater Noida.	788.23	14.12.2023	788.23											Under Sanction	Estimate
22	C/o Central verge RCC wall 60m wide Peripheral road between Sector-Ecotech-10 & 11 (PM Gati Shakti)	195.00	14.12.2023	195.00											Under Sanction	Estimate
23	C/o RCC service drain along 60m and 80m wide road of Sector-Ecotech-1 (Ext-1), Greater Noida	137.17	14.12.2023	137.17											Under Sanction	tender
	Total	10847.22		10847.22												

60

WORK PROPOSED FOR YEAR 2022-23
RURAL DEVELOPMENT WORKS

Dated. 30.04.2023

S.N.	NAME OF WORK	Budget Provision for 2020-2	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
	WORK CIRCLE-VII												
1	C/o RCC drain in Village-Rithori Greater Noida	402.61	22.01.21	402.61									Under Tender Sanction
2	Internal Development work Part-2, C.C. road, Sewer line, water line and drain in Village-Rithori, Greater Noida	224.85	27.09.22	224.85									Under Tender Sanction
3	Development for Play Ground in Village-Rithori, Greater Noida.	40.02	15.07.222	40.02									Under Tender Sanction
4	Development of 02 nos. Pond in Village-Rithori, Greater Noida	117.97	14.11.2022	117.97									Under Tender Sanction
5	Renovation of Primary and junior high school in Village-Village-Rampur Fatehpur, Dabra, Rithori and Maycha, Greater Noida	77.03	16.11.2022	77.03									Under Tender Sanction
6	Renovation of Shamshan Ghat in Village-Dabra, Greater Noida	30.18	02.12.22	30.18									Under Tender Sanction
7	C/o Shamshan Ghat and Renovation in Village-Rithori, Greater Noida	84.43	02.12.22	84.43									Under Tender Sanction
	Total	977.09		977.09									

65

WORK CIRCLE-JAL

WORK PROPOSED FOR YEAR 2023-24
RURAL DEVELOPMENT WORKS

MIS - PRJ-01

4/30/2023

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2021-22	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	-	-	-	-	-	-	-	-	-	-	-	-	-

66

MIS-PRJ-04

WORK PROPOSED FOR YEAR 2023-24
Project Work

Work Cricle-Sewerage

Dated 09.05.2023

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 2021-22	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
	Design Construction Supply & Erection & Commissioning of 80 MLD STP at Utility Sector-1 in Greater Noida.			15108.09									Under Revised Sanction
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.			484.89									Under Revised Sanction
4	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Contractor Black Listed & Re-Tender Progress
6	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida.			2167.10									Under Estimate Santion
7	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP. Greater Noida			240.82									Under Estimate Santion
9	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Under Estimate Santion
11	Laying of Alternate Rising Main Line From MPS to 137 MLD STP at Kasna in Greater Noida.			564.60									Under Estimate Santion
12	Maintenance of Sewer Line in Sector I.T. City and Village Gharbhara Murshidpur (For 36 Month) Greater Noida.			64.44									Under Revised Estimate
13	Design Construction Erection & Commissing of 12 MLD STP at Sector I.T. City in Greater Noida.			3660.56									Under N.I.T. Approval
14	Desing, Construction, Supply Erection & Commissioning of 10 MLD MPS at 137 MLD STP Lasna Including Operation & Maintenance For 36 Month in Greater Noida.			392.69									Under Revised Estimate
15	Construction of Additional CCT & Renovation of Mechanical Equipment in Primary Unit at 137 MLD STP Kasna in Greater Noida.			571.40									Under Revised Estimate
16	Online Continuoy Effluent Monitoring System (O.C.E.M.S.) in 4 Nos S.T.P. at Greater Noida.			175.63									Under N.I.T. Approval
17	Providing & Laying Balance Main Sewer Line Connecting Ecotech-6, Greater Noida.			174.75									Under Re. Tender
19	Maintenance Work of Internal Sewerage System for 36 Month in Zone-1 Sector & Village (Part-2) Greater Noida			961.47									Under Re. Tender
21	Operation and maintenance Work of IPS Sector KP-3 (For 36 Month) in Greater Noida.			93.40									Under Re. Tender
22	Operation and maintenance Work of IPS Sector Chi-4 (For 36 Month) in Greater Noida.			94.89									Under Re. Tender
23	Operation and maintenance Work of IPS Gautam Budh University (For 36 Month) in Greater Noida.			91.97									Under Re. Tender

57

