

DETAILS OF CIVIL WORKS FOR THE YEAR 2023-24

S.No.	PARTICULARS	PAGE No.
1.	PROJECT WORK (UNDER PROGRESS)	01-10
2.	RURAL WORK(UNDER PROGRESS)	11-22
3.	COMPLETE WORK	23-31
4.	PROPOSED WORK	32-67

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

MIS - PRJ-03 (P)

WORK CIRCLE-I		PROJECT WORKS																			(AMOUNTS IN Rs. LACS)				31.05.2023	
Sl.No	Name of Work	Name of Contractor	Estimate	Tender	Date of Start	Date of Completion	Expenditure Upto 31.03.22	Expenditure in Rs. Lacs.	2022-23	Progressive	Cumulative % progress upto 30.04.2023				Cumulative % progress upto 31.05.2023				Last Bill Raised		7	Tentative	Remark			
			Cost in Lacs	Amount in (Rs. Lacs)				Targ.	Achi.	Payment (8+10)	Financial Targ.	Physical Achi.	Financial Targ.	Physical Achi.	Financial Targ.	Physical Achi.	Financial Targ.	Physical Achi.	Date	Amt.	Date	Amt.	24	25		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25		
1	Resurfacing of service road and widening of main carriage way c/o Footpath and rcc drain along service road covering of main drain of 60m wide road (ek moorti rotary to railway crossing) between sector ecotech-12, 16b,16 and 16 (industrial) Greater Noida	M/s Dev yash project & infrastructure pvt Ltd	987.33	808.82	15.01.21	14.01.22	-	808.82	-	423.46	100.00%	66.15%	100.00%	84.60%	100.00%	66.15%	100.00%	84.60%	18.10.22	95.31	20.10.22	90.00	-	Work In Progress		
2	Balance Development work of 6% & 10% Abadi plots in Village Haibatpur, Greater Noida	M/s Moni Const.Co	397.15	383.92	22.03.21	21.02.23	-	277.65	-	41.76	100.00%	20.56%	100.00%	28.20%	100.00%	20.56%	100.00%	30.60%	12.09.22	31.90	16.09.22	28.99	-	Work In Progress		
3	Balance Development work of 10% Abadi plots in Village Haibatpur (Part-2) Greater Noida	M/s Gloway Infratech Limited	135.20	119.65	28.03.22	27.12.22	-	68.75	-	-	100.00%	0.00%	100.00%	10.00%	100.00%	0.00%	100.00%	32.50%	-	-	-	-	-	Work Not Start		
4	Development work of 6%Avadi plots in Village Roza yakubpur Greater Noida	M/s Gloway Infratech Limited	335.04	318.26	02.05.22	01.05.23	-	105.50	-	-	99.72%	46.04%	99.72%	55.20%	100.00%	46.04%	100.00%	67.00%	17.04.23	67.17	20.04.23	35.17	-	Work In Progress		
5	Resurfacing of main carriage way and service road of 30M wide road in Sector Techzone-7, Greater Noida.	M/s Lsha engineers Pvt. Ltd	392.85	267.18	27.03.23	26.09.23	-	-	-	-	19.44%	0.00%	19.44%	95.20%	36.11%	94.39%	36.11%	100.00%	22.04.23	252.19	08.05.23	229.00	-	Work Completed		
6	Strengthening of 60m, 45m and 24m wide road and widening of 24m wide road in sector-16B, Greater Noida.	M/s J.S.S. Infratech	738.01	560.94	07.04.23	06.10.23	-	-	-	-	14.44%	0.00%	14.44%	40.60%	30.55%	27.41%	30.55%	40.60%	17.04.23	153.76	15.05.23	134.92	-	Work In Progress		
7	Resurfacing of internal 24m wide road in Sector Techzone-7, Greater Noida	M/s AMT Builders Pvt. Ltd.	276.07	250.92	20.04.23	19.10.23	-	-	-	-	5.55%	0.00%	5.55%	0.00%	22.77%	0.00%	22.77%	0.00%	-	-	-	-	-	Work In Progress		
8	Development work for 6% and 10% Abadi plots in Village Chipyana Khurd urf Tigri, Greater Noida	M/s Chaudhary Associates	452.50	443.90			-	-	-	-														Agreement Under Prepared		
		TOTAL RS	3714.15	3153.59				1260.72	0.00	465.22										600.33		518.08				

①

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24
PROJECT WORKS**

WORK CIRCLE-2

Date 05.06.2023

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2023 (Rs in lac)	Expenditure 2023-24		Progressive Paymet (8+10)	Cumulative%Progress upto 30.04.2023				Cumulative%Progress upto 31.05.2023				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								12	13		14	15	16	17	18	19	20	21	22	23	24		
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida	M/s Nav Durga Buildoon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	66.18	89.74	0	66.18	100.00%	42.44%	100.00%	72.00%	100.00%	42.00%	100.00%	65.00%	29.10.2020	32.06	12.11.20	29.03	दिनांक 11.04.2022 को अतिक्रमण धरस्त करारते हुन पुनः कार्य प्रारम्भ कराया गया है।
2	Development work of 10% abadi plots in Village-Sadopur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	143.61	103.44	0.00	143.61	100.00%	58.00%	100.00%	60.00%	100.00%	58.00%	100.00%	65.00%	31.01.2023	43.96	24.03.23	40.83	Work in Progress
3	Balance Development work of 6/10% abadi plots in Village-Saini (Part-B), Greater Noida.	M/s Kartikesh Realtech Pvt. Ltd.	181.90	191.10	15.06.2022	14.12.2022	83.98	107.12	0.00	83.98	100.00%	5.00%	100.00%	10.00%	100.00%	44.00%	100.00%	46.00%	27.03.2023	73.00	16.05.23	61.87	Work in Progress
4	Construction of RCC drain & culvert (Balance work) in Sector-12, Greater Noida.	M/s Awantika Construction Co	213.60	149.52	20.01.2023	19.10.2023	117.56	31.96	60.66	109.96	48.88%	64.47%	48.88%	80.00%	59.99%	97.28%	59.99%	99.00%	24.05.2023	60.66	-	-	Work in Progress
			895.64	743.59			411.33	332.26	60.66	403.73										209.68		131.73	

2

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

PROJECT WORKS

UPTO

31.05.2023

WORK CIRCLE-III

(AMOUNTS IN Rs. LACS)

Sl. No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.23	Expenditure 2023-24 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.04.23				Cumulative % progress upto 31.05.23				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	Development work of 6% and 10% abadi plots in village Khera Chauganpur, Greater Noida	M/s R.R. Construction Co.	241.48	233.98	25.11.20	24.11.21	185.64	233.98	0.00	185.64	100.00%	68.63%	100.00%	80.00%	100.00%	68.63%	100.00%	80.00%	12.05.22	12.53	25.06.22	11.88	6 प्रकृति अबादी प्लॉट्स का निरोजन अतिक्रमण भूमि पर किया गया है। मुलेख विभाग से सम्बंधित किरानों के कार्य लम्बित होने के कारण अतिक्रमण हटाने में प्रभावी कार्यवाही नहीं हो पा रही है, जिन स्थानों पर अतिक्रमण नहीं है वहाँ विकास कार्य करवाया जा रहा है।
2	Balance development work of 6%, 10% abadi plots in village Khairpur Gurjar, Greater Noida	M/s Lisha Engineers Pvt. Ltd.	424.06	416.76	12.04.22	11.10.23	69.98	348.78	72.73	142.71	69.72%	34.08%	69.72%	40.00%	76.38%	34.08%	75.38%	40.00%	27.03.23	72.73	24.06.23	66.06	कार्य प्रगति में है। कतिपय स्थल पर अतिक्रमण है, जिसकी हटाने की कार्यवाही की जा रही है। अनुपस्थित समय में कार्य पूर्ण करा दिया जायेगा।
3	Balance development work of 6% abadi plots in village Patwari, Greater Noida	M/s Paras Construction	679.91	673.11	22.09.21	21.09.22	133.68	673.11	0.00	133.68	100.00%	13.67%	100.00%	19.00%	100.00%	13.67%	100.00%	19.00%	11.07.22	50.34	13.07.22	45.99	कार्य प्रगति में है। कतिपय स्थलों पर किरानों द्वारा कार्य को रुकवाया गया है।
4	Balance development work of 6% Abadi plots in village Ithra, Greater Noida	M/s Paras Construction	401.84	413.89	16.10.21	17.07.22	0.00	413.89	0.00	0.00	100.00%	0.00%	100.00%	10.00%	100.00%	0.00%	100.00%	10.00%	-	-	-	-	कार्य प्रगति में है। कतिपय स्थलों पर किरानों द्वारा कार्य को रुकवाया गया है।
5	Development work of 6% abadi plots in village Almnabad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	28.28	149.05	0.00	28.28	100.00%	9.49%	100.00%	11.00%	100.00%	9.49%	100.00%	11.00%	19.12.22	27.70	20.12.22	12.94	प्रस्तावित स्थल पर कुचकों का भूमि विवाद को कारण कार्य नहीं हो सका है।
6	Construction of Balance RCC drain of 60m wide Peripheral road in Patwari area Sector-Techzone-4, Greater Noida.	M/s J.S.R. Construction Co.	199.37	145.20	15.03.21	14.09.21	0.00	145.20	0.00	0.00	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	-	-	-	-	उक्त कार्य धाम पातवाड़ी की भूमि पर कराया जाना प्रस्तावित है। प्रस्तावित स्थल पर कुचकों का भूमि विवाद है जिससे कार्य प्रारम्भ नहीं हो सका है।
7	C/o Boundary wall in sector-2 (Block-F), Greater Noida	M/s S.R. Infraconstruction Pvt. Ltd.	47.97	37.27	08.06.21	07.03.22	0.00	37.27	0.00	0.00	100.00%	0.00%	100.00%	2.00%	100.00%	0.00%	100.00%	2.00%	-	-	-	-	उक्त कार्य धाम पातवाड़ी की भूमि पर कराया जाना प्रस्तावित है। प्रस्तावित स्थल पर कुचकों का भूमि विवाद को कारण कार्य नहीं हो सका है।
8	Raising of drain along 60m, 45m & 30m wide road in Sector-Techzone-4, Greater Noida	M/s Urmi Enterprises	192.44	171.27	27.05.22	26.05.23	100.16	171.27	23.35	123.51	92.87%	29.24%	92.87%	48.00%	100.00%	63.41%	100.00%	75.00%	24.05.23	23.35	-	-	कार्य प्रगति में है। ब्रिक ड्रेन होने के कारण उक्त की स्ट्रक्चरल डिजाईन की जीपी कराई जा रही है जिससे भविष्य में कोई अग्रिम मटेन न हो।
9	Emergency work for removing of rain water from D.S.C. road and Ecotech-3 UK-1, Greater Noida. (Construction of R.C.C. drain from Kachhi Sadak T-Point to Lakhnawali in BZP Area)	M/s Chaudhary Associates	1266.40	1136.96	06.10.22	05.04.23	0.00	1136.96	256.65	256.65	100.00%	7.14%	100.00%	17.00%	100.00%	22.68%	100.00%	25.00%	11.05.23	175.37	-	-	उक्त पर विद्युत लाईन, पोल्स ड्रमकार्भेन व पेडे जाई होने के कारण कार्य स्थगित है। विद्युत विभाग द्वारा विद्युत लाईन व पोल्स को रिमूव किया जा रहा है। शिल लीन पर काम नहीं है वहाँ कार्य प्रगति पर है।
10	Emergency work for removing of rain water on D.S.C. road at Haldoni morh in Greater Noida (Construction of precast R.C.C. drain from Haldoni morh to Hindon River)	M/s Chaudhary Associates	505.83	542.76	24.11.22	23.03.23	0.00	542.76	0.00	0.00	100.00%	0.00%	100.00%	2.00%	100.00%	0.00%	100.00%	2.00%	-	-	-	-	उक्त पर विद्युत लाईन, पोल्स ड्रमकार्भेन व पेडे जाई होने के कारण कार्य स्थगित है। विद्युत विभाग द्वारा विद्युत लाईन व पोल्स को रिमूव किया जा रहा है।
11	Remaining Development work of 6% Plots in village Ithra, Greater Noida.	M/s Lisha Engineers Pvt. Ltd.	466.01	512.57	20.12.22	19.12.24	0.00	512.57	0.00	0.00	17.94%	0.00%	17.94%	13.40%	22.26%	0.00%	22.26%	13.40%	-	-	-	-	कार्य प्रगति में है।
12	Maintenance and Renovation work of Greater Noida Entry Point at Hindon Bridge near Kulesra, Greater Noida	M/s Engineers Associates	56.16	54.05	03.04.23	02.08.23	0.00	54.05	0.00	0.00	15.34%	0.00%	15.34%	0.00%	49.00%	0.00%	49.00%	15.00%	-	-	-	-	कार्य प्रगति में है।
13	Construction of External Development work & Boundary wall for site office In Techzone-4, Greater Noida	M/s M.D. Project and Constructon	179.58	146.93	12.05.23	11.11.23	0.00	146.93	0.00	0.00	0.00%	0.00%	0.00%	0.00%	10.96%	0.00%	10.96%	35.00%	-	-	-	-	कार्य प्रगति में है।
			4813.94	4634.80			517.74			870.37													

PROJECT WORKS

UPTO 31.05.2023

WORK CIRCLE-IV

(AMOUNTS IN Rs. LACS)

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs in Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 31.03.2023	Expenditure 2023-24		Progressive Paymet (8+10)	Cumulative%Progress upto 30.04.2023				Cumulative%Progress upto 31.05.2023				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								11	16		17	18	19	16	17	18	19	20	21	22	23	24	
1	Construction of one rotary intersection between 80m wide S.K. road and 60m wide Sector road between Sector-Alpha-I and Beta-I and Knowledge Park-I, Greater Noida.	M/s Shubham Builders	297.12	285.86	06.01.2021	05.04.2022	115.14	170.72	71.61	115.14	100%	40.32%	100%	75%	100%	65.33%	100%	75%	03.04.23	71.50	25.04.23	62.5	अनुबंध में जो रहे सर्किंग की चमकेशि से नॉलेज पार्क-3 एवं लखनावली के आवसी भूखण्डों के विकास कार्य कराये जाने की स्वीकृति प्राप्त होने के उपरान्त कार्य करता जा रहा है।
2	Rasurfing of S.K road (Parichuk rotary to swar nagari rotary both side main carriage way service swam nagari to Amritpuram rotary Greater Noida (58116)	M/s Gupta Associates	532.13	356.04	19.05.2023	18.11.2023	0.00	356.04	0.0	0.0	0%	0%	0%	0%	7%	0.00%	7%	0%	---	0.00	---	0.00	Work in progress
3	Construction of R.C.C Protection wall in Central Verage of S.K road (P-3 Rotary to L.G Rotary) Greater Noida (449A)	M/s Maa Vishno Construction Co.,	301.30	258.52	22.05.2023	21.05.2024	0.00	258.52	0.0	0.0	0%	0%	0%	0%	3%	0.00%	3%	2%	---	0.00	---	0.00	Work in progress
4	R.C.C Drain & Interlocking tiles work near Expomat in sector K.P-2 Greater Noida (131549)	M/s Vardhman Infrastructure,	56.29	44.87	26.05.2023	25.11.2023	0.00	67.45	0.0	0.0	0%	0%	0%	0%	3%	0.00%	3%	0%	---	0.00	---	0.00	Work in progress
5	Construction of RCC Protection wall in central verge of S.K road (Surajpur entry point to L.G rotary) Greater Noida	M/s Manvi Construction	332.43	248.99	29.05.2023	28.05.2023	0.00	248.99	0.0	0.0	0%	0%	0%	0%	1%	0.00%	1%	0%	---	0.00	---	0.00	Work in progress
			1519.27	1194.28																			

4

PROJECT WORKS

MIS - PRJ-05 (P)
UPTO 31.05.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No	Name of Work	Name of Contractor	Estimate Cost.in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2022	Expenditure 2022-23 in Rs. Lacs.		Progress Payment (8+10)	Cumulative % progress upto 30.04.23				Cumulative % progress upto 31.05.23				Last Bill Raised		Payment Released		24	
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											12	13	14	15	16	17	18	19						
1	Providing and Fixing Institutional Direction Signages Board in Different Location at Greater Noida	M/s Milestone Corporation	103.98	102.42	14.09.21	13.09.24	0.00	-	-	-	51.09%	30%	51.09%	55%	55.55%	30%	55.55%	58%						कार्य समाप्त में है।
2	Resurfacing of internal roads in sector Delta-III, Gr Noida	M/s Lisha Engineers Pvt Ltd	189.1	137.53	10.02.23	09.08.23	0.00	-	-	-	42.31%	0.00%	42.31%	0.00%	66.66%	0.00%	66.66%	0.00%						कार्य प्रारम्भ किया जाना प्रस्तावित है।
3	Construction of Community Centre in sector-36, Greater Noida.	M/s Parmeshwal Dayal	450.97	414.17	06.02.23	05.02.24	0.00	-	-	-	21.15%	15.70%	21.15%	25%	33.33%	32.00%	33.33%	40%						कार्य समाप्त में है।
4	Providing & Fixing AFP and miscellaneous item at different location, Greater Noida.	M/s Milestone Corporation	336.06	332.36	09.12.22	08.06.23	-	-	-	-	73.08%	0.00%	73.08%	48%	76.08%	0.00%	76.08%	48%						कार्य समाप्त में है।
5	Construction of Community Centre in sector-Eta-I and Zeta-I, Greater Noida.	M/s Parmeshwal Dayal	421.51	410.38	11.04.23	10.04.24	-	-	v	-	5.55%	-	5.55%	2%	12.49%	-	12.49%	5%						कार्य समाप्त में है।
6	Construction of Community Centre in sector-Delta-III and 37, Greater Noida	M/s Deepak Jain	411.41	400.3	21.04.23	20.04.24	-	9	-	-	2.78%	-	2.78%	1%	8.33%	-	8.33%	8%						कार्य समाप्त में है।
7	Construction of Community Centre in sector-Pi-I and Swarn Nagri, Greater Noida	M/s Parmeshwal Dayal	424.56	414.11	27.03.23	26.03.24	-	-	-	-	9.50%	-	9.50%	3%	16.66%	-	16.66%	5%						कार्य समाप्त में है।
8	Resurfacing of Internal road in sector Gamma-I, Greater Noida.	M/s Dev Yash Project & Infrastructure Pvt Ltd.	449.04	349.98	17.04.23	16.10.23	-	-	-	-	-	-	-	-	24.99%	-	24.99%	27%						कार्य समाप्त में है।
9	C/o RCC drain sales tax office to main road near D M Office Gr Noida.	M/s Uttam Construction	147.2	108.98	20.04.23	19.03.24	-	-	-	-	-	-	-	-	10.00%	-	10.00%	1%						कार्य समाप्त में है।
			2933.83	2670.23																				

5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

PROJECT WORKS

31.05.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.22	Expenditure 2022-23 in Rs. Lacs.	2022-23	Progressive Payment	Cumulative % progress upto 30.04.23				Cumulative % progress upto 31.05.23				Last Bill Raised		Payment Released		Remark
											Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	23	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
	Resurfacing of 12.mtr. Wide road Internal road HIG Appartment Sector Omicron-I Gr. Noida.	M/s JSS Infratech	137.97	106.25	26.04.23	25.07.23	-	106.25	-	-	26.26	-	26.26	5	35.99		35.99	96.12	-	-	-	-	Work in Progress
2	Resurfacing of 60.0 m wide road, service road from 130 m wide rotary to Makora rotary sector ETA-II, Greater Noida.	M/s Lisha Engineers Pvt. Ltd.	170.66	145.96	24.05.23	23.08.23	-	145.96	-	-	-	-	-	-	7.69	-	7.69	5	-	-	-	-	Work in Progress
3	Resurfacing of 60m wide Peripheral road in Sector Mu, Greater Noida.	M/s Krishna Infratech	489.47	347.52	01.05.23	31.10.23		347.52							34.06	49.77	34.06	88	16.05.23	172.99	22.05.23	185.27	Work in Progress
	Total		798.1	599.73			0.000	599.73	0.000						77.74	49.77	77.74			172.990		185.270	

6

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

PROJECT WORKS

UP TO 31.05.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

SL.N.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Laes)	Tender Amount in (Rs. Laes)	Date of Start	Date of Completion	Expenditure Upto 31.03.2022	Expenditure 2022-2023		Progressive Payment (8+10)	Cumulative % progress upto 31.05.2023				Cumulative % progress upto 31.05.2023				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		31.05.2023		31.05.2023		Date	Amt.	Date	Amt.					
											Financial	Physical	Financial	Physical									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Internal Development of Sector-ecotech-10, Greater Noida	M/s Lisha Engineers Pvt Ltd	1808.87	1480.02	12.04.2021	11.04.2022	941.58	538.44	472.35	1413.93	100.00%	95.69%	100.00%	96.00%	100.00%	95.69%	100.00%	96.00%	12.04.23	325.18	12.04.23	325.18	सेक्टर नोएडा के औद्योगिक सेक्टर इकोटेक-10 में प्राधिकरण द्वारा औद्योगिक भूखण्ड नियोजित किये गये हैं। इस सेक्टर में ग्राम धरोला, रामपुर फरोहरपुर एवं मायवा की मुक्ति आती है। कुछ खासरो पर ग्रामीणों द्वारा अवैध निर्माण/अतिक्रमण किया गया था। जिसको समय-समय पर पुलिस बल की उपलब्धता के अभाव पर हटाते हुए विकास कार्य किया जा रहा है। इसके अतिरिक्त लीज बैंक के मामले समय से निस्तारित न होने के कारण परियोजना प्रभावित हुई है। जिसकी दृष्टिगत उक्त कार्य को 30.06.2023 तक पूर्ण कराया जाना प्रस्तावित है।
2	Internal Development work in Sector- Ecotech-8, Greater Noida	M/s Lisha Engineers Pvt Ltd	817.06	806.84	06.01.2022	05.01.2023	86.10	720.74	389.09	475.19	100.00%	58.89%	100.00%	65.00%	100.00%	58.89%	100.00%	65.00%	05.01.23	120.34	05.01.23	120.34	कार्य प्रगति पर है।
3	Eatth work of filling Sector LT City Techzone plot no - 4 Greater Noida	M/s Baba Anandeshwar Enterprises	482.81	553.26	12.04.2022	11.10.2022 11.02.2023	0.00	553.26	187.82	187.82	100.00%	25.94%	100.00%	50.00%	100.00%	25.94%	100.00%	50.00%	08.02.23	187.53	08.02.23	187.53	सेक्टर टेकजोन (आईटी/सिटी) में भूखण्ड स-4 जोकि Unitech Pvt Ltd को आवंटित था, को निरस्त करते हुए नियोजन अनुभाग द्वारा 6 प्रतिशत आबादी भूखण्ड नियोजित किये गये हैं। स्थलीय स्थिति के अनुसार किल्लर द्वारा लगभग 4 मीटर से 6 मीटर तक के गहरे गड्ढे किये गये थे, इन गड्ढों को मरकर 6 प्रतिशत के भूखण्डों के विकास कार्य किये जाने के लिये यह अनुबंध गठित किया गया है। उल्लेखित कराना है कि इन गड्ढों को भरवाई हेतु जो भी अतिरिक्त खर्च आयेगा वह Unitech Pvt Ltd से वसूला जाएगा। मिट्टी उपलब्ध हेतु प्रयास किया जा रहा है। विभिन्न वर्क सर्विली को सरप्रास मिट्टी उपलब्ध कराने हेतु पत्रों द्वारा प्रयास किया जा रहा है पर्यंत मिट्टी उपलब्ध न होने के कारण कार्य की प्रगति धीमी है।
4	Resurfacing of 60m wide Peripheral road along Sector Ecotech-I (Ext-1) (other miscellaneous work) Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	559.99	643.99	28.06.2022	27.06.2023	0.00	643.99	602.14	602.14	83.00%	93.50%	83.00%	96.00%	93.00%	93.50%	93.00%	96.00%	08.08.22	293.81	25.04.23	293.81	कार्य प्रगति पर है।
5	Internal Development work of Plot no-5 Sector-techzone (I.T. City) Greater noida	M/s J.S.S Infratech	467.82	382.16	27.06.2022	26.06.2023	0.00	382.16	254.35	254.35	75.00%	66.56%	83.00%	72.00%	92.00%	66.56%	92.00%	80.00%	30.03.23	50.13	30.03.23	50.13	कार्य प्रगति पर है।
7	Resurfacing of 60m & 45m wide road in Sector- Ecotech-1 (Ext), Greater Noida	M/s Lisha Engineers Pvt Ltd	582.58	388.35	24.04.2023	23.07.2023	0.00	388.35	190.78	190.78	15.00%	0.00%	15.00%	45.00%	33.00%	49.12%	33.00%	95.00%	0.00	0.00	0.00	0.00	कार्य प्रगति पर है।
Total			4719.13	4254.62			1027.68	3226.94	2096.53	3124.21									976.99		976.99		

7

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

UPTO

31-05-2023

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2023	Expenditure 2023-24		Progressive Payment (8+10)	Cumulative % progress upto 30.04.2023				Cumulative % progress upto 31.05.2023				Last Bill Raised		Payment Released		Remark
			(Rs. Lacs)	(Rs. Lacs)				(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
			9	10				11	Targ.		Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	23		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
PROJECT WORKS																							
1	Development of 6% abadi plots in Village-Sirsa (Part B & C), Greater Noida. 130899	M/s Moni Construction Co.	480.22	400.07	15.01.2021	14-01-2022	296.59	103.48	0.00	296.59	100.00%	74.13%	100.00%	85.00%	100.00%	74.13%	100.00%	85.00%	15-04-2022	25.89	21-04-2022	24.13	Earlier work is delayed due to getting permission for earth filling. Now Delayed on Contractors Part.
2	Development Work of 10% abadi plots in Village Khanpur, Greater Noida. 131374	M/s manvi Construction.	479.82	407.90	16.08.2021	15-05-2022	359.81	48.09	0.00	359.81	100.00%	88.21%	100.00%	99.00%	100.00%	88.21%	100.00%	99.00%	29-09-2022	81.60	14-10-2022	70.28	Work is in Hindrance due to presence of old structures. farmers are demanding of lese back.
3	Development Work of abadi plots in Village Khanpur (Pocket K), Greater Noida. 132066	M/s Shri Giriraj Construction Infratech Pvt. Ltd.	575.40	573.96	28-12-2021	27-12-2022	380.73	193.23	0.00	380.73	100.00%	66.33%	100.00%	75.00%	100.00%	66.33%	100.00%	75.00%	04-01-2023	26.02	12-01-2023	24.92	Work is in Hindrance due to presence of old structures. farmers are demanding of lese back.
4	Development Work of abadi plots in Village Kasna (Pocket M), Greater Noida. 132250	M/s Manvi Construction.	399.34	332.77	05-01-2022	04-01-2023	223.81	108.96	0.00	223.81	100.00%	67.26%	100.00%	70.00%	100.00%	67.26%	100.00%	70.00%	20-01-2023	37.67	03-02-2023	35.92	Work is in Hindrance due to presence of old structure of UPSIDA and farmer.
5	C/o 24.0 M wide approach road from dumping ground to Dankaur- sikandrabad road, Greater Noida. 018936	M/s J.K. Jain Contractor.	590.14	473.29	03-01-2022	02-01-2023	65.99	407.30	0.00	65.99	100.00%	13.94%	100.00%	20.00%	100.00%	13.94%	100.00%	20.00%	27-03-2023	65.99	09-05-2023	60.39	All land required for construction of road have not purchased so work is in hindrance.
6	Development Work of abadi plots in Village Sirsa (Pocket P), Greater Noida. 132309	M/s S. K. Infra engineers Pvt. Ltd.	425.13	345.80	21-03-2022	20-03-2023	235.04	110.76	60.63	295.67	100.00%	85.50%	100.00%	90.00%	100.00%	85.50%	100.00%	90.00%	26-04-2023	60.63	16-05-2023	54.61	Work is Delayed due to getting permission for cutting trees.
7	Development Work of abadi plots in Village Luksar (Part 2), Greater Noida. 018751	M/s manvi Construction.	223.83	221.17	01-06-2022	31-05-2023	24.78	196.39	0.00	24.78	92.00%	11.20%	92.00%	20.00%	100.00%	11.20%	100.00%	20.00%	03-03-2023	24.78	21-03-2023	22.89	Work is In Hindrance due to presence of old structures. farmers are demanding of lese back.
8	Construction of Gashala in Village -Powari, Greater Noida 134259	M/s Navdurga Buildcon Pvt. Ltd.	647.61	689.76	26-09-2022	25-09-2023	42.43	647.33	0.00	42.43	59.00%	6.15%	59.00%	30.00%	68.00%	6.15%	68.00%	33.00%	23-01-2023	42.43	12-05-2023	46.85	Work in Progress
9	Development Work of abadi plots in Village Ghangola (Part 2), Greater Noida.	M/s R.R. Construction Co.	221.46	199.31	01-11-2022	31-10-2023	0.00	199.31	0.00	0.00	50.00%	0.00%	50.00%	1.00%	58.00%	0.00%	58.00%	2.00%	-	-	-	-	Work is hindrance by farmers due to demand of 64.7% compensation.
10	Development Work of abadi plots in Village Dadha (Block-D), Greater Noida.	M/s M.B.C. Infratech Pvt. Ltd.	479.58	465.67	01-06-2023	31-05-2024	0.00	465.67	0.00	0.00	0.00%	0.00%	0.00%	1.00%	0.00%	0.00%	0.00%	0.00%	-	-	-	-	Work in Progress
Total (A)			4522.53	4109.70			1629.18	2480.52	60.63	1689.81	-	-	-	-	-	-	-	-	-	365.01	-	339.99	-

8

Am

[Signature]

WORK CIRCLE-JAL

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24
PROJECT WORKS

MIS - PRJ-03(P)

5/31/2023

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-05-2022	Expenditure 2023-24		Progressive Payment (8+10)	Cumulative % progress upto 30-04-2023				Cumulative % progress upto 31-05-2023				Last Bill Raised		Payment Released		Tentative Date of Completion	Remark
								Targ.	Achl.		Financial		Physical		Financial		Physical		Date	Amount	Date	Amount		
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

9

DETAILS OF WORKS (UNDER PROGRESS) FOR YEARS 2023-24

PROJECT WORKS

WORK CIRCLE - SEWERAGE

DATE UPTO 09.06.2023

Sr. No.	Name of work	Name of contractor	Estimated cost (Rs in Lacs)	Tender cost (Rs in Lacs)	Date of Start	Date of completion	Expenditure upto 31.03.2022 (Rs in Lac)	Expenditure 2022-23 in Rs Lac		Cumulative % progress upto 30.04.2023				Cumulative % progress upto 31.05.2023				Last Bill Raised		Payment Released		Remark		
								Target	Achi	Physical		Financial		Physical		Financial		Date	Amount	Date	Amount			
										Target	Achi	Target	Achi	Target	Achi	Target	Achi							
1	2	3	4	5	6	7	8	9	10	12	13	14	15	16	17	18	19	20	21	22	23	24		
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Ecotech-II & 20 MLD STP at sector Ecotech-III in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160	120	110	81.39%	81.39%	81.39%	68.64%	83.05%	83.05%	83.05%	68.64%	14.01.2022	20.01	11.02.2022	50.53	Operation and Maintenance		
2	Operation and Maintenance Work of 5 Year of 137 MLD STP (From 2019 to 2024) Kasna in Greater Noida	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	356	598.06	470.89	81.14%	81.14%	81.14%	77.19%	82.80%	82.80%	82.80%	77.19%	28.03.2023	77.89	08.18.55324	71.48			
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Ecotech-II (For Sixty Month), Greater Noida	M/s Baba Construction	380.00	310.33	01.01.2020	31.12.2024	16	62.066	57	68.06%	68.06%	68.06%	54.36%	69.72%	69.72%	69.72%	54.95%	11.05.2023	16.42	22.05.2023	15.86	Annual Maintenance		
4	Maintenance Work Of Sewer Line Connecting to 20 MLD STP in Ecotech-III (For Sixty Month), Greater Noida	M/s Baba Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.556	93	68.06%	68.06%	68.06%	54.95%	69.72%	69.72%	69.72%	54.95%	21.02.2023	14.75	28.03.2023	13.51			
6	Cleaning and Connecting Work of Internal Sewer Line From Sector (Omicron- I, II, III Mu, MU-I, XU-I, Ecotech-I) KP-I, II, III Gamma-I, II Beta-I II, and Alpha-I, II, Chi-I, II, III, IV, Phi-I, II, III, IV, Psi-I, II, RHO-I, II Sigma-I, II, III, IV, and Swam Nagari, Delta-I II, III, Zeta-I, Eta-I, II, KP-4 to 137 MLD STP Greater Noida.	M/s U.P. Jal Nigam	3952.37	3952.37	01.02.2020	31.12.2023	2020.09	1317.45	439.15	82.12%	82.12%	82.12%	71.95%	84.89%	82.89%	84.89%	71.95%	14.02.2023	274.79	13.03.2023	268.38	PMC Work		
7	Design Construction Erection & Commissioning of IPS Including Rising Main RCC Sewer Line in Greater Noida	M/s U.P. Jal Nigam	543.07	543.07	19.11.2020	18.08.2021	59	484.07	123.00	100%	75.00%	100%	34.00%	100%	75.00%	100%	34.00%	30.05.2022	123.82	21.06.2022	121.34	PMC Work		
8	Operation and Maintenance Work Of IPS Sector Mu-Recreational Green (For 36 Month) in Greater Noida.	M/s Baba Construction	111.76	95.44	20.04.2022	19.04.2025	----	31.81	27.39	32.93%	32.93%	32.93%	16.29%	35.70%	35.70%	35.70%	29.86%	11.04.2023	2.59	27.04.2023	2.37	Operation and Maintenance		
9	Operation and Maintenance Work Of IPS Sector Ecotech-6 (For 36 Month) in Greater Noida	M/s HNB Engineers Pvt. Ltd.	111.57	93.16	01.07.2022	30.06.2025	----	25.87	0.00	24.62%	24.62%	24.62%	27.72%	27.37%	27.37%	27.37%	21.72%	15.03.2023	12.64	13.04.2023	10.97			
10	Operation and Maintenance Work Of IPS Sector Ecotech-1 Exin-1 (For 36 Month) in Greater Noida	M/s HNB Engineers Pvt. Ltd.	105.80	88.34	01.07.2022	30.06.2025	----	24.53	7.21	24.62%	24.62%	24.62%	11.08%	27.39%	27.39%	27.39%	11.08%	08.10.2022	7.21	28.10.2022	6.90			
11	Maintenance Work of Internal Sewerage System For 36 Month in Zone-I (Part-I) Sector & Village in Greater Noida	M/s Baba Construction	446.31	434.97	01.02.2023	31.01.2026	----	----	----	8.32%	8.32%	8.32%	0.00%	11.09%	11.09%	11.09%	6.37%	20.04.2023	13.94	02.05.2023	12.77			
12	Providing and Laying Balance Main Sewer Line Connecting Ecotech-6 in Greater Noida	M/s Paras Construction	128.54	93.17	24.03.2023	23.09.2023	----	----	----	19.86%	19.86%	19.86%	0.00	30.97%	30.97%	30.97%	0.00	----	----	----	----			
			9264.19	8848.66			2635.58	2764.41																
																			564.06			574.11		

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

UPTO 31.05.2023																						
(AMOUNTS IN Rs. LACS)																						
WORK CIRCLE-I																						
SL.N.	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE			progressive payment	Cumulative % progress upto 30.04.23				Cumulative % progress upto 31.05.23				Bill Raised Date	Payment Released		Remark	
						UPTO 31.03.22	Expenditure 2022-23 in Rs. Lacs			Financial Targ.	Achi.	Physical Targ.	Achi.	Financial Targ.	Achi.	Physical Targ.	Achi.		Date	Amt.		Date
7	8	9	10	11	12		13	14	15									16			17	
1	P/L INTERLOCKING TILES, AND DRAIN WORK ON SHAMSHAN GHAT ROAD AND SHAMSHAN GHAT AREA IN VILLAGE ROZA JALALPUR GR. NOIDA	M/s JSR Construction Co.	37.61	06.06.22	05.09.22	-	-	-	-	100.00%	0.00%	100.00%	74.80%	100.00%	0.00%	100.00%	100.00%	-	-	-	-	Work Completed
2	C/o R.C.C. Sedimentation chamber of pond Inlet chamber of pond in village Milak Lachhi, Roza Yakubpur, Roza Jalalpur, Acheja, Chhapraula and Chipiyana Bujurg, Greater Noida	M/s R R Construction Co.	108.85	08.07.22	07.01.23	-	-	-	-	100.00%	0.00%	100.00%	32.50%	100.00%	0.00%	100.00%	32.50%	27.12.22	15.57	-	-	Work In Progress
3	Development of Smart Village Chhapraula in the notified region on GNIDA (Phase-I), Greater Noida	M/s M.B.C Infratech Pvt Ltd	408.74	28.01.23	27.01.24	-	-	-	-	25.48%	0.00%	25.48%	4.50%	33.70%	0.00%	33.70%	5.25%	-	-	-	-	Work In Progress
4	Development of (03 Nos.) Pond in Village Chipiyana Bujurg, Greater Noida	M/s A. K. Gupta Construction Co.	76.39	28.01.23	27.03.23	-	-	-	-	100.00%	0.00%	100.00%	15.00%	100.00%	0.00%	100.00%	20.00%	-	-	-	-	Work In Progress
5	P/L Interlocking tiles and C/o R.C.C. Drain in Village Chipiyana Bujurg (T-Point to Dasna Drain, Greater Noida)	M/s V. K. Construction	159.91	27.02.23	26.08.23	-	-	-	-	35.00%	18.98%	35.00%	27.80%	51.66%	18.98%	51.66%	42.00%	08.05.23	23.54	24.04.23	27.61	Work In Progress
7	Development of Pond (4 Nos.) in Village Acheja, Greater Noida	M/s Gloway Infratech pvt Ltd	39.78	30.05.23	29.07.23																	Agreement Under Prepared
	C/o Waiting hall in Shamsahn Ghat Rising Exting C.C. Road and Miscellaneous Civil Work Grup Toiler in Village Richpal Gahri Greater Noida	M/s M. K Builders	21.76	30.05.23	29.08.23																	Agreement Under Prepared
8	Development of Smart Village Chipiyana Khurd urf Tigrri in the notified region on GNIDA (Phase-I), Greater Noida	M/s Chaudhary Associates	206.81																			Agreement Under Prepared
9	Development of Pond in Village Roza Yakubpur Greater Noida	M/s S. K. Construction Co.	25.67																			Agreement Under Prepared
10	Development of Pond in Village Chhapraula, Greater Noida	M/s S. K. Construction Co.	22.25																			Agreement Under Prepared
	TOTAL Rs		1107.77																			39.11

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24

RURAL DEVELOPMENT WORKS

Date 05.06.2023

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-2

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Tantative date of completion	Expenditure upto 31-03-2023	Expenditure 2023-24		Cumulative%Progress upto 30.04.2023				Cumulative%Progress upto 31.05.2023				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	
1	Construction of RCC drain & culvert main road in Village-Bhanota.	M/s Vikram Construction	44.12	38.61	26.12.2022	25.06.2023	23.70	15.00	0	70.17%	61.39%	70.17%	75.00%	86.83%	60.00%	86.83%	80.00%	23.03.2023	23.70	25.05.2023	21.86	Work in progress
2	Development of Smart Village-Sadullapur in the notified region on GNIDA (Phase-I), Greater Noida.	M/s V.K. Construction	391.14	385.27	28.02.2023	27.02.2024	0.0	385.27	0	16.93%	0.00%	16.93%	5.00%	25.26%	0.00%	25.26%	30.00%	-	-	-	-	Work in progress
3	Development of 05 Nos Pond in Village-Dhoom Manikpur, Greater Noida.	M/s V.K. Construction	123.77	120.99	28.02.2023	13.05.2023	46.22	74.77	21.31	81.59%	32.38%	81.59%	50.00%	100.00%	47.00%	100.00%	64.00%	12.05.2023	21.31	24.05.2023	19.52	Work in progress
4	Development of 06 Nos Pond in Village-Sadapur, Sadullapur, Jaun Samana, Greater Noida.	M/s V.K. Construction	165.25	163.19	10.03.2023	23.05.2024	21.44	141.75	41.82	55.58%	11.14%	55.58%	45.00%	100.00%	33.00%	100.00%	65.00%	15.05.2023	41.82	24.05.2023	38.31	Work in progress
5	Providing & Fixing interlocking tiles, drain & CC road in Village-Kheri, Greater Noida.	M/s Chaudhary Associates	214.54	144.81	10.03.2023	09.12.2023	78.34	66.47	43.31	15.55%	45.85%	15.55%	60.00%	29.99%	72.00%	29.99%	85.00%	12.05.2023	43.31	26.05.2023	40.54	Work in progress
6	Development of 05 Nos Pond in Village-Kheri, Bhanota, Kailashpur, Roopwas, Amka, Greater Noida.	M/s Chaudhary Associates	162.91	151.01	10.03.2023	25.05.2023	42.25	66.00	39.80	55.98%	47.73%	55.98%	50.00%	100.00%	48.00%	100.00%	55.00%	26.04.2023	39.80	04.05.2023	36.45	Work in progress
7	Raising of CC road in Village-Bhola Rawal, Greater Noida.	M/s Chaudhary Associates	58.73	39.64	01.05.2023	31.07.2023	0.0	39.64	0	0.00%	0.00%	0.00%	0.00%	33.33%	0.00%	33.33%	15.00%	-	-	-	-	Work in progress
8	Development of 02 Nos Pond in Village-Bhola Rawal & Vaidpura, Greater Noida.	M/s Chaudhary Associates	82.80	76.75	22.05.2023	04.08.2023	0.0	76.75	0	0.00%	0.00%	0.00%	0.00%	38.33%	0.00%	38.33%	10.00%	-	-	-	-	Work in progress
9	Renovation work of primary school in Village-Sadapur composite work Village-Vaidpura (03 Nos), Greater Noida.	M/s L.S. Builders	31.18	30.84	08.05.2023	07.07.2023	0.0	30.84	0	0.00%	0.00%	0.00%	0.00%	38.33%	0.00%	38.33%	15.00%	-	-	-	-	Work in progress
10	Renovation work of primary school in Village-Khodna Kalan, Shyorajpur & Roopwas (03 Nos), Greater Noida.	M/s L.S. Builders	42.43	41.92	08.05.2023	07.07.2023	0.0	41.92	0	0.00%	0.00%	0.00%	0.00%	38.33%	0.00%	38.33%	10.00%	-	-	-	-	Work in progress
11	Renovation work of primary school in Village-Jaun Samana (01 Nos), Greater Noida.	M/s L.S. Builders	14.21	14.06	08.05.2023	07.07.2023	0.0	14.06	0	0.00%	0.00%	0.00%	0.00%	38.33%	0.00%	38.33%	20.00%	-	-	-	-	Work in progress
12	Renovation of primary school in Village-Kailashpur & Amka (03 Nos), Greater Noida.	M/s L.S. Builders	27.00	26.72	25.05.2023	24.07.2023	0.0	26.72	0	0.00%	0.00%	0.00%	0.00%	11.66%	0.00%	11.66%	10.00%	-	-	-	-	Work in progress
13	Repairing of painting of barat ghar & interlocking tiles in Village-Jaun Samana, Greater Noida.	M/s L.S. Builders	22.89	22.66	26.05.2023	25.08.2023	0.0	22.66	0	0.00%	0.00%	0.00%	0.00%	9.99%	0.00%	9.99%	5.00%	-	-	-	-	Work in progress
14	Renovation of primary school in Village-Kheri & Bhanota (03 Nos), Greater Noida.	M/s Vikram Construction	22.27	17.55	22.05.2023	21.07.2023	0.0	17.55	0	0.00%	0.00%	0.00%	0.00%	16.66%	0.00%	16.66%	15.00%	-	-	-	-	Work in progress
15	Construction of shed & chabutra of Shamshahat in Village-Khodna Kalan, Greater Noida.	M/s RJP Construction	29.78	23.87	15.05.2023	14.08.2023	0.0	23.87	0	0.00%	0.00%	0.00%	0.00%	17.77%	0.00%	17.77%	5.00%	-	-	-	-	Work in progress

16	Construction of RCC drain in Village-Dhoom Manikpur (Dairy Machha), Greater Noida.	M/s S. B. Builders	40.94	31.53	15.05.2023	14.08.2023	0.0	31.53	0	0.00%	0.00%	0.00%	0.00%	17.77%	0.00%	17.77%	5.00%	-	-	-	-	Work in progress
17	Raising of CC road in Village-Dhoom Manikpur (Dhoom Khera), Greater Noida	M/s Navneet Construction	20.28	15.82	08.05.2023	07.08.2023	0.0	15.82	0	0.00%	0.00%	0.00%	0.00%	26.7%	0.00%	26.7%	60.00%	-	-	-	-	Work in progress
			1494.24	1345.24			212.0	1090.62	146.24												169.94	156.68

13

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23**RURAL DEVELOPMENT WORKS**

Up to 31.05.2023

(AMOUNT IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.In (Rs. Lacs)	Tender Amount In (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.23	Expenditure 2023-24 In Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.04.23				Cumulative % progress upto 31.05.23				Last Bill Raised		Payment Released		Remark
								Targ.	Achl.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Work Circle-III																							
1	Development of smart village Jalpura in the notified region on GNIDA (Phase-I), Greater Noida	M/s Shubham Builders	661.70	655.09	10.02.2023	09.02.2024	0.00	655.09	105.11	105.11	21.92%	0.00%	21.92%	12.00%	30.41%	16.04%	30.41%	22.00%	08.06.23	105.11	-	-	कार्य प्रगति में है।
2	C/o C.C. road, drain, painting work and direction board for Gaushala in village Jalpura, Greater Noida	M/s A-one Associates	81.10	65.78	22.05.2023	21.11.2023	0.00	65.78	0.00	0.00	0.00%	0.00%	0.00%	0.00%	5.47%	0.00%	5.47%	15.00%	-	-	-	-	कार्य प्रगति में है।
			742.80	720.87																			

14

UPTO 31.05.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

Name of Work		Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 3/31/2023	Expenditure 2023-24		Cumulative%Progress upto 30.04.2023				Cumulative%Progress upto 31.05.2023				Last Bill Raised		Payment Release		Remark
							Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
							15	16	17	18	15	16	17	18	19	20	21	22	23		
Repairing and construction of C.C road, drain and raising of main C.C. road of village Malakpur, Greater Noida	M/s R. K. Construction Co.	85.31	75.08	01.02.2023	31.07.2023	0.0	75.08	0.0	50%	41.93%	50%	80%	84%	41.93%	84%	90%	02.03.23	31.48	23.03.23	28.83	Work in Progress
Construction of R.C.C. drain from 15 MLD STP to 45M wide road near Lakhnawali in sector Ecotech-II, Greater Noida	M/s Paras Construction.	187.17	164.71	15.02.2023	14.08.2023	0.0	164.71	0.0	42%	35.27%	42%	60%	75%	61.05%	75%	76%	24.03.23	58.08	31.03.23	51.20	Work in Progress
Development work of play ground in village Chuaharpur Khadar, Greater Noida	M/s A-One Associates.	10.43	8.46	13.03.2023	12.06.2023	0.0	8.46	0.0	50%	0.00%	50%	40%	86%	0.00%	86%	95%	—	0.00	—	0.00	Work in Progress
Repairing and renovation operation Kayakalp of Primary school in village- Tugalpur, Malakpur, Mubarakpur, Suthiyana and Chuaharpur Khadar, Greater Noida.	M/s Bawhare Enterprises.	23.38	23.26	24.04.2023	23.06.2023	0.0	23.26	0.0	10%	0.00%	10%	2%	60%	0.00%	60%	50%	—	0.00	—	0.00	Work in Progress
Repairing of C.C. road and resurfacing of bituminious road of Village Gurjarpur, Greater Noida.(130794)	M/s Vedika Construction	85.24	64.24	18.05.2023	17.11.2023	0.0	64.24	0.0	0%	0%	0%	0%	7%	0.00%	7%	5%	—	0.00	—	0.00	Work in Progress
		306.29	271.51															89.56		80.03	

15

RURAL DEVELOPMENT WORKS

UPTO 31.05.2023
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2022-23		Progress Payment (8+10)	Cumulative % progress upto	Cumulative % progress upto				Last Bill Raised Payment Released								
								in Rs. Lacs.				30.04.23		31.05.2023										
												Financial		Physical		Financial		Physical						
								Targ.	Achi.			Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Date	Amt.	Date	Amt.	
1	2	3	4	5	6	7	8	9	10	11	16	17	18	19	16	17	18	19	20	21	22	23	24	
1	Providing and laying C C Road and Repairing of drain in village- Birondi Chakrasenpur. Greater Noida.	M/s Navneet Const	51.57	40.16	05.04.23	04.10.23	-	-	-	-	-	-	-	-	33.33%	-	33.33%	10%						

16

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23

UPTO 31.05.2023

RURAL WORKS

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost In (Rs. Lacs)	Tender Amount In (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2022	Expenditure In Rs. Lacs.	2022-23 Progressive Payment (8+10)	Cumulative % progress upto 30.04.23				Cumulative % progress upto 31.05.23				Last Bill Raised		Payment Released		24	
										Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
										Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	18	19	20	21		22
1	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Bangar, Greater Noida.	M/s Nav Durga Builders Pvt.Ltd.	127.53	101.78	20.08.20	19.02.21	-	101.78	21.22	21.22	100.00%	22.00%	100.00%	29.00%	100.00%	22.00%	100.00%	35.00%	18.03.21	21.22	-	-	work in Progress
2	Development work of 6 % abadi plots of village Hazratpur, Greater Noida.	M/s. Viral Construction	627.03	513.03	21.12.21	20.12.2022	-	513.03	131.63	131.63	100.00%	7.62%	100.00%	29.00%	100.00%	25.65	100.00%	38.00%	24.03.23	92.50	-	-	work in Progress
3	Development work of 4.6 % abadi plots of village Thapkhara, Greater Noida.	M/s. Awasthi Construction	264.20	244.49	31.12.21	30.12.2022	-	244.49	-	55.18	100.00%	22.57	100.00%	30.00%	100.00%	22.57	100.00%	35.00%	-	-	-	-	work in Progress
4	Co-E.C.C.Drain for disposal of village storm water near hant ghar in village Ghorl Bachera to main drain.	M/s. R.K. Construction Co.	89.29	68.48	08.04.22	07.04.23	-	68.48	-	68.48	89.58%	72.31%	89.58%	98.50%	97.75%	72.31%	97.75%	98.50%	09.06.22	25.38	-	-	work in Progress
5	Development work of 4.6 % abadi plots of pocket-E & F of village Ghorl Bachera, Greater Noida.	M/s. S.R.Associates	122.34	122.34	12.07.22	11.04.23	-	122.34	-	-	95.97%	13.00%	95.97%	13.00%	100.00%	-	100.00%	13.00%	-	-	-	-	work in Progress
6	Development of Play Ground in Village Pali, Greater Noida	M/s. S.M. construction.	40.73	42.33	11.08.22	10.12.22	-	43.33	-	-	100.00%	-	91.80%	3.00%	100.00%	-	100.00%	8.00%	13.00	-	-	-	work in Progress
7	Co One Room shed, Chabutra, interlocking of Tiles in Village Pali, Greater Noida.	M/s. S.M. construction.	51.92	46.43	02.09.22	01.01.23	-	46.43	10.48	10.48	100.00%	22.57	100.00%	24.00%	100.00%	22.57	100.00%	28.00%	-	-	-	-	work in Progress
8	Demarcation of 03 Nos pond in village Jampur & Thapkhara, Greater Noida.	M/s. Jay Shri Vaidhik Traders.	49.63	48.89	9.23	-	-	48.89	-	-	84.99%	48.29	34.99%	52.00%	84.99%	48.29	84.99%	70.00%	21.04.23	23.61	-	-	work in Progress
9	Development work of 6% Abadi Plots in Village Jampur (Balance work) Gr. Noida.	M/s. Hans Construction Co.	219.59	219.59	08.12.22	07.12.23	-	219.59	-	-	38.98%	8.34	38.98%	9.00%	47.71%	8.34	47.71%	15.00%	10.04.23	18.31	-	-	work in Progress
10	Renovation work of primary & Junior School in Village Raipur Bangar & Ajayabpur (Primary School) Greater Noida. (Operation Kayakalp)	M/s. Poojit Enterprises	8.74	5.25	31.03.23	30.6.23	-	5.25	-	-	34.78	-	34.78	20.00	67.77%	-	67.77%	36.00%	-	-	-	-	work in Progress
11	Co Room, Varandah, Shed, Chabutra, balance boundary wall and approach road from shamshan ghat in Village Ghorl Bachera, Gr. Noida.	M/s. Hans Construction Co.	46.39	41.26	06.04.23	05.08.23	-	41.26	-	-	39.99	-	39.99	5.00	54.54%	-	54.54%	30.00%	-	-	-	-	work in Progress
12	Construction of Boundary wall for Barat Ghar in village Pali, Greater Noida.	M/s. Rajiv Construction.	33.69	27.56	06.04.23	05.10.23	-	27.56	-	-	13.18	-	13.18	3.00	30.21%	-	13.18%	16.00%	-	-	-	-	work in Progress
13	Renovation work of primary school in village Jampur Greater Noida. (Operation Kayakalp)	M/s. Abhay Enterprises	11.83	10.39	06.04.23	05.07.23	-	10.39	-	-	26.99	-	26.99	28.00	61.11%	-	61.11%	49.00%	-	-	-	-	work in Progress
14	Repair work of Barat Ghar and interlocking tiles work in Village Pali Gr. Noida.	M/s. S.K. Associates M.S.	39.33	33.38	06.04.23	05.07.23	-	33.38	-	-	26.99	-	26.99	2.00	61.66%	-	61.66%	8.00%	-	-	-	-	work in Progress
15	Demarcation of 04 Nos pond in village Ghorl Bachera & Ajayabpur, Greater Noida.	M/s. Sativa. Rathi and Associates	96.25	79.21	15.05.23	14.07.23	-	79.21	-	-	-	-	-	-	26.66%	-	26.66%	30.00%	-	-	-	-	work in Progress
16	Renovation work of Primary & Junior School in Village Makora, Thapkhara & Mathurapur (Operation Kayakalp), Greater Noida	M/s. P.S. Builders	27.98	23.78	17.05.23	16.08.23	-	23.78	-	-	-	-	-	-	15.38%	-	15.38%	2.00%	-	-	-	-	work in Progress
	Total		1854.66	1628.19			0.00	1629.19	152.85	286.99										181.02	0.00	0.00	

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2022-23
RURAL DEVELOPMENT WORKS YEAR-2022-23

UPTO 31.05.2023

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2022	penditure 2022-20		Progressive Payment (8+10)	Cumulative % progress upto 31.05.2023				Cumulative % progress upto 30.04.2023				Bill Raised		Payment Released		Remark	
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											12	13	14	15	16	17	18	19						20
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	Development work 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co.	259.60	200.23	12.12.18	11.12.19	121.78	78.45	0.00	121.78	100.00%	60.82%	100.00%	75.00%	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	फर्म द्वारा स्थल पर कार्य नहीं कराया जा रहा है। जिसके लिये फर्म को विभिन्न पत्रों द्वारा अवगत कराया गया है। फर्म को कारण बताओ नोटिस भी जारी कर दिया गया है।	
2	Development work of 10% abadi plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Part-II, Greater Noida.	M/s Navdurga Buildcon Pvt. Ltd.	213.62	179.25	12.08.2021	11.08.22	31.15	148.10	77.44	108.59	100.00%	42.93%	100.00%	64.00%	100.00%	60.58%	100.00%	66.00%	24.03.23	31.65	24.03.23	31.65	ग्राम डबरा ग्रेटर नोएडा प्राधिकरण का अधिसूचित क्षेत्र के अन्तर्गत जाता है। जिसमें कृषकों द्वारा कुछ खसरो पर पूर्व से अकेल निर्माण/ अतिक्रमण किया गया है। जिसके समय-समय पर पुलिस बल की उपलब्धता के अभाव पर हटाने हुए विकास कार्य किया जा रहा है। इसके अतिरिक्त लीज बैंक के प्रकरण जो शासन स्तर पर लम्बित है, ग्राम वासियों के आपसी विवाद के कारण भी परियोजना प्रभावित हुई है जिसके दृष्टिगत उक्त कार्य को 30.06.2023 तक पूर्ण कराया जाना प्रस्तावित है।	
3	Development work of 10% abadi Plots in Village-Maycha (Balance work-II), Greater Noida	M/s S R. Associates	220.41	196.19	17.11.2021	16.07.22	0.00	196.19	0.00	0.00	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	0.00	0.00	0.00	0.00	ग्राम मायचा ग्रेटर नोएडा औद्योगिक विकास प्राधिकरण का अधिसूचित ग्राम है। जिसमें लीज बैंक, कोर्ट केंस एवं स्थान आदेश होने के कारण परियोजना प्रभावित हो रही है स्थान आदेश को हटाने जाने हेतु विधि विभाग से अनुज्ञेय किया गया है वर्तमान में कार्य पूर्ण बन्द है।	
4	Balance internal Development work of 6% Abadi Plots in Village-Rithori (Part-B), Greater Noida	M/s S R. Associates	143.24	144.31	03.12.2021	02.06.22	0.00	144.31	97.63	97.63	100.00%	67.66%	100.00%	85.00%	100.00%	67.66%	100.00%	85.00%	22.10.22	41.80	22.10.22	41.80	ग्राम रिथोरी ग्रेटर नोएडा औद्योगिक विकास प्राधिकरण का अधिसूचित ग्राम है। कुछ खसरो पर प्रतिकर प्राप्त न होना, कुछ लीज बैंक एवं मूखण्डों का स्थान परिवर्तन के कारण परियोजना प्रभावित हुई है, जिसका निस्तारण भू-विभाग व नियोजन विभाग द्वारा प्रक्रियामय है। जिसके दृष्टिगत उक्त कार्य को 28.02.2023 तक पूर्ण कराया जाना प्रस्तावित है।	
5	C/o RCC drain in Village-Rithori Greater Noida	M/s Awantika Constructons Co	402.61	264.60	25.05.23	24.11.23	0.00	264.60																
6	Internal Development work Part-2, C.C road, Sewer line, water line and drain in Village-Rithori, Greater Noida	M/s Manvi Constructions	224.85	176.36	29.05.23	28.05.24		176.36																
Total			1464.33	1160.94			152.93	831.65	175.07	328.00										100.29		100.29		

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2023	Expenditure 2023-24		Progressive Payment (8+10)	Cumulative % progress upto 30.04.2023				Cumulative % progress upto 31.05.2023				Last Bill Raised		Payment Released		Remark
			(Rs. Lacs)	(Rs. Lacs)				(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
			Targ.	Achl.				Targ.	Achl.		Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	20	21	22	23	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

VILLAGE DEVELOPMENT WORKS

1	Construction of Boundary Wall of Shamshan Ghat and Kabristan in Village Salempur Gurjar, Greater Noida. 130959	M/s Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16-09-2021	25.60	28.87	0.00	25.60	100.00%	47.00%	100.00%	60.00%	100.00%	47.00%	100.00%	60.00%	16-07-2022	14.31	02-09-2021	10.28	Work is hindred by villagers due to personal issue.
2	P/L Interlocking Tiles and Drain (Balance Work) in Village Astoli, Greater Noida. 132337	M/s Shri Sal Construction	129.89	106.68	03-12-2021	02-12-2022	56.24	50.44	0.00	56.24	100.00%	52.72%	100.00%	70.00%	100.00%	52.72%	100.00%	70.00%	04-07-2022	29.94	-	-	Work is hindred by villagers due to personal issue.
3	P/L Interlocking Tiles, cc Road repair and RCC Drain in Village Amarpur, Greater Noida. 132438	M/s J. D. Associates.	138.73	120.70	10-12-2021	09-09-2022	33.97	86.73	7.48	41.45	100.00%	34.34%	100.00%	55.00%	100.00%	34.34%	100.00%	60.00%	20-04-2023	7.48	26-05-2023	5.91	Work is hindred by villagers due to personal issue.
4	Development of village Ladpura as smart village -Phase-1 in the notified region of GNIDA. 132601	M/s Good Hill Builders.	667.57	706.29	06-01-2022	05-01-2023	332.00	374.29	188.73	520.73	100.00%	47.46%	100.00%	90.00%	100.00%	73.73%	100.00%	95.00%	11-05-2023	188.73	15-05-2023	167.58	Work is Delayed due to presence of Gas line and electric pole in alignment of sewer and Drain.
5	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village- Roni, Greater Noida.	M/s Aman Enterprises	59.93	49.45	08-01-2022	07-07-2022	0.00	49.45	0.00	0.00	100.00%	0.00%	100.00%	75.00%	100.00%	0.00%	100.00%	75.00%	-	-	-	-	Earlier work is hindred by villagers due to personal issue. Now delayed on contractors part.
6	Development of village Ghangola as smart village -Phase-1 in the notified region of GNIDA. 133066	M/s V. K. Construction.	655.46	665.29	28-03-2022	27-03-2023	470.35	194.94	166.64	636.99	100.00%	70.70%	100.00%	99.00%	100.00%	95.75%	100.00%	99.00%	16-05-2023	166.64	26-05-2023	154.34	Work is Delayed due to presence of Trees in alignment of sewer and Drain.
7	P/L Interlocking Tiles and C/o Drain in Village Dadha, Greater Noida.	M/s Deepak Builders	100.84	82.82	04-04-2022	03-01-2023	21.44	61.38	0.00	21.44	100.00%	25.89%	100.00%	75.00%	100.00%	25.89%	100.00%	75.00%	20-10-2022	21.44	21-10-2022	18.94	Work delayed on contractors part.
8	P/L Interlocking Tiles and Drain (Balance Work) in Village- Nanwa ka Rajpur, Greater Noida.	M/s Deepak Builders	143.17	118.83	25-07-2022	24-01-2023	0.00	118.83	58.63	58.63	100.00%	0.00%	100.00%	50.00%	100.00%	49.34%	100.00%	52.00%	24-05-2023	58.62	-	-	Work delayed on contractors part.
9	P/L Interlocking Tiles, Drain, C/o Boundary Wall and Repairing and Painting work of Baratghar in Village- Girdharpur, Greater Noida.	M/s Niranjan Singh Nagar	154.83	131.30	13-09-2022	12-09-2023	0.00	131.30	25.58	25.58	63.00%	0.00%	0.00%	25.00%	72.00%	19.48%	0.00%	25.00%	31-05-2023	25.58	-	-	Work In Progress
10	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat, Approach road and Interlocking Tiles and Drain Work in Village-Jhalda, Greater Noida.	M/s Niranjan Contractor	69.62	57.86	23-09-2022	22-03-2023	0.00	57.86	0.00	0.00	100.00%	0.00%	100.00%	20.00%	100.00%	0.00%	100.00%	20.00%	-	-	-	-	Work is hindred by villagers due to personal issue.
11	Development of 03 Nos. Pond in Village- Amarpur, Atal-Muradpur and Nanawa ka Rajpur, Greater Noida. 020611	M/s Chaudhary Builders.	72.17	71.09	15-02-2023	14-04-2023	0.00	71.09	41.65	41.65	100.00%	58.59%	100.00%	75.00%	100.00%	58.59%	100.00%	75.00%	20-04-2023	41.65	17-02-2023	38.47	Work delayed on contractors part.
12	Construction of Shed, Chabutra and Repairing of Boundary Wall of Shamshan Ghat and P/L Interlocking Tiles and Drain (Balance Work) in Village- Devta, Greater Noida.	M/s Hans Construction.	95.09	95.09	06-02-2023	05-11-2023	0.00	95.09	0.00	0.00	31.00%	0.00%	31.00%	10.00%	42.00%	0.00%	42.00%	10.00%	-	-	-	-	Work In Progress
13	Development of 06 Nos. Pond in Village- Kanarsi, Kanarsa and Chachula, Greater Noida. 021994	M/s Jay Shri Vaishno Traders.	69.98	68.93	20-03-2023	19-05-2023	0.00	68.93	31.51	31.51	69.00%	0.00%	69.00%	60.00%	100.00%	45.71%	100.00%	60.00%	20-05-2023	31.51	-	-	Work in Progress
14	Miscellaneous Necessary Civil works in Village Atal Muradpur, Powari, Imaliyaka, Luksar, Budha Gharbara, Murshidpur & Tilwada, Greater Noida.	M/s R.R. Construction Co.	137.73	128.00	10-03-2023	09-03-2026	0.00	128.00	0.00	0.00	5.00%	0.00%	5.00%	10.00%	8.00%	0.00%	8.00%	10.00%	-	-	-	-	Work in Progress
15	Development of 03 Nos. Pond in Village- Salempur Gurjar and Hatawa, Greater Noida.	M/s Paras Construction.	100.18	89.64	13-03-2023	12-05-2023	0.00	89.64	0.00	0.00	80.00%	0.00%	80.00%	5.00%	100.00%	0.00%	100.00%	5.00%	-	-	-	-	Work in Progress
16	Development of Village Sirsa as Smart Village Phase-1 in the notified Region of GNIDA.	M/s Paras Construction.	339.33	268.07	24-03-2023	23-03-2024	0.00	268.07	0.00	0.00	10.00%	0.00%	10.00%	8.00%	19.00%	0.00%	19.00%	8.00%	-	-	-	-	Work in Progress
17	Development of Village Chirsi as Smart Village Phase-1 in the notified Region of GNIDA.	M/s Aditya Construction. Co.	302.43	237.41	29-03-2023	28-03-2024	0.00	237.41	0.00	0.00	9.00%	0.00%	9.00%	8.00%	17.00%	0.00%	17.00%	8.00%	-	-	-	-	Work in Progress
18	Development of 02 Nos. Pond in Village- Janipura and Roshanpur, Greater Noida.	M/s R.R. Construction Co.	47.58	44.35	15-05-2023	14-07-2023	0.00	44.35	0.00	0.00	0.00%	0.00%	0.00%	0.00%	28.00%	0.00%	28.00%	0.00%	-	-	-	-	Work in Progress
19	Development of Playground in village- Amarpur, Roni, Dadupur and Rampur Mazra, Greater Noida.	M/s Chaudhary Builders.	167.27	142.18	25-05-2023	24-11-2023	0.00	142.18	0.00	0.00	0.00%	0.00%	0.00%	0.00%	4.00%	0.00%	4.00%	0.00%	-	-	-	-	Work in Progress

Am

[Signature]

19

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2023	Expenditure 2023-24		Progressive Payment (8+10)	Cumulative % progress upto 30.04.2023				Cumulative % progress upto 31.05.2023				Last Bill Raised		Payment Released		Remark
								(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
20	Development of Village Astoll as Smart Village Phase-1 in the notified Region of GNIDA.	M/s R.R. Construction Co.	280.48	249.10	25-05-2023	24-05-2024	0.00	249.10	0.00	0.00	0.00%	0.00%	9.00%	0.00%	2.00%	0.00%	2.00%	0.00%	-	-	-	-	Work in Progress
21	Development of 04 Nos. Pond in Village-Buland Khera, Patla Khera and Janipura, Greater Noida.	M/s S. K. Associates MS	66.77	60.76	26-05-2023	25-07-2023	0.00	60.76	0.00	0.00	0.00%	0.00%	0.00%	0.00%	10.00%	0.00%	10.00%	0.00%	-	-	-	-	Work in Progress
22	Miscellaneous Necessary Civil works in Village Azampur Garhi, Devta, Kherli Hafizpur, Mandi shyam nagar, Ishepur, Raghunathpur, and Patla Khera, Greater Noida.	M/s Jay Shri Vaishno Traders.	152.81	143.64	31-05-2023	30-05-2026	0.00	143.64	0.00	0.00	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	-	-	-	-	Work in Progress
Total (B)			4023.28	3691.95	-	-		2752.35	520.22	1459.82	-	-	-	-	-	-	-	-	-	585.90	-	395.52	-
Grand Total (A+B)			8545.81	7801.65	-	-		5232.87	580.85	3149.63	-	-	-	-	-	-	-	-	-	950.91	-	735.51	-

Atam

20

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2023-24
RURAL DEVELOPMENT/MAINTENANCE WORK**

WORK CIRCLE-JAL

MIS - PRJ-01(R) 31/05/2023

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-04-2023	Expenditure 2023-24		Cumulative % progress upto 30-04-2023				Cumulative % progress upto 31-05-2023				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	14	15	16	17	14	15	16	17	18	19	20	21	22
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida.	M/s Aman Enterprises	84.75 +86.55 <u>171.30</u>	9/5/2020	04-09-2021 + 04-07-2022	84.09	87.21	73.81	100.00%	99.91%	100.00%	100.00%	100.00%	99.91%	100.00%	100.00%	20/05/2022	73.81	27/07/2022	71.59	
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96 + 30.76 <u>157.72</u>	9/21/2020	9/20/2021	65.21	65.21	50.31	100.00%	90.99%	100.00%	90.99%	100.00%	90.99%	100.00%	90.99%	28/03/2022	25.10	14.09.2022	18.18	
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hazratpur, Imaliyaka, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	9/2/2020	9/1/2023	507.45	302.39	122.35	80.53%	55.94%	80.53%	55.94%	83.09%	55.94%	83.09%	58.13%	12.04.2023	38.95	27.04.2023	35.73	
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60 + 47.70 + 41.72 <u>191.02</u>	11/10/2020	11/9/2021	118.69	30.61	-	100.00%	116.82%	100.00%	117.00%	100.00%	116.82%	100.00%	117.00%	22/03/2022	29.59	22/03/2022	19.72	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	12/11/2020	12/10/2023	387.01	192.52	51.83	71.39%	67.01%	71.39%	67.01%	78.80%	75.98%	78.80%	75.98%	03/01/2023	26.41	04/05/2023	24.17	
6	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-4)	M/s Supreme Industrial Corporation	778.97	1/6/2022	1/5/2025	13.29	324.56	13.29	35.62%	1.71%	35.62%	1.71%	38.17%	2.88%	38.17%	2.88%	13.04.2023	9.16	09.05.2023	8.38	

21

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-04-2023	Expenditure 2023-24		Cumulative % progress upto 30-04-2023				Cumulative % progress upto 31-05-2023				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	14	15	16	17	14	15	16	17	18	19	20	21	22
7	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-5)	M/s Supreme Industrial Corporation	815.13	1/7/2022	1/6/2025	24.23	339.63	24.23	35.53%	2.97%	35.53%	2.97%	38.08%	5.90%	38.08%	5.90%	13.04.2023	23.87	09.05.2023	21.84	
8	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-6)	M/s Supreme Industrial Corporation	872.97	6/5/2022	6/4/2025	34.57	207.00	34.57	21.92%	3.96%	21.92%	3.96%	24.47%	6.06%	24.47%	6.06%	13.04.2023	18.36	09.05.2023	16.80	

22

Details of Works (Completed) Year 2022-2023-24

31.05.2023

(DURING 2021-22-23)														
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				in Months Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
WORK CIRCLE-I														
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20				
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharpura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20				
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-G11-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20				
4	Strengthening & widening of 60m wide Peripherial road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20				
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-				
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-				
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21				
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipiyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-				
9	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-				
10	Providing and Laying Interlocking tiles & Drain in Diferent Location in Village Chipiyana Bujurg Greater Noida	53.81	M/s Shree Jee Builders & Contractor						24.07.21					
11	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Ghar, in Village Yusufpur Chak Shaberi, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadhi, Greater Noida	310.38	M/s Virat Const.						18.10.21	12.01.22				
12	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA	16.31	M/s Navneet Construction						19.03.22	16.03.22				
13	Maintenance of C.C. road and repairing and painting of barat ghar in village habatpur Greater noida	11.61	M/s S. M. Construction						19.03.2022	19.04.22				

23

14	Resurfacing of Service road (Both Side), C/o Footpath, P/L Interlocking tiles and C/o Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	401.90	M/s Shubham Builders					09.11.21	09.11.21				
15	WIDENING & STRENGTHENING OF MAIN CARRAGE WAY, RESURFACING OF SERVICE ROAD (RHS), C/O SERVICE ROAD (LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD, BETWEEN SECTOR-4 AND SECTOR-16C GREATER NOIDA	413.04	M/s Goodhill Builders					09.06.22	30.05.22				
16	Widening & Resurfacing of Roads (60m, 45m and 24m) and C/o R.C.C. Drain, Footpath, Cycle Track in Sector-16 (Residential) Greater Noida	603.00	M/s Goodhill Builders					09.06.22	24.05.22				
17	Resurfacing of Service Road & Widening of main carriage Way, C/o Footpath, Fencing work For central verge, main drain covering of 60m wide road between Sector-4 and Sector-16B Greater Noida	211.18	M/s Akshi Construction					26.04.22	-				
18	C/o R.C.C. Central Verge, Footpath and R.C.C. Drain Along 60m Wide Road From Gaur Rotary to Tigri Rotary Greater Noida	729.62	M/s Goodhill Builders					26.10.22	30.05.22				
19	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd Greater noida	23.87	M/s Navneet Const.					01.11.21	14.04.22				
20	P/L INTERLOCKING TILES AND C/O K. C. DRAIN IN VILLAGE CHIPYANA BUJURG (PANKAJ SHARMA & OTHORS GALI) GREATER NOIDA.	64.68	M/s M. D. Project & Construction					14.06.22	-				
21	C/o R.C.C. Drain and Road from 130m wide road to Village Haibatpur in Sector-IV Gr.Noida	55.19	M/s Om Sai Associates					31.03.2020	-				
22	Balance Development work in Sector-4 Greater Noida	111.25	M/S Aditya Const. co.					21.06.2021	18.06.21				
23	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	418.31	M/s Dev yash project & infrastructure pvt ltd					11.02.2022	09.03.22				
24	Repair & Rising of C.C. Road and Birck Drain work in Village Acheja, Greater Noida	19.06	M/s kasana Associates					20.10.2021	-				
25	P/L INTERLOCKING TILES, P/F NON- ASBESTOS SHEET & MAINTENANCE WORK OF BARAT GHAR IN VILLAGE ROZA YAKUBPUR GREATER NOIDA	30.82	M/S Rajeev Construction					05.04.2022	18.05.22				
26	C/O R.C.C DRAIN AND WIRE FENCING IN VILLAGE MILAK LACHI GR. NOIDA	22.25	M/s Bawhare Enterprises					05.04.2022	04.05.22				
27	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA	178.60	M/S V. K. Construction					05.10.22	04.10.22				
28	DEVELOPMENT WORK OF 6% ABADI PLOTS IN VILLAGE ROZA YAKUBPUR (BALANCE WORK) GREATER NOIDA	404.88	M/s J. K. Jain Contractor					06.06.22	23.08.22				
29	C/o Service road of 60m wide road & C/o R.C.C. Drain in sector - 16b Greater noida	236.23	M/s Moni Const.Co.					07.02.22					

30	Widening & Strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, Cycle track Covering of Drain by Precast RCC Slab in Sector-16C, Greater Noida.	422.16	M/s S. R. Constructions						06.08.22				
31	P/L INTERLOCKING TILES AND DRAIN WORK IN VILLAGE ROZA JALALPUR GREATER NOIDA	87.69	M/s Shri Sai Construction						05.07.22				
32	Providing and Laying Interlocking tiles and C/o Drain from Munni Devi School to Shukr Bazr Monu home in Village Chipyana Khurd urf Tigri Greater Noida	64.42	M/s M. D. Project & Construction						27.09.22				
33	Providing and laying Interlocking tiles from G.T. Road to Bhagirth home in Village Khera Dharampura (Mazra Chhapraula) Greater Noida	28.43	M/s Mahalaxmi Construction Co.						07.01.23				
34	C/o Two Room with verandah, shed and Interlocking tiles in Barat Ghar in Village Chipyana Bujurg, Greater Noida	40.56	M/s Shri Bankey Bihari Construction						02.02.23	28.02.23			
35	Development of (02 Nos.) Pond in Village Badalpur, Greater Noida.	5.89	M/s Ram Singh Associates						31.03.23	31.03.23			
36	Balance Development work of 8% Abadi plots in Village Patwari, Greater Noida	769.72	M/s Shubham Builders						14.11.22				

25

DETAILS OF WORKS (COMPLETED) YEAR 2023-24

MIS-PRJ-05

(DURING 2023-24)

31.05.2023

Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-III													
1	Providing and laying Interlocking tiles and C/o Brick drain at Behind D.M. office in village Surajpur, Greater Noida.	25.67	M/s Good Enterprises	06		14.30	11.37	25.67						
2	Raising of C.C. road and drain in village Haldoni, Greater Noida	29.34	M/s R.K. Gupta Contractor	03		20.98	8.36	29.34						
3	Raising of C.C. road and drain work in village Kulesra, Greater Noida.	37.10	M/s Rajiv Construction	06		16.38	20.72	37.10						
4	Development work of 4%, 5%, 6% and 10% abadi plots in village Habibpur, Greater Noida	45.39	M/s D.R. Construction Co.	06		41.78	3.61	45.39						
	Total	137.50												

(27)

DETAILS OF WORKS (COMPLETED) FOR YEAR 2022-23
(DURING 2022-23)

WORK CIRCLE-IV

UPTO 31.03.2023

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	As per Bond	As per Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Repairing of C.C. road and drain raising work in village Tugalpur Haldona Greater Noida	82.01	M/s Hans Construction Co.	6	6	73.08	8.93	82.01	20.04.2023	20.04.2023	20.04.2023	0.0	—	Final bill under process
2	Balance development work of 6% abadi plots in Village-Mubarikpur, Greater Noida	162.17	M/s Gaurav Construction.	9	16	127.35	34.82	162.17	03.10.2022	17.05.2023	17.05.2023			78.53
	Total	244.18				200.43	43.75	244.18						

28

DETAILS OF WORKS (COMPLETED) YEAR 2023-24

DATE:- 31.05.2023

(DURING 2023-24)

WORK CIRCLE-5

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
				Planned	Actual						5			6
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15

NIL

(29)

WORK CIRCLE - 8

DETAILS OF WORKS (COMPLETED) YEAR 2023-24

Up to Dated: 31-05-2023

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)		Tentative Amount with variation (Civil)	Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid		Asper Bond	Asper actual		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Development Work of abadi plots in Village Dadha (Part-2), Greater Noida.	86.38	M/s Chaudhary Builders.	12	16	64.83	25.17	90.00	31-12-2022	27-04-2023				
	Total	86.38				64.83	25.17	90.00						

Atm



36

**DETAILS OF WORKS (COMPLETE) FOR YEAR 2023-24
DURING F.Y. 2023-24**

WORK CIRCLE-JAL

MIS - PRJ-05

31/05/2023

AMOUNT IN LAKH)

S. No.	Name of work	Tender Amount	Name of Contractor	Time Table in Months		Payment			Date of Completion		Date of Inspection by SM	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	As per Bond	As per Actual		Amount	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	-	-	-	-	-	-	-	-	-	-	-	-	-	-

(31)

RURAL DEVELOPMNET WORKS-2023-24

WORK CIRCLE-I													
S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	preparatio	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	for 2023-24	n of Esit.	5	committee	7	8	9	10	11	12	13	
1	Development of Pond in Village Chhapraula, Greater Noida			37.71									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
2	Development of Pond in Village Roja Yakubpur Greater Noida			42.70									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
3	Development of Pond (4 Nos.) in Village Acheja, Greater Noida			47.78									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
4	Renovation of Primary School & Junior high School in Village Haibatpur, Richpal Garhi, Yusufpur Chak Shabheri, Chipyana Bujurg & Shabheri Greater Noida.			43.65									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
5	Development of Smart Village Chipyana Khurdurf Tigri in the notified region on GNIDA (Phase-I), Greater Noida			206.81									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
6	C/o Wating Hall in Shamshan Ghat Raising of Existing C.C. Road and Miscellaneous civil work Group Totil & Barat Ghar in Village Richpal Gadhi, Greater Noida			26.07									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
7	C/o R.C.C. Drain in Village Roza Yakubpur, Greater Noida			243.09									कार्य की प्राइस बिड खोली जा चुकी है। पत्रावली निविदा स्वीकृति हेतु प्रेषित की गयी है।

8	Development of Smart Village Yusufpur Chakshahberi in the notified region on GNIDA (Phase-I), Greater Noida			119.94								कार्य की निविदा दिनांक 31.05.2023 को खोली जा चुकी है पत्रावली प्रपत्रों की जाँच हेतु वित्त विभाग को प्रेषित की गयी है।
9	Renovation work of P.S & JHS in Village Khera Drampura Milak Lachhi, Roza yakubpur, Roza Jalalpur & Acheja Greater Noida.			36.95								पुनः निविदा आमंत्रित की गयी है। दिनांक 05.06.2023 को प्री-बिड खोली जानी प्रस्तावित है।
10	C/o shed, chabutra, P/L Interlocking tiles & Repair work of Shamshan Ghat in Village Acheja, Greater Noida			54.74								पत्रावली निविदा आमंत्रण हेतु निविदा सेल को प्रेषित की गयी है।
11	C/o Boundary wall, shed chabutra, waiting hall & P/L Unterlocking tiles of Shamshan Ghat in Village Milak lachhi, Greater Noida			39.37								कार्य की एन0आई0टी0 स्वीकृति हेतु पत्रावली प्रेषित की गयी है।
			Total	898.81								
	W.C. INCHARGE											G.M.(PROJECT)

WORK PROPOSED FOR YEAR 2023-24

PROJECT WORKS

WORK CIRCLE-I												Project	
S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval	Tender		Date of	Date of	Presen	Remarks	
		Provision	paration .	(Laes)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 23-24	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Development work for 6% and 10% Abadi plots in Village Chipyana Khurd urf Tigri, Greater Noida			443.90									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
2	Balance Development work of 10% Abadi plots in Village Haibatpur (Part-I), Greater Noida			111.87									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
3	P/L Precat drain cover over R.C.C. Drain along 60m wide road Between Sector-16C and Sector-4, Greater Noida			98.64									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
4	C/o R.C.C Drain along 80m wide road in Sector Techzone-7 Greater Noida			141.41									कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया में है।
5	Strengthening of 12m wide road (10% Abadi Plots Village Haibatpur) From Plot No A-54 to 60, Greater Noida			118.80									पत्रावली प्राइस बिड खोले जाने की स्वीकृति हेतु समिति के समक्ष प्रस्तुत की गयी है।
6	C/o R.C.C. Drain on 24m wide road (Behind Commercial Belt) & 60m wide Service road (Frount of JKG Palm Court, AAR City, Vedanta Society) In Sector-4, Greater Noida			132.88									कार्य की निविदा आमंत्रित की गयी है दिनांक 14.06.2023 को प्री-बिड खोली जानी प्रस्तावित है।
			Total	1047.50									
W.C. INCHARGE										G.M.(PROJECT)			

WORK PROPOSED FOR YEAR 2022-23

MIS-Project-04

WORK CIRCLE-2

Date

05.06.2023

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Construction of shed & chabutra of shamshan ghat in Village-Sadopur & Dairy Scanner FTS-133680	Rural	09.11.2022	62.49	-	24.05.2023	-	-	-	-	-	-	कार्य की एन.आई.टी. तैयार की जा रही है।
	Repairing of Shamshan ghat & Construction of shed & chabutra in Village-Jaun Samana. FTS-2023/157	Rural	13.02.2023	17.95	-	24.05.2023	-	-	-	-	-	-	कार्य की एन.आई.टी. तैयार की जा रही है।
1	Construction of CC road in Village-Khodna Kalan to Kailashpur road, Greater Noida. FTS-2023/727	Rural		24.88	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की गयी है।
2	Construction of 24m wide road and 18m wide road near sparsh Global school, Greater Noida FTS-2023/765	Rural	25.06.2023	897.58	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की गयी है।
3	Providing & Fixing interlocking tiles from Khodna Khurd to Peer Baba Temple in Village-Khoda Khurd. FTS-132028	Rural		24.88	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की गयी है।
4	Resurfacing in 24m wide road in Sector-10 & 12, Greater Noida FTS-2023/801	Internal		897.08	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की गयी है।
5	Development of Smart Village-Dhoom Manikpur in the notified region of GNIDA (Phase-II), Greater Noida. FTS-2023/589	Rural	23.05.2023	945.29	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की गयी है।
6	Development of Smart Village-Kailashpur in the notified region of GNIDA (Phase-II), Greater Noida. FTS-2023/124	Rural	19.05.2023	491.68	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की गयी है।

35

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	Providing & Fixing interlocking tiles in Village-Sadipur. FTS-133798	Rural	09.12.2022	74.44	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की गयी है।

36

WORK PROPOSED FOR YEAR 2023-24

WORK CIRCLE-III

31.05.2023

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation. estimate	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
1	Resuracing of service road 60m wide road from Balak Inter college to Charmurti Rotary & service rod from Grazino rotary to Hanuman Mandir, Greater Noida	2060.72	25.06.2022	2060.72	कार्य की प्राईस बिड दिनांक 24.05.2023 को खोली गयी है। निविदा स्वीकृति की प्रक्रिया में है।
2	Resurfacing of 60.0m wide road from Hanuman Mandir to Hindon Bridge, Greater Noida	440.17	25.06.2022	440.17	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग के माध्यम से समिति में है।
3	Resurfacing of Internal Roads (45m, 24m and 12m wide road) in Sector Techzone-4,	281.63	11.10.2021	281.63	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग के माध्यम से समिति में है।
4	Resurfacing of Internal roads in Sector-Scotech-III, Greater Noida	2198.93	02.12.2022	2198.93	पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई थी। तकनीकी विभाग द्वारा आपत्ति लगाई गई है।
5	C/o Gaushala in village Jalpura, Greater Noida	826.33	15.10.2022	826.33	कार्य की सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई है।
6	C/o & D/o Community Center in Sector-3, Greater Noida	276.36	22.11.2022	276.36	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 05.06.2023 को खोली जानी है।
7	Construction of R.C.C. drain (UK-1 side) along main carriage way of 60m road (Kachhi Sadak), Greater Noida	525.26	02.12.2022	525.26	प्राईस बिड खोले जाने की स्वीकृति हेतु पत्रावली अपर मुख्य कार्यपालक अधिकारी (ए०) महोदय को प्रेषित की गई है।
8	Construction of R.C.C. drain (UK-2 side) along main carriage way of 60m road (Kachhi Sadak), Greater Noida	534.14	02.12.2022	534.14	कार्य की प्रीक्वालीफिकेशन बिड दिनांक 21.04.2023 को खोली गयी है। टेण्डर जॉच हेतु पत्रावली तकनीकी विभाग को प्रेषित की गई है।
9	Resurfacing of 24m & 30m road new Pocket in Sector-KP-5, Greater Noida	522.58	16.05.2023	522.58	कार्य की सैद्धान्तिक स्वीकृति दिनांक 22.05.2023 को प्रदान की गई है। प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गई है।
10	Resurfacing of 24m rod new Pocket in Sector-KP-5, Greater Noida	69.50	16.05.2023	69.50	कार्य की सैद्धान्तिक स्वीकृति दिनांक 25.05.2023 को प्रदान की गई है। प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गई है।
11	Resurfacing of Internal roads in sector-KP-5, Greater Noida	869.13	16.05.2023	869.13	कार्य की सैद्धान्तिक स्वीकृति दिनांक 22.05.2023 को प्रदान की गई है। प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गई है।
12	Raising of CC road on DSC road Surajpur and Tilapta Main road & C/o RCC drain both side along main carriage way of Tilapta, Greater Noida.	960.67	22.03.2023	960.67	कार्य की सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई थी। तकनीकी विभाग द्वारा पुनिरीक्षण हेतु पत्रावली वापस की गई है।
13	Resurfacing of DSC road from Surajpur Police Chowki to Dadri Railway Line, Greater Noida	1359.03	21.04.2023	1359.03	कार्य की सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई थी। तकनीकी विभाग द्वारा पुनिरीक्षण हेतु पत्रावली वापस की गई है।
14	Resurfacing of DSC road from Surajpur entry point to Noida entry point, Greater Noida	1455.09	21.04.2023	1455.09	कार्य की IIT से vetting कराने की स्वीकृति दिनांक 19.05.2023 को प्रदान की गयी है। Vetting के भुगतान हेतु पत्रावली वित्त विभाग को प्रेषित की गई है।
		12379.54		12379.54	

37

WORK PROPOSED FOR YEAR 2023-24
RURAL DEVELOPMENT WORKS

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation of Estt.	Est. cost (Lacs)	Remarks
1	2	3	4	5	14
	WORK CIRCLE-III				
1	C/o Temporary shed & P/L Interlocking tiles at Shamshan Ghat in village Bistrakh Jalalpur, Greater Noida	14.48	29.10.2021	14.48	टेण्डर निरस्तीकरण की प्रक्रिया में है।
2	Repairing of crematorium place of village Patwari, Greater Noida.	11.18	28.10.2021	11.18	निविदा स्वीकृति की प्रक्रिया में है।
3	Development of 4 Nos Pond in village Haldoni Jalpura and Kulesra, Greater Noida	87.20	16.11.2022	87.20	कार्य की प्राईस बिड दिनांक 19.05.2023 को खोली गई है। निविदा स्वीकृति हेतु पत्रावली निविदा समिति को प्रेषित की गई है।
5	Development of 5 Nos Pond in village Aimnabad, Habibpur, Tusyana & Khairpur Gurjar, Greater Noida	157.2	16.11.2022	157.20	कार्य की प्राईस बिड दिनांक 24.05.2023 को खोली गई है। निविदा स्वीकृति हेतु पत्रावली निविदा समिति को प्रेषित की गई है।
6	Development of 03 Nos Pond in village Surajpur and Devla, Greater Noid	121.88	16.11.2022	121.88	कार्य की प्राईस बिड दिनांक 25.05.2023 को खोली गई है। निविदा स्वीकृति हेतु पत्रावली निविदा समिति को प्रेषित की गई है।
7	Renovation of Junior High School & Primary School in village Bistrakh 02 and Surajpur 01 Greater Noida	28.09	20.11.2022	28.09	कार्य की प्राईस बिड दिनांक 24.05.2023 को खोली गई है। निविदा स्वीकृति हेतु पत्रावली निविदा समिति को प्रेषित की गई है।
8	Renovation of Primary School in village Choti Milak, Greater Noida	11.43	20.11.2022	11.43	कार्य की प्राईस बिड दिनांक 23.05.2023 को खोली गई है। निविदा स्वीकृति हेतु पत्रावली निविदा समिति को प्रेषित की गई है।
9	C/o Brick drain near Ayan School in village Jalpura, Greater Noida	16.55	02.03.2022	16.55	कार्य की प्रीक्वालीफिकेशन बिड खोले जाने के उपरान्त प्रपत्रों की जाँच हेतु पत्रावली दिनांक 23.05.2023 को तकनीकी विभाग को प्रेषित की गई है।
10	Development of Smart village Ithera, Greater Noida.	532.68	17.04.2023	532.68	कार्य की सैद्धान्तिक स्वीकृति दिनांक 17.05.2023 को प्रदान की गई है। तकनीकी, प्रशासनिक एवं वित्तीय स्वीकृति से पूर्व भू-सत्यापन हेतु उप जिलाधिकारी (भूलेख) को प्रेषित की गई है।
11	Development of Smart village Khairpur Gurjar, Greater Noida.	1541.08	02.05.2023	1541.08	कार्य की IIT से vetting कराने की स्वीकृति दिनांक 19.05.2023 को प्रदान की गयी है। Vetting के भुगतान हेतु पत्रावली वित्त विभाग को प्रेषित की गई है।
12	Development of Smart Village Kulesra Greater Noida	5816.39	25.05.2023	5816.39	कार्य की सैद्धान्तिक स्वीकृति से पूर्व गलियों के सत्यापन हेतु पत्रावली भूलेख विभाग को प्रेषित की गई है।
13	Development of Smart Village Devla Greater Noida	1231.47	25.05.2023	1231.47	कार्य की सैद्धान्तिक स्वीकृति से पूर्व गलियों के सत्यापन हेतु पत्रावली भूलेख विभाग को प्रेषित की गई है।
14	Construction of Gaushala in village Jalpura, Greater Noida (FTS-133580)	826.33	21.10.2022	826.33	प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली प्रेषित की गई है।
15	C/o CC road from Pusta road to Shamshan Ghat near Hindon river in Bistrakh, Greater Noida. (FTS-134782)	99.61	28.04.2023	99.61	पत्रावली कार्य की प्रशासनिक एवं वित्तीय स्वीकृति प्रदान की जा चुकी है।
		10495.57		10495.57	

PROPOSED WORK

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Development work of 6% abadi plots village Namoli sector K.P-3, Greter noida (131321)	47.18	17.11.2021	47.18	17.02.2023	21.02.2023	—	10.05.2023	—	—	—	—	दिनांक 10.05.2023 को प्री-बिड खोली जानी प्रस्तावित है।
2	Drain Repairing and Resurfacing of 6% abadi plots in village tughalpur haldona Phase-3 Namoli Sector KP-3 Grater Nodia (132108)	84.82	25.02.2022	84.82	—	22.11.2022	—	08.05.2023	—	—	—	—	एकल निविदा प्राप्त होने के कारण दिनांक 09.05.2023 को पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली प्रेषित की गयी है।
3	D/o and C/o Community Center At Chi-4 Sector Chi-Phi Exten., Greater Noida. (133497)	253.03	08.10.2022	253.03	10.02.2023	10.02.2023	—	24.05.2023	—	—	—	—	तीसरी बार उक्त कार्य की प्री-क्वालिफिकेशन बिड दिनांक 24.05.2023 को खोली जानी है।
4	Construction of CC Road and Drain in Village Lakhnawali, Greater noida (125867).	213.38	13.03.2021	213.38	—	—	—	—	—	—	—	—	तकनीकी विभाग द्वारा प्रस्तावित कार्य की खसरा संम्बन्धित आख्या हेतु पत्रावली वर्क सर्किल में प्रेषित की गयी है। जिसके कम टिप्पणी का निराकरण कर पुनः री-इंजिनियरिंग स्वीकृति हेतु प्रेषित की गयी है। वर्तमान तकनीकी विभाग में दर्शित हो रही है।
5	C/o Community center at village chuharpur Greater Noida (111130)	415.72	—	—	—	—	—	—	—	—	—	—	अपर मुख्य कार्यपालक अधिकारी महोदया द्वारा आगमन की लागत को कम करने के निर्देशों के क्रम में दिनांक 05.12.2022 को नियोजन विभाग की सहमति हेतु प्रेषित की गयी है।
6	Repairing& construction Of c.c road in village Mubarkpur Greater Noida (130141)	166.90	10.10.2022	137.03	05.12.2022	14.11.2023	—	05.01.2023	—	—	—	—	दिनांक 05.06.2023 को प्री-बिड खोली गयी है। वर्तमान में वित्तीय प्रपत्र जाँच हेतु पत्रावली वित्त विभाग को प्रेषित है।
7	Balance development work of Road drain in village Begampur, Greater Noida.(133469)	100.24	—	—	—	—	—	—	—	—	—	—	अपर मुख्य कार्यपालक अधिकारी महोदया द्वारा वार्ता हेतु निर्देशित किया गया है।
8	Providing and Fixing of Glow Stud on Surajpur Entry Point Kasna T-Point in Greater Noida.(16060)	137.16	28.01.2023	112.86	17.03.2023	—	01.02.2023	01.05.2023	—	—	—	—	निविदा स्वीकृति हेतु प्रेषित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Resurfacing of service road and mastic asphaltting work at Noida-Greater noida Expressway. greater Noida.(45429)	868.56	07.02.2023	725.30	17.03.2023	—	08.02.2023	21.04.2023	—	—	—	—	निविदा स्वीकृति हेतु प्रेषित है।
10	Construction of R.C.C. Protection Wall at Noida-Greater Noida Expressway from zero point to pari chowk. Greater Noida. (134595)	114.34	12.03.2023	92.70	28.03.2023	—	13.03.2023	24.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली गयी है। वर्तमान में प्रोसेस बिड खोले जाने की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की जानी है।
11	Resurfacing by Mastic Asphaltting at 60m wide rotary brige and dirrerent Junctions of 80m wide roaary bridge and different junctions of 80.0m wide road in sector Chi-Phi Greater Noida (64952)	340.59	19.01.2023	269.94	17.03.2023	—	01.02.2023	26.05.2023	—	—	—	—	निविदा स्वीकृति हेतु प्रेषित है।
12	Rising of Drain wall and other miscellaneous work at Noida-Greater Noida Expressway in Greater Noida. (134600)	336.50	12.03.2023	262.29	28.03.2023	—	13.03.2023	26.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली गयी है। वर्तमान में प्रोसेस बिड खोले जाने की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित है।
13	Providing and Fixing of Glow Stud on Wipro to Sector Lemda Point to Kasna T- Point, Greater Noida.(134585)	94.94	12.03.2023	77.98	14.04.2023	—	13.03.2023	24.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली गयी है। वर्तमान में प्रोसेस बिड खोले जाने की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित है।
14	Repairing of Drain in 105m Wide Road (S.K.Road Rotary to Sector Lemda) Greater Noida . (7902)	94.75	12.03.2023	64.78	14.04.2023	—	12.03.2023	24.05.2023	—	—	—	—	दिनांक 31.05.2023 को प्री-बिड खोली गयी है। वर्तमान में वित्त को प्रेषित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	Construction of RCC drain and providing interlocking tiles in sector Ecotech-II (ST Micro side). Greater Noida. 134399	978.0	---	---	---	---	---	---	---	---	---	---	प्रस्तावित आगमन की सैद्धान्तिक स्वीकृति हेतु दिनांक 11.02.2023 को प्रेषित की गयी थी। जिस पर अपर मुख्य कार्यपालक अधिकारी (एओ) महोदय द्वारा दिनांक 13.02.2023 को आई.आई.टी से वैटिंग हेतु आपत्ती अंकित की गयी है। जिसके कम पत्र सैद्धान्तिक स्वीकृति हेतु प्रेषित की गयी है।
16	Resurfacing of internal roads in sector Chi-3. Greater Noida. 59743	476.61	12.02.2023	313.0	24.03.2023	29.03.2023	---	26.05.2023	---	---	---	---	दिनांक 26.05.2023 को प्री-बिड खोली गयी है। वर्तमान में प्राईस बिड खोले जाने की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
17	Resurfacing of internal roads in sector Chi-4. Greater Noida. 59849	476.61	18.02.2023	450.78	25.04.2023	---	18-02-2023	26.05.2023	---	---	---	---	दिनांक 26.05.2023 को प्री-बिड खोली गयी है। वर्तमान में प्राईस बिड खोले जाने की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
18	Resurfacing of 45.0m wide road (ITBP To Dumping Ground in sector BZP Greater NODIA	184.19	04.01.2023	139.93	17.03.2023	---	25.02.2023	01.05.2023	---	---	---	---	प्राप्त फर्मों के वित्तीय प्रपत्र जांच हेतु पत्रावली वित्त विभाग को प्रेषित है।
19	Construction of R.C.C. Protection wall in center verge form 60.m and 45.0m wide road in sector Chi-Phi Greter Noida (134378)	358.85	11.02.2023	286.80	17.03.2023	---	13.02.2023	04.05.2023	---	---	---	---	निविदा स्वीकृति हेतु प्रेषित है।

S.No	Name of Work	Budget Provision for 2022-23	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
20	Maintenance of composite work form 80m wide road (L.G. rotary to surajpur entry Point) Greater Noida (015608)	266.04	03.02.2023	215.06	17.03.2023	03.02.2023	—	04.05.2023	—	—	—	—	निविदा स्वीकृति हेतु प्रेषित है।
21	C/o C.C. road in village Bhagmalpuram Sector Builders Area Greater Noida (59856)	128.74	13.01.2023	103.51	01.03.2023	—	22.01.2023	24.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली गयी है। वर्तमान में फ़ाइल बिड खोले जाने की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की जानी है।
22	Annual Maintenance of 4 wire rope carash Barrier for three years at Noida Greater Noida Expressway in Greater Noida (134584)	63.57	12.03.2023	52.03	19.04.2023	12.03.2023	—	24.05.2023	—	—	—	—	दिनांक 24.05.2023 को प्री-बिड खोली गयी है। वर्तमान में प्रोईस बिड खोले जाने की स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित है।
23	Resurfcing of road in sector Knowledge park-1	243.35	24.04.2023	243.35	—	—	06.05.2023	—	—	—	—	—	एन.आई.टी तैयार किया जा रहा है।
	Total=	6444.07											

42

Proposed WORKS

WORK CIRCLE-5

UPTO: 31.05.2023

S.N.	NAME OF WORK	Budget Provision for 2022-23	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO DCEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	C/o Service road around Sector-27, Greater Noida	125.00											
3	C/o Service road around Sector Gamma-II, Greater Noida	50.00											
4	C/o RCC Drain work along of 18 mtr. wide road in Sector-Alpha-II, Greater Noida	600.00											
5	Construction of R.C.C. drain in connecting road Sector Beta-I Greater Noida	300.00											
6	Relaying of Pipe drain from 18mtr. Wide road in Sector Gamma-I & II, Greater Noida	100.00											
7	Repairing of Boundary wall in Sector Gamma-I & II, Greater Noida	100.00											
8	Repairing of Internal road & drain of 6% abadi plots in village Sakipur Greater Noida	300.00											
9	C/o Balance 24mtr. Road, drain & sewer in Sector Zeta-I, Greater Noida	200.00											
10	C/o RCC drain in Sector Delta-II, Greater Noida	175.00											
11	C/o RCC drain in Sector Delta-I, Greater Noida	150.00											
12	C/o RCC drain from Nato ki Madheiya rotary to Kota Escape rotary Greater Noida	200.00											
13	Rising of main drain of 60mtr. Wide road in work circle-5 area	300.00											
14	Construction of Kiosk in Sector Delta-III Greater Noida	10.00											
15	C/o Kiosks in Sector Sigma-III Greater Noida	22.00											
16	Construction of Kiosk & Guard Room in Sector Eta-Ist Greater Noida	50.00											
17	Changing room in different Sectors	200.00											
18	Construction of Balance Vendor Market/Farmer Market (08 nos) in different sector's Greater Noida	930.00											
19	Repairing & maintenance work of Barat Ghar in village Nawada Greater Noida	25.00											
20	Repair of Government Primary/Junior School in different villages	50.00											
21	C/o C.C. road in village Gulistanpur Greater Noida	60.00											
22	Repair & maintenance of road & drain in village Nawada, Rampur, Birondi & Sakipur Greater Noida	150.00											
23	Repairing & maintenance of shamshanghat in village Nawada, Birondi & Sakipur, Greater Noida	30.00											
24	Relaying of Interlocking tiles on service road along Sector Beta-I Greater Noida	44.73											
26	Relaying of Interlocking tiles on 60mtr service road along Sector Beta-II, Greater Noida	30.00											
27	Repair & maintenance of staff quarter in Sector Beta-I Gr. Noida	55.00											
28	Repairing & painting work in of shopping complex in Sector Gamma-I & II, Greater Noida	57.00											
29	Repair of Internal road staff quarter in sector Eta-I, Greater Noida	55.00											
30	Repairing & painting work in of shopping complex & Community Center in Sector Delta-I & II, Greater Noida	50.00											
31	Repairing & painting work in of shopping complex in Sector Swarn Nagri, Greater Noida	25.00											

WORK PROPOSED FOR YEAR 2022-23

RURAL DEVELOPMENT WORKS

													31.05.2023
WORK CIRCLE-VI													
S.NO.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2022-23	preparation of Estt.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
		3	4	5	6	7	8	9	10	11	12	13	14
WORK CIRCLE-VI													
1	C/o R.C.C Drain in Village Thapkhera Greater Noida	70.52	23.04.2021	65.63	28.12.2021	30.12.2021	-	22.03.2022 09.05.2022	04.04.2022 25.05.2022	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।
2	C/o C.C.Road & Drain work in village Thapkhera, Gr. Noida.	198.04	14.06.2021	-	-	-	-	-	-	-	-	-	आगणन में R.M.R. लागू होने के कारण संशोधन किया जा रहा है।
4	C/o Approach road Shed, Chubatra, Room & Veranda & Repering work of Boundary wall for Shamshan ghat in village Junpat Gr Noida.	85.97	20.09.21	56.09	08.01.2023	10.01.2023	-	09.02.2023	23.02.2023	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।
5	Reparing work of C.C. road and drain in village Makoda Gr. Noida.	49.54	02-02-2021	49.54	16.11.2021	20.11.2021	-	01.12.2021 24.12.2021	13.12.2201 20.12.2021 05.01.2022 07.01.2022	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।

6	C/o C.C.Road & Drain work in village Makoda, Gr. Noida.	197.07	15.06.2021	95.43	-	-	-	-	-	-	-	-	आगमन में R.M.R. लागू होने के कारण संशोधन कर दिया गया है संशोधन के उपरान्त पत्रावली सैद्धान्तिक स्वीकृति हेतु मुख्य कार्यपालक अधिकारी महोदया को प्रेषित की गई थी । जिसमें मुख्य कार्यपालक अधिकारी महोदया की गई पृच्छा के कम में पत्रावली सम्पत्ति विभाग को प्रेषित है ।
7	Development work in village Pali, Greater Noida (Balance work)	497.39	19.08.2021	199.75	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है ।
11	C/o C.c road & Drain along irrigation Rajwaha, C/o C.c road & Drain along irrigation Rajwaha, Sewer Work and Repairing of C.C Road in Village- Ghori Bachera, Greater Noida.(Balance Work)	318.53	09.01.2021	169.84	30.11.2021	23.02.2022	-	12.05.22	25.05.22	29.11.22	14.12.22	-	निविदा स्वीकृति की प्रक्रिया में है।
12	C/o C.C.Road & Drain work of 6% Abadi Plots in village Jaitpur Vaishpur Gr. Noida.	375.51	03.08.2022	119.33	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है ।

46

13	Remaining work of Panchayat Ghar near Shiv Mandir in Village- Pali Greater Noida.	11.28	23/04/2021	10.11	8.8.21	26.08.21	-	-	-	13.11.2021 01.12.2021 13.05.2022	25.10.2021 10.11.2021 13.12.2021 25.05.2022	-	दिनांक 10.11.2021 का निविदा की प्री0ववालीफिकेशन बिड खोली गई। जिसमें एकल निविदा पुनः निविदा आमंत्रित की गयी जिसकी प्री-ववालीफिकेशन बिड दिनांक 13.12.2021 को खोली गई। जिसकी प्राइस बिड दिनांक 05.12.2021 को खोली गई है। जिसमें नेगोशिएशन होने के कारण पुनः निविदा आमंत्रित किए जाने हेतु पत्रावली निविदा सेल को प्रेषित है। तत्पश्चात् महाप्रबन्धक (अभियन्त्रण) के पत्रांक संख्या-जी.एम. (अभियन्त्रण)/2022/361 दिनांक 12.05.2022 के माध्यम से ई0 निविदा आमंत्रित की गई, जिसकी प्री0ववालीफिकेशन बिड 25.05.2022 को खोली गई, जिनके प्रपत्रों की जांच हेतु वित्त विभाग को प्रेषित है। जिसमें तीन फर्में निविदा की शर्तों को पूर्ण नहीं कर सकी, जिससे पुनः निविदा आमंत्रित किए जाने हेतु पत्रावली सादर प्रेषित है। जिसमें तीन बार निविदा आमंत्रित होने के कारण S.O.R लागू होने के कारण आगमन के संशोधन कर दिया गया है जिसमें अतिरिक्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु पुनः प्रेषित कर दी गयी है।
15	Balance Development work in Sector Omicron-1 6% Abadi Greater Noida.	15.43	16.03.2021	15.32	28.06.2021	12.07.2021	-	05.08.2021 20.09.2021 05.01.2022 08.04.2022 16.06.2022	16.08.2021 30.09.2021 15.01.2022 03.02.2022 20.04.2022 27.04.2022 05.05.2022 29.06.2022	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है।

16	C/o C.C.Road & R.C.C.Drain work in village Palla, Gr. Noida.	509.28	02.07.2021	448.47	10.12.22	14.12.22	-	13.01.2023	01.02.2023	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
17	Repairing work of Shamshan Ghat Kabristhan & Barat Ghar in village Bodaki Gr. Noida.	15.62	28.06.21	14.64	24.09.2021	29.9.21	-	23.11.21 13.05.2022	06.12.21 25.05.2022	-	-	-	अवार्ड किया जा रहा है।
20	C/o boundary wall of Vyayamshala & Library in village Palla, Greater Noida.	42.10	20.06.2022	39.73	30.06.2022	01.07.2022	-	06.07.2022 20.12.2022 4.02.2023	18.07.2022 02.01.2023 15.03.2023	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।

48

21	C/o Vyayamshala & Library in village Palla, Greater Noida.	55.23	21.06.2022	52.62	29.06.2022	01.07.2022	-	06.07.2022 20.12.2022 09.02.2023 12.05.23	18.07.2022 02.01.2023 23.02.2023 01.03.2023 24.05.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.2023 को खोली गयी थी जिसमें एकल निविदा प्राप्त हुई एकल निविदा क्वालीफाई न होने के कारण पुनः ई निविदा आमंत्रित किये जाने हेतु पत्रावली तकनीकी विभाग को प्रेषित है ।
22	C/o C.C.Road along Irrigation minor in village Palla, Greater Noida.	150.62	20.06.2022	139.89	29.07.22	01.08.2022	-	11.11.22	23.11.22	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 23.11.22 को खोली जा चुकी है। जिनके प्रपत्रों की जाँच उपरान्त प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित की गई जिसकी तकनीकी विभाग द्वारा लगाई गई आपत्ति के कम में पुनः ई निविदा आमंत्रित किये जाने हेतु पत्रावली तकनीकी विभाग को प्रेषित कर दी गयी है ।
23	P/L Interlocking Tiles, Shed & Repairing work fo Barat Ghar in Village Palla Greater Noida.	17.17	14.07.2022	14.44	12.10.22	19.10.2022	-	29.11.22 09.02.23	14.12.22 23.02.23	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।

24	Renovation work of Primary & Junior School in Village Junpat, greater Noida. (Operation Kayakalp)	17.99	18.11.22	13.94	06.12.2022	13.12.2022	-	20.12.22	02.01.23	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित किया जा रहा है।
25	C/o Boundary wall & renovation work of primary school & junior school in village palla, Greater Noida	49.00	18.11.22	37.89	25.11.22	06.12.2022	-	20.12.22	02.01.23	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
26	Renovation work of Primary & Junior School in Village makora, Thapkhera & Mathurapur greater Noida.	37.48	18.11.22	33.53	24.11.22	30.11.2022	-	20.12.23	02.01.23	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है।
27	Renovation work of Primary & Junior School-II Village Jhol garhi in village Ghor-Bachera greater Noida.	31.67	18.11.22	25.55	01.12.22	03.12.2022	-	20.12.22	02.01.23 09.01.23	-	-	-	अवार्ड किया जा रहा है।

31	Beautification of 03 Nos Pond in Village Palla, greater Noida.	88.99	15.11.22	48.89	30.11.22	03.12.22	-	<u>13.12.22</u> <u>07.02.23</u> <u>12.05.23</u>	<u>26.12.22</u> <u>20.02.23</u> <u>24.05.23</u>	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 02.01.23 को खोली गई जिसमें शून्य निविदा प्राप्त हुई शून्य निविदा प्राप्त होने के कारण पुनः ई निविदा आमंत्रित की गई जिसकी प्री क्वालिफिकेशन बिड दिनांक 20.02.23 को खोली गई जिसकी शून्य निविदा प्राप्त हुई निविदा निरस्त की स्वीकृति उपरान्त निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली गयी जिसमें कोई भी निविदा क्वालीफाई न होने के कारण पुनः ई निविदा आमंत्रित किये जाने हेतु पत्रावली तकनीकी विभाग को प्रेषित है ।
32	Beautification of 03 Nos Pond in Village Pali, Greater Noida.	91.28	18.11.22	47.73	30.11.22	03.12.22	-	<u>13.12.22</u> <u>07.02.23</u> <u>12.05.23</u>	<u>26.12.22</u> <u>20.02.23</u> <u>24.05.23</u>	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 02.01.23 को खोली गई जिसमें शून्य निविदा प्राप्त हुई शून्य निविदा प्राप्त होने के कारण पुनः ई निविदा आमंत्रित की गई जिसकी प्री क्वालिफिकेशन बिड दिनांक 20.02.23 को खोली गई जिसकी शून्य निविदा प्राप्त हुई निविदा निरस्त की स्वीकृति उपरान्त निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को को खोली गयी जिसमें कोई भी निविदा क्वालीफाई न होने के कारण पुनः ई निविदा आमंत्रित किये जाने हेतु पत्रावली तकनीकी विभाग को प्रेषित है ।

33	Beautification of 02 Nos pond in Village Boraki Gr. Noida.	58.47	15.11.22	49.73	30.11.22	03.12.22													अगई किमा वा चुका ई अग्रम्य गठिव किमा वा रवा ई।
33	Development work of 6% Abadi Plots in Village Pali (Pocket C&D),(Balance Work) Greater Noida	168.53	25.04.23	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु अंगण सभिति समझ भंडित है।
34	Repairing work of 2 Nos Barat Ghar & Shamsan Ghat in Village Jatipur Vaisipur Gr. Noida.	15.37	21.04.23	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	प्र.अगई टी. रोमर को वा रवा ई
35	C/o Shed Chabutra & Approach road Shamsan Ghat in Village Ghorl Bachera Gr. Noida.	28.93	10.05.23	27.26	-	-	-	-	-	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु अंगण सभिति समझ भंडित है।
36	Maintenance work of 6% Abadi Plots in Village Ghorl Bachera Gr. Noida.	31.78	07.02.23	28.53	10.05.23	-	-	-	-	-	02.06.23	14.06.23	-	-	-	-	-	-	निदिदा की प्री क्वालिफिकेशन निड रिनाक 14 06.23 को खोली वागी प्रकलित है।
37	Development work of Village Ghorl Bachera as Adarsh Village Inter Region of GNIDA Greater Noida	796.8	20.04.23	755.73	-	-	-	-	-	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु अंगण सभिति समझ भंडित है।

52

38	C/o Boundary Wall Barat Ghar in Village Ajayabpur Gr. Noida.	34.66	20.04.23	32.71	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु आंगणन समिति समक्ष प्रेषित है ।
39	C/o Interlocking tiles & drain work in Village Bodaki Gr. Noida.	89.74	31.05.23		-	-	-	-	-	-	-	आंगणन सैद्धान्तिक स्वीकृति हेतु अपर मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है ।
	TOTAL	4149.99		1748.09								

53

MIS-PRJ-04

WORK PROPOSED FOR YEAR 2022-23
PROJECT WORKS

31.05.2023

WORK CIRCLE-VI

S.No.	NAME OF WORK	Budget Provision for 22-23	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Strengthening of 60.0 mtr wide road in sector Recreational Green V (105.0m road to sector MU Rotary) Near Metro Dippo. Gr. Noida	255.74	21.09.2022	247.35	-	-	-	-	-	-	-	-	अपर मुख्य कार्यपालक अधिकारी (ए) महोदय द्वारा की गई पृच्छा के कम में पुनः सैद्धान्तिक स्वीकृति हेतु प्रेषित कर दी गई है।
2	Strengthening of 60.0 mtr wide road in sector Zeta II Greater Noida.	407.35	11.10.2022	302.45	-	-	-	-	-	-	-	-	प्राशासनिक एवं वित्तिय स्वीकृति हेतु प्रेषित कर दी गयी है ।
3	C/o Community Center in sector XU III, Greater Noida.	267.58	03.10.2022	173.99	28.10.2022	03.11.22	-	29.11.21 21.03.23	14.12.22 03.04.23 12.04.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 12.04.2023 को खोली जा चुकी है । जिसकी प्राईस बिड खोले जाने हेतु पत्रावली तकनीकी विभाग को प्रेषित है ।

4	C/o Community Center in sector Omicron-IA, Greater Noida.	266.63	03.10.2022	173.99	28.10.2022	07.11.22	-	29.11.22 24.02.23 12.05.23	14.12.22 03.03.23 15.03.23 24.05.23	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 14.12.2022 को खोली गई जिसमें तीनों फर्म डिस्क्वालीफाइड होने के कारण पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली निविदा सेल को प्रेषित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 10.03.2023 को खोली जानी प्रस्तावित थी तत्पश्चात महाप्रबन्धक की शुद्धि पत्र संख्या-पत्रांक/प्र0 वरिष्ठ प्रबन्धक / ई0 निविदा सेल/2023/425 दिनांक 06.03.2023 के माध्यम से निविदा की प्री0 क्वालीफिकेशन बिड दिनांक 15.03.2023 को खोली गई जिससे कोई भी निविदा क्वालीई फाई न होने के कारण पुनः निविदा आमंत्रित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जा चुकी है वित्त विभाग के जॉच उपरान्त प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित कर दी गई है ।
---	---	--------	------------	--------	------------	----------	---	----------------------------------	--	---	---	---	--

55

5	C/o Community Center in sector XU I, Greater Noida.	268.62	03.10.2022	173.99	28.10.2022	03.11.22	-	29.11.22 24.02.23 12.05.23	14.12.22 03.03.23 24.05.23	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 14.12.2022 को खोली गई जिसमें तीनों फर्म डिस्क्वालीफाइड होने के कारण पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 10.03.2023 को खोली जानी प्रस्तावित थी तत्पश्चात महाप्रबन्धक की शुद्धि पत्र संख्या-पत्रांक/प्र0 वरिष्ठ प्रबन्धक / ई0 निविदा सैल/2023/425 दिनांक 06.03.2023 के माध्यम से निविदा की प्री0 क्वालीफिकेशन बिड दिनांक 15.03.2023 को खोली गई जिससे कोई भी निविदा क्वालीई फाई न होने के कारण पुनः निविदा आमंत्रित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जा चुकी है वित्त विभाग के जॉच उपरान्त प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित कर दी गई है ।
---	--	--------	------------	--------	------------	----------	---	----------------------------------	----------------------------------	---	---	---	--

58

6	C/o Community Center in sector XU II, Greater Noida.	267.67	03.10.2022	174	28.10.2022	07.11.22	-	29.11.22 24.02.23 12.05.23	14.12.22 03.03.23 24.05.23	-	-	-	निविदा की प्री0-क्वालीफिकेशन बिड दिनांक 14.12.2022 को खोली गई जिसमें तीनों फर्म डिस्क्वालीफाइड होने के कारण पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 10.03.2023 को खोली जानी प्रस्तावित थी तत्पश्चात महाप्रबन्धक की शुद्धि पत्र संख्या-पत्रांक/प्र0 वरिष्ठ प्रबन्धक / ई0 निविदा सैल/2023/425 दिनांक 06.03.2023 के माध्यम से निविदा की प्री0 क्वालीफिकेशन बिड दिनांक 15.03.2023 को खोली गई जिससे कोई भी निविदा क्वालीई फाई न होने के कारण पुनः निविदा आमंत्रित की गई जिसकी प्री0 क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जा चुकी है वित्त विभाग के जॉच उपरान्त प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित कर दी गई है।
7	C/o Vendor Market Different sector XU II & Omicron IA , Greater Noida.	221.32	29.09.2022	218.61	20.10.2022	27.10.2022	-	06.12.22	14.12.22	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है ।

57

8	C/o Vendor Market Different sector XU-I, XU-III, Omicron II, Omicron III, MU & Eta II, Greater Noida.	677.27	27.09.2022	661.02	15.11.22	16.11.22	-	06.12.22 13.01.23	21.12.22 01.02.23	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठित किया जा रहा है।
9	Maintenance work of 6 % Abadi Plots in Village Jaitpur Vaishpur (for three years), Greater Noida	34.50	21.12.2021	27.38	25.05.23	-	-	-	-	-	-	-	एन.आई.टी. तैयार की जा रही है।
10	C/o Boundary wall of Affordable houses along Village in Side Sector Mu-II Greater Noida	32.00	01.03.2021	28.5	24.07.2021	02.08.2021	-	20.09.2021 13.05.2022	04.10.2021 11.10.2021 20.10.2021 18.04.2022 25.05.2022	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।
12	Drain repairing work of 80mtr. Wide road along Sector Omicron-I Gr. Noida	31.92	23.03.2021	25.43	20.5.2021	28.05.2021	-	07.07.2021	26.07.2021	-	-	-	अवार्ड किया जा चुका है। अनुबन्ध गठित हेतु कार्यालय के पत्रांक:-प्रा/प्रबन्धक-6/22/ 5758 दिनांक 13.04.2022 पत्र प्रेषित किया जा चुका है।

58

14	C/o Service road & Drain of 60.0 mtr. wide road (L.H.S) along Sector-XU-III , in Gr. Noida.	553.75	19.05.2021	552.4	22.03.22	22.03.22	-	18.04.23	03.05.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 03.05.2023 को खोली जा चुकी है। जिनके प्रपत्रों की जाँच उपरान्त प्राईस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित कर दी गयी है
15	C/o 60.0 mtr. & 45.0 mtr. wide peripheral road in village Pali & Thapkhara (Part-A), Greater Noida.	3959.38	29.12.2021	4152.56	-	-	-	-	-	-	-	-	अपर मुख्य कार्यपालक अधिकारी महोदय द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पुनः पत्रावली सैद्धान्तिक स्वीकृति हेतु प्रेषित की जा रही है।
16	Maintenance work of 60.0 mtr. wide road sector MU-II, for three year, Greater Noida.	109.00	28.02.2022	65.84	12.01.23	17.02.23	-	12.05.23	24.05.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जानी प्रस्तावित है। अतः पत्रावली वित्त विभाग को प्रेषित है।
17	Maintenance work of Boraki Extension , Greater Noida.	66.19	29.07.2022	11.33	30.12.22	08.01.23	-	12.05.23	24.05.23	-	-	-	निविदा की प्री-क्वालीफिकेशन बिड दिनांक 24.05.23 को खोली जानी प्रस्तावित है।
18	Maintenance work of affordable houses in sector MU-II (29.76 sqm. & 40.0 sqm.) & Affordable houses Omicron-III, (31.0 sqm.) for three years, Greater Noida.	180.00	18.07.2022	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति हेतु प्रेषित की गई थी। जिसमें तकनीकी विभाग द्वारा लगाई गई आपत्ति के कम में पत्रावली सम्पत्ति विभाग को प्रेषित है। पुनः सम्पत्ति विभाग को प्रेषित की गई सम्पत्ति विभाग की आख्या प्राप्त होने के उपरान्त परन्तु मुख्य कार्यपालक अधिकारी महोदय द्वारा आदेशों के कम में मूल पत्रावली में आगणन तैयार कर प्रेषित करने के निर्देश दिए हैं जिसमें मूल पत्रावली में प्रेषित की जा रही है।
19	Widening of 80.0 mtr wide road 130.0 roatary to DMIC Greater Noida.	583.78	28.09.2022	555.25	11.11.22	13.12.22	-	24.02.23	10.03.23	-	-	-	अवार्ड किया जा चुका है अनुबन्ध गठन किया जा रहा है।

20	C/o Construction in site RCC kerb road for rotary of 80Mtr. & 60 Mtr. Work wide road 130.00 mtr to DMIC Greater Noida	75.59	09.03.23	74.15	23.03.22	24.03.22		18.04.23	01.05.23	-	-	-	निविदा स्वीकृति की प्रक्रिया में है ।
21	Reconstruction of RCC drain and 80mtr. Wide road from 130mtr. Road to DMIC (IITGNL) Gr.Noida.	859.83	13.04.23	817.56	25.05.23	-	-	-	-	-	-	-	निविदा आमंत्रित किये जाने हेतु पत्रावली निविदा सेल को प्रेषित है ।
22	Resurfacing service road along 80mtr. Wide 130mtr. Road to DMIC (IITGNL) Gr.Noida.	435.99	27.5.23	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने हेतु अपर मुख्य कार्यपालक अधिकारी (ए) महोदय को पेषित है ।
23	Resurfacing 12mtr, 18mtr and 24mtr wide road in Sector Omicron 1A Gr. Noida.	246.06	18.05.23	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु तकनीकी विभाग को प्रेषित है ।
24	C/o Guard room at 5&6 in Sector MU-I Gr. Noida.,	9.44	21.07.22	9.68	05.08.23	-	-	02.06.23	14.06.23	-	-	-	निविदा की प्री क्वालिफिकेशन बिड दिनांक 14.06.23 को खोली जानी प्रस्तावित है ।
25	Repair of Maintenance work of Affordable houses (Four Storeyed G+3 Pocket A,B & J) on 29.76 sqm in Sector MU-II (Balance work) Gr. Noida.	196.89	05.04.23	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु तकनीकी विभाग को प्रेषित है ।
26	Repair of Maintenance work of Affordable houses (Four Storeyed G+3 Pocket C&G) on 29.76 sqm in Sector MU-II (Balance work) Gr. Noida.	115.63	05.04.23	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु तकनीकी विभाग को प्रेषित है ।
TOTAL		8182.7	-	6988.84	-	-	-	-	-	-	-	-	

**WORK PROPOSED FOR YEAR 2022-23
PROJECT DEVELOPMENT WORKS**

Dated 31.05.2023

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	paration .	(Laes)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 2020-21	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	C/o RCC protection wall of sirsa rotary & Bhati rotary at 80m wide road asian paint to sirsa road Greater Noida	24.32	24.12.20	24.32									Under Tender Sanction
2	C/o RCC drain along 130m wide road Paramount to Makora rotary (LHS) Greater Noida	236.19	26.05.22	236.19									Under Tender Sanction
3	Strengthening of 130m wide road from Sirsa rotary to eastern Peripheral (RHS), Greater Noida.	291.43	04.08.2022	291.43									Under Estimate Sanction
4	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Ext.), Greater Noida.	431.40	14.09.2021	431.40									Under Tender Sanction
5	C/o RCC central verge at 80m wide road from (Sirsa rotary to Xu-III T-Point) and 60m wide road along Sector-Ecotech-10, Greater Noida	528.34	23.11.2022	528.34									Under Tender Sanction
6	C/o Service road of 130m wide road from Amarpali to Pairamount near DFCCIL work, Greater Noida.	950.00	03.01.2023	950.00									Under Tender Sanction
7	Resurfacing of Service and C/o Service road from DSC rotary to D-Park rotary Greater Noida.	995.00	03.01.2023	995.00									Under Tender Sanction
8	C/o Busway at 130m wide road from Pi rotary to Supertech rotary (LHS), Greater Noida.	624.99	09.01.2023	624.99									Under Tender Sanction
9	C/o Service road & RCC drain of 60m wide road from OHT to imliyka in Sector-Ecotech-8. (PM Gati Shakti)	227.00	25.02.2023	227.00									Under Estimate Sanction
10	Repair of brick drain of 45m wide road in Sector-Ecotech-8. (PM Gati Shakti)	52.05	23.01.2023	52.05									Under Estimate Sanction
11	Strengthening of 45m wide road (Main Carriage way & Service road) of 60m wide road (Khanpur Side) in Sector-Ecotech-8. (PM Gati Shakti)	531.00	23.01.2023	531.00									Under Estimate Sanction
12	Strengthening of 80m wide road from EPE T-Point to sirsa rotary sector-Ecotech-9 (PM Gati Sakti)	751.00	24.01.2023	751.00									Under Estimate Sanction

(61)

13	C/o Service road, RCC drain and Balance Sewer work 60m wide peripheral road (canal side) in Sector-Ecotech-10 (PM Gati Shakti) (Ghangola Side)	372.23	17.10.2022	372.23									Under Sanction	Estimate
14	C/o Service road & drain in Sector-Ecotech-10, Greater Noida (maycha side) (PM Gati Shakti)	635.89	17.10.2022	635.89									Under Sanction	Estimate
15	Laying of Water supply line in Sector-Ecotech-10 (PM Gati Shakti)	87.19	10.02.2023	87.19									Under Sanction	Estimate
16	Widening of 60m wide road between Sector-Ecotech-10 & 11 (PM Gati Shakti)	706.00	14.12.2023	706.00									Under Sanction	Estimate
17	C/o Fire Station and Police Station in Sector-Ecotech-10, (PM Gati Shakti)	750.00	14.12.2023	750.00									Under Sanction	Estimate
18	C/o RCC Peripheral drain along 60m wide road of Sector-XI (RHS) Greater Noida.	376.00	17.10.2022	376.00									Under Sanction	Estimate
19	Strengthening of Main carriageway of 60m wide road from Bhati rotary to sirsa rotary Greater Noida.	685.23	14.12.2023	685.23									Under Sanction	Estimate
20	Widening of 60m wide Peripheral road along Sector-Ecotech-1 (ext-1), Greater Noida.	471.56	14.12.2022	471.56									Under Sanction	Estimate
21	Strengthening of main carriageway of 80m wide road from Kasna to Bhati rotary, Greater Noida.	788.23	14.12.2023	788.23									Under Sanction	Estimate
22	C/o Central verge RCC wall 60m wide Peripheral road between Sector-Ecotech-10 & 11 (PM Gati Shakti)	195.00	14.12.2023	195.00									Under Sanction	Estimate
23	C/o RCC service drain along 60m and 80m wide road of Sector-Ecotech-1 (Ext-1), Greater Noida	137.17	14.12.2023	137.17									Under Sanction	tender
	Total	10847.22		10847.22										

(62)

WORK PROPOSED FOR YEAR 2022-23
RURAL DEVELOPMENT WORKS

Dated. 31.05.2023

S.N.	NAME OF WORK	Budget Provision for 2020-2	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
	<u>WORK CIRCLE-VII</u>												
1	Development for Play Ground in Village-Rithori, Greater Noida.	40.02	15.07.222	40.02									Under Tender Sanction
2	Development of 02 nos. Pond in Village-Rithori, Greater Noida	117.97	14.11.2022	117.97									Under Tender Sanction
3	Renovation of Primary and junior high school in Village-Village-Rampur Fatchpur, Dabra, Rithori and Maycha, Greater Noida	77.03	16.11.2022	77.03									Under Tender Sanction
4	Renovation of Shamshan Ghat in Village-Dabra, Greater Noida	30.18	02.12.22	30.18									Under Tender Sanction
5	C/o Shamshan Ghat and Renovation in Village-Rithori, Greater Noida	84.43	02.12.22	84.43									Under Tender Sanction
	Total	349.63		349.63									

63

WORK CIRCLE-JAL

WORK PROPOSED FOR YEAR 2023-24
RURAL DEVELOPMENT WORKS

MIS - PRJ-01

31/05/2023

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2021-22	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completi on	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	-	-	-	-	-	-	-	-	-	-	-	-	-

64

WORK CIRCLE-JAL

52
PROJECT WORKS

MIS - PRJ-01

31/05/2023

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2023-24	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		NIL											

65

MIS-PRJ-04

WORK PROPOSED FOR YEAR 2023-24

Project Work

Work Cricle-Sewerage

Dated 09.06.2023

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	completion	status	
		for 2021-22	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Design Construction Supply & Erection & Commissioning of 80 MLD STP at Utiliy Sector-1 in Greater Noida.			15108.09									Under Revised Sanction
2	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.			484.89									Under Revised Sanction
3	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Contractor Black Listed & Re-Tender Progress
4	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida.			2167.10									Under Estimate Santion
5	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP, Greater Noida.			240.82									Under Estimate Santion
6	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Under Estimate Santion
7	Laying of Alternate Rising Main Line From MPS to 137 MLD STP at Kasna in Greater Noida.			564.60									Under Estimate Santion
8	Maintenance of Sewer Line in Sector I.T. City and Village Gharbhara Murshidpur (For 36 Month) Greater Noida.			64.44									Under Revised Estimate
9	Design Construction Erection & Commissing of 12 MLD STP at Sector I.T. City in Greater Noida.			3660.56									Under N.I.T. Approval
10	Desing, Construction, Supply Erection & Commissioning of 10 MLD MPS at 137 MLD STP Lasna Including Operation & Maintenance For 36 Month in Greater Noida.			392.69									Under Revised Estimate
11	Construction of Additional CCT & Renovation of Mechanical Equipment in Primary Unit at 137 MLD STP Kasna in Greater Noida.			571.40									Under Revised Estimate
12	Online Continuouys Effluent Monitoring System (O.C.E.M.S.) in 4 Nos S.T.P. at Greater Noida.			175.63									Under Estimate Santion
13	Maintenance Work of Internal Sewerage System for 36 Month in Zone-1 Sector & Village (Part-2) Greater Noida			961.47									Under Re. Tender
14	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-3A), Greater Noida.			598.76									Under Re. Tender
15	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-3B), Greater Noida.			354.56									Under Re. Tender
16	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-4A), Greater Noida.			400.15									Under Re. Tender
17	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-4B), Greater Noida.			438.89									Under Re. Tender

(66)

18	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-5A), Greater Noida.			253.75								Under Tender
19	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-5B), Greater Noida.			364.53								Under Re. Tender
20	Maintenance Work of Internal Sewerage Syatem For 36 Month in Sector & Village Zone-1 (Part-5C), Greater Noida.			297.86								Under Re. Tender
21	Maintenance Work of Internal Sewerage System For 36 Month in Zone-8 Village Sadopur, Badalpur Connecting 2/10 MLD STP at Badalpur Greater Noida.			218.56								Under Re. Tender
22	Operation and Maintenance Work of 15 MLD STP (For 60 Month) at Sector Ecotech-2, Greater Noida			642.89								Under AES Approval
23	Operation and Maintenance Work of 20 MLD STP (For 60 Month) at Sector Ecotech-3, Greater Noida			754.47								Under AES Approval
24	Providing & Laying Sewer Line from Judge Colony to Trunk Sewer Line in Sector BZP Ecotech-2, at Greater Noida			49.46								Under N.I.T. Approval
		0.00		33357.96								

(67)

W.C. INCHARGE

G.M.(PROJECT)