

DETAILS OF CIVIL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAGE NO.
1.	PROJECT WORK (UNDER PROGRESS)	01-10
2.	RURAL WORK(UNDER PROGRESS)	11-20
3.	COMPLETE WORK	21-28
4.	PROPOSED WORK	29-53

DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAZE NO.
1.	PROJECT WORK (UNDER PROGRESS)	54-56
2.	RURAL WORK(UNDER PROGRESS)	57-59
3.	COMPLETE WORK	60-63
4.	PROPOSED WORK	64-69

WORK CIRCLE-I

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-03 (P)

(AMOUNTS IN RS. LACS)

30.09.2021

Sl.No	Name of Work	Name of Contractor	Estimate Cost in Lacs	Tender (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.21	Expenditure in Rs. Lacs.	2021-22		Progressive Payment (8+10)	Cumulative % progress upto						Last Bill Raised Date	Amount Released	Tentative date of Completion	Remark				
									Targ.	Achl.		31.03.2021		30.09.2021		30.09.2021									
												Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Date	Amount	Date	Amount		
1	C/O R.C.C. Drain and Road from 130m wide road to Village Halibaur in Sector-IV Gr. Noida	M/s. H.N. Sati Associates	73.68	55.19	01.10.19	31.03.20	15.76	39.43	15.76	100.00%	28.50%	100.00%	100.00%	75.00%	100.00%	100.00%	28.50%	100.00%	75.00%	100.00%	30.01.20	15.76	03.02.20	15.76	ATS first started on 30.01.20 and was completed on 03.02.20
2	Balance Development work in Sector-4 Greater Noida	M/S. Advay Construction	140.83	111.25	22.06.20	21.06.21	49.71	61.54	49.71	100.00%	69.15%	100.00%	100.00%	71.80%	100.00%	69.15%	100.00%	71.80%	100.00%	26.04.21	27.22	13.05.21	25.73	Work in Progress	
3	Resurfacing of service road and widening of main carriage way C/O Footpath and C/O Drain along service road coming of main drain of 60m wide road (6m month rotary to railway crossing) between sector ecotech-12, 16b, 17 and 18 (Industrial) Greater Noida	M/S. Dev. Vast project & infrastructure Pvt. Ltd.	987.33	808.82	15.01.21	14.01.22	90.07	716.75	92.07	62.74%	41.45%	62.74%	44.60%	70.68%	41.45%	70.68%	60.10%	17.07.21	145.15	28.07.21	130.00		Work in Progress		
4	C/O Service road of 60m wide road & C/O R.C.C. Drain in sector -16b Greater Noida	M/S. Mani Const. Co.	300.13	236.23	08.02.21	07.02.22		236.23		56.16%	34.60%	56.16%	45.00%	64.38%	34.60%	64.38%	47.28%	06.09.21	52.60	08.09.21	47.40		Work in Progress		
5	Resurfacing of Service road (Both Side), C/O Footpath, P/L Interlocking tiles and C/O Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	M/S. Shubham Builders	507.26	401.90	10.02.21	09.11.21	94.16	307.74	94.16	75.19%	63.33%	75.19%	68.00%	83.35%	63.33%	83.35%	68.00%	08.06.21	70.86	28.06.21	65.16		Work in Progress		
6	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	M/S. Dev. Vast project & infrastructure Pvt. Ltd.	470.00	418.31	12.02.21	11.02.22		418.31		55.06%	0.00	55.06%	21.00%	63.28%	11.09%	63.28%	35.00%								Work in Progress
7	Balance Development work of 6% & 10% Abadi plots in Village Mahabaur, Greater Noida	M/S. Mani Const. Co.	307.15	383.92	25.03.21	24.02.23				21.79%	0.00	21.79%	5.00%	28.02%	0.00%	28.02%	6.50%								Work in Progress
8	DEVELOPMENT WORK OF 6% ABADI PLOTS IN VILLAGE ROZA YAKUBPUR (BALANCE WORK) GREATER NOIDA	M/S. J. K. Jain Contractor	483.15	494.88	07.06.21	06.06.22				23.29%	0.00	23.29%	30.00%	32.05%	22.22%	32.05%	30.00%								Work in Progress
9	WIDENING & STRENGTHENING OF MAIN CARRIAGE WAY, RESURFACING OF SERVICE ROAD (RHS), C/O SERVICE ROAD (LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD, BETWEEN SECTOR-4 AND SECTOR-16C GREATER NOIDA.	M/S. Goodwill Builders	503.71	413.04	10.06.21	09.06.22				22.29%	0.00	22.29%	2.00%	30.95%	0.00	30.95%	16.20%								Work in Progress
10	Widening & Resurfacing of Roads (60m, 45m and 24m) and C/O R.C.C. Drain, Footpath, Cycle Track in Sector-16 (Residential) Greater Noida	M/S. Goodwill Builders	736.99	603.00	10.06.21	09.06.22				22.74%	0.00	22.74%	23.10%	30.95%	0.00	30.95%	35.60%	18.09.21	78.43	23.09.21	72.12			Work in Progress	
11	C/O Balance RCC Drain and Resurfacing of Damaged drain along 45m wide road in sector-4, Greater Noida	M/S. Jayaram Construction	140.90	102.71	12.07.21	11.03.22				20.19%	13.51%	20.19%	15.10%	33.75%	13.51%	33.75%	15.10%	26.08.21	13.87	08.09.21	12.76			Work in Progress	

1

WORK CIRCLE-I

Sl.No	Name of Work	Name of Contractor	Estimate		Tender		Date of Start	Date of Completion	Expenditure upto		Expenditure		2021-22	Progressive	Cumulative % progress upto						Last Bill Raised		Payment Released			Tentative date of Completion	Remark
			Cost in Lacs	Amount in (Rs. Lacs)	Amount in (Rs. Lacs)	Start			Completion	Upto	In Rs. Lacs	Targ.			Ach.	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Date	Amt.		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25			
1	Resurfacing of Service Road & Widening of main carriage Way/ C/o Footpath, Fencing work For central verge, main drain covering of 60m wide road between Sector-4 and Sector-16B Greater Noida	M/s. Ashu Construction	256.05	211.18	21.07.21	26.04.22	-	-	-	-	-	7.95%	21.80%	25.10%	24.48%	21.80%	24.44%	28.40%	18.08.21	46.04	01.09.21	41.92	-	-	Work in Progress		
12	Widening & Strengthening of 45m wide road & C/o Footpath, Cycle track Covering of Drain by Precast RCC Slab in Sector-16C, Greater Noida	M/s. Greenhill Builders	947.56	729.62	27.07.21	26.10.22	-	-	-	-	-	7.77%	0.00	10.00%	14.67%	0.00	14.67%	20.40%	23.09.21	122.24	28.09.21	112.41	-	-	Work in Progress		
13	Widening & Strengthening of 45m wide road & C/o Footpath, Cycle track Covering of Drain by Precast RCC Slab in Sector-16C, Greater Noida	M/s. S. R. Constructions	541.17	422.16	07.08.21	06.08.22	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
TOTAL RS			6488.01	5302.21							1780.00		281.70							311.59			170.79				

(21)

WORK CIRCLE-2

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

UPTO- 08.10.2021
(AMOUNTS IN RS. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion	Expenditure upto 31.03.2021 (Rs in lac)	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative %Progress upto						Last Bill Raised		Payment Release		Remark			
								Targ	Achi		31.08.2021		30.09.2021		Date	Amnt	Date	Amnt						
											Financial		Physical		Financial		Physical							
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi	Date	Amnt	Date	Amnt		
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida	M/s Nav Durga Buildcon Pvt Ltd	177.19	155.92	23.09.19	22.09.2020	66.18	89.74	0	66.18	100.00%	42.44%	100.00%	42.44%	100.00%	100.00%	42.44%	100.00%	42.44%	29.10.2020	32.06	12.11.20	29.03	इसमें 24 मी. गेज का 100% काम पूरा हुआ है। शेष का काम आगामी महीने में पूरा किया जाएगा।
2	Balance Development work of 6/10% Abadi plots in Village-Sam, Greater Noida	M/s Vrat Construction	600.85	594.90	11.02.2020	10.08.2021	433.04	161.86	61.25	494.29	100.00%	83.09%	100.00%	95.00%	100.00%	83.09%	100.00%	96.00%	04.06.2021	61.25	30.06.21	59.06	Work in Progress	
3	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3), Greater Noida	M/s V K Construction	258.59	216.57	07.10.2020	06.10.2021	111.37	105.2	17.56	128.93	90.02%	59.54%	90.02%	70.00%	98.35%	59.54%	98.35%	70.00%	30.03.2021	17.56	13.06.21	16.85	Work in Progress	
4	Development work of 10% abadi plots in Village-Sadepur, Greater Noida	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	-	247.05	0.00	0.00	100.00%	0.00%	100.00%	19.00%	100.00%	0.00%	100.00%	19.00%	-	-	-	-	Work in Progress	
5	Raising of drain along 24m wide road from Apey court to Victoryone central in Sector-12, Greater Noida	M/s Blue Max Associates	24.60	18.89	16.08.2021	15.02.2021	0	18.89	0.00	0.00	8.88%	0.00%	8.88%	0.00%	25.54%	0.00%	25.54%	15.00%	-	-	-	-	Work in Progress	
6	Strengthening of 80m wide road in between Sector-10 & 12, Greater Noida	M/s Aksh Construction	322.37	262.31	10.08.2021	09.02.2022	0	262.31	0.00	0.00	12.22%	0.00%	12.22%	0.00%	28.88%	0.00%	28.88%	30.00%	-	-	-	-	Work in Progress	
			1706.55	1495.64			610.59	885.05	78.81	689.40														

(3)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

UPTO 30.09.2021
(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.21	Expenditure 2021-22 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.08.21		Cumulative % progress upto 30.09.21		Last Bill Raised Date	Amt. Released	Payment Released Date	Amt. Released	Remark
								Targ.	Achl.		Targ.	Achl.	Targ.	Achl.					
1	C/o Balance 24m wide road, drain and sewer in sector-1, Greater Noida	M/s Smt Ganesh Builders	356.29	309.97	19.09.18	18.03.19	15.29	294.68	36.41	51.70	100.00%	36.41%	100.00%	36.41%	07.07.21	36.41	-	-	कार्य पूर्ण है।
2	Development work of 6% abadi plots in village Almatad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	0.00	149.05	0.00	0.00	84.93%	0.00%	84.93%	3.00%	-	-	-	-	कार्य पूर्ण है।
3	Development work of 6% and 10% abadi plots in village Kheta Chaungapur, Greater Noida	M/s R.R. Construction.	241.49	233.98	25.11.20	24.11.21	0.00	233.98	32.63	32.63	76.71%	13.95%	76.71%	29.00%	22.06.21	32.63	-	-	कार्य पूर्ण है।
4	Development work of Block- A & B in Sector-2, Greater Noida	M/s U.S. Construction	107.39	82.94	18.01.21	17.10.21	0.00	82.94	43.54	43.54	89.49%	21.85%	89.49%	38.00%	15.09.21	21.69	-	-	कार्य पूर्ण है।
5	C/o Drain covering slab at 60m wide road Bhrakh (Hanuman Mandir to 130m wide road) in sector Tech Zone-IV, Greater Noida	M/s J.D. Associates	72.10	59.35	25.02.21	24.08.22	24.00	59.35	15.88	39.88	100.00%	0.00%	100.00%	85.00%	25.09.21	15.88	-	-	कार्य पूर्ण है।
6	Construction of Balance RCC drain of 60m wide Peripheral road in Patwari area Sector- Techzone-4, Greater Noida.	M/s J.S.R. Construction Co.	199.37	145.20	15.03.21	14.09.21	0.00	145.20	0.00	0.00	93.16%	0.00%	93.16%	0.00%	-	-	-	-	उपरोक्त कार्य प्रगतिशील है। कार्य पूर्ण है।
7	Construction of road work in Sector-2, Pocket-E & F (Balance work), Greater Noida	M/s Shubham Builders	55.25	50.53	10.04.21	09.01.22	0.00	50.53	22.09	22.09	58.26%	43.73%	58.26%	46.00%	07.05.21	22.09	-	-	कार्य पूर्ण है।
8	C/o 2 Nos Electric sub station Building in Block-C, Sector-3, Greater Noida	M/s Engineers Associates	51.67	40.43	01.04.21	30.09.21	0.00	40.43	29.04	29.04	83.84%	49.08%	83.84%	65.00%	20.07.21	11.52	-	-	कार्य पूर्ण है।
9	C/o Boundary wall in sector-2 (Block-F), Greater Noida	M/s S.R. Infraconstruction Pvt. Ltd.	47.97	37.27	08.06.21	07.03.22	0.00	37.27	0.00	0.00	31.04%	0.00%	31.04%	2.00%	-	-	-	-	कार्य पूर्ण है।
10	Resurfacing of 9.0m, 12.0m and 24.0m wide road in (Block-B) Sector-3, Greater Noida.	M/s S.R. Constructions	191.92	146.63	17.09.21	16.12.21	0.00	146.63	0.00	0.00	0.00%	0.00%	0.00%	15.21%	-	-	-	-	कार्य पूर्ण है।
11	Balance development work of 6% abadi plots in village Patwari, Greater Noida	M/s Paras Construction	679.91	673.11	22.09.21	21.09.22	0.00	673.11	0.00	0.00	0.00%	0.00%	0.00%	2.47%	-	-	-	-	कार्य पूर्ण है।
			2160.24	1933.46						229.88									

4

WORK CIRCLE-5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

MIS - PRJ-05 (P)
 UPTO 30.09.2021
 (AMOUNTS IN Rs. LACS)

Sl.No	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020		Expenditure 2019-20		Progress Payment (8+10)	Cumulative % progress upto 31.08.21		Cumulative % progress upto 30.09.2021		Last Bill Raised		Payment Released		24		
							Targ.	Achi.	Targ.	Achi.		Financial	Physical	Financial	Physical	Date	Amt.	Date	Amt.			
1																						
4	Construction of Balance boundary wall in sector Eta-I, Gr Noida.	M/s Jay shiv Shankar Construction Co.	110.84	85.29	10.09.21	09.03.22	-	-	-	-	-	16	17	16	17	18	19	20	21	22	23	24
			110.84	84.54																		

2

S.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.20	Expenditure 2020-21 in Rs. Lacs.	2020-21 Ach.	Progressive Payment (8+10)	Cumulative % progress upto		Cumulative % progress upto		Last Bill Raised Date	Amt. Raised	Payment Released Date	Amt. Released	Remark					
											Financial	Physical	Financial	Physical										
											Targ.	Achi.	Targ.	Achi.										
1	C/o 580Nos 2 BHK (MIG) Multistoried Apartment Plot no. GH-2A Sector Omicron-IA,(Package I) Greater Noida	M/s NKG Infrastructure Ltd.	10794.97	11404.89	24.06.15	23.06.18	11059.57	4495.84	1379.12	12438.69	100.00%	89.18%	100%	96.75%	100.00%	89.18%	100%	97.20%	23.03.21	713.86	26.03.21	468.41	Work in Progress	
2	C/o 360Nos 2 BHK (LIG) Multistoried Apartment Plot no. GH-2A Sector Omicron-IA,(Package II) Greater Noida	M/s NKG Infrastructure Ltd.	6797.94	7046.06	24.06.15	23.06.18	6529.93	9316.88	1085.24	7615.17	100.00%	88.00%	100%	97.50%	100.00%	88.00%	100%	98.20%	12.11.20	371.18	24.11.20	354.6	Work in Progress	
3	C/o 360Nos 2 BHK (LIG) Multistoried Apartment Plot no. GH-2A Sector Omicron-IA,(Package III) Greater Noida	M/s NKG Infrastructure Ltd.	7193.46	7527.95	24.06.15	23.06.18	6178.32	7527.95	7888.05	8249.05	100.00%	84.50%	100%	98.85%	100.00%	84.50%	100%	99.05%	-	361.11	-	-	Work in Progress	
	Total		24786.37	61038.00			23767.82	21340.67	10352.41	28302.91										1446.15			823.01	

(7)

PROJECT WORKS

UP TO 30.09.2021
(AMOUNTS IN RS. LACS)

Sl.No	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 31.08.2021				Cumulative % progress upto 30.09.2021				Last Bill Raised		Payment Released		Remark	
								Targ.	Achi.		Financial Targ.	Physical Targ.	Financial Targ.	Physical Targ.	Financial Targ.	Physical Targ.	Date	Amt.	Date	Amt.				
1	C/o Service road & Drain of 45m wide Internal road in Sector- Ecotech-VII, Greater Noida	M/s Om Sai Associates	124.17	94.88	12.07.19	11.01.2020	29.34	94.88	41.69	71.03	100.00%	74.87%	100.00%	75.00%	100.00%	74.87%	100.00%	75.00%	23.03.21	15.16	24.03.21	15.16	Work due to delay by contractor	
2	C/o Service road (LHS) of 60m wide Peripheral road in Sector- Ecotech-10, Greater Noida	M/s Paras Construction	429.32	343.46	23.09.20	22.09.2021	0.00	343.46	306.39	306.39	92.00%	89.21%	92.00%	90.00%	100.00%	89.21%	100.00%	93.00%	06.07.21	59.15	19.07.21	59.15	work in Progress	
3	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infratech Pvt. Ltd	909.28	700.15	28.09.20	27.09.2021	0.00	700.15	387.81	387.81	92.00%	40.38%	92.00%	65.00%	100.00%	55.39%	100.00%	75.00%	24.09.21	105.09	28.09.21	105.09	work in Progress	
4	C/o RCC Peripheral drain along 60m wide road of Sector- Techzone-II (Balance work), Greater Noida	M/s Baba Construction	126.76	105.97	05.03.21	04.09.2021	0.00	105.97	74.60	74.60	99.00%	70.39%	99.00%	75.00%	100.00%	70.39%	100.00%	85.00%	14.07.21	31.18	23.07.21	31.18	work in Progress	
5	Internal Development of Sector-Ecotech-10, Greater Noida	M/s Lisha Engineers Pvt. Ltd	1808.87	1480.02	12.04.21	11.04.2022	0.00	1480.02	196.24	196.24	37.50%	13.26%	37.50%	20.00%	46.84%	13.26%	46.84%	25.00%	14.07.21	196.24	28.07.21	196.24	work in Progress	
6	Resurfacing of 130m wide road (Main Carrageway & Service road) from Eta, Zeta rotary to 105m rotary Greater Noida	M/s S.R. Constructions	635.74	524.17	04.08.21	03.02.2022	0.00	524.17	283.07	283.07	16.00%	0.00%	16.00%	24.00%	32.00%	45.42%	32.00%	52.00%	19.09.21	92.93	17.09.21	92.93	work in Progress	
7	Widening of 80m wide Peripheral road along Sector-Ecotech-1 (Ext-1) Greater Noida	M/s SBST Developers Pvt. Ltd	120.80	96.56	12.08.21	11.02.2022	0.00	96.56	36.68	36.68	6.00%	0.00%	6.00%	25.00%	27.00%	39.02%	27.00%	45.00%	08.09.21	36.68	19.09.21	36.68	work in Progress	
8	Balance Resurfacing of 60m wide Peripheral road in Sector- Ecotech-11, Greater Noida	M/s Aksh Construction	204.95	160.43	07.09.21	06.03.2022	0.00	160.43	0.00	0.00	0.00%	0.00%	0.00%	0.00%	12.63%	0.00%	12.63%	90.96%	29.09.21	92.12	0.00	0.00	work in Progress	
9	Resurfacing of 130m wide road (Main Carrageway & Service road) from 105m rotary to Sector-Pi rotary, Greater Noida	M/s S.R. Constructions	924.93	725.15	16.09.21	19.09.2021	0.00	725.15	0.00	0.00	0.00%	0.00%	0.00%	0.00%	8.50%	0.00%	8.50%	45.00%	29.09.21	181.50	0.00	0.00	work in Progress	
			5284.82	4230.79				4230.79	1326.48	1355.82										810.05			536.43	

5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEARS 2021-22

PROJECT WORKS

WORK CIRCLE - SEWERAGE

DATE UP TO 30/09/2021

Sr. No	Name of work	Name of contractor	Estimated cost (Rs in Lacs)	Tender cost (Rs in Lacs)	Date of Start	Date of completion	Expenditure upto 31.03.2021 (Rs in Lacs)	Expenditure 2020-21 in Rs Lacs		Cumulative % progress upto 31.08.2021					Cumulative % progress upto 30.09.2021					Last Bill Raised		Payment Released		Remark	
								Target	Achd	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Date	Amount	Date	Amount				
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MCD at sector Ecodech-II & 20 MCD STP at sector Ecodech-III in Greater Noida	M/s HNB Engineers Pvt. Ltd	600.00	600.00	04.12.18	03.12.23	160	130	110	51.66%	51.66%	51.66%	50.39%	53.32%	53.32%	53.32%	53.32%	53.32%	53.32%	23.07.2021	30.00	16.09.2021	27.16	Operation and Maintenance started	
2	Operation and Maintenance Work of 5 Year of 137 MCD STP from 2019 to 2024	M/s HNB Engineers Pvt. Ltd	2370.41	2135.03	12/06/2019	11.06.2024	356	427.006	393	47.99%	47.99%	47.99%	46.97%	49.65%	49.65%	49.65%	49.65%	49.65%	49.65%	30.09.2021	35.40	08.10.2021	33.82		
3	Maintenance Work of Sewer Line Connecting to 15 MCD STP in Ecodech-I (re-Sitey Mohali), Greater Noida	M/s Baha Construction	380.00	310.33	01.01.2020	31.12.2024	16	62.966	57	32.66%	32.66%	32.66%	32.66%	37.37%	37.37%	37.37%	37.37%	37.37%	37.37%	03.08.2021	4.57	15.09.2021	4.18		
4	Maintenance Work of Sewer Line Connecting to 20 MCD STP in Ecodech-II (re-Sitey Mohali), Greater Noida	M/s Baha Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.586	93	35.66%	35.66%	35.66%	34.64%	34.64%	34.64%	34.64%	34.64%	34.64%	34.64%	24.08.2021	7.67	28.09.2021	7.01		
5	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecodech-I Ex-1 in Greater Noida	M/s Baha Construction	36.99	36.98	07.07.2021	06.10.2021	26.98	0.00	62.22%	62.22%	62.22%	55.70%	95.53%	95.53%	95.53%	95.53%	95.53%	95.53%	16.09.2021	8.78	29.09.2021	9.48		
6	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecodech-6 in Greater Noida	M/s Baha Construction	37.54	27.29	07.07.2021	06.10.2021	27.98	0.00	62.22%	62.22%	62.22%	56.50%	95.53%	95.53%	95.53%	95.53%	95.53%	95.53%	16.09.2021	9.95	29.09.2021	9.48		
7	Providing and Laying DI1000 and Supply Line from 137 STP to H/O/SK in Greater Noida	M/s Laha Engineers Pvt. Ltd	803.79	746.08	25.08.2021	24.02.2023	165.77	0.00	0.00	0.00	0.00	0.00	5.56%	43.00%	5.56%	5.56%	5.56%	5.56%	
8	Cleaning and Connecting Work of Intersect Sewer Line From Sector (Options- I, II, III, MII, MLI, XII, Ecodech-I, KPI-I, II, III, Gamma-I, II, Beta-I, II, and Alpha-I, II, Chi-I, II, III, IV, Phi-I, II, III, IV, Psi, II, RHO-I, II, Sigma-I, II, III, IV, and Seven Names Delta I, II, Zeta-I, Eta-I, II, KPI-I, to 137 MCD STP Greater Noida	M/s U.P. Jal Nigam	1780.82	1780.82	01.02.2020	31.01.2024
9	Design, Construction Erection & Commissioning of IPS including Kasing Main RCC Sewer Line in Greater Noida	M/s U.P. Jal Nigam	543.07	543.07	19.11.2020	18.08.2021	546.49	930.36	652.86

29

WORK CIRCLE-JAL

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-03(P)

AMOUNT IN LAKH

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto						Last Bill Raised		Payment Released		Tentative Date of Completion	Remark		
								Targ.	Achi.		31-08-2021		30-09-2021		30-09-2021		Date	Amount	Date	Amount				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	C/o 2500KL capacity & 25mtr staging OHT in Sector Sigma-2, Gr. Noida	M/s Arora R.C.C. Works	342.60	341.74	05-12-2019	04-06-2021	219.10	95.64	-	219.10	100.00%	73.27%	100.00%	73.27%	100.00%	73.27%	100.00%	73.27%	02-08-2021	31.30			Work in Progress	
2	Construction of 1500 KL capacity & 25mtr. Staging OHT in Sector EcoTech-2 Gr. Noida	M/s Arora R.C.C. Works	226.17	239.49	07-12-2020	06-06-2022	20.90	190.00	-	20.90	48.90%	30.55%	489.00%	30.55%	54.40%	30.55%	54.40%	32.00%	02-08-2021	20.90			Work in Progress	

10

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

MIS - PRJ-01 (R)

WORK CIRCLE-I

(AMOUNT IN RS. LACS)

LPTO 30.09.2021

Sl.N	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE										Bill Raised Date	Payment Released Date	Remark				
						LPTO	2021-22 In Rs. Lacs		Cumulative % progress upto 30/08/2021		Cumulative % progress upto 30/09/2021		Date		Date							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
1	P/L Interlocking Tiles, C/o R.C.C. Drain From old wide road (Ch.550/00) to 2050/00) and Maintenance, P/L. Interlocking Tiles Open Area of Barri Ghar, in Village Yousapur Chak Shaberi, Greater Noida, (Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (LCO Bank to Nareesh home & Kam Singh home to Charitra Pal Hance) in Village Tigr Greater Noida, (Part-B) and Maintenance of Primary School in Village Richpal Gadh, Greater Noida	M/S Viral Const.	310.38	19.02.21	18.10.21	-	-	-	80.33%	32.93%	80.33%	60.00%	92.50%	32.93%	92.50%	65.40%	05.08.21	10.2.22	01.09.21	92.47	Work In Progress	
2	Repair & Renge of C.C. Road and Birck Drain work in Village Akheja, Greater Noida	M/s kasama Associates	19.06	21.06.21	20.10.21	-	-	-	60.00%	33.84%	60.00%	50.00%	83.74%	42.89%	83.74%	50.00%	19.09.21	1.73	-	-	Work In Progress	
3	Providing and laying Interlocking tiles for Approach road from village road to shambhan ghat and maintenance of shambhan ghat in village chhlyana khurd Greater noida	M/s Navnet Const.	23.87	02.08.21	01.11.21	-	-	-	7.86%	0.00	7.86%	0.00%	66.66%	0.00	66.66%	0.00%	-	-	-	-	-	
TOTAL RS.						353.31															108.59	92.47

11

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

WORK CIRCLE-2

LPTO

08.10.2021

(AMOUNTS IN RS. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion (Tentative date of completion)	Expenditure upto 31-03-2021	Expenditure 2021-22		Cumulative%Progress upto 31.08.2021				Cumulative%Progress upto 30.09.2021				Last Bill Raised Date	Amount	Payment Release		Remark	
								Targ	Achi	Financial Targ	Financial Achi	Physical Targ	Physical Achi	Financial Targ	Financial Achi	Physical Targ	Physical Achi			Date	Amount		Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
			0.00	0.00			NIL	0.00											0.00			0.00	

107

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

MIS - PRJ-03 (R)

Up to 30.09.2021

(AMOUNT IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.21	Expenditure 2021-22 In Rs. Lacs.		Cumulative % progress upto 31.08.21				Cumulative % progress upto 30.09.21				Bill Raised		Payment Released		Remark		
								Targ.	Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Date	Amt.	Date	Amt.			
1	Work Circle-III																							
1	C/o CC road and RCC drain from Jalpura T-Point (Gausaha road) to 60m wide road in Sector-1, Greater Noida	M/s Awantika Construction Co	204.17	147.47	09.01.21	08.07.21	0.00	147.47	97.28	100.00%	65.96%	100.00%	70.00%	100.00%	65.96%	100.00%	70.00%	03.05.21	97.28	17.05.21	87.59		कार्य प्रगति में है।	
2	Widening and maintenance of CC road and C/o RCC central verge from Haldoni More to Eidgah in Village Haldoni, Greater Noida	M/s V.K. Construction	176.03	150.95	25.02.21	24.02.22	0.00	150.95	12.86	51.50%	8.62%	51.50%	40.00%	51.50%	8.62%	51.50%	65.00%	23.06.21	12.86	12.07.21	11.79		कार्य प्रगति में है।	
3	Raising of Boundary Wall, construction of shed and other miscellaneous work in old Gausaha in village Jalpura, Greater Noida	M/s Kasana Associates	55.76	42.88	26.03.21	25.09.21	0.00	42.88	8.81	87.13%	20.54%	87.13%	40.00%	87.13%	20.54%	87.13%	45.00%	09.04.21	8.81	-	-		कार्य प्रगति में है।	
4	C/o RCC road interlocking tiles & drain work at Barahi Mandir road in village Surajpur Greater Noida	M/s Hill Wood Infra Project Pvt. Ltd.	121.99	97.60	20.05.21	19.11.21	0.00	97.60	17.88	56.45%	0.00%	56.45%	18.00%	56.45%	18.32%	56.45%	25.00%	16.09.21	17.88	-	-		कार्य प्रगति में है।	
			557.95	438.90																				

13

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO 30.09.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion of Revised date	Expenditure upto 3/31/2021	Expenditure 2021-22		Cumulative%Progress upto 31.08.2021						Cumulative%Progress upto 30.09.2021						Last Bill Raised			Payment Release			Remark
								Targ	Achi	Financial Targ	Financial Achi	Physical Targ	Physical Achi	Financial Targ	Financial Achi	Physical Targ	Physical Achi	Date	Amt	Date	Amt	Date	Amt					
1	Road repairing and balance work in Village Tugalpur Haldona, Greater Noida	M/s Shri Sai Construction	32.60	24.43	29.10.2020	28.04.2021	0.0	24.43	0.0	100%	33.4	100%	60%	100%	33.4	100%	75%	02.08.21	8.16	—	0.0	Work in Progress						
2	Construction of R.C.C. drain along 24.0 Mtr wide road in Village Tugalpur, Greater Noida	M/s J D Associates	143.85	110.13	23.04.2021	22.10.2021	0.0	110.13	0.0	38%	12.56%	38%	30%	85%	12.56%	85%	55%	02.08.21	13.8	—	0.0	Work in Progress						
			176.45	134.56				134.56	0										21.98									

14

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL WORKS

UPTO 30.09.2021
(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020	Expenditure 2020-21 In Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 31.08.2021		Cumulative % progress upto 30.09.2021		Last Bill Raised Date	Amt.	Payment Released		24
								Targ.	Achl.		Targ.	Achl.	Targ.	Achl.			Targ.	Achl.	
1	Development work of 6% Abadi plots in village-Pail Part-B) Gr. Noida	M/s Moni Construction	829.76	625.72	17.01.19	16.07.20	74.69	551.03	548.75	623.44	100.00%	99.63%	100.00%	99.80%	19.05.21	77.63	-	-	संगणक से अतिरिक्त कुल प्रकृति का विवरण नीचे दिया जा रहा है। संगणक से प्रकृति 17.01.19 से प्रारंभ करने की कार्यवाही की जा रही है। संगणक से अतिरिक्त प्रकृति का विवरण नीचे दिया जा रहा है।
2	Development work of 6% Abadi plots in village-Pail Part-C&D) Gr. Noida	M/s S.K.Infrass Pvt.Ltd.	445.52	331.43	01.01.20	31.12.20	0.00	331.43	279.23	279.23	100.00%	84.25%	100.00%	97.10%	24.02.21	54.39	04.03.21	51.97	Work in Progress
3	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Buildcon Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	0.00	101.78	21.22	21.22	100.00%	22.00%	100.00%	42.00%	18.03.21	21.22	-	-	Work in Progress
4	Internal Development work of 6% Abadi Plots in Village Ghori Bachera Greater Noida.	M/s B.S.Constru	122.75	94.50	27.08.20	26.08.21	0.00	94.50	39.29	39.29	84.38%	41.58%	84.38%	45.20%	05.03.21	25.26	23.03.21	23.06	Work in Progress
5	Development work of 6% Abadi Plots of Village Paila Gr. Noida.	M/s Vrat Const.	194.74	185.45	01.01.21	31.12.21	0.00	185.45	134.66	134.66	66.57%	72.61%	66.57%	85.00%	23.07.21	104.34	-	-	Work in Progress
6	C/O RCC drain connecting village Ghori Bachera to 60.0 mtr. wide road sector XU-II, Greater Noida	M/s R.K.Const.	45.19	33.24	13.08.21	12.05.2022	-	-	-	-	7.09	-	7.09	30.10	18.05	-	-	-	work in Progress
	Total		1765.49	1372.12			74.69	1264.19	1023.15	1097.84					282.84			75.03	

16

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20

RURAL DEVELOPMENT WORKS YEAR-2020-21

UPTO 30.09.2021
(AMOUNTS IN Rs. LACS)

S/N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Complete	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 31.08.2021		Cumulative % progress upto 30.09.2021		Bill Raised		Payment Released		Remark				
								Targ.	Achi.		Financial Targ.	Physical Targ.	Financial Targ.	Physical Targ.	Date	Amt.	Date	Amt.					
1	Development work 10% abadi Plots in Village-Dabha (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co	259.60	200.23	12.12.18	11.12.19	94.93	200.23	26.85	121.78	100.00%	60.82%	100.00%	75.00%	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	Work due to delay by contractor
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	0.00	172.44	99.99	99.99	100.00%	57.98%	100.00%	82.00%	100.00%	57.98%	100.00%	85.00%	26.03.21	60.58	30.03.21	60.58	Work in Progress
3	Development of Smart Village-Machha (Phase-1), Greater Noida	M/s Goodhill Builders	995.20	1025.05	26.07.2021	25.07.22	0.00	1025.05	0.00	0.00	8.50%	0.00%	8.50%	10.00%	18.00%	0.00%	18.00%	12.00%	0.00	0.00	0.00	0.00	Work in Progress
4	Development work of 10% abadi plots in Village-Dabha (Balance work) after Development of 6% abadi Plots Part-II, Greater Noida	M/s Navdurga Builders Pvt. Ltd	213.62	179.25	12.08.2021	11.08.22	0.00	179.25	0.00	0.00	4.20%	0.00%	4.20%	2.00%	13.00%	0.00%	13.00%	6.50%	0.00	0.00	0.00	0.00	Work in Progress
Total							94.93	1576.97	126.84	221.77											87.42	87.42	

(7)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
VILLAGE DEVELOPMENT WORKS

UPTO 30.09.2021

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2021		Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 31-08-21		Cumulative % progress upto 30-09-21		Last Bill Raised		Payment Released		Remark			
							(Rs. Lacs)	(Rs. Lacs)	(Rs. Lacs)	(Rs. Lacs)		Targ.	Ach.	Targ.	Ach.	Targ.	Ach.	Targ.	Ach.		Date	Amt.	Date
1	Renovation of Primary school including Construction of Rooms, Verandah and Toilets etc. at Village Romi, Quvampur, Kulipura, Miyana, Pachayatan, Gidharapur, Bironda, Ghanghola, Greater Noida. 123211	M/s Niranjan Singh Nagar	179.17	152.30	01.01.2020	30.09.2020	91.34	60.96	18.43	109.77	100.00%	72.34%	100.00%	80.00%	100.00%	72.07%	100.00%	85.00%	08-07-2021	18.43	29-07-2021	9.96	Work in Progress
2	Development Work of 6% abadi plots in Village Ghanghola, Greater Noida. 127121	M/s Good Hill Builder	476.91	424.45	15.05.2018	14.05.2019	208.96	215.49	85.56	294.52	100.00%	70.00%	100.00%	75.00%	100.00%	69.39%	100.00%	75.00%	06.08.2021	26.51	19.08.2021	24.37	Work was earlier hindered by farmers. Now in Progress.
3	Construction of Boundary Wall, Shed Chabutra of Shamshan Ghat and Approach Road in Village-Khanpur Mazra, Greater Noida. 128255	M/s R.R. Construction Co.	69.88	57.33	01.11.2020	30.04.2021	0.00	57.33	17.29	17.29	100.00%	30.14%	100.00%	72.00%	100.00%	30.16%	100.00%	72.00%	25.03.21	17.29	07.06.2021	15.83	Work in Progress
4	Miscellaneous Necessary Civil works in Village- Aai Muradpur, Power, Imaliyaka, Lukar, Gharbara, Budha Gharbara, Murchidpur & Tiwada, Greater Noida. 130885	M/s Chaudhary Builders	39.60	33.66	17.11.2020	16.11.2021	0.00	33.66	21.28	21.28	79.00%	63.22%	79.00%	70.00%	87.00%	63.22%	87.00%	80.00%	12.08.2021	21.28	27.08.2021	19.64	Work in Progress
5	Miscellaneous Necessary Civil works in Village- Astoli, Azampur Garhi, Deva, Kheri Hafizpur, Mandi Shyam Nagar, Ishenpur, Ghanghola, Raghunathpur, Chirsi & Pala Khera, Greater Noida. 130121	M/s Jay Shri Vashino Traders	42.76	40.62	24.11.2020	23.11.2021	0.00	40.62	9.29	9.29	77.00%	22.85%	77.00%	70.00%	85.00%	22.87%	85.00%	75.00%	06.05.2021	9.29	17.05.2021	8.48	Work in Progress
6	Miscellaneous Necessary Civil works in Village- Chachula, Junndpur, Roohanpur, Taida, Jhalda, Kanaosi, Kanasa, Salempur & Buland Khera, Greater Noida. 130122	M/s Jay Shri Vashino Traders	43.10	40.95	19.11.2020	18.11.2021	0.00	40.95	8.24	8.24	78.00%	20.13%	78.00%	70.00%	87.00%	20.12%	87.00%	75.00%	05.05.2021	8.24	18.05.2021	7.53	Work in Progress
7	Miscellaneous Necessary Civil works in Village- Salempur Gurjar, Aminabad Miyana, Dalegarh, Kulipura, Romi, Rampur Mazra, Pachayatan, Gidharapur, & Janipura Greater Noida. 130123	M/s Jay Shri Vashino Traders	40.56	38.54	19.11.2020	18.11.2021	0.00	38.54	19.88	9.92	78.00%	25.75%	78.00%	70.00%	87.00%	25.74%	87.00%	75.00%	06-09-2021	9.96	11-09-2021	9.16	Work in Progress
8	Development of 6% abadi plots in Village-Siras (Part B & C), Greater Noida.	M/s Monti Construction Co.	480.22	400.07	15.01.2021	14.01.2022	0.00	400.07	39.33	39.33	63.00%	9.83%	63.00%	20.00%	71.00%	9.83%	71.00%	30.00%	09.08.2021	39.33	19.08.2021	35.45	Work in Progress
9	Miscellaneous Necessary Civil works in Village- Bironda, Achhar, Dadha, Krampur, Balla Ki Mandhaya, Nao ki Mandhaya, Kana, Khanpur, Siras & Ludpur, Greater Noida. 130120	M/s Jay Shri Vashino Traders	40.24	39.03	21.02.2021	20.02.2022	0.00	39.03	29.20	29.20	52.00%	22.91%	52.00%	44.00%	61.00%	74.91%	61.00%	75.00%	01-09-2021	20.26	11-09-2021	18.64	Work in Progress
10	Construction of Boundary Wall of Shamshan Ghat and Kabsthan in Village- Salempur Gurjar, Greater Noida.	M/s Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16.09.2021	0.00	54.47	11.29	11.29	90.00%	20.73%	90.00%	60.00%	100.00%	20.73%	100.00%	60.00%	25.08.2021	11.29	02.09.2021	10.28	Work in Progress
11	C/o Drain at Old Main Road in Village Kansa, Greater Noida.	M/s Engineers Associates.	57.74	51.53	01.04.2021	30.09.2021	0.00	51.53	16.13	16.13	84.00%	18.00%	84.00%	40.00%	100.00%	31.80%	100.00%	45.00%	28-09-2021	6.48	05-10-2021	5.96	Work in Progress
12	P/F Interlocking Tiles (Pradhan Ajit Mukhya Home to Tejpal Home) in Village- Khanpur, Greater Noida.	M/s Shivam Construction Co.	39.70	30.41	10.08.2021	09.11.2021	0.00	30.41	0.00	0.00	23.00%	0.00%	23.00%	0.00%	56.00%	0.00%	56.00%	0.00%	-	-	-	-	Work in Progress
13	Development Work of 10% abadi plots in Village-Khanpur, Greater Noida.	M/s manvi Construction.	479.82	407.90	16.08.2021	15.05.2022	0.00	407.90	0.00	0.00	6.00%	0.00%	6.00%	0.00%	17.00%	0.00%	17.00%	4.00%	-	-	-	-	Work in Progress
14	P/L Interlocking Tiles and Drain in Village- Cherra, Greater Noida.	M/s Om Sai Construction.	100.21	73.60	08.09.2021	07.06.2022	0.00	42.90	0.00	0.00	6.00%	0.00%	6.00%	0.00%	8.00%	0.00%	8.00%	5.00%	-	-	-	-	Work in Progress
15	Miscellaneous Necessary Civil works in Village- Amarpur, Daudpur, Dadpur-Dankauripalka, Hatwa, Nawada, Bisayeh, Nanwa ka Rajpur, Bagpur, Greater Noida.	M/s Chaudhary Builders	40.53	33.64	09-09-2021	08-09-2022	0.00	19.50	0.00	0.00	0.00%	0.00%	0.00%	0.00%	6.00%	0.00%	6.00%	2.00%	-	-	-	-	Work in Progress

Sl.No.	Name of Work	Name of Contractor	Estimated Cost:	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 31-09-21		Cumulative % progress upto 30-09-21		Last Bill Raised		Payment Released		Remark				
			(Rs. Lacs)	(Rs. Lacs)				Targ.	(Rs. Lacs) Ach.		Financial Targ.	Financial Ach.	Physical Targ.	Physical Ach.	Financial Targ.	Financial Ach.	Physical Targ.	Physical Ach.		Date	Amt.	Date	Amt.
1																							
16	Construction of Boundary Wall, Shed, Chabutra of Shanahan Ghat and Approach Road in Village- Powerl, Greater Noida.	M/s Chaudhary Builders	31.52	26.16	10-09-2021	09-03-2022	0.00	15.00	0.00	0.00	0.00%	0.00%	0.00%	0.00%	11.00%	0.00%	11.00%	0.00%	-	-	-	-	Work in Progress
Total			2233.38	1904.66			300.30	1548.36	275.92	566.26							188.36		165.30				

19

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
RURAL DEVELOPMENT/MAINTENANCE WORK

MIS - PR1-01(R) 30-09-2021

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021	Expenditure 2021-22		Cumulative % progress upto 31-08-2021				Cumulative % progress upto 30-09-2021				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial Targ.	Financial Achi.	Physical Targ.	Physical Achi.	Financial Targ.	Financial Achi.	Physical Targ.	Physical Achi.	Date	Amount	Date	Amount	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida.	M/s Arian Enterprises	84.75	05-09-2020	04-09-2021	49.64	36.60	22.14	98.90%	84.70%	98.90%	90.00%	100.00%	84.70%	100.00%	91.00%	17-05-2021	22.14	20-07-2021	21.47	
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96	21-09-2020	20-09-2021	-	126.96	40.97	94.51%	32.27%	94.51%	39.00%	100.00%	32.27%	100.00%	40.00%	27-07-2021	21.84	16-08-2021	20.08	
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hazratpur, Imaliyaka, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	02-09-2020	01-09-2023	93.19	302.39	37.69	33.18%	19.86%	33.18%	20.00%	36.00%	19.86%	36.00%	22.00%	10-05-2021	37.69	05-07-2021	34.33	
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60	10-11-2020	09-11-2021	25.33	76.27	36.71	80.77%	61.00%	80.77%	65.00%	89.00%	61.00%	89.00%	67.00%	05-08-2021	9.52	16-08-2021	9.18	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at Various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	11-12-2020	10-12-2023	73.18	192.52	9.19	24.04%	14.26%	24.04%	17.00%	28.75%	14.26%	28.75%	19.00%	10-05-2021	9.19	08-07-2021	8.35	

20

DETAILS OF WORKS (COMPLETED) YEAR 2021-22															MIS-PRJ-05
Sl.No	Name of Work	Tender Cost	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion	Date of completion Asper act.	Date of inspection by S.M.	Final Bill Date	Remark		
				Planned	Actual	Paid	To be Paid	Total Cost							
				5	6	7	8	9	10	11	12	13	14	15	
1	WORK CIRCLE-I	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	Development work of Village Chhipiyana Khurd (Tigr) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20					
2	P/L interlocking tiles and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharmapura (Mazra Chhapraula), Greater Noida	67.00	M/S Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20					
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasy Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20					
4	Strengthening & widening of 60m wide Peripherial road around sector Ecotech-12, greater Noida	588.99	M/s Dynasy Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20					
5	Repairing and interlocking tiles at Shamsan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-					
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-					
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21					
8	C/o C.C. Road and Drain (near N.S. Public School) in Village chipiyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-					
8	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s Good J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-					
	Providing and Laying Interlocking tiles & Drain in Different Location in Village Chipyana Bujurg Greater Noida	53.81	M/s Shree Jee Builders & Contractor												

21

DETAILS OF WORKS (COMPLETED) FOR YEAR 2021-22

(DURING 2021-22)

WORK CIRCLE-2

UPTO

08.10.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months						Date of Completion		Date of Insp.		Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date			
1	Maintenance work of Sector-10, Greater Noida.	47.84	M/s Shri Sai Enterprises	12	12	27.75	20.09	47.84	31.05.2021	31.05.2021	-	-	-	-	-	-
2	Annual maintenance work of 130m wide road from saini rotary to Lohia Nallah.	35.80	M/s Shri Giriraj InfraTech Pvt Ltd	12	12	33.39	2.41	35.80	20.05.2021	31.05.2021	-	-	-	-	-	-
3	Construction of CC road, interlocking tiles & drain (Remaining gali) in Village-Bhanota.	100.85	M/s JSR Const. Co	9	9	74.02	26.83	100.85	10.06.2021	09.07.2021	-	-	-	-	-	-
4	Construction of road from Village-Khodna Kalan to Khodna Khurd.	31.76	M/s A-One Associates	3	3	23.60	8.16	31.76	14.09.2021	30.09.2021	-	-	-	-	-	-
		216.25				158.76	57.49	216.25								

22

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

(DURING 2021-22)

MIS-PRJ-05

30.09.2020

Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Taken In Months		Payment (Rs. in lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-III													
1	C/o Barat Ghar with boundary wall in village Haldoni Greater Noida	29.81	M/s R.K. Contractor	06	06	9.97	19.84	29.81	30.11.20					
2	Construction of Boundary wall and Balance work of approach road of shamsan ghat in village Tusiyana, Greater Noida	67.82	M/s J.D. Associates	06	06	50.63	17.19	67.82	25.04.21					
3	C/o Balance C. C. road, drain & Maintenance of Damaged C. C. road & drain at different Location for service road (both side) along DSC road Greater Noida	46.01	M/s Chaudhary Associates	06		0.00	0.00	46.01	24.05.20					
4	C/o RCC drain and culvert from T-Point Jalpura road to DSC road (Haldoni more), Greater Noida	232.27	M/s Awantika Construction Co	06		263.91	25.70	289.61	01.01.21					
5	Balance development work in village Devla (Part-I), Greater Noida	33.93	M/s Engineers Associates	06		25.42	8.51	33.93	03.07.21					
6	Resurfacing of 60m wide peripheral road between Sector Tech Zone-IV (Starting from plot No GH-2A curve road upto plot No-12A & 12B), Greater Noida	128.46	M/s Dev Yash Projects and Infrastructure Pvt. Ltd.	03		91.46	37.00	128.46	19.08.21					
7	Maintenance of C. C. road along 6% abadi Plots and village road, drain and Construction of RCC drain along 6% abadi Plots in Village Ithera, Greater Noida	56.61	M/s J.S. Construction	09		31.66	24.95	56.61	15.03.21					

53

DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21
(DURING 2021-22)

LPTO 30.09.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. in lacs) in Months						Date of Completion		Date of Insp.		Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date			
1	Strengthening of 80M wide S.K. road from L.G. rotary to pari chowk rotary (Main carriage way), Greater Noida	492.60	M/s P. S. Construction.	9	6	457.42	35.17	492.6	06.07.2021	30.04.202	1	30.04.202	—	—	Final Bill under preparation	
2	Providing and fixing of railing on P-7 rotary in sector Builders Area, Greater Noida	11.07	M/s J. D. Associates.	1	—	—	11.07	11.07	24.10.2020	30.04.202	1	30.04.202	—	—	Final Bill under preparation	
3	Providing & fixing 80mm thick interlocking tiles near P-2 Market and P-3 Market on 24m wide road in Sector Builders Area.	15.43	M/s Shree Ji Builders and Contractors.	3	3	—	15.43	15.43	31.05.2021	31.05.202	1	31.05.202	—	—	Final Bill under preparation	
4	Providing and fixing 80mm thick interlocking tiles on 24M wide road near P-3 Market to Sector P-4 Gate in sector Builders area, Greater Noida.	7.09	M/s Abhay Enterprises.	3	3	—	7.09	7.09	15.07.2021	31.05.202	1	31.05.202	—	—	Final Bill under preparation	
5	Rising of existing C. C. road and C/O Brick drain in Village-Suhyana, Greater Noida	21.82	M/s R. K. Const. Co.	6	6	—	4.68	21.82	29.04.2021	10.06.202	1	10.06.202	—	—	Final Bill under preparation	
6	Resurfacing of internal roads in sector P-3 Builders Area, Greater Noida	33.52	M/s Raghav Construction.	1	1	—	33.52	33.52	31.07.2021	31.07.202	1	31.07.202	—	—	Final Bill under preparation	
7	Balance work of C.C. road and drain in Village Mubarakpur, Greater Noida	62.41	M/s Sushil Kumar	6	9	—	8.23	62.41	13.06.2021	02.08.202	1	02.08.202	—	—	Final Bill under preparation	
8	Repair of boundary wall and construction of pathway in Ambedkar park in Village Mubarakpur, Greater Noida	9.43	M/s Ramvir Sharma	6	6	2.5	6.93	9.43	17.09.2021	17.09.202	1	17.09.202	—	—	Final Bill under preparation	
9	Construction of C.C. road and culvert, repair of brick drain in village Chuharpur Khadar, Greater Noida	148.80	M/s V. K. Const.	6	7	66.09	82.71	148.80	24.07.2021	31.08.202	1	31.08.202	—	—	Final Bill under preparation	
		503.67		9	6	457.42	46.24	503.67								

24

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

(DURING 2020-21)

DATE: - 30.09.2021

Sl.No	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection		Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act.	by S.M.	Amt	Date		
1				5	6	7	8	9	10	11	12	13	14	15	
	Construction of boundary wall and fencing work around A-Block officers staff Quarter in sector Gamma-I	84.54	M/s M.D.Project			9.17									

25

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

(DURING 2020-21)

Date- 30.09.2021

Sl.No.	Name of Work	Name of Contractor	Tender Cost In Lacs	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill Amt	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act				
				5	P	7	8	9	10	11	12	13	14	15
1	2 P/F barbed wire fencing of 130m wide road from from 130x80m rotary to Eastern Pheripheral road, Greater Noida.	M/s R.R. Construction Co.	16.98						13.01.2020					
2	Resurfacing of 45m wide Internal road of Sector- Ecotech-7, Greater Noida	M/s RVM InfraTech Pvt. Ltd	169.98						08.01.2020					
3	Internal Development work of 6% abadi Plots in Village-Rothori, Greater Noida	M/s Momi Construction	583.98						30.08.2019					
4	C/o Protection wall and drainage both side centra. verge and Strengthening of 130m wide road from Sector-2, Tech zone-IV to Sector-3, K.P-V rotary to Lohiya nallah to Amarpath rotary in Greater Noida	M/s SKV InfraTech Pvt. Ltd	2929.92						11.03.2020					
5	Strengthening of 130m wide road both side main carriage way from Sector-Sigma-II/IV and Omicron-1/IA (12 130x80m) rotary to Strsa rotary Greater Noida	M/s SKV InfraTech Pvt. Ltd.	645.40						03.04.2020					
6	C/o Temporary Site office in Sector-Ecotech-11, Greater Noida	M/s Gaurdeep Enterprises	3.52						10.01.2020					
7	Resurfacing of Internal 24m wide road in Sector-Ecotech-11, Greater Noida	M/s P.S. Construction	340.46						13.10.2020					
8	Resurfacing of 60m wide Peripheral road and 45m wide Internal road of Sector-Ecotech-VII, Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	170.08						03.01.2020					
9	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Ext) Greater Noida	M/s Atul Builders	144.14						16.10.2020					
10	Resurfacing of 60m wide Peripheral road along Sector-Ecotech-VII, Greater Noida	M/s Lisha Engineers Pvt Ltd.	94.26						11.11.2020					
11	C/o Trunk Drain at 130m wide road from Sector-20 to Lohiya Nalla Greater Noida	M/s Laxmi Builders	481.26						30.06.2019					
12	Resurfacing of 80m wide road along Sector-Ecotech-1 (Ext-1) in Greater Noida	M/s A.M.T. Builderd Pvt Ltd.	151.75						09.09.2020					
13	C/o R.C.C. Peripheral Drain of 60m wide road along Sector-Ecotech-VII (LHS) in Greater Noida.	M/s Awantika Construction Co.	83.23						13.02.2021					
14	Resurfacing of 45m wide road in Sector-Ecotech-11, Greater Noida	M/s S.R. Construction	120.64						26.02.2021					
15	Patch repair & Resurfacing of 45.0m wide road (Internal road) in I.T. City Greater Noida	M/s Dynasy Promoyers Pvt. Ltd.	481.67						01.03.2021					
16	Resurfacing of S.K. road from Kot Scape to GBU link road, Greater Noida	M/s Akshi Construction	109.33						07.09.2021					
17	Resurfacing of 60mtr wide Peripheral road along Sector-Ecotech-11, Greater Noida	M/s J.S.S. InfraTech	118.45						08.09.2021					

26

MIS-PRJ-01

WORK PROPOSED FOR YEAR 2021-22

PROJECT WORKS

S.N.	NAME OF WORK	Budget Provision for 2021-22	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Preser status	Project Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Balance Development work of 10% Abadi plots in Village haibatpur (part-II), Greater Noida			133.84									उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित की गयी है दिनांक 22.10.2021 को खोली जानी प्रस्तावित है।
2	Development work of 6%Avadi plots in Village Roza yakubpur Greater Noida			374.59									उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित की गयी है दिनांक 20.10.2021 को खोली जानी प्रस्तावित है।
3	Development work of 4% & 10% Abadi plots in Village Badalpur, Greater Noida			410.74									उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित की गयी है दिनांक 20.10.2021 को खोली जानी प्रस्तावित है।
4	Balance Development work of 10% Abadi plots in Village haibatpur (part D), Greater Noida			91.54									उक्त कार्य की प्राईस बिड दिनांक 27.09.2021 को खोली जा चुकी है जस्टीफिकेशन जांच की प्रक्रिया में है।
				Total	1010.71								
W.C. INCHARGE												G.M.(PROJECT)	

(29)

RURAL DEVELOPMENT WORKS

WORK CIRCLE-I

S.N.	NAME OF WORK	Budget	Date of preparati for 2021-22 of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Presel status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPPYANA BUJURG GREATER NOIDA			209.00									उक्त कार्य की निविदा दिनांक 20.09.2021 को खोली जा चुकी है। मात्र एक फर्म निविदा की शर्तों को पूर्ण करने के कारण निविदा निरस्त कर पुनः निविदा आमंत्रण हेतु तकनीकी विभाग को प्रेषित की गयी है।
2	P/L INTERLOCKING TILES AND C/O K. C. DRAIN IN VILLAGE CHIPPYANA BUJURG (PANKAJ SHARMA & OTHORS GALL) GREATER NOIDA.			93.05									उक्त कार्य की निविदा दिनांक 13.09.2021 को खोली जा चुकी है। प्रपत्रों की जाँच हेतु तकनीक विभाग को प्रेषित की गयी है।
3	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPPYANA BUJURG GREATER NOIDA			22.01									उक्त कार्य की निविदा दिनांक 20.09.2021 को खोली जा चुकी है। प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।

4	P/L INTERLOCKING TILES, P/F NON- ASBESTOS SHEET & MAINTENANCE WORK OF BARAT GHAR IN VILLAGE ROZA YAKUBPUR GREATER NOIDA			41.21															उक्त कार्य की निविदा दिनांक 06.09.2021 को खोली जा चुकी है। प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
5	P/L INTERLOCKING TILES AND DRAIN WORK IN VILLAGE ROZA JALALPUR GREATER NOIDA			114.48															उक्त कार्य की निविदा दिनांक 13.09.2021 को खोली जा चुकी है। प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
6	P/L INTWRLOCKING TILES, BRICK DRAIN AND REPAIR WORK OF C.C. ROAD IN VILLAGE ROZA JALALPUR GREATER NOIDA			9.30															उक्त कार्य की निविदा दिनांक 05.10.2021 को खोली जा चुकी है। विल्ट विभाग से सम्बन्धित प्रपत्रों की जाँच हेतु विल्ट विभाग को प्रेषित की गयी है।
7	C/O R.C.C. SEDIMENTATION CHAMBER OF POND IN VILLAGE MILAK LACHHI, ROZA YAKUBPUR, ROZA JALALPUR, ACHEJA, CHAPRAULA, CHIPPYANA BUJURG GREATER NOIDA			108.85															उक्त कार्य हेतु दुसरी बार निविदा आमंत्रित की गयी है दिनांक 22.10.2021 को निविदा खोली जानी प्रस्तावित है।
8	P/L INTERLOCKING TILES, AND DRAIN WORK ON SHAMSHAN GHAT ROAD AND SHAMSHAN GHAT AREA IN VILLAGE ROZA JALALPUR GR. NOIDA			51.52															उक्त कार्य हेतु दुसरी बार निविदा आमंत्रित की गयी है दिनांक 22.10.2021 को निविदा खोली जानी प्रस्तावित है।

WORK PROPOSED FOR YEAR 2020-21

MIS-Project-04

< CIRCLE-2

Dated-

08.10.2021

Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
					ACEO	CEO	Receipt	Approval				
2	3	4	5	6	7	8	9	10	11	12	13	14
Maintenance work of Sector-10 Project/work circle 2/2021/02	External work	31.05.2021	344.94	-	08.07.2021	-	-	-	-	-	-	कार्य को एन.आई.टी. अनुमोदन कराया जानी है।
Annual maintenance work of 130m wide road from Roza rotary to Saini rotary, Greater Noida. FTS-129261	External work	22.02.2021	386.24	-	03.04.2021	-	-	-	-	-	-	पुनः ई-निविदा आमन्त्रित की जानी है।
Annual maintenance work of 130m wide road from Saini rotary to Tilapta rotary, Greater Noida. FTS-129262	External work	16.02.2021	539.54	-	29.03.2021	-	-	-	-	-	-	पुनः ई-निविदा आमन्त्रित की जानी है।
Maintenance work of Sector-12, Greater Noida. FTS-125768	Internal Dev.	01.09.2020	181.35	-	15.05.2021	-	-	-	-	-	-	कार्य को एन.आई.टी. अनुमोदन कराया जानी है।
Repairing of C.C. road in Village-Dhoom Manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/116	Internal Dev.	10.03.2021	20.39	-	18.03.2021	-	-	-	-	-	-	कार्य को प्री-क्वारीफिकेशन विड आज दिनांक 20.09.2021 को खोली गयी थी। तदोपरान्त प्राप्त 03 फर्मों के प्रपत्रों की जाँच हेतु पत्रावली दिनांक 24.09.2021 को विल्ल विभाग में प्रेषित की गयी है।
C/o RCC sedimentation chamber at pond inlet & RCC drain in Village-Dhoom manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/112	Internal Dev.	10.03.2021	62.69	-	-	03.04.2021	-	-	-	-	-	कार्य को पुनः ई-निविदा आमन्त्रित किये जाने हेतु पत्रावली दिनांक 06.10.2021 को निविदा सैल में प्रेषित की गयी है।
Balance work R.C.C. Road, Drain & Culvert in Village-Saini, Greater Noida FTS-121286	Internal Dev.	26.12.2019	123.27	-	-	09.07.2021	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।

23

Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
					ACEO	CEO	Receipt	Approval				
2	3	4	5	6	7	8	9	10	11	12	13	14
Maintenance work of composite work from Affordable houses in Sector-10. Project/Sector-10/2021/02	Internal Dev.	22.03.2021	48.70	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
Providing & Fixing interlocking tiles, Construction of CC road & drain in Village-Kailashpur. FTS-124201	Internal Dev.	29.05.2020	141.63	-	-	15.07.2021	-	-	-	-	-	दिनांक 11.10.2021 को कार्य की प्री-क्वालीफिकेशन बिड खोली जानी है।
Repairing of C.C. road in Village-Sadapur. Project/Village-Sadapur/2021/02	Internal Dev.	22.03.2021	124.06	-	12.04.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड आज दिनांक 20.09.2021 को खोली गयी थी। तदापरान्त प्राप्त 03 फर्मों के प्रपत्रों की जांच हेतु पत्रावली दिनांक 24.09.2021 को वित्त विभाग में प्रेषित की गयी है।
Repair of CC road & Providing & Fixing interlocking tiles in Village Sadapur. Project/Work Circle 2/21/163	Internal Dev.	05.02.2021	9.50	-	13.04.2021	-	-	-	-	-	-	श्री कृष्णा इन्टरप्राइजेस द्वारा कार्य को सम्पादित कराये जाने में अस्मर्षता व्यक्त किये जाने के कारण कार्य को पुनः ई-निविदा आमन्त्रित किये जाने की स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
Repairing work & interlocking tiles in Shamshan Ghat in Village-Roopwas. Project/Work Circle 2/21/164	Internal Dev.	08.04.2021	27.66	-	13.04.2021	-	-	-	-	-	-	न्यूनतम निविदादाता शै0 राजीव कन्स0 की निविदा स्वीकृति की प्रक्रिया में है।
Strengthening & widening of 60m wide peripheral road in Sector-10, Greater Noida. Project/Work Circle 2/21/161	External work	08.04.2021	376.91	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
Balance development work of 6/10% abadi plots in Village-Saini. Project/Work Circle 2/21/252	External Dev.	17.06.2021	219.67	-	-	21.07.2021	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 08.09.2021 को खोली जानी है।

24

Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
					ACEO	CEO	Receipt	Approval				
Development work of smart Village-Tilapta Karanwas Project/Work Circle 2/21/282	Internal Dev.	23.06.2021	595.42	-	-	21.09.2021	-	-	-	-	-	कार्य की एन.आई.टी. अनुमोदन हेतु प्रेषित कर दी गयी है।
Construction of RCC Sedimentation chamber at pond inlet & RCC drain in All Village. Project/Work Circle 2/21/276	Enternal Dev.	22.06.2021	119.41	-	-	-	-	-	-	-	-	कार्य की पुनः ई-निविदा आमन्त्रित किये जाने हेतु पत्रावली दिनांक 06.10.2021 को निविदा सैल में प्रेषित की गयी है।
Cleaning of pond in Village-Kailashpur.	Internal Dev.	29.07.2021	13.19	-	-	14.09.2021	-	-	-	-	-	कार्य की प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने की प्रक्रिया में है।
Providing & Fixing MS Board in Village-Sunpura. Vaidpura, Sadullapur & Different Village Greater Noida.	External work	24.05.2021	11.70	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
Development work of Play ground in Village-Saini & Khodna Khurd.	Internal Dev.	24.05.2021	78.79	-	-	-	-	-	-	-	-	अनुमोदित मानचित्र प्राप्त करने हेतु पत्रावली नियोजन विभाग को प्रेषित की गयी है।
Annual maintenance work of 130m wide road from Hindon Bridge to Roza rotary (For Three Years).	Enternal Dev.	14.07.2021	309.12	-	-	12.08.2021	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
Project/work circle-2/2021/822												
Raising of CC road in Village-Dhoom Manikpur, Greater Noida Project/work circle-2/2021/285	Internal Dev.	24.06.2021	16.30	-	-	19.07.2021	-	-	-	-	-	दिनांक 05.10.2021 को कार्य को ई-निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित की गयी है।
Raising of CC road in Village-Dhoom Manikpur (Dairy Scanner), Greater Noida.	Internal Dev.	27.08.2021	26.81	-	-	02.09.2021	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित किये जाने हेतु पत्रावली दिनांक 06.10.2021 को निविदा सैल में प्रेषित की गयी है।
Raising of CC road from Sandeep Tent house to Deviram sharma home in Village-Sadullapur. 2021/284	Internal Dev.	24.06.2021	7.07	-	-	19.07.2021	-	-	-	-	-	दिनांक 17.09.2021 को टी0एस0 पर हस्ताक्षर करने हेतु पत्रावली विल्ट विभाग को प्रेषित की गयी है।

25

Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
					ACEO	CEO	Receipt	Approval				
2	3	4	5	6	7	8	9	10	11	12	13	14
Raising of CC road in Village-Bhola Rawal. FTS-130826	Internal Dev.	03.08.2021	41.54	-	29.08.2021	-	-	-	-	-	-	दिनांक 05.10.2021 को कार्य को ई-निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सैल को प्रेषित की गयी है ।
Providing & Fixing Interlocking tiles road near Airforce Station in Village-Dhoom Manikpur.	Internal Dev.	25.08.2021	48.84	-	21.09.2021	-	-	-	-	-	-	कार्य को प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने की प्रक्रिया में है ।
Providing & Fixing interlocking tiles & RCC drain main road in Village-Sunpura.	Internal Dev.	09.07.2021	61.13	-	-	-	-	-	-	-	-	कार्य की सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है ।
Development work of Smart Village-Sadullapur.	Internal Dev.	19.08.2021	359.39	-	-	21.09.2021	-	-	-	-	-	कार्य को एन.आई.टी. तैयार करायी जा रही है ।
			3935.87									

(36)

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain along 60m, 45m, & 30m wide road in sector Techzone-4, Greater Noida	196.29		196.29									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 04.10.2021 को खोली गयी है।
2	Balance Development work of 6% & 10% abadi Plots in Village Khairpur Gurjar, Greater Noida.	424.06		424.06									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 20.10.2021 को खोली जानी है।
3	Resurfacing of 9m, 12m and 18m wide road in Block-A and B in Sector-2, Greater Noida	355.20		355.20									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 08.10.2021 को खोली जानी है।
4	Development work of 4%, 5%, 6% & 10% Abadi Plots in village Habhipur, Greater Noida	56.64		56.64									प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
5	Internal Development work of 6% plots in village Choti Milak, Greater Noida	512.36		512.36									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
6	Balance development work of 6% plots in village Tusyana Greater Noida (Encroachment/Dispued)	375.64		375.64									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
7	Remaining development work of 6% abadi plots in village Iehra Greater Noida	512.22		512.22									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
8	C/o Service road (C.C. road), Footpath and C/o RCC drain along main carriageway of DSC road from Kulesra to Kachhi Sarak and C/o RCC drain along Kachhi Sarak (Toy City side) Greater Noida	1451.51		1451.51									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 01.10.2021 को खोली गयी है।
9	C/o Balance C.C. road from Jalpura to Haldoni more main road (Ch. 840m to Ch- 1740 = 900m), Greater Noida	115.50		115.50									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
10	Resurfacing of internal roads of Pocket-C & D in Sector-3, Greater Noida	148.90		148.90									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
11	C/o Night shelter Block & labour Hostel in Sector-Escotech-3, Udhhyog Kendra-1, Greater Noida	320.41		320.41									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
		4468.73		4468.73									

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain along 60m, 45m, & 30m wide road in sector Techzone-4, Greater Noida	196.29		196.29									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 04.10.2021 को खोती गयी है।
2	Balance Development work of 6% & 10% abadi Plots in Village Khairpur Garia, Greater Noida.	424.06		424.06									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 20.10.2021 को खोती जानी है।
3	Resurfacing of 9m, 12m and 18m wide road in Block-A and B in Sector-2, Greater Noida	355.20		355.20									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 08.10.2021 को खोती जानी है।
4	Development work of 4%, 5%, 6% & 10% Abadi Plots in village Habbipur, Greater Noida	56.64		56.64									प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली तकनीकी विभाग को भेजित की गयी है।
5	Internal Development work of 6% plots in village Choti Milak, Greater Noida	512.36		512.36									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को भेजित की गयी है।
6	Balance development work of 6% plots in village Tusyana Greater Noida (Encroachment/Disputed)	375.64		375.64									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को भेजित की गयी है।
7	Remaining development work of 6% abadi plots in village Itehra Greater Noida	512.22		512.22									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को भेजित की गयी है।
8	C/o Service road (C.C. road), Footpath and C/o RCC drain along main carriageway of DSC road from Kulesra to Kachhi Sarak and C/o RCC drain along Kachhi Sarak (Toy City side) Greater Noida	1451.51		1451.51									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को भेजित की गयी है।
9	C/o Balance C.C. road from Jalpura to Haldomi more main road (Ch. 840m to Ch- 1740 = 900m), Greater Noida	115.50		115.50									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 01.10.2021 को खोती गयी है।
10	Resurfacing of internal roads of Pocket-C & D in Sector-3, Greater Noida	148.90		148.90									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को भेजित की गयी है।
11	C/o Night shelter Block & labour Hostel in Sector-E-cotech-3, Udhvyog Kendra-1, Greater Noida	320.41		320.41									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को भेजित की गयी है।
		4468.73		4468.73									

(28)

WORK CIRCLE-IV

Proposed Project Work

MIS-Project-04

S.No	Name of Work	Budget Provision for 2021-22	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender Receipt	Approval	Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO						
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of 132M wide road and Service road in Sector-KP-3.Greater Noida (125778)		02.09.2020	179.72				08.08.2021					निविदा स्वीकृति हेतु प्रेषित है ।
2	Resurfacing of 132M wide road and Internal road in Sector-KP-2.Greater Noida (127030)		19.10.2020	449.18	29.07.2021	29.07.2021		29.09.2021					पर्यवेक्षण विड खोले जाने हेतु प्रेषित है ।
3	Resurfacing of 18m & 24m wide road in Sector-Chi-Phi.Greater Noida.		21.01.2021	332.91									सैद्धांतिक स्वीकृति हेतु प्रेषित है ।
4	Strengthening of 105M wide road form Surajpur Kasana road to Heritage Rotary (Both Side Main Carriage way. Bus way & Cycle track and service road in Greater Noida. (115217)		24.02.2020	758.99	24.02.2021	24.02.2021		04.08.2021					कार्य अग्रे प्रस्तावित किया गया है, प्रपत्र सत्यापन उपरान्त कार्य प्रारम्भ की तिथि दी जानी है ।
5	P/L Interlocking tiles at both side patri below Yamuna Expressway Bridge at Noida-Greater Noida Expressway. Greater Noida (125514)		20.08.2021	26.16									नियोजन विभाग का अभिमत प्राप्त करने हेतु दिनांक 18.02.2021 को प्रेषित है ।
6	Providing and Fixing Rumble Road Stud with Rumble strip at Various Rotary & Crossing in Greater Noida (126481)		28.09.2020	361.95									सैद्धांतिक स्वीकृति हेतु प्रेषित है ।
7	Providing and fixing of 80mm interlocking tiles in Village-Bhagamalpuram. Greater Noida		08.01.2021	62.99									सुपरग्रामजीवन स्थान प्राप्त करने हेतु दिनांक 04.06.2021 को नियोजन विभाग को प्रेषित है ।
8	Balance work of CC road and drain in village Suthyana. Greater Noida.(125515)		20.08.2020	145.95									दिनांक 11.10.2021 को प्री-क्वालिफिकेशन विड खोली जानी प्रस्तावित है ।

9	Construction of CC Road and Drain in Village Lakhawali, Greater noida (125867).		28.09.2020	146.61															प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली समिति के समक्ष प्रेषित है।
10	Construction of RCC Drian with slab cover From Village Gurjarpur to S.K. Road.		22.09.2020	131.96															दिनांक 11.10.2021 को प्री-क्वालिफिकेशन विड खोली जानी प्रस्तावित है।
11	Construction of CC road from Noida-Greater Noida Express way to Shanshan Ghat in Village-Saifpur, Greater Noida.		30.12.2020	110.76															दिनांक 22.10.2021 को प्री-क्वालिफिकेशन विड खोली जानी प्रस्तावित है।
12	Balance work of CC road and raising work drain in village Tugalpur Haldona, Greater Noida.(128839)		11.01.2021	220.14															सैद्धांतिक स्वीकृति हेतु प्रेषित है।
13	Repairing work of Road and Drain in 6% abadi plot in Village-Chuharpur Khadar, Greater Noida.		15.01.2021	139.41															निविदा स्वीकृति हेतु प्रेषित है।
14	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village- Malakpur, Greater Noida. (129167)		15.02.2021	82.26															ग्राईस विड खोले जाने हेतु प्रेषित है।
15	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village- Begampur, Greater Noida. (129166)		15.02.2022	71.21															सैद्धांतिक स्वीकृति हेतु प्रेषित है।
16	Maintenance work of Sector-P-2 & P-3 Builders Area, Greater Noida.(126226)		28.12.2020	257.55		23.08.2021	23.08.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
17	Maintenance work of Sector P-4 & 45m wide (A-1 road in Builders Area, Greater Noida (126228)		17.12.2020	144.67															M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
18	Maintenance work of Sector-BZP, Greater Noida. (128026)		17.12.2020	259.67		28.05.2021	28.05.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।

40

19	Maintenance work of Sector P-6, P-7 & 60m wide road in Builders Area, Greater Noida. (126227)		19.12.2020	217.44	24.08.2021	24.08.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
20	Maintenance work of Sector-Ph3, Greater Noida (128086)		18.12.2020	78.07	13.07.2021	13.07.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
21	Maintenance work of Sector P-5 & 45m wide (A2 & R3 road) in Builders Area, Greater Noida (126225)		23.12.2020	199.82	06.08.2021	06.08.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
22	Maintenance work of sector-KP-II, Greater Noida. (124628)		08.12.2020	212.58	12.07.2021	12.07.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
23	Maintenance work of 105m wide road from S.K. road rotary to Sector-Lambda, Greater Noida.		05.01.2021	157.04	02.08.2021	02.08.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
24	Maintenance work of Sector-Phi-4, Greater Noida (128086)		28.12.2020	60.98	29.07.2021	29.07.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
25	Maintenance of composite work of 80m wide S.K. road (L.G. Rotary to Surajpur Entry Point) Greater Noida.		17.12.2020	232.05														M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
26	Maintenance work of Sector-Chi-3, Greater Noida (128086)		18.01.2021	148	19.07.2021	19.07.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
27	Maintenance work of Sector-Chi-5, Greater Noida (128086)		18.01.2021	138	13.05.2021	13.05.2021												M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
28	Maintenance work for three year in Sector-ecotech-II (ST micro side), Greater Noida.		21.01.2021	198.19														M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।
29	Maintenance of composite work of S.K. road for Swarn Nagri Rotary to L.G. Rotary, Greater Noida.		22.01.2021	284.26														M/s E&Y द्वारा RFP बनाने जाने के उपरान्त एन0आई0टी0 स्वीकृति हेतु प्रेषित की जानी प्रस्तावित है।

41

30	Repairing of drain and construction of RCC slab in Sector-BZP, Greater Noida. (125444)			76.22															कार्ड अगुर्ड क्रिया नया है, प्रपत्र सलक्षण उपरान्त कार्ड प्रारम्भ की लिखि दी जानी है।
31	Repairing of crash barrier of Noida and Greater Noida Express way and P/F of Gate in Sector-Chi-4, Greater Noida			22.56															प्रार्इस लिड खोलो जाने हेतु प्रभित है।
				5907.3															

(42)

WORK CIRCLE-5

WORK PROPOSED FOR YEAR 2020-21
Project WORKS

UPTO: 30.09.2021

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval DCEO	Approval CEO	Receipt	Tender Approval	Date of start	Date of completion	Present status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Construction of boundary wall of Green Area in between Kot escape Kasma and 80 mtr wide road from S K Road to 130 mtr wide road, Gr Noida.			109.64									
2	Resurfacing of Internal road in sector Sigma-II, Gr Noida.			238.81									
3	Resurfacing of both side service road from Nawada rotary 105 mtr road to sector Pi, sector-36 rotary Gr Noida.			92.4									
4	Construction of GNIDA Kiosk in different location in Gr Noida.			19.5									
5	Rising of drain wall from Nawada rotary to nano ki madhaviya rotary and honda cut to sector-36 rotary road in Gr Noida.			106.95									
6	Rising of drain wall from swarn nagri rotary to gail rotary 45 mtr road (60 mtr wide road to 130mtr wide road) and honda to noto ki madhaviya rotary			120.36									
7	Rising of drain wall from road and sector-36/37 rotary to sector-37 T Point.			99.13									
8	Strengthening of 60mtr wide road (Main Carriage way and service road) Jagat Farm rotary to Gamma-II (Omexe C.P.) rotary and Authority rotary to Rivan rotary in, Gr Noida.			429.89									
9	Strengthening of 60m wide road (main carriage way and service road) from L.G rotary to Sai Mandir rotary and DPS rotary to Authority rotary, Greater Noida.			504.92									
10	Strengthening of 60 m wide road (Main Carriage way and service road) from Nawada rotary to Sai Mandir rotary Delta-III, Gr Noida.			376.37									
11	Strengthening of 60mtr wide road (Main Carriage way and service road) from Delta-III rotary to Gamma-II rotary (Omexe C.P. and ATS (T-Point) to Sai Mandir rotary, Gr Noida.			340.82									
12	C/o Complaint office in Industrial sectors			50.00									
13	Providing and fixing barbed wire fencing in Commercial Belt of Sector Delta-2, Greater Noida.			4.00									
14	Repairing/construction of drain, culvert & C.C. road for 6% abadi plots in village Birondi, Greater Noida			210.00									
15	Construction of Green Room in Ramleela Ground of Sector P-I Greater Noida			21.88									
16	Drain repair in Sector Ecotech-II (L.G. Side) Greater Noida			38.00									
17	C/o Boundary wall around Sector Eta-I Gr Noida			120.00									
18	C/o RCC drain work along 18m wide road in Sector Alpha-I Greater Noida			373.25									
19	Relaying of interlocking tiles in Sector Alpha-I Greater Noida			70.00									
20	Relaying of interlocking tiles in Sector Alpha-II Greater Noida			70.00									
21	C/o Drain in sector Ecotech-2, Gr Noida.			100.00									
22	C/o Service road and drain along Sector Delta-I and II, Greater Noida			250.00									
23	C/o Service road and drain along Sector-27, Greater Noida			260.00									
24	Providing, Laying & repairing interlocking tiles at different location of 60m peripheral road along sector Delta-I, II & III Greater Noida			185.00									

V3

WORK PROPOSED FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

WORK CIRCLE-VI													30.09.2021
S.NO.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval ACEO	CEO	Tender Receipt	Tender Approval	Date of start	Date of completion	Present status	Remarks
1	Development work of 4%/6%/10% Abadi Plot in village Thapkhara Greater Noida	282.78	43992.00	264.29	16/03/2021	16/03/2021	-	31/3/2021	13/4/2021	-	-	-	निविदा को प्री-क्वालिफिकेशन बिड दिनांक 15.07.2021 को खोली जा चुकी है। प्रपों को जांच हेतु तकनीकी विभाग को प्रेषित की गई। तकनीकी विभाग द्वारा लगाई गई अपरिचित के कम में पुनः ई-निविदा आमंत्रित करने हेतु परापूर्वी प्रेषित है। तत्पश्चात् महाप्रबन्धक अभियन्ता के पत्रक संख्या ज10एम0/अभियन्ता/2021/283 दिनांक 14.08.21 के अनुपालन में दिनांक 08.10.2021 को निविदा की प्री-क्वालिफिकेशन खोली जानी प्रस्तावित है।
2	Balance Development work in village Junput Greater Noida.	139.61	29/08/2019	122.15	15/03/2021	9/6/2021	-	-	-	-	-	-	प्रॉपर्टी बिड खोले जाने हेतु समिति के समम रखने हेतु प्रेषित है।
3	Providing & laying Interlocking tiles in billage-Ajayabpur from Sodhuran home to Tekram home, Greater Noida.	29.68	21/11/2019	29.04	9/11/2021	16/03/2021	-	31/3/2021	9/4/2021	-	-	-	अवार्ड किया जा रहा है।
5	Development work of village-Hazratpur (balance work) Greater Noida.	94.44	5/3/2021	94.44	-	-	-	-	-	-	-	-	N.I.T. तैयार कर तकनीकी जांच हेतु प्रेषित कर दी गई है।
6	Repairing work of C.C. road and drain in village Makoda Gr. Noida.	49.54	21/2/2021	49.54	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
7	Repairing work of Boundary wall & Shed, Chabutra of Shamsan Ghat in village Pali Gr. Noida.	58.75	25/02/2021	51.03	-	-	-	-	-	-	-	-	दिनांक 22.09.2021 को निविदा की प्री-क्वालिफिकेशन बिड खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक परियोजना के युद्धि पत्र संख्या-पत्रक:महाप्रबन्धक (अभियन्ता)/2021/285 दिनांक 21.09.2021 को खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक परियोजना के युद्धि पत्र संख्या-पत्रक:महाप्रबन्धक (अभियन्ता)/2021/287 दिनांक 05.10.2021 को खोली जानी प्रस्तावित है।
8	C/o Repairing work of Barat Ghat & Interlocking Tiles work of village Pali Gr. Noida.	41.34	28/09/2021	-	-	-	-	-	-	-	-	-	अगणन सैद्धांतिक स्वीकृति हेतु प्रेषित है।
9	C/o C.c road & Drain along irrigation Rajwaha, C/o C.c road & Drain along irrigation Rajwaha, Sewer Work and Repairing of C.C Road in Village- Ghori Bachera, Greater Noida.(Balance Work)	318.53	09.01.2021	169.84	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैद्धांतिक स्वीकृति हेतु प्रेषित है।

45

10	Development work for 4/6/10 Abadi Plots of Pocket E&F of Village Ghori Bachera Greater Noida.	139.62	31/12/2020	124.8	3/6/2021	-	-	-	-	-	-	-	-	-	-	-	-	-	दिनांक 09.08.2021 को प्री0-क्यालिकेशन विड खोली जानी प्रस्तावित थी। जिसमें मुख्य निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित करने हेतु प्रेषित है। महापंचायक अभियन्ता के सुद्धि पत्र संख्या पत्रांक संख्या जी0एच0/अभियन्ता/2021/283 दिनांक 4.09.21 के अनुपालन में दिनांक 08.10.2021 को निविदा की प्री-क्यालिकेशन खोली जानी प्रस्तावित है।
11	C/O C.C.Road & Drain work of 6% Abadi Plots in village Jaiपुर Vaispur Gr. Noida.	665.3	16/03/2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपतित का निराकरण कर दिया गया है। पत्रावली सैदानिक स्वीकृति हेतु तकनीकी विभाग को पुनः प्रेषित की जा रही है।
12	C/O RCC drain & C.C. Road work in Village Jumpat (Balance work) Gr. Noida.	162.74	19.05.2021	143.34	-	-	-	-	-	-	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैदानिक स्वीकृति हेतु प्रेषित है।
13	Balance Development of Village Thapkhara Gr. Noida.	99.74	30.12.2020	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन हेतु मूलेख विभाग को प्रेषित है।
14	Development Work 6% Abadi plots in Village Hazratpur Gr. Noida.	784.99	10.03.2021	639.58	10.07.2021	-	-	07.05.2021	23.07.2021	05.08.2021	-	-	-	-	-	-	-	-	दिनांक 09.08.2021 को प्री0-क्यालिकेशन विड खोली जा चुकी है। वर्तमान में प्रॉईस विड खोले जाने हेतु समिति सभम को प्रेषित है।
15	C/O R.C.C Drain in Village Thapkhara Greater Noida	70.52	23.04.2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन होने के उपरान्त सैदानिक स्वीकृति हेतु प्रेषित है।
16	Remaining work of Panchayat Ghar near Shiv Mandir in Village- Pali Greater Noida.	11.28	23/04/2021	10.11	8.8.21	26.08.21	-	-	-	-	-	-	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु निविदा सेल को प्रेषित है।
17	Development work for 6% Abadi Plots of village- Jaiपुर - Vaispur (BalanceWork). Greater Noida.	158.72	28/05/2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपतित का निराकरण कर दिया गया है। पत्रावली सैदानिक स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
18	Development work for 6% Abadi Plots of village-Jumpat (Balance Work). Greater Noida.	254.36	17.05.2021	223.99	-	-	-	-	-	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग प्रेषित है।
19	Balance Development work in Sector Omicron-1 6% Abadi Greater Noida.	15.43	16.03.2021	15.32	28.06.2021	12.07.2021	-	05.08.2021	16.08.2021	-	-	-	-	-	-	-	-	-	दिनांक 02.08.2021 को निविदा की प्री0-क्यालिकेशन खोली जा चुकी है। जिसमें मुख्य निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित की गयी जिसकी प्री0क्यालिकेशन विड 04.10.21 को खोली जानी प्रस्तावित है।
20	C/O C.C.Road & Drain work in village Makoda, Gr. Noida.	197.07	15.06.2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन होने उपरान्त सैदानिक स्वीकृति हेतु प्रेषित कर दी गयी है।
21	C/O C.C.Road & Drain work in village Thapkhara, Gr. Noida.	198.04	14.06.2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन हेतु पत्रावली मूलेख विभाग को प्रेषित है।
22	C/O C.C.Road & R.C.C.Drain work in village Palla, Gr. Noida.	509.28	02.07.2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन होने के उपरान्त सैदानिक स्वीकृति हेतु प्रेषित कर दी गयी है।
23	Development work in village Pali, Greater Noida (Balance work)	497.39	19.08.2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन होने के उपरान्त सैदानिक स्वीकृति हेतु को प्रेषित है।
24	C/O culvert over irrigation canal and interlocking tiles road drain (Balance work) in village Boraki, Greater Noida.	23.86	18.03.2021	23.86	-	-	-	-	-	-	-	-	-	-	-	-	-	-	मूलेख विभाग द्वारा जांच उपरान्त सैदानिक स्वीकृति हेतु प्रेषित है।

16

25	C/o C.C.drain for disposal of village storm water near barat ghar in village Ghori Bachhera, Greater Noida.	102.01	17.05.2021	88.29	22.08.21	02.09.21	-	-	-	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
26	Development work of 6% abadi plots of Block-G at village Ghori Bachhera, Greater Noida	174.71	27.08.2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
27	C/o service road & drain along sector MU-II, Greater Noida.	46.05.	14.09.2020	45.42	08.07.21		05.10.21	22.10.21	-	-	-	-	-	-	-	-	-	-	दिनांक 22.10.21 को निविदा की प्री-क्वालीफिकेशन बिड खोली जानी प्रस्तावित है।
28	C/o boundary wall of affordable houses along village in sector MU-II, Greater Noida.	28.5	01.03.2021	28.5	-	11.07.2021	02.08.2021	-	-	-	-	-	-	-	-	-	-	-	दिनांक 04.10.21 को निविदा की प्री-क्वालीफिकेशन बिड खोली जानी प्रस्तावित है।
29	Repairing work of Shamsan Ghat Kabristhan & Barat Ghar in village Bodaki Gr. Noida.	15.62	28.06.21	14.64	-	-	-	-	-	-	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
TOTAL		5169.9		2138.18															

(47)

**WORK PROPOSED FOR YEAR 2020-21
PROJECT DEVELOPMENT WORKS**

MIS-PRJ-04

Dated 30.09.2021

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2020-21	paration estimate	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	Resurfacing of 60m wide Peripheral road along Sector- Ecotech-1 Ext-1 Greater Noida.	221.07	31.07.2020	221.07									Under Estimate Sanction
2	Resurfacing of 24.0m internal road in Sector- Ecotech-1 (Ext-1) Greater Noida	225.60	25.02.21	225.60									Under Estimate Sanction
3	Resurfacing of 24m wide Internal road in Sector- Ecotech-1 (Ext) Greater Noida	550.00	01.02.21	550.00									Under Estimate Sanction
5	C/o RCC drain Footpath and Repairing of Footpath at University road Greater Noida	125.00	01.06.20	125.00									Under Estimate Sanction
6	C/o RCC protection wall of sirsra rotary & Bhati rotary at 80m wide road asian paint to sirsra road Greater Noida	24.32	24.12.20	24.32									Under Tender Sanction
7	P/F Barbed wire fencing at 60m wide peripheral road of Sector- Ecotech-6, Greater Noida	31.83	24.12.20	31.83									Under Tender Sanction
8	C/o Drain and Rising of Drain in Sector- Ecotech-1 (Ext) Greater Noida	237.00	23.02.21	237.00									Under Tender Sanction
9	Repairing & drain along 60m wide Peripheral road of Sector- Ecotech-1 (Ext-1) Greater Noida	46.50	02.03.21	46.50			16.03.21						Under Tender Sanction
10	Strengthening of service road of 80m wide road Asian Paint to Sirsa rotary Greater Noida	202.40	16.03.21	202.40									Under Tender Sanction
11	Internal Development work of Sector- Ecotech-8, Greater Noida	1750.00	15.07.2021	1750.00									Under Estimate Sanction
	Total	3413.72		3413.72									

48

**WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS**

Dated. 30.09.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks	
						ACEO	CEO	Receipt	Approval					
1		2	3	4	5	6	7	8	9	10	11	12	13	
	WORK CIRCLE-VII													
1	Balance Development work of Village Rampur Fatehpur Greater Noida	101.29	16.12.20	101.29										Under Estimate Sanction
2	C/o RCC drain in Village-Rithori Greater Noida	402.61	22.01.21	402.61										Under Estimate Sanction
3	C/o RCC sedimentation Chamber of Pond inlet in Village Rampur Fatehpur, Dabra and Rithori Greater Noida	32.57	13.01.21	32.57				13.03.21						Under Tender Sanction
4	Balance Internal Development work of 6% abadi Plots in Village-Rithori (Balance work Part-II) Greater Noida	161.6	22.02.21	161.6				09.03.21						Under Tender Sanction
5	Development work of 10% abadi Plots in Village-Maycha (Balance work-II) Greater Noida	224.82	18.02.21	224.82										Under Tender Sanction
	Total	922.89		922.89										

(49)

WORK PROPOSED FOR YEAR 2021-22
Project Work

MIS-PRJ-04

Dated 30.09.2021

Work Cricle-Sewerage

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Laacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.	*		484.89									Under Re- Tender
2	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Mu-Recreational in Greater Noida.			33.87									Under Technical evaluation Committee
3	Providing and Laying Sewer Connecting Line from Police Line to Connecting to Ecotech-III UK-II in Greater Noida.			119.49									Under Tender Santion
4	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Tender Awarded
5	C/o Boundary Wall around UGR RCC Channel & Platform at 15 MLD STP In Greater Noida.			36.24									Tender cell
6	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasha in Gater Noida.			2167.10									
7	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP, Greater Noida.			240.82									Under Estimate Santion
8	C/o Boundary Wall around UGR RCC Channel & Platform at 20 MLD STP In Greater Noida.			36.97									Tendering Work in Progress
9	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector K.P-5, Greater Noida.			4004.80									Committee Note
10	Relaying Main Sewer Line Connecting From Sector XU-II and Village Hazratpur to I.P.S. Mu- Recreational Green in Greater Noida.			305.99									Committee Note

52

11	Laying of Alternate Rising Main Line From MP5 to 137 MLD STP at Kasna in Greater Noida.			564.60															Under Estimate Sanction
12	Maintenance of Sewer Line in Sector I.T. City and Village Gharbhara Murshidpur (For 36 Month) Greater Noida.			64.44															Under Estimate Sanction
13	Design Construction Erection & Commissioning of 12 MLD STP at Sector I.T. City in Greater Noida.			3660.56															Under Estimate Sanction
14	Re- Construction of Road, Drain, Sewer Line Due to Construction of Metro Work at 130M Wide Road in Gretaare Noida.			2297.30															Under Estimate Sanction
15	Providing & Laying Sewer line from Police Station Soorajpur to behind Crown Plaza existing sewer line in Greater Noida.			44.12															Under Estimate Sanction
16	P/L Sewerage System Near Khera Chauganpur Rotary & 24M Wide Road Sector Kp-5 Gr. Noida.			16.21															Under Estimate Sanction
				0.00															
				14669.99															

W.C. INCHARGE

521

G.M.(PROJECT)

WORK CIRCLE-JAL

WORK PROPOSED FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-01

AMOUNT IN LAKH)

30-09-2021

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14

NIL

52

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Astoli, Devta, Ajampur Garhi, Rampur Mazra, Dalelgarh, Pachayatan, Rauni, Chirsi, Kulipura & Girdharpur) in Greater Noida. (Package-2)	1824.30		926.24									कार्य की सैद्धांतिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु प्रक्रिया में है।
2	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Acheja, Hehatpur, Milak Lacchi, Roja Yakubpur, Sahberi, Devla & Roja Jalalpur) in Greater Noida. (Package-4)	1824.30	16.02.2021	779.05									ई-निविदा आमंत्रण पत्रांक-जी0एम / (अभियन्त्रण) / 2021 / 265 दिनांक 10.08.2021 द्वारा आमंत्रित की गई है, जिसकी प्री-क्वालिफिकेशन बिड दिनांक 02.09.2021 को खोली जानी प्रस्तावित है।
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Gurjarpur, Makoda, Kirachpur, Patwar, Sunpura, Kulesara, Khodna Khurd and Vaidpura) in Greater Noida. (Package-5)	1824.30	16.02.2021	815.21									ई-निविदा आमंत्रण पत्रांक-जी0एम / (अभियन्त्रण) / 2021 / 265 दिनांक 10.08.2021 द्वारा आमंत्रित की गई है, जिसकी प्री-क्वालिफिकेशन बिड दिनांक 02.09.2021 को खोली जानी प्रस्तावित है।
4	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Chachula, Dadupur, Hatewa, Khanpur, Salempur Gurjar, Roshanpur, Ladpura and Kasna) in Greater Noida. (Package-6)	1824.30	16.02.2021	873.05									ई-निविदा आमंत्रण पत्रांक-जी0एम / (अभियन्त्रण) / 2021 / 289 दिनांक 28.09.2021 द्वारा आमंत्रित की गई है, जिसकी प्री-क्वालिफिकेशन बिड दिनांक 27.10.2021 को खोली जानी प्रस्तावित है।

53

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS**

UPTO 30.09.2021

Amount Rs. In lacs

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2021	Expenditure 2020-21 in Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 31.08.2021				Cumulative % progress upto 30.09.2021				Last Bill Raised		Payment Released		Remark	
								Targ.	Achl.		Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Date	Amt.	Date	Amt.		
1	2 Electrification of 6% abadi Plots in Village Surajpur Greater Noida.	3 M/s Royal medal power System	4 52.83	5 44.38	6 12.02.2021	7 11.08.2021	8 0	9 44.38	10 0.00	11 0.00	12 100.00%	13 70.00%	14 100.00%	15 70.00%	16 100.00%	17 70.00%	18 100.00%	19 80.00%	20 09.06.2021	21 30.96	22 0.00	23 30.96	24 work in progress	
2	Providing street light on service road of 130mtr wide road and tech zone-7 Greater Noida.	M/s Tirupati Const. Co	79.84	54.29	22.04.2021	21.10.2021	0.00	54.29	0.00	0.00	74.00%	37.31%	74.00%	70.00%	90.00%	37.31%	90.00%	80.00%	10.05.21	20.26	0.00	20.26	work in progress	
3	Providing Street light on 60mtr wide road from KISE Police Chowki to T-Point of Apex Golf Avenue-II in Tech zone -IV, Greater Noida.	M/s Tirupati Const. Co	48.53	34.67	22.04.2021	21.10.2021	0.00	34.67	0.00	0.00	74.00%	0.00%	74.00%	55.00%	90.00%	0.00%	90.00%	70.00%	02.08.21	16.74	0.00	16.74	work in progress	
4	Providing Electric Connection for Street light at ROB Dahi Greater Noida	M/s eFlex InfraTech Pvt Ltd	22.51	15.48	22.07.2021	21.10.2021	0.00	15.48	0.00	0.00	45.00%	0.00%	45.00%	20.00%	77.00%	0.00%	77.00%	30.00%	0.00	0.00	0.00	0.00	work in progress	
			203.71	148.82			0.00	148.82	0.00	0.00														

59

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

UP TO 30.09.2021
(AMOUNTS IN RS. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.21	Expenditure 2021-2022		Progressive Payment (8+10)	Cumulative % progress upto						Last Bill Raised	Payment Released		Remark
								Targ.	Ach.		31.08.2021		30.09.2021		Date	Amt.		Date	Amt.	
											Financial	Physical	Financial	Physical						
											Targ.	Ach.	Targ.	Ach.						
1	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF MASTER RESERVOIR (01 NO.) AREA RESERVOIR (2 NOS), ZONAL RESERVOIR (05 NOS) FOR 89 CUSEC GANSA JAL PROJECT (PHASE-I)	M/S HILLTOP REF.	3997.18	3580.28	02.09.20	01.03.21	1923.34	3580.28	1239.04	3162.38	100%	84%	100%	90%	08.09.21	118.66	0	0.00	Work in progress	
2	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF AREA RESERVOIR (01 NO.) ZONAL RESERVOIR (07 NOS), OHT (AR-1, AR-2, AR-3) SCADA FOR 89 CUSEC GANSA JAL PROJECT (PHASE-II)	M/S HILLTOP REF.	3828.22	3773.48	28.10.20	27.04.21	1278.63	3773.48	1113.56	2392.19	100%	56%	100%	79%	03.08.21	233.08	06.08.21	201.40	Work in progress	
3	ELECTRIFICATION OF 6% ABADI PLOTS OF VILLAGE LAKHNAWLI	M/S S.S. ENGG.	38.22	28.55	03.10.20	02.02.21	0.00	28.55	23.82	23.82	100%	90%	100%	50%	23.07.21	23.82	05.08.21	22.20	Work in progress	
4	PROVIDING STREET LIGHT IN SECTOR ECOTECH-I, EXTN. AND ECOTECH-I, EXTN.-II	M/S TRIPATI CONST.	67.86	38.85	24.02.21	23.10.21	24.28	38.85	0.00	24.28	77%	62%	77%	88%	15.03.21	24.28	17.03.21	22.61	Work in progress	
5	PROVIDING STREET LIGHT ON SERVICE ROAD SECTOR ECOTECH-I, EXTN. PERIPHERAL ROAD	M/S TRIPATI CONST.	110.65	71.48	15.05.21	14.05.22	0.00	71.48	50.48	50.48	28%	0%	28%	39%	27.09.21	27.31	0	0.00	Work in progress	
			8034.13	7490.64			3226.25	7490.64	2428.90	5653.15										



DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

UP TO 30.09.2021
 (AMOUNTS IN RS. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-2021		Progressive Payment (6+10)	Cumulative % progress upto						Last Bill Raised		Payment Released		Remark			
								Targ.	Ach.		30.06.2021	Financial	Physical	Financial	Physical	Financial	Physical	Date	Amt.	Date		Amt.		
											Targ.	Ach.	Targ.	Ach.	Targ.	Ach.	Targ.	Ach.						
1																								
2																								

58

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

UPTO 30.09.2021

Amount Rs. In lacs

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2021	Expenditure 2020-21 In Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto						Last Bill Raised		Payment Released			Remark		
								Targ.	Achi.		31.08.2021			30.09.2021			Date	Amt.	Date	Amt.	Date		Amt.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
			0.00	0.00			0.00	0.00	0.00	0.00														

57

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

MIS - PRJ-03 (R)

UPTO 30.09.2021

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.21	Cumulative % progress upto 31.08.2021						Cumulative % progress upto 30.09.2021						Bill Raised		Payment Released		Remark
								In Rs. Lacs.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.			
1	2	3	4	5	6	7	8	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	19	20	21	22	23		
	WORK CIRCLE-E/M-2		0.00	0.00			0.00																	

58

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

DEVELOPMENT WORKS

UPTO 30.09.2021
(AMOUNTS IN RS. LACS)

WC E&M-3

S.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.01.20	Expenditure 2020-		Cumulative % progress upto 31.08.2021				Cumulative % progress upto 30.09.2021				Bill Raised Date	Amt. 20	Date 21	Amt. 22	Remark	
								Targ. in Rs. Lacs.	Achi. in Rs. Lacs.	Financial Targ.	Financial Achi.	Physical Targ.	Physical Achi.	Financial Targ.	Financial Achi.	Physical Targ.	Physical Achi.						Date 19
1	Providing street light in village Devta in greater noida.	M/s Royal Madel	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	कार्ड पूर्ण किया जा चुका है।
2	Providing street light in village Amarpur (Balance work) Greater Noida	M/s Akay Electricals	31.88	25.50	16.09.20	15.02.21	-	100%	100%	95%	72%	100%	100%	95%	72%	100%	100%	04.01.21	4.32	-	-	-	कार्ड पूर्ण किया जा चुका है।
3	Providing 20mtr. LED Based High Mast at Sati Nihalda Ved Mandir, Kasna, Greater Noida.	M/s eFlex InfraTech Pvt. Ltd.	22.64	19.02	15.12.20	14.03.21	-	100%	100%	95%	53%	100%	100%	95%	53%	100%	100%	10.02.21	13.38	-	-	-	कार्ड पूर्ण किया जा चुका है।
			8.48	5.08	17.03.21	16.06.21	-	0%	0%	95%	-	-	-	95%	0%	100%	100%	-	-	-	-	-	कार्ड पूर्ण किया जा चुका है।

59

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

(DURING 2020-21)

30.09.2021

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection	Final Bill Amt	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Providing Street light in village Chhapraulia (Khera Dharampura Mazra) Balance work, Greater Noida.	M/s Aarav Enterprises	4.89	6	6	0.00	4.89	4.89	17.03.20	17.03.20	17.03.20	-	-	
2	Supply & fixing of LED street light fitting of missing and existing pole on 130mtr. Wide road from Gaur city rotary to Ecootech-12 and Tech Zone-IV, Gr. Noida.	M/s Divya builders & Developers	41.69	6	6	16.36	25.33	41.69	12.09.19	17.03.20	17.03.20	-	-	
3	Electrification of 6% abadi plots in village Milak Lachhi (Tech zone-7), Gr. Noida	M/s Shiv Ganga project	43.22	9	9	29.88	13.33	43.22	09.10.19	08.06.20	08.06.20	-	-	
4	C/o of 11KV over head line in Sector- Tech Zone-7, Gr. Noida.	M/s Balaji Construction	70.51	12	12	70.34	0.17	70.51	27.09.20	27.09.20	27.09.20	-	-	
5	Construction of L.T. Network & Providing Street light poles in 6% abadi plots village Khodna Khurd (Phase-1), Gr. Noida.	M/s Manoj Electricals	24.37	4	4	21.89	2.48	24.37	28.05.20	27.09.20	27.09.20	-	-	
6	Providing Octagonal pole on service road of 60mtr. Wide road in Sector Tech Zone-IV, Gr. Noida	M/s Shiv Ganga Projects	32.37	6	6	27.93	4.44	32.37	29.05.20	28.12.20	28.12.20	-	-	
7	Construction of 33KV Double circuit line from existing line on 130mtr. Wide road and providing Street light to various group housing in Sector-10 and Sector-12, Gr. Noida.	M/s Himalaya Generators	274.49	12	12	255.13	19.36	274.49	29.01.21	29.12.20	-	-	-	
8	Providing Multi point electric Connection for 2 BHK (LIG) and 2 BHK Deluxe (MIG) Multistoried Apartment at plot No. GH-03A in Sector Omnetron-1, Gr. Noida.	M/s Ambar Electrical Works	194.42	6	6	211.63	0.00	194.42	28.01.21	12.11.20	-	-	-	
9	Supply & fixing of LED street light fitting on 24mtr. wide road in Sector-10, Greater Noida	M/s S.S. Engineers	12.52	3	3	9.12	3.39	12.52	08.02.21	0	-	-	-	
10	Providing Street light in Sector-01 (Balance work), Greater Noida.	M/s Tirupati Construction Co.	5.78	3	3	0.00	0.00	0	19.03.21	0	-	-	-	
11	Providing Street light on 60mtr. wide road from Sorikha Birsakh Bridge to RISE Police Chowki in Tech Zone-IV, Greater Noida	M/s Tirupati Construction Co.	6.53	3	3	0.00	0.00	0	01.02.21	0	-	-	-	
12	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	4.24	3	3	0.00	0.00	0	03.02.21	0	-	-	-	
13	Providing Street light on service road of 130mtr. wide road from chery county police chowki to Kisan ehok Greater Noida.	M/s Tirupati Construction Co.	18.92	4	4	0.00	0.00	0	19.03.21	0	-	-	-	
14	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	36.17	3	3	36.70	9.46	0	03.11.20	02.02.21	-	-	-	
15	Shifting of 11KV Over head line on 60mtr. Wide peripheral road sector Ecootech-12 Greater Noida.	M/s Shiv Ganga Projects	12.76	3	3	0.00	0.00	0	03.03.21	03.03.21	-	-	-	
16	Providing Galvanised Octagonal Street light pole on 130mtr. service road 60mtr. wide road in Sector Ecootech-12, Greater Noida.	M/s Quality Electric Co.,	70.20	6	6	0.00	0.00	0	04.04.2021	0	-	-	-	
17	Providing Street light on 45mtr. Wide road in Sector-16C (Balance Work), Greater Noida.	M/s Manoj Electricals	10.33	3	3	0.00	0.00	0	27.04.2021	0	-	-	-	
18	Providing & Fixing of 8.5Mtr. Steel Tubular pole with LED flood light in front of chery county society Tech Zone-IV Greater Noida.	M/s Gagan Enterprises	3.40	3	3	0.00	0.00	0	20.04.2021	0	-	-	-	
19	Providing 20mtr. LED High mast at Sector -01 Rotary near ACE Society on NH-24 link Road Gr. Noida.	M/s eflex Infratech Pvt. Ltd.	3.53	3	3	0.00	0.00	0	16.6.2021	0	-	-	-	
20	Supply & Fixing of 30Mtr. LED High Mast at Roza Yaqubpur Rotary Sector-16 & Shifting of 30Mtr. High Mast on Gaur City Rotary (Chaar Mutri) in Greater Noida	M/s Tirupati Const. Co.	10.56	5	5	7.91	2.65	10.56	02.07.2021	0	-	-	-	
21	Providing Street light fitting in Sector -2 (Pocket-A,E and F) (Balance work), Greater Noida. (package-IV)	M/s Tirupati Const. Co.	9.79	3	3	7.29	2.50	9.79	07.07.2021	0	-	-	-	
22	Providing LED Street light in Village Tripatha (Balance work) Greater Noida.	M/s S.S. Engineers	11.53	3	3	11.53	0.00	0.00	0.00	0.00	-	-	-	

60

23	Supply & Fixing of 20mttr. LED High Mast at New Gaushala in village Jajpura, Greater Noida	M/S M.P. Buildwell Pvt. Ltd.	7.35	3	3	7.35	0.00	0.00	0.00	0.00	0.00	-	-	-	
			890.69			713.06	88.00	718.83							

(51)

DETAILS OF WORKS (COMPLETED) YEAR 2021-22
(DURING 2021-22)

M/S-PRJ-05
30.09.2021

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost	As per bo. act.	As per act.				
1	WORK CIRCLE-EM-2	4	3	5	6	7	8	9	10	11	12	13	14	15
1	PROVIDING 20MTR. HIGH MAST IN ROCK PARK (BUILDERS AREA) GREATER NOIDA	14.43	M/S S.S. ENGINEERS	3	3	10.68	4.42	14.43	12.04.21	12.04.21	12.04.21	0	0	0
2	PROVIDING LED STREET LIGHT IN VILLAGE HAZRATPUR	6.7	M/S ROYAL MEDAL POWER SYSTEM	3	3	4.82	2	6.7	24.04.21	24.04.21	24.04.21	0	0	0
3	PROVIDING LED STREET LIGHT ON GREEN BELT PATHWAY AND 20MTR. HIGH MAST IN SECTOR DELTA-III	18.33	M/S TIRUPATI CONST.	3	3	6.18	12.15	18.33	12.05.21	12.05.21	12.05.21	0	0	0
4	PROVIDING STREET LIGHT ON LINK ROAD OF ECOTECH-I, EXTN.-II TO KASNA-KHERLI ROAD.	26.46	M/S TIRUPATI CONST.	4	4	11.66	14.8	26.46	23.06.21	23.03.21	23.06.21	0	0	0
5	S/F OF MISSING POLE & MISSING FITTING AT SECTOR KP-I, KP-II & KP-III	20.69	M/S TIRUPATI CONST.	3	3	14.99	5.7	20.69	09.05.21	09.05.21	09.05.21	0	0	0
6	SUPPLY AND FIXING OF MISSING POLE AND MISSING FITTING AT SECTOR-31 (SWARN NAGRI), SECTOR-32 (PIE-1), SECTOR-33 (PIE-2), SECTOR-36, SECTOR-37, ETA-I, ZETA-I, GR NOIDA	37.31	M/S TIRUPATI CONST.	5	5	25.55	11.76	37.31	21.08.21	21.08.21	21.08.21	0	0	0
7	SUPPLY AND FIXING OF MISSING POLE AND MISSING FITTING AT SECTOR SIGMA-1, SIGMA-2, SIGMA-3, SIGMA-4, DELPHI ROAD & CNG ROAD, XU-3, PARI CHOWK TO KASNA NALA, GR NOIDA	32.55	M/S TIRUPATI CONST.	6	6	22.24	10.31	32.55	12.08.21	12.08.21	12.08.21	0	0	0
8	PROVIDING LED STREET LIGHT FITTING IN SECTOR ECOTECH-11	12.52	M/S TIRUPATI CONST.	12	12	8.65	3.87	12.52	20.09.21	20.09.21	20.09.21	0	0	0
9	PAINTING OF STREET LIGHT POLE IN SECTOR MU-II, OMICRON-IA (134.96 SQMM. FOUR STOREY HOUSES), OMICRON-I, OMICRON-II AND PERIPHERAL ROAD OF OMICRON-IA/III/IIII, XU-I, XU-II, MU-I, MU-II WITH SERVICE ROAD.	4.20	M/S LUCKY ASSOCIATES	3	3	3	1.2	4.2	29.09.21	29.09.21	29.09.21	0	0	0
	Total	173.19				107.77	66.21	173.19						

52

WORK PROPOSED FOR YEAR 2021-22 DEVELOPMENT WORKS

UPTO 30.09.2021

S.N.	WORK CIRCLE/E/M-I NAME OF WORK	Budget	Date of preparation of Estt.	Est. cost (lacs)	Meeting of Est. committee	Approval ACEO	Approval CEO	Tender Receipt	Approval	Date of start	Date of complet	Present status	Remarks
1	Providing Street light on Various road, service road in Greater Noida West area. (with three year operation and Maintenance) (FTS – 128181)	1481.45	14.07.2021	1481.45	0	0	0	0	0	0	0	13	आई आई टी से वैटिंग कराये जाने के उपरान्त एन0आई0टी0 की बनने की प्रक्रिया में है।
2	Electrification of 6% abadi Plots in Various Village Greater Noida. (FTS – 130720)	1385.06	26.07.2021	1385.06	0	0	0	0	0	0	0	14	आई आई टी से वैटिंग कराये जाने के उपरान्त एन0आई0टी0 की बनने की प्रक्रिया में है।
3	Providing Street light in Various Village (Vaidpura, Achheja, Saini, Chipyana Bujurg, Devla, Roza Jalapur, chipiyana khurd) & LED high mast Gaushtala Jalpura and Internal Electrification of Barat Ghar in Village Haldoni Greater Noida. (FTS – 130708)	342.88		342.88	0	0	0	0	0	0	0	14	सैद्धांतिक स्वीकृति की प्रक्रिया में है। मुख्य कार्यपालक अधिकारी महोदय ने दिनांक 05.09.2021 को स्वीकृति दे दी है।
4	Providing Street light on 45mtr. wide road sector -16 (Industrial) Greater Noida.(FTS – 125569)	39.72	20.08.2020	39.72	0	0	0	0	0	0	0	14	अवार्ड हो गया है।
5	Electrification of 6% abadi plots in Village Harbahpur Greater Noida. (FTS – 120216)	216.36	15.03.2021	216.36	0	0	0	0	0	0	0	14	सैद्धांतिक स्वीकृति की प्रक्रिया में है।
6	Supply & Fixing of 16mtr. LED High mast in Various Parks/Green Belt of Sector-2, Sector -3 and Sector-Tech Zone-IV Greater noida.	235.22	09.02.2021	235.22	0	0	0	0	0	0	0	14	सैद्धांतिक स्वीकृति की प्रक्रिया में है। अपर मुख्य कार्यपालक अधिकारी महोदय ने दिनांक 30.08.2021 से वार्ता में है।
7	Providing Multi point electric Connection for 1 BHK & 3BHK Apartment plot No. – L&M Sector – 12 Greater Noida.	449.73	12.10.2020	449.73	0	0	0	0	0	0	0	14	सैद्धांतिक स्वीकृति की प्रक्रिया में है। अपर मुख्य कार्यपालक अधिकारी महोदय ने दिनांक 30.08.2021 से वार्ता में है।

(10)

1	Maintenance of street light Various Villages in Greater Noida West area Greater Noida (FTS - 130736)	194.53	194.53	0	0	0	0	0	0	0	0	0	0	प्रशासनिक एवं वित्तीय स्वीकृति की प्रक्रिया में है।	
9	Maintenance of street light Various Sectors and roads in Greater Noida West area Greater Noida (FTS - 130725)	395.33	395.33	0	0	0	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति की प्रक्रिया में है। (वार्ड में)	

65

WORK CIRCLE-EM-2

WORK PROPOSED FOR YEAR 2021-22

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation estimate	Est. cost (lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1		3	4	5	6	7	8	9	10	11	12	13	
1	Internal Electrification of EcoTech-6	50.00	0	50.00	0	0	0	0	0	0	0	0	
2	Internal Electrification of EcoTech-7	50.00	0	50.00	0	0	0	0	0	0	0	0	
3	Internal Electrification of EcoTech-8	50.00	0	50.00	0	0	0	0	0	0	0	0	
4	Internal Electrification of Residential Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
5	Internal Electrification of Industrial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
6	Internal Electrification of Institutional Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
7	Internal Electrification of Commercial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
8	Shifting of 11KV H.T. Under ground cable from University crossing to YEIDA entry point due to R.C.C. Drain & box culvert corridor	38.00	0	38.00	0	0	0	0	0	0	0	0	
9	Providing Street light on service road of Sector Omicron-1 (80mtr. Road side), Sector-XU-II (80mtr. Road side), Sector XU-I (80mtr. Road side, XU-II & MU-1 side road), Omicron-II (MU-1 side road) Greater Noida	65.00	0	65.00	0	0	0	0	0	0	0	0	
10	Construction of 33KV Double circuit line from existing line on 130mtr. Road to Multistoreyed Building in Sector Omicron-I, Greater Noida	56.00	0	56.00	0	0	0	0	0	0	0	0	
11	Re-arrangement of Street Light on 60mtr. wide road in Sector Builders area, Greater Noida	102.00	0	102.00	0	0	0	0	0	0	0	0	
12	Providing Octagonal street light pole on 60mtr. Wide (Service road and 24mtr. Wide road ETA-II, Greater Noida	35.00	0	35.00	0	0	0	0	0	0	0	0	
13	Supply, Installation, Testing & commissioning of Salient features of Electrical based Cremation System at Safipur Cremation Ground, Greater Noida	100.00	0	100.00	0	0	0	0	0	0	0	0	
14	External Electrification & Substation work of Group Housing at Plot No. GH-02, Sector Eta-II, Greater Noida	180.00	0	180.00	0	0	0	0	0	0	0	0	
15	Providing street light of 24mtr. Wide road in Sector Tech Zone-2 (Balance work)	50.00	0	50.00	0	0	0	0	0	0	0	0	
16	Shifting of over head lines	20.00	0	20.00	0	0	0	0	0	0	0	0	
17	External Electrification of affordable houses in various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
18	Providing street light on peripheral roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
19	Providing street light on internal roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
20	Shifting of 11KV O.H. line in front of OHT Campus in EcoTech-6&7	40.00	0	40.00	0	0	0	0	0	0	0	0	
21	Electrical, Mechanical, Instrumental and related Civil work of Area Reservoir (3 Nos.) & Zonal Reservoir (07 Nos.) for 85 Cusec Ganga Jal Project (Phase-II), Greater Noida.	2710.00	0	2710.00	0	0	0	0	0	0	0	0	
22	S/IT/C of Solar Power System work for Greater Noida Authority Office at Sector KP-IV, Greater Noida.	95.00	0	95.00	0	0	0	0	0	0	0	0	

(52)

23	AMC for Electrical, Fire System, A.C., Lift and other Office Building work at Sector KP-IV	250.00	0	250.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
24	S/IT/C of Other Electric works in S.S.P. Office & Collectrate, Surajpur, Greater Noida	25.00	0	25.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
25	Electrical & mechanical work in Heliport KP-III/KP-III	25.00	0	25.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
26	AMC/Maintenance of contract of Fire alarm & PA system in Indoor Stadium at Sport Complex	20.00	0	20.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
27	Maintenance contract of UPS system at Sport Complex.	5.00	0	5.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
28	CAMC work for CCTV system in Indoor Stadium at Sport Complex.	15.00	0	15.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
29	CAMC of HVAC work for Indoor Stadium at Shaheed Vijay Singh Pathik Sport Complex.	40.00	0	40.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
30	S/IT/C Heat Pump & UV System for main Swimming Pool at Sport Complex	50.00	0	50.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
31	Miscellaneous work at Shaheed Vijay Singh Pathik Sport Complex, Greater Noida.	50.00	0	50.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
32	Electrification of Abadi plots in village Kayampur	20.00	0	20.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
33	Electrification of Abadi plots in village Birondi (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
34	Electrification of Abadi plots in village Dabra	10.00	0	10.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
35	Electrification of Abadi plots in village Rajpur Bangar	10.00	0	10.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
36	Electrification of Abadi plots in village Maycha	10.00	0	10.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
37	Electrification of Abadi plots in village Khanpur	10.00	0	10.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
38	Electrification of 6% abadi plots village Tugalpur (Phase-II), Greater Noida.	25.00	0	25.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Total	4536.00	0	4536.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0

(57)

WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Estt. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks	
						ACEO	CEO	Receipt	Approval					
1		2	3	4	5	6	7	8	9	10	11	12	13	14
	WORK CIRCLE-EM-2													
1	Electrification of village Rihori Extension, Greater Noida.	As above	0.00	66.00	0	0	0	0	0	0	0	0		
				66.00										

68

WORK PROPOSED FOR YEAR 2021-22

Rs. In Lacs

Date:-30.09.2021

S.N.	NAME OF WORK	Budget Provision for 2021-22	Date of preparation of Estt.	Est. cost (Lakh)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Electrification of 6% abadi plots in village Ghangola, Greater Noida	209.00	02.04.21	209.00	03.07.21	09.07.21	0.00	0.00	0.00	0.00	0.00	0.00	प्राईस बिड खोलने हेतु पत्रावली सभिति के समक्ष प्रस्तुत की गयी है।
2	Electrification of 6% abadi plots in village Luksar, Greater Noida	162.00	06.04.21	162.00	10.07.21	16.07.21	0.00	0.00	0.00	0.00	0.00	0.00	पत्रावली जाच हेतु तकनीकी विभाग में है।
3	Electrification of 6% abadi plots in Various village Khanpur, Mursadpur, Raipur Banger, Maycha, Dadha, Greater Noida.	987.00	02.08.20	987.00	16.09.21	18.09.21	0.00	0.00	0.00	0.00	0.00	0.00	निविदा प्रकाशन की प्रक्रिया में है।
4	Providing LED street light in village Tilwada, Samaspur, Isepur and Mandi Shyamnagar, Greater Noida	68.48	29.07.21	68.48	11.09.21	27.09.21	0.00	0.00	0.00	0.00	0.00	0.00	निविदा प्रकाशन की प्रक्रिया में है।
5	Providing LED street light in Various village, Greater Noida	190.00	0.00	190.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन गठन की प्रक्रिया में है।
		1616.48											

69