

DETAILS OF CIVIL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAGE NO.
1.	PROJECT WORK (UNDER PROGRESS)	01-12
2.	RURAL WORK(UNDER PROGRESS)	13-22
3.	COMPLETE WORK	23-30
4.	PROPOSED WORK	31-57

DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAGE NO.
1.	PROJECT WORK (UNDER PROGRESS)	58-60
2.	RURAL WORK(UNDER PROGRESS)	61-63
3.	COMPLETE WORK	64-66
4.	PROPOSED WORK	67-71

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UP TO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2020-2021			Progressive Payment (8+10)	Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released		Remark	
								Targ.	Achi.	Targ.		Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date		Amt.
													12	13	14	15	16	17	18	19					
								8	9	10		11	12	13	14	15	16	17	18	19	20	21	22		23
1	C/o Service road & Drain of 45m wide Internal road in Sector-Ecotech-VII, Greater Noida.	M/s Om Sai Associates	124.17	94.88	12.07.19	11.01.2020	29.34	94.88	41.69	71.03	100.00%	74.87%	100.00%	75.00%	100.00%	74.87%	100.00%	75.00%	23.03.21	15.16	24.03.21	15.16	Work due to delay by contractor		
2	C/o Service road (LHS) of 60m wide Peripheral road in Sector-Ecotech-10, Greater Noida	M/s Paras Construction	429.32	343.46	23.09.20	22.09.2021	0.00	343.46	306.39	306.39	100.00%	89.21%	100.00%	93.00%	100.00%	89.21%	100.00%	93.00%	06.07.21	59.15	19.07.21	59.15	work in Progress		
3	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infatech Pvt. Ltd.	909.28	700.15	28.09.20	27.09.2021	0.00	700.15	387.81	387.81	100.00%	55.39%	100.00%	75.00%	100.00%	55.39%	100.00%	75.00%	24.09.21	105.09	28.09.21	105.09	work in Progress		
4	C/o RCC Peripheral drain along 60m wide road of Sector-Techzone-II (Balance work), Greater Noida	M/s Baba Construction	126.76	105.97	05.03.21	04.09.2021	0.00	105.97	74.60	74.60	100.00%	70.39%	100.00%	85.00%	100.00%	70.39%	100.00%	85.00%	14.07.21	31.18	23.07.21	31.18	work in Progress		
5	Internal Development of Sector-Ecotech-10, Greater Noida	M/s Lisha Engineers Pvt. Ltd.	1808.87	1480.02	12.04.21	11.04.2022	0.00	1480.02	196.24	196.24	46.84%	13.26%	46.84%	25.00%	54.16%	13.26%	54.16%	30.00%	14.07.21	196.24	28.07.21	196.24	work in Progress		
6	Resurfacing of 130m wide road (Main Carraigeway & Service road) from Eta, Zeta rotary to 105m rotary Greater Noida	M/s S.R. Constructions	635.74	524.17	04.08.21	03.02.2022	0.00	524.17	389.01	389.01	32.00%	45.42%	32.00%	52.00%	50.00%	74.22%	50.00%	95.00%	12.10.21	150.94	13.10.21	150.94	work in Progress		
7	Widening of 80m wide Peripheral road along Sector-Ecotech-1 (Ext-1) Greater Noida	M/s SBST Developers Pvt. Ltd.	120.80	96.56	12.08.21	11.02.2022	0.00	96.56	69.81	69.81	27.00%	39.02%	27.00%	45.00%	42.00%	72.30%	42.00%	80.00%	30.10.21	32.14	01.11.21	32.14	work in Progress		
8	Balance Resurfacing of 60m wide Peripheral road in Sector-Ecotech-11, Greater Noida.	M/s Akshi Construction	204.95	160.43	07.09.21	06.03.2022	0.00	160.43	145.92	145.92	12.63%	0.00%	12.63%	90.96%	33.33%	90.96%	33.33%	90.96%	06.10.21	52.83	13.10.21	52.83	work in Progress		
9	Resurfacing of 130m wide road (Main Carriage way & Service road) from 105m rotary to Sector-Pi rotary, Greater Noida	M/s S.R. Constructions	924.93	725.15	16.09.21	15.03.2022	0.00	725.15	519.88	519.88	8.50%	0.00%	8.50%	45.00%	24.00%	71.69%	24.00%	90.00%	27.10.21	95.28	28.10.21	95.28	work in Progress		
10	Providing and Fixing Pre-cast slab and Construction of drain covering slab of RCC drain along 80m wide Kasma road and GIMS road.	M/s A.K. Karan Construction	138.43	142.86	13.10.21	12.04.2022	0.00	142.86	0.00	0.00	0.00%	0.00%	0.00%	0.00%	8.71%	0.00%	8.71%	15.00%	0.00	0.00	0.00	0.00	work in Progress		
			5423.25	4373.65				4373.65	2131.35	2160.69									738.01			738.01			

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-21 in Rs. Lacs.	2020-21 Payment (8+10)	Cumulative % progress upto 30.09.21				Cumulative % progress upto 31.10.21				Last Bill Raised		Payment Released		Remark	
										Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
										Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	23		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	C/o 580Nos 2 BHK (MIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge I) Greater Noida	M/s NKG Infrastructure Ltd.	10794.97	11404.89 15555.41	24.06.15	23.06.18 31.12.20	11059.57	4495.84	1379.12	12438.69	100.00%	89.18%	100%	97.20%	100.00%	98.10%	100%	98.10%	23.03.21	713.86	26.03.21	468.41	Work in Progress
2	C/o 360Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge II) Greater Noida	M/s NKG Infrastructure Ltd.	6797.94	7046.06 9316.88	24.06.15	23.06.18 31.12.20	6529.93	9316.88	1085.24	7615.17	100.00%	88.00%	100%	98.20%	100.00%	98.50%	100.00%	98.50%	12.11.20	371.18	24.11.20	354.6	Work in Progress
3	C/o 360Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge III) Greater Noida	M/s NKG Infrastructure Ltd.	7193.46	7527.95 10186.81	24.06.15	23.06.18 31.12.20	6178.32	7527.95	7888.05	8249.05	100.00%	84.50%	100%	99.05%	100.00%	99.35%	100.00%	99.35%	-	361.11	-	-	Work in Progress
Total			24786.37	61038.00			23767.82	21340.67	10352.41	28302.91										1446.15		823.01	

②

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

MIS - PRJ-05 (P)
UPTO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimate Cost.in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2019-20		Progressive Payment (8+10)	Cumulative % progress upto 30.09.21				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released		24	
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
								16	17		16	17	18	19	16	17	18	19	20	21	22	23		
4	Construction of balance boundary wall in sector Eta-I, Gr Noida.	M/s Jay shiv Shankar Construction Co.	110.84	85.29	10.09.21	09.03.22	-	-	-	-	10%	-	10%	15%	24%	-	24%	24%						
			110.84	84.54																				

2

PROJECT WORKS

UPTO 31.10.2021
(AMOUNTS IN Rs. LACS)

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs in Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 31.03.2021	Expenditure 2021-22		Progressive Paymet (8+10)	Cumulative%Progress upto 30.09.2021				Cumulative%Progress upto 31.10.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								11	16		17	18	19	16	17	18	19	20	21	22	23	24	
1	Construction of Boundary wall in Sector-Phi-IV (balance work), Greater Noida	M/s R. K Construction.	26.89	20.03	20.05.2020	19.09.2020	0.0	20.03	0.0	0.0	100%	0.0	100%	0.0	100%	67.40%	100%	75%	27.10.21	13.48	31.10.21	11.68	Hinderance at site
2	Repairing and construction of RCC slab from G.L. bajaj to Hawalia Nala and other drain Sector-K.P.-III	M/s Shiv Associates.	88.44	65.44	02.12.2020	01.06.2021	0.0	65.44	9.90	9.90	100%	46.99%	100%	55%	100%	72.47%	100%	80%	28.10.21	16.67	---	---	Work in Progress] delay due to Covid-19
3	Strengthening of 105m wide road from Heritage rotary to sector Lemda-I (Both side main carriage way, Bus way & Cycle track and service road), Greater Noida	M/s R.V.M. Infratech Pvt Ltd.	486.19	375.87	03.03.2021	02.09.2021	0.0	375.87	0.0	0.0	100%	61.17%	100%	88%	100%	61.17%	100%	88%	01.10.21	75.18	04.10.21	70.51	Work in Progress
4	Rising of drain wall as protection wall at S.K road from L.G. rotary to P-3 rotary, Greater Noida	M/s Shree Ji Builders and Contractors.	126.78	103.73	08.03.2021	07.06.2021	0.0	103.73	0.0	0.0	100%	47.60%	100%	87%	100%	73.56%	100%	87%	28.10.21	26.92	---	---	Work in Progress
5	Repairing of drain and drain covering in Sector-Chi-V, Greater Noida	M/s Abhay Enterprises.	72.97	49.46	28.05.2021	27.11.2021	0.0	49.46	0.0	0.0	66%	0.0	66%	45%	83%	22.85%	83%	65%	21.10.21	11.30	---	---	Work in Progress
6	Repairing of drain and construction of RCC slab in Sector BZP, Greater Noida	M/s Sushil Kumar	76.22	61.65	28.05.2021	27.11.2021	0.0	61.65	0.0	0.0	66%	0.0	66%	35%	83%	25.63%	83%	35%	27.10.21	15.80	29.10.21	13.93	Work in Progress
7	Construction of rising of drain wall of 80M, 60M and 45M wide road in sector Chi-Phi, Greater Noida	M/s Abhay Enterprises.	206.85	150.42	08.06.2021	07.12.2021	0.0	150.42	0.0	0.0	60%	0.0	60%	58%	76%	66.40%	76%	75%	27.10.21	81.96	30.10.21	73.38	Work in Progress
8	Balance development work of 6% abadi plots of Village Lakhnawli and Malakpur, Greater Noida	M/s Vedika Construction.	157.33	160.20	27.08.2021	26.02.2021	0.0	160.20	0.0	0.0	18%	0.0	18%	10%	34%	0.0	34%	25%	---	---	---	---	Work in Progress
9	Construction of R.C.C. drain behind Crown Plaza and providing and fixing interlocking tiles and drain repair work 6% Abadi Plots in Village Mubarakpur, Greater Noida	M/s S. R. Associates	47.16	36.79	10.08.2021	09.02.2022	0.0	36.79	0.0	0.0	26%	0.0	26%	15%	42%	30.16%	42%	15%	21.10.21	11.10	30.10.21	9.6	Work in Progress
10	Providing and laying mastic work of four lane road from Noida-Greater Noida Exressway to GBU, Greater Noida	M/s Akshi Construction.	84.56	76.95	08.09.2021	07.10.2021	0.0	76.95	0.0	0.0	73%	0.0	73%	65%	100%	73.31%	100%	65%	22.10.21	56.31	27.10.21	48.48	Work in Progress

11	Strengthening of 105m wide road from Surajpur Kasna road to Heritage rotary (both side main carriage way & cycle track and service road), Greater Noida	M/s S. R. Construction	697.81	609.89	22.10.2021	21.04.2022	0.0	609.89	0.0	0.0	—	—	—	—	0%	27.03%	6%	37%	28.10.21	164.83	30.10.21	130.69	Work in Progress
12	Theme Painting of Knowledge Park -2 under pass and Metro pillars (near office building on bottom surface with artistic acrylic colour with PU coating), Greater Noida	M/s Shri Ganpati Enterprises	7.53	4.92	18.10.2021	17.11.2021	0.0	4.92	0.0	0.0	—	—	—	—	50%	0.0	50%	0.0	—	—	—	—	work to be started
			1084.34	826.60																			

⑤

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

UPTO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-III

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure 2021-22 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.09.21				Cumulative % progress upto 31.10.21				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	C/o Balance 24m wide road, drain and sewer in sector-I, Greater Noida	M/s Shri Ganesh Builders	356.29	309.97	19.09.18	18.03.19	78.70	231.27	34.17	112.87	100.00%	36.41%	100.00%	55.00%	100.00%	36.41%	100.00%	56.00%	07.07.21	34.17	06.08.21	29.37	कार्य प्रगति में है।
2	Development work of 6% abadi plots in village Aamnabad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	0.00	149.05	0.00	0.00	93.15%	0.00%	93.15%	3.00%	100.00%	0.00%	100.00%	3.00%	-	-	-	-	प्रस्तावित स्थल पर कृषकों का भूमि विवाद के कारण कार्य नहीं हो सका है।
3	Development work of 6% and 10% abadi plots in village Khera Chauganpur, Greater Noida	M/s R.R. Construction.	241.49	233.98	25.11.20	24.11.21	0.00	233.98	98.01	98.01	84.93%	13.95%	84.93%	29.00%	93.42%	41.89%	93.42%	45.00%	29.10.21	65.38	02.11.21	57.54	कार्य प्रगति में है।
4	Development work of Block- A & B in Sector-2, Greater Noida	M/s J.S. Construction	107.39	82.94	18.01.21	17.10.21	0.00	82.94	43.54	43.54	94.00%	52.50%	94.00%	54.00%	100.00%	52.50%	100.00%	60.00%	15.09.21	21.69	07.10.21	20.06.21	कार्य प्रगति में है।
5	Construction of Balance RCC drain of 60m wide Peripheral road in Patwari area Sector- Techzone-4, Greater Noida.	M/s J.S.R. Construction Co.	199.37	145.20	15.03.21	14.09.21	0.00	145.20	0.00	0.00	93.16%	0.00%	93.16%	0.00%	100.00%	0.00%	100.00%	0.00%	-	-	-	-	उक्त कार्य ग्राम पतवाड़ी की भूमि पर कराया जाना प्रस्तावित है। प्रस्तावित स्थल पर कृषकों का भूमि विवाद है जिससे कार्य प्रारम्भ नहीं हो सका है।
6	Construction of road work in Sector-2, Pocket-E & F (Balance work), Greater Noida	M/s Shubham Builders	55.25	50.53	10.04.21	09.01.22	0.00	50.53	22.09	22.09	63.37%	43.73%	63.37%	46.00%	74.36%	43.73%	74.36%	55.00%	07.05.21	22.09	28.06.21	19.82	कार्य प्रगति में है।
7	C/o Boundary wall in sector-2 (Block-F), Greater Noida	M/s S.R. Infraconstruction Pvt. Ltd.	47.97	37.27	08.06.21	07.03.22	0.00	37.27	0.00	0.00	31.04%	0.00%	31.04%	2.00%	42.36%	0.00%	42.36%	2.00%	-	-	-	-	उक्त कार्य ग्राम पतवाड़ी की भूमि पर कराया जाना प्रस्तावित है। प्रस्तावित स्थल पर कृषकों का भूमि विवाद के कारण कार्य नहीं हो सका है।
8	Resurfacing of 9.0m, 12.0m and 24.0m wide road in (Block-B) Sector-3, Greater Noida.	M/s S.R. Constructions	191.92	146.63	17.09.21	16.12.21	0.00	146.63	0.00	0.00	15.21%	0.00%	15.21%	10.00%	59.78%	0.00%	59.78%	10.00%	-	-	-	-	कार्य प्रगति में है।
9	Balance development work of 6% abadi plots in village Patwari, Greater Noida	M/s Paras Construction	679.91	673.11	22.09.21	21.09.22	0.00	673.11	0.00	0.00	2.47%	0.00%	2.47%	0.00%	10.96%	0.00%	10.96%	0.00%	-	-	-	-	
10	Balance development work of 6% Abadi plots in village Itehra, Greater Noida	M/s Paras Construction	401.84	413.89	18.10.21	17.07.22	0.00	413.89	0.00	0.00	0.00%	0.00%	0.00%	0.00%	5.11%	0.00%	5.11%	0.00%	-	-	-	-	
			2434.31	2242.57						276.51													

6

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS**

WORK CIRCLE-2

UPTO- 11.11.2021

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2021 (Rs in lac)	Expenditure 2021-22		Progressive Paymet (8+10)	Cumulative%Progress upto 30.09.2021				Cumulative%Progress upto 31.10.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida.	M/s Nav Durga Buildcon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	66.18	89.74	0	66.18	100.00%	42.44%	100.00%	42.44%	100.00%	42.44%	100.00%	42.44%	29.10.2020	32.06	12.11.20	29.03	कृषको द्वारा 24 नग भूखण्डों के की भूमि पर अवैध निर्माण किया हुआ है, जिसके ध्वसीकरण की कार्यवाही की जानी प्रस्तावित है।
2	Balance Development work of 6/10% Abadi plots in Village-Saini, Greater Noida.	M/s Virat Construction	600.85	594.90	11.02.2020	10.08.2021	433.04	161.86	61.25	494.29	100.00%	83.09%	100.00%	95.00%	100.00%	83.09%	100.00%	96.00%	04.06.2021	61.25	30.06.21	59.06	अनुबंध के अनुसार फर्म द्वारा कार्य पूर्ण कराया जा चुका है परन्तु उक्त अनुबंध के अन्तर्गत ग्राम सैनी के 22 नग भूखण्डों का अतिरिक्त विकास कार्य कराये जाने की वैधानिक स्वीकृति प्राप्त करने हेतु प्रस्ताव प्रेषित किया जा चुका है।
3	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3), Greater Noida.	M/s V. K. Construction	258.59	216.57	07.10.2020	06.10.2021	111.37	105.2	35.94	147.31	98.35%	59.54%	98.35%	70.00%	100.00%	68.40%	100.00%	70.00%	29.10.2021	18.38	02.11.21	17.22	Work in Progress
4	Development work of 10% abadi plots in Village-Sadapur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	-	247.05	0.00	0.00	100.00%	0.00%	100.00%	19.00%	100.00%	0.00%	100.00%	19.00%	-	-	-	-	Work in Progress
5	Raising of drain along 24m wide road from Apex court to Victoryone central in Sector-12, Greater Noida.	M/s Blue Max Associates	24.60	18.89	16.08.2021	15.02.2021	0	18.89	0.00	0.00	25.54%	0.00%	25.54%	0.00%	42.20%	33.68%	42.20%	50.00%	02.11.2021	6.36	-	-	Work in Progress
6	Strengthening of 80m wide road in between Sector-10 & 12, Greater Noida.	M/s Akshi Construction	322.37	262.31	10.08.2021	09.02.2022	0	262.31	177.52	177.52	28.88%	0.00%	28.88%	30.00%	45.54%	67.67%	45.54%	88.00%	18.10.2021	105.73	22.10.21	88.38	Work in Progress
7	Resurfacing of busway & service road from hindon bridge to EK Murti rotary.	M/s Akshi Construction	359.95	302.40	12.10.2021	11.01.2021	0	302.4	226.22	226.22	-	-	-	-	22.22%	74.81%	22.22%	80.00%	01.11.2021	38.33	02.11.21	36.62	Work in Progress
			2066.50	1798.04			610.59	1187.45	500.93	1111.52										262.11		230.31	

7

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

MIS - PRJ-03 (P)

Sl.No	Name of Work	Name of Contractor	Estimate	Tender	Date of Start	Date of Completion	PROJECT WORKS											(AMOUNTS IN Rs. LACS)				31.10.2021		
							Expenditure		2021-22	Progressive	Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released		Tentative	Remark
							Upto 31.03.21	in Rs. Lacs.			Targ.	Achi.	Financial	Physical	Financial	Physical	Date	Amt.	Date	Amt.				
							9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	C/o R.C.C. Drain and Road from 130m wide road to Village Haibatpur in Sector-IV Gr.Noida	M/s Om Sai Associates	73.68	55.19	01.10.18	31.03.20	15.76	39.43	-	15.76	100.00%	28.50%	100.00%	75.00%	100.00%	28.50%	100.00%	75.00%	30.01.20	15.76	03.02.20	15.76	-	ATS द्वारा बेसमेंट का कार्य चल रहा है जिस वजह से प्रस्तावित ड्रेन का स्थल प्रभावित है। कार्य अभी बन्द है।
2	Balance Development work in Sector-4 Greater Noida	M/S Aditya Const. co.	140.83	111.25	22.06.20	21.06.21	49.71	61.54	-	49.71	100.00%	69.15%	100.00%	71.80%	100.00%	69.15%	100.00%	71.80%	26.04.21	27.22	13.05.21	25.73	-	Work In Progress
3	resurfacing of service road and widening of main carriage way c/o Footpath and rcc drain along service road covering of main drain of 60m wide road (ek moorti rotary to railway crossing) between sector ecotech-12, 16b,16 and 16 (industrial) Greater Noida	M/s Dev yash project & infrastructure pvt ltd	987.33	808.82	15.01.21	14.01.22	90.07	716.75	-	92.07	70.68%	41.45%	70.68%	60.10%	79.18%	52.35%	79.18%	55.10%	25.10.21	115.25	30.10.21	104.26	-	Work In Progress
4	C/o Service road of 60m wide road & C/o R.C.C. Drain in sector -16b greater noida	M/s Moni Const.Co.	300.13	236.23	08.02.21	07.02.22	-	236.23	-	-	64.38%	34.60%	64.38%	47.28%	72.60%	44.20%	72.60%	47.28%	06.09.21	52.60	09.09.21	47.40	-	Work In Progress
5	Resurfacing of Service road (Both Side), C/o Footpath, P/L Interlocking tiles and C/o Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	M/s Shubham Builders	507.36	401.90	10.02.21	09.11.21	94.16	307.74	-	94.16	85.35%	63.33%	85.35%	68.00%	96.66%	63.33%	96.66%	68.00%	08.06.21	70.86	28.06.21	65.16	-	Work In Progress
6	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	M/s Dev yash project & infrastructure pvt ltd	470.00	418.31	12.02.21	11.02.22	-	418.31	-	-	63.28%	11.09%	63.28%	35.00%	71.50%	28.50%	71.50%	35.00%	28.10.21	72.80	30.10.21	65.80	-	Work In Progress
7	Balance Development work of 6% & 10% Abadi plots in Village Haibatpur, Greater Noida	M/s Moni Const.Co.	397.15	383.92	25.03.21	24.02.23	-	-	-	-	26.02%	0.00%	26.02%	6.50%	30.14%	0.00%	30.14%	12.50%	-	-	-	-	-	Work In Progress
8	DEVELOPMENT WORK OF 6% ABADI PLOTS IN VILLAGE ROZA YAKUBPUR (BALANCE WORK) GREATER NOIDA	M/s J. K. Jain Contractor	483.15	404.88	07.06.21	06.06.22	-	-	-	-	32.05%	22.20%	32.05%	30.00%	39.40%	22.20%	39.40%	30.00%	22.09.21	44.29	-	-	-	Work In Progress
9	WIDENING & STRENGTHENING OF MAIN CARRAGE WAY, RESURFACING OF SERVICE ROAD (RHS), C/O SERVICE ROAD (LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD, BETWEEN SECTOR-4 AND SECTOR-16C GREATER NOIDA	M/s Goodhill Builders	503.71	413.04	10.06.21	09.06.22	-	-	-	-	30.95%	0.00	30.95%	16.20%	39.18%	0.00	39.18%	18.40%	27.10.21	62.41	-	-	-	Work In Progress
10	Widening & Resurfacing of Roads (60m, 45m and 24m) and C/o R.C.C. Drain, Footpath, Cycle Track in Sector-16 (Residential) Greater Noida	M/s Goodhill Builders	736.99	603.00	10.06.21	09.06.22	-	-	-	-	30.96%	30.65%	30.96%	35.60%	39.10%	30.65%	39.18%	55.60%	25.10.21	149.14	29.10.21	135.31	-	Work In Progress
11	C/o Balance RCC Drain and Re-Construction of Damaged drain along 45m wide road in sector-4, Greater Noida	M/s Jaggannath Construction	140.90	102.71	12.07.21	11.03.22	-	-	-	-	33.75%	13.51%	33.75%	15.10%	47.50%	13.51%	47.50%	18.40%	26.08.21	13.87	08.09.21	12.76	-	Work In Progress

8

WORK CIRCLE-I		(AMOUNTS IN Rs. LACS)																				Tentative	Remark		
Sl.No	Name of Work	Name of Contractor	Estimate in Lacs	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure in Rs. Lacs.	2021-22	Progressive	Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released		date of Completion		
1	2	3	4	5	6	7	8	9	10	11	30.09.2021		31.10.2021		31.10.2021		31.10.2021		31.10.2021		31.10.2021		24	25	
							Targ.	Achi.			Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Date	Amt.	Date	Amt.			
12	Resurfacing of Service Road & Widening of main carriage Way, C/o Footpath, Fencing work For central verge, main drain covering of 60m wide road between Sector-4 and Sector-16B Greater Noida	M/s Akshi Construction	258.05	211.18	27.07.2	26.04.22	-	-	-	-	24.44%	21.80%	24.44%	28.40%	35.56%	21.80%	35.56%	35.10%	29.10.21	26.60	01.09.21	41.92	-	Work In Progress	
13	C/o R.C.C. Central Verge, Footpath and R.C.C. Drain Along 60m Wide Road From Gaur Rotary to Tigri Rotary Greater Noida	M/s Goodhill Builders	947.56	729.62	27.07.2	26.10.22	-	-	-	-	14.67%	0.00	14.67%	20.40%	21.10%	16.75%	21.10%	30.12%	25.10.21	97.53	29.10.21	88.40	-	Work In Progress	
14	Widening & Strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, Cycle track Covering of Drain by Precast RCC Slab in Sector-16C, Greater Noida.	M/s S. R. Constructions	541.17	422.16	07.08.2	06.08.22	-	-	-	-	-	-	-	-	23.29%	0.00	23.29%	5.20%	-	-	-	-	-	-	
TOTAL RS			6488.01	5302.21				1780.00		251.70										748.33		602.50			

(4)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-03(P)

31-10-2021
AMOUNT IN LAKH)

WORK CIRCLE-JAL

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 30-09-2021				Cumulative % progress upto 31-10-2021				Last Bill Raised		Payment Released		Tentative Date of Completion	Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amount	Date	Amount		
											12	13	14	15	16	17	18	19						
								9	10		11	12	13	14	15	16	17	18	19	20	21	22		
1	C/o 2500KL capacity & 25mtr staging OHT in Sector Sigma-2, Gr. Noida	M/s Arora R.C.C. Works	342.60	341.74	05-12-2019	04-06-2021	219.10	122.64	31.30	250.40	100.00%	73.27%	100.00%	73.27%	100.00%	73.27%	22-10-2021	49.37					Work in Progress	
2	Construction of 1500 KL capacity & 25mtr. Staging OHT in Sector Ecotech-2 Gr. Noida	M/s Arora R.C.C. Works	226.17	239.49	07-12-2020	06-06-2022	20.90	190.00	52.25	73.15	54.40%	30.55%	54.40%	32.00%	60.00%	39.28%	60.00%	39.28%	23-10-2021	20.90	27-10-2021	19.02	Work in Progress	

(10)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEARS 2021-22

PROJECT WORKS

DATE UPTO 31.10.2021

WORK CIRCLE - SEWERAGE

Sr. No.	Name of work	Name of contractor	Estimated cost (Rs in Lacs)	Tender cost (Rs in Lacs)	Date of Start	Date of completion	Expenditure upto 31.03.2020 (Rs In Lac)	Expenditure 2020-21 in Rs Lac		Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released		Remark
								Target	Achi.	Physical		Financial		Physical		Financial		Date	Amount	Date	Amount	
										Target	Achi.	Target	Achi.	Target	Achi.	Target	Achi.					
1	2	3	4	5	6	7	8	9	10	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Ecotech-II & 20 MLD STP at sector Ecotech-III in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160	120	110	53.32%	53.32%	53.32%	53.32%	54.98%	54.98%	54.98%	54.98%	23.07.2021	30.00	16.09.2021	27.16	Operation and Maintenance Started
2	Operation and Maintenance Work of 5 Year of 137 MLD STP (From 2019 to 2024) Kasna in Greater Noida	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	356	427.006	393	49.65%	49.65%	49.65%	49.65%	51.31%	51.31%	51.31%	51.31%	16.11.2021	35.40	22.11.2021	33.32	
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Ecotech-II (For Sixty Month), Greater Noida	M/s Baba Construction	380.00	310.33	01.01.2020	31.12.2024	16	62.066	57	37.57%	34.32%	34.32%	34.32%	39.23%	39.23%	29.23%	39.25%	18.10.2021	5.19	22.10.2021	4.75	
4	Maintenance Work Of Sewer Line Connecting to 20 MLD STP in Ecotech-III (For Sixty Month), Greater Noida	M/s Baba Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.556	93	37.32%	37.32%	37.32%	34.64%	38.98%	38.98%	38.98%	38.98%	23.10.2021	7.05	08.11.2021	6.44	
5	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecotech-I Ext.-I in Greater Noida.	M/s Baba Construction	36.99	26.98	07.07.2021	06.10.2021	---	26.98	0.00	95.55%	95.55%	95.55%	74.13%	100%	100%	100%	94.80%	16.09.2021	8.78	29.09.2021	9.48	
6	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecotech-6 in Greater Noida.	M/s Baba Construction	37.54	27.29	07.07.2021	06.10.2021	---	27.98	0.00	95.55%	95.55%	95.55%	73.22%	100%	100%	100%	73.22%	16.09.2021	9.93	29.09.2021	9.48	
7	Providing and Laying D.I. Treated Water Supply Line From 137 STP to ITGNL in Greater Noida.	M/s Lisha Engineers Pvt. Ltd.	803.79	746.08	25.08.2021	24.02.2023	---	165.77	0.00	5.56%	45.00%	5.56%	---	11.11%	85.00%	11.11%	43.30%	28.10.2021	323.02	09.11.2021	292.44	
	Providing and laying of connecting sewer line from police line to connecting Ecotech-III UK-II, Greater Noida	M/s Baba Construction	119.49	97.93	21.09.2021	20.09.2022	---	48.96	0.00	2.50%	0.00	2.50%	0.00	10.83%	10.83%	10.83%	4.64%	---	---	---	---	
8	Cleaning and Connecting Work of Internal Sewer Line From Sector (Omicron- I, II, III Mu, MU-I, XU-I, Ecotech-I) KP-I, II, III Gamma-I, II Beta-I II, and Alpha-I, II, Chi-I, II, III, IV, Phi-I, II, III, IV, Psi-I, II, RHO-I, II Sigma-I, II, III, IV, and Swam Nagari, Delta-I, II, III, Zeta-I, Eta-I, II, KP-4 to 137 MLD STP Greater Noida.	M/s U.P. Jal Nigam	1780.82	1780.82	01.02.2020	31.01.2024	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

①

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
VILLAGE DEVELOPMENT WORKS

UPTO 31.10.2021

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 30-09-21				Cumulative % progress upto 31-10-21				Last Bill Raised		Payment Released		Remark
			(Rs. Lacs)	(Rs. Lacs)				(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
			4	5				8	9		10	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	
1	Renovation of Primary School including Construction of Rooms, Verandah and Toilets etc. at Village Roni, Quyampur, Kulipura, Niyana, Pachayatan, Girdharpur, Bironda, Ghanghola, Greater Noida. 123211	M/s Niranjan Singh Nagar	179.17	152.30	01.01.2020	30.09.2020 15.11.2021	91.34	60.96	18.43	109.77	100.00%	72.07%	100.00%	85.00%	100.00%	72.07%	100.00%	95.00%	08-07-2021	18.43	29-07-2021	9.96	Work in Progress
2	Development Work of 6% abadi plots in Village Ghanghola, Greater Noida. 127121	M/s Good Hill Builder	476.91	424.45	15.05.2018 06.09.2020	14.05.2019 30.11.2021	208.96	215.49	85.56	294.52	100.00%	69.39%	100.00%	75.00%	100.00%	69.39%	100.00%	75.00%	06.08.2021	26.51	19.08.2021	24.37	Work was earlier hindred by farmers. Now in Progress.
3	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village-Rampur Mazra, Greater Noida. 128255	M/s R.R. Construction Co.	69.88	57.33	01.11.2020	30.04.2021 30.11.2021	0.00	57.33	17.29	17.29	100.00%	30.16%	100.00%	72.00%	100.00%	30.16%	100.00%	72.00%	25.03.21	17.29	07.06.2021	15.83	Work in Progress
4	Miscellaneous Necessary Civil works in Village Atai Muradpur, Powari, Imaliyaka, Laksar, Gharbara, Budha Gharbara, Mumhidpur & Tilwada, Greater Noida. 130885	M/s Chaudhary Builders	33.60	33.60	17.11.2020	16.11.2021	0.00	33.60	33.64	33.64	87.00%	63.22%	87.00%	80.00%	96.00%	99.94%	96.00%	100.00%	26.10.2021	12.36	03.11.2021	11.92	Work in Progress
5	Miscellaneous Necessary Civil works in Village Astoli, Azampur Garhi, Devta, Kherii Hafizpur, Mandi Shyam Nagar, Ishepur, Ghanghola, Raghunathpur, Chirsi & Patla Khera, Greater Noida. 130121	M/s Jay Shri Vaishno Traders	42.76	40.62	24.11.2020	23.11.2021	0.00	40.62	29.53	29.53	85.00%	22.87%	85.00%	75.00%	94.00%	72.70%	94.00%	99.00%	20.10.2021	20.84	22.10.2021	18.97	Work in Progress
6	Miscellaneous Necessary Civil works in Village Chachula, Junedpur, Roshanpur, Talda, Jhalda, Kanarsi, Kanarsa, Salempur & Buland Khera, Greater Noida. 130122	M/s Jay Shri Vaishno Traders	43.10	40.95	19.11.2020	18.11.2021	0.00	40.95	30.24	30.24	87.00%	20.12%	87.00%	75.00%	95.00%	73.85%	95.00%	85.00%	20.10.2021	22.00	22.10.2021	20.23	Work in Progress
7	Miscellaneous Necessary Civil works in Village Salempur Gurjar, Aminabad Niyana, Dalelgarh, Kulipura, Roni, Rampur Mazra, Pachaytan, Girdharpur, & Janipura Greater Noida. 130123	M/s Jay Shri Vaishno Traders	40.56	38.54	19.11.2020	18.11.2021	0.00	38.54	36.58	36.58	87.00%	25.74%	87.00%	75.00%	95.00%	94.91%	95.00%	98.00%	29-10-2021	16.70	11.11.2021	15.93	Work in Progress
8	Development of 6% abadi plots in Village-Sirsa (Part B & C), Greater Noida.	M/s Moni Construction Co.	480.22	400.07	15.01.2021	14.01.2022	0.00	400.07	116.45	116.45	71.00%	9.83%	71.00%	30.00%	79.00%	29.11%	79.00%	40.00%	20.10.2021	77.12	22.10.2021	70.23	Work in Progress
9	Miscellaneous Necessary Civil works in Village Bironda, Achchhar, Dadha, Kyampur, Balla Ki Madhaiya, Nato ki Madhaiya, Kasna, Khanpur, Sirsa & Ladpura, Greater Noida. 130120	M/s Jay Shri Vaishno Traders	40.24	39.03	21.02.2021	20.02.2022	0.00	39.03	38.27	38.27	61.00%	74.81%	61.00%	75.00%	69.00%	98.05%	69.00%	99.00%	26.10.2021	9.07	12.11.2021	8.75	Work in Progress
10	Constructuion of Boundary Wall of Shamshan Ghat and Kabristan in Village Salempur Gurjar, Greater Noida.	M/s Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16.09.2021 31.10.2021	0.00	54.47	11.29	11.29	100.00%	20.73%	100.00%	60.00%	100.00%	20.73%	100.00%	60.00%	25.08.2021	11.29	02.09.2021	10.28	Work in Progress
11	C/o Drain at Old Main Road in Village Kasna, Greater Noida.	M/s Engineers Associates.	57.74	51.53	01.04.2021	30.09.2021 31.10.2021	0.00	51.53	16.13	16.13	100.00%	31.30%	100.00%	45.00%	117.00%	31.30%	117.00%	50.00%	28-09-2021	6.48	05-10-2021	5.96	Work in Progress
12	Maintenance work in 6% abadi Plots in Village Kasna, Greater Noida 131027	M/s Engineers Associates.	55.08	40.89	06-07-2021	05-07-2022	0.00	40.89	3.60	3.60	24.00%	0.00%	24.00%	5.00%	32.00%	8.81%	32.00%	23.00%	27.10.2021	3.60	03.11.2021	3.31	Work in Progress
13	P/F interlocking Tiles (Pradhan Ajit Mukhiya Home to Tejpal Home) in Village Khanpur, Greater Noida.	M/s Shivam Construction Co.	39.70	30.41	10.08.2021	09.11.2021	0.00	30.41	0.00	0.00	56.00%	0.00%	56.00%	0.00%	90.00%	0.00%	90.00%	0.00%	-	-	-	-	Work in Progress
14	Development Work of 10% abadi plots in Village Khanpur, Greater Noida.	M/s manvi Construction.	479.82	407.90	16.08.2021	15.05.2022	0.00	407.90	33.54	33.54	17.00%	0.00%	17.00%	4.00%	28.00%	8.22%	28.00%	15.00%	29.10.2021	33.54	3.11.2021	30.84	Work in Progress
15	P/L Interlocking Tiles and Drain in Village Cheers, Greater Noida.	M/s Om Sai Construction.	100.21	73.60	08.09.2021	07.06.2022	0.00	42.90	20.01	20.01	8.00%	0.00%	8.00%	5.00%	19.00%	27.19%	19.00%	35.00%	28.10.2021	20.01	02.11.2021	18.40	Work in Progress
16	Miscellaneous Necessary Civil works in Village Amarpur, Daudpur, Dadupur-DankaurPipalka, Hatewa, Nawada, Bisayach, Nanwa ka Rajpur, Bagpur, Greater Noida.	M/s Chaudhary Builders	40.53	33.64	09-09-2021	08-09-2022	0.00	19.50	0.00	0.00	6.00%	0.00%	6.00%	2.00%	14.00%	0.00%	14.00%	10.00%	-	-	-	-	Work in Progress

13

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.	Tender Amount	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 30-09-21				Cumulative % progress upto 31-10-21				Last Bill Raised		Payment Released		Remark
								(Rs. Lacs)	(Rs. Lacs)		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
			Targ.	Achl.			Targ.	Achl.	Targ.		Achl.	Targ.	Achl.	16	17	18	19	20	21	22	23	24	
17	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village- Powari, Greater Noida.	M/s Chaudhary Builders	31.52	26.16	10-09-2021	09-03-2022	0.00	15.00	0.00	0.00	11.00%	0.00%	11.00%	0.00%	28.00%	0.00%	28.00%	2.00%	-	-	-	-	Work in Progress
Total			2288.46	1945.55	-	-	300.30	1589.25	490.56	790.86	-	-	-	-	-	-	-	-	-	295.24	-	264.98	-

(14)

MIS - PRJ-03 (R)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20

RURAL DEVELOPMENT WORKS YEAR-2020-21

UPTO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Development work 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co.	259.60	200.23	12.12.18	11.12.19	94.93	200.23	26.85	121.78	100.00%	60.82%	100.00%	75.00%	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	Work due to delay by contractor
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	0.00	172.44	99.99	99.99	100.00%	57.98%	100.00%	85.00%	100.00%	57.98%	100.00%	85.00%	04.06.21	16.24	04.06.21	16.24	work in Progress
3	Development of Smart Village-Maicha (Phase-1), Greater Noida	M/s Goodhill Builders	995.20	1025.05	26.07.2021	25.07.22	0.00	1025.05	0.00	0.00	18.00%	0.00%	18.00%	12.00%	26.57%	0.00%	26.57%	15.00%	0.00	0.00	0.00	0.00	work in Progress
4	Development work of 10% abadi plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Part-II, Greater Noida.	M/s Navdurga Buildcon Pvt. Ltd.	213.62	179.25	12.08.2021	11.08.22	0.00	179.25	0.00	0.00	13.00%	0.00%	13.00%	6.50%	22.00%	0.00%	22.00%	8.00%	0.00	0.00	0.00	0.00	work in Progress
Total			1679.18	1576.97			94.93	1576.97	126.84	221.77									43.08		43.08		

65

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL WORKS

UPTO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI																								
Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2020-21 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released			
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	Development work of 6% Abadi plots in village-Pali Part-B) Gr. Noida.	M/s Moni Construction	829.76	625.72	17.01.19	16.07.20	74.69	551.03	548.75	623.44	100.00%	99.63%	100.00%	99.80%	100.00%	99.63%	100.00%	99.85%	19.05.21	77.63	-	-		अनुबन्ध के अतिरिक्त कुल भूखण्डों का विकास कार्य कराया जाना है जिसमें अनुबन्ध के मदों में 17-18 प्रतिशत अधिक की सैदातिक स्वीकृति अपर मध्य कार्यपालक अधिकारी महोदय से प्राप्त हो चुकी है जिसमें अतिरिक्त कार्य कराये जाने के लिये 6 माह की भी स्वीकृति प्रदान है ।
2	Development work of 6% Abadi plots in village-Pali Part-C&D) Gr. Noida.	M/s S.K.Infras Pvt.Ltd.	445.52	331.43	01.01.20	31.12.20	0.00	331.43	279.23	279.23	100.00%	84.25%	100.00%	97.10%	100.00%	84.25%	100.00%	98.20%	24.02.21	54.39	04.03.21	51.97	Work in Progress	
3	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Buildcon Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	0.00	101.78	21.22	21.22	100.00%	22.00%	100.00%	42.00%	100.00%	22.00%	100.00%	42.00%	18.03.21	21.22	-	-	Work in Progress	
4	Internal Development work of 6% Abadi Plots in Village Ghori Bachera Greater Noida.	M/s B.S.Constru	122.75	94.50	27.08.20	26.08.21	0.00	94.50	39.29	39.29	100.00%	41.58%	100.00%	46.10%	100.00%	41.58%	100.00%	72.50%	05.03.21	25.26	23.03.21	23.06	Work in Progress	
5	Development work of 6% Abadi Plots of Village Palla Gr. Noida.	M/s Virat Const.	194.74	185.45	01.01.21	31.12.21	0.00	185.45	134.66	134.66	74.78%	72.61%	74.78%	85.00%	83.28%	72.61%	83.28%	88.10%	23.07.21	104.34	-	-	work in Progress	
6	C/o RCC drain connecting village Ghori Bachhera to 60.0 mtr. wide road sector XU-II, Greater Noida	M/s R.K.Const.	45.19	33.24	13.08.21	12.05.2022	-	-	-	-	18.05	-	18.05	60.45	29.04	-	29.04	70.50	-	-	-	-	work in Progress	
Total			1765.49	1372.12			74.69	1264.19	1023.15	1097.84									282.84		75.03			

(16)

RURAL DEVELOPMENT WORKS

UPTO 31.10.2021
(AMOUNTS IN Rs. LACS)

RK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020	Expenditure 2019-20		Progressive Payment (8+10)	Cumulative % progress upto	Cumulative % progress upto								Last Bill Raised		Payment Released		
								Targ.	Achi.			30.09.2021				31.10.2021				Date	Amt.	Date	Amt.	
												Financial		Physical		Financial		Physical						
												Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	Internal development work of Abadi Plots in village Sakipur (Pocket D and A-1), Greater Noida	M/s Paras Constructions	192.86	154.28	10.06.19	09.06.20		154.28	0.00	0.00	100.00%	73.28%	100.00%	88.00%	100.00%	73.28%	100.00%	98.00%	-	-	-	-	-	-
Total			192.86	154.28			0.00	154.28		0.00										0.00	0.00			

17

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 3/31/2021	Expenditure 2021-22		Cumulative%Progress upto 30.09.2021				Cumulative%Progress upto 31.10.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
								15	16	17	18	15	16	17	18	19	20	21	22			
1	Road repairing and balance work in Village Tugalpur Haldona, Greater Noida	M/s Shri Sai Construction.	32.60	24.43	29.10.2020	28.04.2021	0.0	24.43	0.0	100%	33.4	100%	75%	100%	33.38%	100%	75%	02.08.21	8.16	—	0.0	Work in Progress
2	Construction of R.C.C. drain along 24.0 Mtr wide road in Village Tugalpur, Greater Noida	M/s J. D. Associates	143.85	110.13	23.04.2021	22.10.2021	0.0	110.13	0.0	85%	12.56%	85%	55%	100%	33.62%	100%	55%	27.10.21	26.29	—	0.0	Work in Progress
			176.45	134.56				134.56	0										34.45			

18

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

UPTO 11.11.2021

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-2

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion ----- Tantative date of completion	Expenditure upto 31-03-2021	Expenditure 2021-22		Cumulative%Progress upto 30.09.2021				Cumulative%Progress upto 31.10.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1							NIL															
			0.00	0.00			0.00	0.00											0.00		0.00	

70

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

MIS - PRJ-01 (R)

RURAL DEVELOPMENT WORKS

UPTO 31.10.2021

WORK CIRCLE-I

(AMOUNTS IN Rs. LACS)

Sl.N	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.21	Expenditure 2021-22 in Rs. Lacs				Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Bill Raised		Payment Released		Remark
							Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Date	Amt.	Date	Amt.			
																					Financial	Physical	
1	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Ghar, in Village Yusufpur Chak Shaberi, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadhi, Greater Noida	M/s Virat Const.	310.38	19.02.21	18.10.21	-	-	-	92.50%	32.93%	92.50%	65.40%	100.00%	72.09%	100.00%	75.70%	21.10.21	121.34	30.10.21	112.30	Work In Progress		
2	Repair & Rising of C.C. Road and Birck Drain work in Village Acheja, Greater Noida	M/s kasana Associates	19.06	21.06.21	20.10.21				83.74%	42.89%	83.74%	50.00%	100.00%	42.89%	100.00%	50.00%	19.09.21	1.73			Work In Progress		
3	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd Greater noida	M/s Navneet Const.	23.87	02.08.21	01.11.21				66.66%	0.00	66.66%	0.00%	98.88%	0.00	98.88%	0.00%		0.00			कार्य का सम्पादन विवरण एवं सौदर्यिक स्वीकृति पुनः प्राप्त की गयी है।		
TOTAL RS			353.31															108.59		112.30			

21

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
RURAL DEVELOPMENT/MAINTENANCE WORK**

MIS - PRJ-01(R) 31-10-2021
AMOUNT IN LAKH)

WORK CIRCLE-JAL

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021	Expenditure 2021-22		Cumulative % progress upto 30-09-2021				Cumulative % progress upto 31-10-2021				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
							8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida.	M/s Aman Enterprises	84.75	05-09-2020	04-09-2021	49.64	36.60	22.14	100.00%	84.70%	100.00%	91.00%	100.00%	99.22%	100.00%	100.00%	26-10-2021	12.30			
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96	21-09-2020	20-09-2021	-	126.96	40.97	100.00%	32.27%	100.00%	40.00%	100.00%	40.00%	100.00%	44.00%	22-10-2021	10.69			
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hazratpur, Imaliyaka, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	02-09-2020	01-09-2023	93.19	302.39	37.69	36.00%	19.86%	36.00%	22.00%	38.76%	26.09%	38.76%	26.09%	26-10-2021	56.46			
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60	10-11-2020	09-11-2021	25.33	76.27	36.71	89.00%	61.00%	89.00%	67.00%	89.00%	61.00%	89.00%	67.00%	05-08-2021	9.52	16-08-2021	9.18	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	11-12-2020	10-12-2023	73.18	192.52	9.19	28.75%	14.26%	28.75%	19.00%	29.62%	27.83%	29.62%	27.83%	27-10-2021	36.53			

22

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

Date- 31.10.2021

(DURING 2020-21)

Sl.No.	Name of Work	Name of Contractor	Tender Cost. In Lacs	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
1	P/F barbed wire fencing of 130m wide road from from 130x80m rotary to Eastern Pheripheral road, Greater Noida.	M/s R.R. Construction Co.	16.98						13.01.2020					
2	Resurfacing of 45m wide Internal road of Sector-Ecotech-7, Greater Noida	M/s RVM Infratech Pvt. Ltd.	169.98						08.01.2020					
3	Internal Development work of 6% abadi Plots in Village-Rothori, Greater Noida	M/s Moni Construction	583.98						30.08.2019					
4	C/o Protection wall and drainage both side centra; verge and Strengthening of 130m wide road from Sector-2, Tech zone-IV to Sector-3, K.P-V rotary to lohiya nallah to Amarpali rotary in Greater Noida	M/s SKV Infratech Pvt. Ltd.	2929.92						11.03.2020					
5	Strengthening of 130m wide road both side main carriage way from Sector-Sigma-II/IV and Omicron-I/IA (12 130x80m) rotary to Sirsa roatry Greater Noida	M/s SKV Infratech Pvt. Ltd.	645.40						03.04.2020					
6	C/o Temporary Site office in Sector-Ecotech-11, Greater Noida	M/s Gaurdeep Enterprises	3.52						10.01.2020					
7	Resurfacing of Internal 24m wide road in Sector-Ecotech-11, Greater Noida	M/s P.S. Construction	340.46						13.10.2020					
8	Resurfaing of 60m wide Peripheral road and 45.m wide Internal road of Sector-Ecotech-VII, Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	170.08						03.01.2020					
9	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Ext) Greater Noida	M/s Atul Builders	144.14						16.10.2020					
10	Resurfacing of 60m wide Peripheral road along Sector-Ecotech VII, Greater Noida	M/s Lisha Engineers Pvt Ltd.	94.26						11.11.2020					
11	C/o Trunk Drain at 130m wide road from Sector-20 to Lohiya Nalla Greater Noida	M/s Laxmi Builders	481.26						30.06.2019					
12	Resurfacing of 80.m wide road along Sector-Ecotech-1 (Ext-1) in Greater Noida	M/s A.M.T. Builderd Pvt. Ltd.	151.75						09.09.2020					
13	C/o R.C.C. Peripheral Drain of 60m wide road along Sector-Ecotech-VII (LHS) in Greater Noida.	M/s Awantika Construction Co.	83.23						13.02.2021					
14	Resurfacing of 45m wide road in Sector-Ecotech-11, Greater Noida	M/s S.R. Construction	120.64						26.02.2021					
15	Patch repair & Resurfacing of 45.0m wide road (Internal road) in I.T. City Greater Noida	M/s Dynasty Promoyers Pvt. Ltd.	481.67						01.03.2021					
16	Resurfacing of S.K. road from Kot Scape to GBU link road, Greater Noida	M/s Akshi Construction	109.33						07.09.2021					
17	Resurfacing of 60mtr wide Peripheral road along Sector-Ecotech-11, Greater Noida	M/s J.S.S. Infratech	118.45						08.09.2021					
		Total	6645.05											

64

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

DATE:- 31.10.2021

(DURING 2020-21)

WORK CIRCLE-5

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)			Date of completion		Date of	Final Bill		Remark
				Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.	by S.M.	Amt	Date	
				Planned	Actual									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Nil													

29

**DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21
(DURING 2021-22)**

WORK CIRCLE-IV

UPTO 31.10.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.		Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	Strengthening of 80M wide S.K. road from L.G. rotary to pari chowk rotary (Main carriage way), Greater Noida	492.60	M/s P. S. Construction.	9	6	457.42	35.17	492.6	06.07.2021	30.04.2021	30.04.2021	—	—	Final Bill under preperation	
2	Providing and fixing of railing on P-7 rotary in sector Builders Area, Greater Noida	11.07	M/s J. D. Associates.	1		—	11.07	11.07	24.10.2020	30.04.2021	30.04.2021	—	—	Final Bill under preperation	
3	Providing & fixing 80mm thick interlocking tiles near P-2 Market and P-3 Market on 24m wide road in Sector Builders Area.	15.43	M/s Shree Ji Builders and Contractors.	3	3	—	15.43	15.43	31.05.2021	31.05.2021	31.05.2021	—	—	Final Bill under preperation	
4	Providing and fixing 80mm thick interlocking tiles on 24M wide road near P-3 Market to Sector P-4 Gate in sector Builders area, Greater Noida.	7.09	M/s Abhay Enterprises.	3	3	—	7.09	7.09	15.07.2021	31.05.2021	31.05.2021	—	—	Final Bill under preperation	
5	Rising of existing C. C. road and C/o Brick drain in Village-Suthiyana, Greater Noida	21.82	M/s R. K. Const. Co.	6	6	—	4.68	21.82	29.04.2021	10.06.2021	10.06.2021	—	—	Final Bill under preperation	
6	Resurfacing of internal roads in sector P-3 Builders Area, Greater Noida	33.52	M/s Raghav Construction.	1	1	—	33.52	33.52	31.07.2021	31.07.2021	31.07.2021	—	—	Final Bill under preperation	
7	Balance work of C.C. road and drain in Village Mubarakpur, Greater Noida.	62.41	M/s Sushil Kumar	6	9	—	8.23	62.41	13.06.2021	02.08.2021	02.08.2021	—	—	Final Bill under preperation	
8	Repair of boundary wall and construction of pathway in Ambedkar park in Village Mubarikpur, Greater Noida	9.43	M/s Ramvir Sharma	6	6	2.5	6.93	9.43	17.09.2021	17.09.2021	17.09.2021	—	—	Final Bill under preperation	
9	Construction of C.C. road and culvert, repair of brick drain in village Chuharpur Khadar, Greater Noida	148.80	M/s V. K. Const.	6	7	66.09	82.71	148.80	24.07.2021	31.08.2021	31.08.2021	—	—	Final Bill under preperation	
10	Strengthening of 80m wide road along with service road at sector Chi-Phi, Greater Noida	508.03	M/s Yash Technobuild Pvt Ltd.	6	7	375.49	132.54	508.03	15.09.2021	14.10.2021	14.10.2021	—	—	Final Bill under preperation	
		503.67				457.42	46.24	503.67							

26

MIS-PRJ-05

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

31.10.2020

(DURING 2021-22)

Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-III													
1	C/o Barat Ghar with boundary wall in village Haldoni Greater Noida	29.81	M/s R.K. Contractor	06	06	20.57	9.24	29.81	30.11.20					
2	Construction of Boundary wall and Balance work of approach road of shamshan ghat in village Tusiyana, Greater Noida	67.82	M/s J.D. Associates	06	06	50.63	17.19	67.82	25.04.21					
3	C/o Balance C.C. road, drain & Maintenance of Damaged C.C. road & drain at different Location for service road (both side) along DSC road Greater Noida	46.01	M/s Chaudhary Associates	06		0.00	47.46	47.46	24.05.20					
4	C/o RCC drain and culvert from T-Point Jalpura road to DSC road (Haldoni more), Greater Noida	232.27	M/s Awantika Construction Co	06		263.91	25.70	289.61	01.01.21					
5	Balance development work in village Devla (Part-II), Greater Noida	33.93	M/s Engineers Associates	06		25.42	8.51	33.93	03.07.21					
6	Resurfacing of 60m wide peripheral road between Sector Tech Zone-IV (Starting from plot No GH-2A curve road upto plot No-12A & 12B), Greater Noida	128.46	M/s Dev Yash Projects and Infrastructure Pvt. Ltd.	03		91.46	37.00	128.46	19.08.21					
7	Maintenance of C. C. road along 6% abadi Plots and village road, drain and Construction of RCC drain along 6% abadi Plots in Village Ithera, Greater Noida	56.61	M/s J.S. Construction	06		31.66	24.95	56.61	15.03.21					
8	C/o Drain covering slab at 60m wide road Bisrakh (Hanuman Mandir to 130m wide road) in sector Tech Zone-IV, Greater Noida	59.35	M/s J.D. Associates	06		44.07	15.28	59.35	24.08.21					
9	C/o 2 Nos Electric sub station Building in Block-C, Sector-3, Greater Noida	40.43	M/s Engineers Associates	06		34.75	5.68	40.43	30.09.21					

27

DETAILS OF WORKS (COMPLETED) FOR YEAR 2021-22

(DURING 2021-22)

WORK CIRCLE-2

UPTO

11.11.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Acutal	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Maintenance work of Sector-10, Greater Noida.	47.84	M/s Shri Sai Enterprises	12	12	27.75	20.09	47.84	31.05.2021	31.05.2021	-	-	-	-
2	Annual maintenance work of 130m wide road from saini rotary to Lohia Nallah.	35.80	M/s Shri Giriraj Infratech Pvt. Ltd.	12	12	33.39	2.41	35.80	20.05.2021	31.05.2021	-	-	-	-
3	Construction of CC road, interlocking tiles & drain (Remaining gali) in Village-Bhanota.	100.85	M/s JSR Const. Co	9	9	74.02	26.83	100.85	10.06.2021	09.07.2021	-	-	-	-
4	Construction of road from Village-Khodna Kalan to Khodna Khurd.	31.76	M/s A-One Associates	3	3	23.60	8.16	31.76	14.09.2021	30.09.2021	-	-	-	-
		216.25				158.76	57.49	216.25						

28

MIS-PRJ-05

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

31.10.2021

(DURING 2021-22)														
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion		Date of Inspection	Final Bill		Remark
				in Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.	by S.M.	Amt	Date	
				Planned	Actual									
1	WORK CIRCLE-I													
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20				
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharpura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20				
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20				
4	Strengthening & widening of 60m wide Peripherial road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20				
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-				
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-				
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21				
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-				
8	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s Good J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-				
	Providing and Laying Interlocking tiles & Drain in Diferent Location in Village Chipiyana Bujurg Greater Noida	53.81	M/s Shree Jee Builders & Contractor											

(29)

**DETAILS OF WORKS (COMPLETE) FOR YEAR 2020-21
DURING F.Y. 2020-21**

WORK CIRCLE-JAL

MIS - PRJ-05 **31-10-2021**

AMOUNT IN LAKH)

S. No.	Name of work	Tender Amount	Name of Contractor	Time Table in Months		Payment			Date of Completion		Date of Inspection by SM	Final Bill		Remark	
				Planned	Actual	Paid	To be Paid	Total Cost	As per Bond	As per Actual		Amount	Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
															NIL

30

**WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS**

Dated. 31.10.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
WORK CIRCLE-VII													
1	Balance Development work of Village Rampur Fatehpur Greater Noida	101.29	16.12.20	101.29									Under Estimate Sanction
2	C/o RCC drain in Village-Rithori Greater Noida	402.61	22.01.21	402.61									Under Estimate Sanction
3	C/o RCC sedimentation Chamber of Pond inlet in Village Rampur Fatehpur, Dabra and Rithori Greater Noida	32.57	13.01.21	32.57			13.03.21						Under Tender Sanction
4	Balance Internal Development work of 6% abadi Plots in Village-Rithori (Balance work Part-II) Greater Noida	161.6	22.02.21	161.6			09.03.21						Under Tender Sanction
	Total	698.07		698.07									

(3)

**WORK PROPOSED FOR YEAR 2020-21
PROJECT WORKS**

31.10.2021

WORK CIRCLE-VI

S.No.	NAME OF WORK	Budget Provision for 19-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Miscellaneous civil work on 60.00 mtr.wide road from between sector-Omicron-III, sector-MU & MU-II, sector-Recreational green-V, Greater Noida	49.69	6/12/2021	46.38	08.07.2021	03.08.2021	-	5.10.21	20.10.21 29.10.2021	-	-	-	दिनांक 29.10.2021 को निविदा की प्री-क्वालीफिकेशन दिनांक बिड खोली जा चुकी है तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित है।
2	Resurfacing of 60.0mtr wide road Adjacent of Sector Omicron -1A and Omicron-1 Greater Noida. (F.T.S. - 128698)	599.91	13.07.21	550.10	23.9.2021	28.9.2021	-	29.10.2021	11.11.2021	-	-	-	दिनांक 15.11.2021 को निविदा की प्री-क्वालीफिकेशन बिड खोली जानी प्रस्तावित अवाई की प्रक्रिया में है।
3	Drain Repairing of 60mtr. Wide road along Sector Omicron-I Gr. Noida.	24.1	07.01.2021	23.03	15.05.2021	28.05.2021	-	07.07.2021	26.07.2021	-	-	-	दिनांक 01.09.2021 को निविदा की प्राइस बिड खोली जा चुकी है। वर्तमान में निविदा स्वीकृति हेतु समिति के समक्ष प्रेषित है।
4	Maintenance work in Sector Omicron-II Gr. Noida.	214.47	03.03.2021	116.80	30.06.2021	13.07.2021	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।
5	Resurfacing of 12mtr. & 18mtr. Road in Sector Omicron-I Gr.Noida.	48.4	12.02.2012	42.95	06.04.2021	08.06.2021	-	07.07.2021	26.07.2021	-	-	-	अवाई की प्रक्रिया में है।
6	Repair Maintenance work of 14Nos on 120sqm of Built up houses in Sector XU-II Gr. Noida.	48.77	15.03.2021	34.19	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति के उपरान्त प्रशासनिक व वित्तीय स्वीकृति के लिए प्रेषित है।
7	Raising of RCC drain wall on 60.0mtr. wide road along Sector XU-III Gr.Noida.	418.13	21.01.2021	316.58	05.08.2021	08.08.2021	-	22.09.2021	08.10.2021	-	-	-	निविदा दिनांक 08.10.2021 को निविदा की प्री-क्वालीफिकेशन बिड खोली जा चुकी है तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित है।
8	Repair & Maintenance work of 15 Nos on 120 sqm Built up houses in Sector XU-III (Group B-2 & B-3) Gr. Noida.	46.71	05.02.2021	43.63	-	-	-	-	-	-	-	-	आगणन तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
9	Maintenance work of 60mtr. Wide road Sector Zeta-II & 24mtr. & 9mtr wide road Sector Theta 2 & 24mtr Road Eta-2 Gr. Noida.	188.27	28.08.2020	178.87	23.08.21	-	-	-	-	-	-	-	N.I.T. तैयार कर तकनीकी जांच हेतु प्रेषित है।
10	Maintenance work in Sector XU-III Gr. Noida.	217.74	11.01.2021	193.17	06.08.2021	12.08.2021	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।

11	Maintenance work of 60mtr. Road (Migsun Rotary to 105 mtr.) and 60mtr. Wide road Sector Recrational Green-V & 60mtr. Road Sector MU-II Gr. Noida.	220.86	24.09.2020	210.74	06.08.2021	24.08.2021	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।
12	Resurfacing of 60 mtr. Wide road from MU-1 Rotary to Recerational Rotary & Recreational Rotary to Sector MU-II 40 sqm Flats Greater Noida.	595.79	08.06.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। तकनीकी जांच हेतु प्रेषित कर दी गयी है।
13	Resurfacing of 60mtr. Wide Peripherail road (Sector XU-II Rotary to Sector MU) in Sector MU-1 Greater Noida.	187.44	20.01.2021										तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित कर दी गयी है।
14	Resurfacing of 60m wide Peripheral Road in Sector MU-I & Sector-MU Greater Noida.	387.81	22.01.2021										तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित कर दी गयी है।
15	Maintenace work of Composite wrk 60mtr. Around Sector MU-I Gr Noida.	147.48	27.02.2021	158.62	09.03.2021	-	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।
16	Maintenace work of Sector MU-I Gr Noida.	113.71	27.06.2021	113.71	-	-	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।
17	Maintenace & Repair work of Sector XU-I Gr Noida.	116.92	27.01.2021	116.92	-	-	-	-	-	-	-	-	प्रशासनिक व वित्तीय स्वीकृति हेतु प्रेषित है।
18	Maintenace work of Sector Omicron-III Gr Noida.	176.95	09.02.2021	157.23	12.06.2021	09.07.2021							निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।
19	Maintenace work of Sector XU-II Gr Noida.	231.06	15.05.2021	170.26	07.06.2021	-	-	-	-	-	-	-	निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।
20	C/o Boundary wall of Affordable houses along Village in Side Sector Mu-II Greater Noida	32.00	1.03.21	28.5	-	-	-	20.09.2021	04.10.2021	-	-	-	दिनांक 04.10.2021 को निविदा की प्री-क्वालिफिकेशन बिड खोली जानी प्रस्तावित है।
21	Drain repairing work of 80mtr. Wide road along Sector Omicron-1 Gr. Noida	31.92	23.03.2021	25.43	20.5.2021	28.05.2021	-	07.07.201	26.07.201	-	-	-	अवार्ड की प्रक्रिया मे है।
22	Resurfacing of Internal road in Sector Omicron-III Gr. Noida.	513.45	08.03.2021	453.32									तकनीकी जांच के उपरान्त सैद्धांतिक स्वीकृति हेतु प्रेषित है।

23	Resurfacing Internal road in Sector Omicron-I HIG Appartment Gr. Noida. (F.T.S.- 129340)	87.00	23.03.2021	-	-	-	-	-	-	-	-	-	आगणन तैयार कर सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
24	C/o Service road & Drain of 60.0 mtr. wide road (L.H.S) along Sector-XU-III , in Gr. Noida.	374.43	19.05.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित कर दी गई है।
25	Maintenance wrok 80mtr road along sector Omicron-1A, XU-I, XU-II Greater Noida.	349.27	12.03.2021	169.38	-	-	-	-	-	-	-	-	निविदा आमन्त्रित कर निविदा सैल को प्रेषित है।
26	Raising boundary wall & maintenance drain in sector XU-II	22.92	18.09.2020	21.35	25.03.2021	11.07.2021	05.08.2021	16.08.2021	-	-	-	-	पत्रावली निविदा सैल को प्रेषित है।
27	C/o C.C drain for disposal as per over flow from pond to nalla in Village Ghorl Bachera Gr. Noida.	309.2	14.05.21	302.63	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
	TOTAL	7610.59		3473.79	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित है।

(34)

WORK PROPOSED FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

WORK CIRCLE-VI													31.10.2021
S.NO.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2020-21	preparation of Estt.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
WORK CIRCLE-VI													
1	Development work of 4%/6%/10% Abadi Plot in village Thapkhara Greater Noida	282.78	43992.00	264.29	16/03/2021	16/03/2021	-	31/3/2021	13/4/2021	-	-	-	निविदा की प्री-क्वालिफिकेशन बिड दिनांक 15.07.2021 को खोली जा चुकी है। प्रपत्रों की जांच हेतु तकनीकी विभाग को प्रेषित की गई। तकनीकी विभाग द्वारा लगाई गई आपत्ति के कम में पुनः ई-निविदा आमंत्रित करने हेतु पत्रावली प्रेषित है। तत्पश्चात महाप्रबन्धक अभियन्त्रण के पत्रांक संख्या जी०एम०/अभियन्त्रण/2021/283 दिनांक 14.09.21 के अनुपालन में दिनांक 08.10.2021 को निविदा की प्री-क्वालिफिकेशन खोली जा चुकी है। जो तकनीकी जांच हेतु तकनीकी विभाग को प्रेषित है।
2	Balance Development work in village Junpat Greater Noida.	139.61	29/08/2019	122.15	15/03/2021	9/6/2021	-	-	-	-	-	-	प्राईस बिड खेती जा चुकी है।
3	Providing & laying Interlocking tilers in billage-Ajayabpur from Sodhuran home to Tekram home, Greater Noida.	29.68	21/11/2019	29.04	9/11/2021	16/03/2021	-	31/3/2021	9/4/2021	-	-	-	अवार्ड किया जा रहा है।
5	Development work of village-Hazratpur (balance work) Greater Noida.	94.44	5/3/2021	94.44	12.9.2021	14.9.2021	-	-	-	-	-	-	निविदा आमंत्रित करने हेतु निविदा सैल को प्रेषित है।
6	Reparing work of C.C. road and drain in village Makoda Gr. Noida.	49.54	2/2/2021	49.54	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।

35

7	Repairing work of Boundary wall & Shed, Chabutra of Shamshan Ghat in village Pali Gr. Noida.	58.75	25/02/2021	51.03	-	-	-	-	-	-	-	-	दिनांक 22.09.2021 को निविदा की प्री-क्वालिफिकेशन बिड खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक परियोजना के शुद्धि पत्र संख्या-पत्रांक:महाप्रबन्धक (अभियन्त्रण)/2021/285 दिनांक 21.09.2021 को खोली जानी प्रस्तावित थी। तत्पश्चात् महाप्रबन्धक परियोजना के शुद्धि पत्र संख्या-पत्रांक:महाप्रबन्धक (अभियन्त्रण)/2021/287 दिनांक 05.10.2021 को खोली जानी प्रस्तावित है। जिसमें एक निविदा आमन्त्रित होने के कारण पुनः निविदा आमन्त्रित करने हेतु निविदा सैल को प्रेषित है।
8	C/o Repairing work of Barat Ghar & Interlocking Tiles work of village Pali Gr. Noida.	41.34	28/09/2021	-	-	-	-	-	-	-	-	-	आगणन सैद्धांतिक स्वीकृति हेतु प्रेषित है।
9	C/o C.c road & Drain along irrigation Rajwaha, C/o C.c road & Drain along irrigation Rajwaha, Sewer Work and Repairing of C.C Road in Village- Ghori Bachera, Greater Noida. (Balance Work)	318.53	09.01.2021	169.84	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैद्धांतिक स्वीकृति हेतु प्रेषित है।
10	Development work for 4/6/10 Abadi Plots of Pocket E&F of Village Ghori Bachera Greater Noida.	139.62	31/12/2020	124.8	3/6/2021	-	-	-	-	-	-	-	दिनांक 09.08.2021 को प्री0-क्वालिफिकेशन बिड खोली जानी प्रस्तावित थी। जिसमें शुन्य निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित करने हेतु प्रेषित है। महाप्रबन्धक अभियन्त्रण के शुद्धि पत्र संख्या पत्रांक संख्या जी0एम0/अभियन्त्रण/2021/283 दिनांक 4.09.21 के अनुरूपान में दिनांक 08.10.2021 को तकनीकी विभाग द्वारा लगाई गई आपत्ति का निराकरण कर दिया गया है। पत्रावली सैद्धांतिक स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
11	C/o C.C.Road & Drain work of 6% Abadi Plots in village Jaitpur Vaishpur Gr. Noida.	665.3	16/03/2021	-	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैद्धांतिक स्वीकृति हेतु प्रेषित है।
12	C/o RCC drain & C.C. Road work in Village Junpat (Balance work) Gr. Noida.	162.74	19.05.2021	143.34	-	-	-	-	-	-	-	-	तकनीकी जांच के उपरान्त सैद्धांतिक स्वीकृति हेतु प्रेषित है।
13	Balance Development of Village Thapquera Gr. Noida.	99.74	30.12.2020	-	-	-	-	-	-	-	-	-	गलियों के सत्यापन हाने के उपरान्त तकनीकी विभाग को प्रेषित की जा रही है।
14	Development Work 6% Abadi plots in Village Hazratpur Gr. Noida.	784.99	10.03.2021	639.58	10.07.2021	-	07.05.2021	23.07.2021	05.08.2021	-	-	-	निविदा स्वीकृति की प्रक्रिया में है।

15	C/o R.C.C Drain in Village Thapkhara Greater Noida	70.52	23.04.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निस्तारण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को पुनः प्रेषित की जा रही है।
16	Remaining work of Panchayat Ghar near Shiv Mandir in Village- Pali Greater Noida.	11.28	23/04/2021	10.11	8.8.21	26.08.21	-	-	-	13.11.2021	25.10.2021	10.11.2021	10.11.2021 का निविदा की प्री0क्वालीफिकेशन बिड खोली जानी प्रस्तावित है।
17	Development work for 6% Abadi Plots of village-Jaitpur - Vaispur (BalanceWork), Greater Noida.	158.72	28/05/2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निस्तारण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को पुनः प्रेषित है।
18	Development work for 6% Abadi Plots of village-Junpat (Balance Work), Greater Noida.	254.36	17.05.2021	223.99	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग प्रेषित है।
19	Balance Development work in Sector Omicron-1 6% Abadi Greater Noida.	15.43	16.03.2021	15.32	28.06.2021	12.07.2021	-	05.08.2021	16.08.2021	-	-	-	दिनांक 02.09.2021 को निविदा की प्री0-क्वालिफिकेशन खोली जा चुकी है। जिसमें शुन्य निविदा प्राप्त होने के कारण पुनः निविदा आमन्त्रित की गयी जिसकी प्री0क्वालीफिकेशन बिड 04.10.21 को खोली जा चुकी है। प्रपत्रों की जांच हेतु वित्त विभाग को प्रेषित है।
20	C/o C.C.Road & Drain work in village Makoda, Gr. Noida.	197.07	15.06.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निस्तारण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को पुनः प्रेषित की जा रही है।
21	C/o C.C.Road & Drain work in village Thapkhara, Gr. Noida.	198.04	14.06.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निस्तारण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को पुनः प्रेषित की जा रही है।
22	C/o C.C.Road & R.C.C.Drain work in village Palla, Gr. Noida.	509.28	02.07.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निस्तारण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को पुनः प्रेषित की जा रही है।
23	Development work in village Pali, Greater Noida (Balance work)	497.39	19.08.2021	-	-	-	-	-	-	-	-	-	तकनीकी विभाग द्वारा लगाई गई आपत्ति का निस्तारण कर दिया गया है। पत्रावली सैद्धान्तिक स्वीकृति हेतु तकनीकी विभाग को पुनः प्रेषित की जा रही है।

24	C/o culvert over irrigation canal and interlocking tiles road drain (Balance work) in village Boraki, Greater Noida.	23.86	18.03.2021	23.86	-	-	-	-	-	-	-	-	मूलेख विभाग द्वारा जांच उपरान्त सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
25	C/o C.C.drain for disposal of village storm water near barat ghar in village Ghori Bachhera, Greater Noida.	102.01	17.05.2021	88.29	22.08.21	02.09.21	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
26	Development work of 6% abadi plots of Block-G at village Ghori Bachhera, Greater Noida	174.71	27.08.2021	-	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
27	Repairing work of Shamshan Ghat Kabristhan & Barat Ghar in village Bodaki Gr. Noida.	15.62	28.06.21	14.64	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
	TOTAL	5169.9		2138.18									

39

WORK PROPOSED FOR YEAR 2020-21

Project WORKS

UPTO: 31.10.2021

WORK CIRCLE-5

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO DCEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Construction of boundary wall of Green Area in between Kot escape Kasna and 80 mtr wide road from S K Road to 130 mtr wide road, Gr Noida.			109.64						-	-	-	
2	Resurfacing of Internal road in sector Sigma-II, Gr Noida.			238.81						-	-	-	
3	Resurfacing of both side service road from Nawada rotary 105 mtr road to sector Pi, sector-36 rotary Gr Noida.			92.4						-	-	-	
4	Construction of GNIDA Kiosk in different location in Gr Noida.			19.5						-	-	-	
5	Rising of drain wall from Nawada rotary to nato ki madhaiya rotary and honda cut to sector-36 rotary road in Gr Noida.			106.95									
6	Rising of drain wall from swarn nagri rotary to gail rotary 45 mtr road (60 mtr wide road to 130mtr wide road) and honda to noto ki madhaiya rotary			120.36									
7	Rising of drain wall from road and sector-36/37 rotary to sector-37 T Point.			99.13									
8	Strengthening of 60mtr wide road (Main Carriage way and service road) Jagat Farm rotary to Gamma-II (Omaxe C.P.) rotary and Authority rotary to Rivan rotary in, Gr Noida.			429.89									
9	Strengthening of 60m wide road (main carriage way and service road) from L.G.rotary to Sai Mandir rotary and DPS rotary to Authority rotary. Greater Noida.			504.92									
10	Strengthening of 60 m widr road (Main Carriage way and service road) from Nawada rotary to Sai Mandir rotary Delta-III, Gr Noida.			376.37									
11	Strengthening of 60mtr wide road (Main Carriage way and service road) from Delta-III rotary to Gamma-II rotary (Omaxe C.P. and ATS (T-Point) to Sai Mandir rotary. Gr Noida.			340.82									
12	C/o Complaint office in Industrial sectors			50.00									
13	Providing and fixing barbed wire fencing in Commercial Belt of Sector Delta-2, Greater Noida.			4.00									
14	Repairing/construction of drain, culvert & C.C. road for 6% abadi plots in village Birondi, Greater Noida			210.00									
15	Construction of Green Room in Ramleela Ground of Sector Pi-I Greater Noida			21.88									
16	Drain repair in Sector Ecotech-II (L.G. Side) Greater Noida			38.00									
17	C/o Boundary wall around Sector Eta-I Gr. Noida			120.00									
18	C/o RCC drain work along 18m wide road in Sector Alpha-I Greater Noida			373.25									
19	Relaying of interlocking tiles in Sector Alpha-I Greater Noida			70.00									
20	Relaying of interlocking tiles in Sector Alpha-II Greater Noida			70.00									
21	C/o Drain in sector Ecotech-2, Gr Noida.			100.00									
22	C/o Service road and drain along Sector Delta-I and II, Greater Noida			250.00									
23	C/o Service road and drain along Sector-27, Greater Noida			260.00									
24	Providing, Laying & repairing interlocking tiles at different location of 60m peripheral road along sector Delta-I,II & III Greater Noida			185.00									

39

9	Construction of RCC Drian with slab cover From Village Gurjarpur to S.K. Road, Greater Noida. (126265)	22.09.2020	131.96									
10	Construction of CC road from Noida-Greater Noida Express way to Shamshan Ghat in Village-Safipur, Greater Noida.	30.12.2020	110.76									दिनांक 22.10.2021 को प्री-क्वालिफिकेशन बिड खोली जानी प्रस्तावित है ।
11	Balance work of CC road and raising work drain in village Tugalpur Haldona, Greater Noida.(128839)	11.01.2021	220.14									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
12	Repairing work of Road and Drain in 6% abadi plot in Village-Chuharpur Khadar, Greater Noida.	15.01.2021	139.41									निविदा स्वीकृति हेतु प्रेषित है ।
13	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Malakpur, Greater Noida. (129167)	15.02.2021	82.26									प्राईस बिड खोले जाने हेतु प्रेषित है ।
14	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Begampur, Greater Noida. (129166)	15.02.2022	71.21									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
15	Maintenance work of Sector P-2 & P-3, Builders Area, Greater Noida.(126226)	28.12.2020	257.55	23.08.2021	23.08.2021							
16	Maintenance work of Sector P-4 & 45m wide (A-1 road in Builders Area, Greater Noida (126228)	17.12.2020	144.67									
17	Maintenance work of Sector-BZP, Greater Noida. (128026)	17.12.2020	259.67	28.05.2021	28.05.2021							
18	Maintenance work of Sector P-6, P-7 & 60m wide road in Builders Area, Greater Noida. (126227)	19.12.2020	217.44	24.08.2021	24.08.2021							
19	Maintenance work of Sector-Phi3, Greater Noida (128086)	18.12.2020	78.07	13.07.2021	13.07.2021							

42

20	Maintenance work of Sector P-5 & 45m wide (A2 & R3 road) in Builders Area, Greater Noida (126225)	23.12.2020	199.82	06.08.2021	06.08.2021							
21	Maintenance work of sector-KP-II, Greater Noida. (124628)	08.12.2020	212.58	12.07.2021	12.07.2021							
22	Maintenance work of 105m wide road from S.K. road rotary to Sector-Lambda, Greater Noida.	05.01.2021	157.04	02.08.2021	02.08.2021							
23	Maintenance work of Sector-Phi-4, Greater Noida (128086)	28.12.2020	60.98	29.07.2021	29.07.2021							
24	Maintenance of composite work of 80m wide S.K. road (L.G. Rotary to Surajpur Entry Point) Greater Noida.	17.12.2020	232.05									
25	Maintenance work of Sector-Chi-3, Greater Noida (128086)	18.01.2021	148	19.07.2021	19.07.2021							
26	Maintenance work of Sector-Chi-5, Greater Noida (128086)	18.01.2021	138	13.05.2021	13.05.2021							
27	Maintenance work for three year in Sector-Ecotech-II (ST micro side), Greater Noida.	21.01.2021	198.19									
28	Maintenance of composite work of S.K. road for Swarn Nagri Rotary to L.G. Rotary, Greater Noida.	22.01.2021	284.26									
29	Repairing of crash barrier of Noida and Greater Noida Express way and P/F of Gate in Sector-Chi-4, Greater Noida		22.56									प्राईस बिड खोले जाने हेतु प्रेषित है ।
			5072.09									

(43)

WORK PROPOSED FOR YEAR 2021-22

WORK CIRCLE-III

31.10.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain along 60m, 45m, & 30m wide road in sector Techzone-4, Greater Noida	196.29		196.29									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 04.10.2021 को खोली गयी है।
2	Balance Development work of 6% & 10% abadi Plots in Village Khairpur Gurjar, Greater Noida.	424.06		424.06									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 03.12.2021 को खोली जानी है।
3	Resurfacing of 9m, 12m and 18m wide road in Block-A and B in Sector-2, Greater Noida	355.20		355.20									प्राईस बिड खोले जाने की प्रक्रिया में है।
4	Development work of 4%, 5%, 6% & 10% Abadi Plots in village Habibpur, Greater Noida	56.64		56.64									प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
5	Internal Development work of 6% plots in village Choti Milak, Greater Noida	512.36		512.36									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
6	Balance development work of 6% plots in village Tusyana Greater Noida (Encroachment/Disputed)	375.64		375.64									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
7	Remaining development work of 6% abadi plots in village Itehra Greater Noida	512.22		512.22									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
8	C/o Service road (C.C. road), Footpath and C/o RCC drain along main carriageway of DSC road from Kulesra to Kachhi Sarak and C/o RCC drain along Kachhi Sarak (Toy City side) Greater Noida	1451.51		1451.51									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
9	C/o Balance C.C. road from Jalpura to Haldoni more main road (Ch. 840m to Ch- 1740 = 900m), Greater Noida	115.50		115.50									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 01.10.2021 को खोली गयी है।
10	Resurfacing of internal roads of Pocket-C & D in Sector-3, Greater Noida	148.90		148.90									कार्य की सैद्धान्तिक स्वीकृति दिनांक 06.11.2021 को प्रदान की गई है। प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
11	C/o Night shelter Block & labour Hostel in Sector-Ecotech-3, Udhyog Kendra-1, Greater Noida	320.41		320.41									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
		4468.73		4468.73									

५५

**WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS**

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	WORK CIRCLE-III												
1	Maintenance of C.C. road & drain in village Choti Milak, Greater Noida.	107.54		107.54									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
2	Providing and laying Interlocking tile and C/o Brick drain at Behind D.M. Office in village Surajpur, Greater Noida.	31.42		31.42									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 03.12.2021 को खोली जानी है।
3	Repair of C.C. road and Drain in village Haldoni, Greater Noida	83.52		83.52									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
4	Construction of C.C. road and R.C.C. drain rom D.S.C. road to Pakshi Vihar in village- Devla, Greater Noida	107.95		107.95									निविदा स्वीकृति प्रक्रिया में है।
5	Construction of Animal Hospital and Shed for New Gaushala in village Jalpura, Greater Noida	117.54		117.54									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
6	Repair of C.C. and drain work in village Kulesra, Greater Noida	49.83		49.83									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
7	Repairing of Approach road and Renovation of Shamshan Ghat of village Khairpr Gurjar Greater Noida	55.23		55.23									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
8	DPR for the Development of Smart Village Jalpura in the Notified Region on Gnida (Phase-I)	582.24		582.24									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 03.12.2021 को खोली जानी है।
9	Emergency work for removing of rain water logging from Ectotech-3, Gr. Noida (C/o Sumpwell, P/L raising main from Sumpwell to Hindon River	465.76		465.76									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
		1601.03		1601.03									

45

WORK PROPOSED FOR YEAR 2020-21

WORK CIRCLE-2

MIS-Project-04

Dated- 11.11.2021

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Maintenance work of Sector-10 Project/work cricle 2/2021/02	External work	31.05.2021	344.94	-	08.07.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 17.11.2021 को खोली जानी है ।
2	Annual maintenance work of 130m wide road from Roza rotary to Saini rotary, Greater Noida. FTS-129261	External work	22.02.2021	386.24	-	03.04.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 22.11.2021 को खोली जानी है ।
3	Annual maintenance work of 130m wide road from Saini rotary to Tilapta rotary, Greater Noida. FTS-129262	External work	16.02.2021	539.54	-	29.03.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 22.11.2021 को खोली जानी है ।
4	Maintenance work of Sector-12, Greater Noida. FTS-125768	Internal Dev.	01.09.2020	181.35	-	15.05.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 24.11.2021 को खोली जानी है ।
5	Repairing of C.C. road in Village-Dhoom Manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/116	Internal Dev.	10.03.2021	20.39	-	18.03.2021	-	-	-	-	-	-	कार्य की प्राईस बिड खोले जाने की प्रक्रिया में है ।
6	C/o RCC sedimentation chamber at pond inlet & RCC drain in Village-Dhoom manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/112	Internal Dev.	10.03.2021	62.69	-	-	03.04.2021	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 10.11.2021 को खोली जानी थी, परन्तु निर्धारित तिथि को अवकाश होने के कारण शुद्धि पत्र लगाया जाना है ।
7	Balance work R.C.C. Road, Drain & Culvert in Village-Saini, Greater Noida FTS-121286	Internal Dev.	26.12.2019	123.27	-	-	09.07.2021	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सैल में प्रेषित की गयी है ।

46

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	Providing & Fixing interlocking tiles, Construction of CC road & drain in Village-Kailashpur. FTS-124201	Internal Dev.	29.05.2020	141.63	-	-	15.07.2021	-	-	-	-	-	कार्य की प्राईस बिड खोले जाने की प्रक्रिया में है ।
9	Repairing of C.C. road in Village-Sadopur. Project/Village-Sadopur/2021/02	Internal Dev.	22.03.2021	124.06	-	12.04.2021	-	-	-	-	-	-	कार्य की प्राईस बिड खोले जाने की प्रक्रिया में है ।
10	Repair of CC road & Providing & Fixing interlocking tiles in Village Sadopur. Project/Work Circle 2/21/163	Internal Dev.	05.02.2021	9.50	-	13.04.2021	-	-	-	-	-	-	मै० श्री कृष्णा इन्टरप्राइजेस द्वारा कार्य को सम्पादित कराये जाने में अस्मर्था व्यक्त किये जाने के कारण कार्य की पुनः ई-निविदा आमन्त्रित किये जाने की कार्यवाही की जा रही है ।
11	Repairing work & interlocking tiles in Shamshan Ghat in Village-Roopwas. Project/Work Circle 2/21/164	Internal Dev.	08.04.2021	27.66	-	13.04.2021	-	-	-	-	-	-	न्यूनतम निविदादाता मै० राजीव कन्स० की निविदा स्वीकृति की प्रक्रिया में है ।
12	Strengthening & widening of 60m wide peripheral road in Sector-10, Greater Noida. Project/Work Circle 2/21/161	External work	08.04.2021	376.91	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है ।
13	Balance development work of 6/10% abadi plots in Village-Saini. Project/Work Circle 2/21/252	Enternal Dev.	17.06.2021	219.67	-	-	21.07.2021	-	-	-	-	-	कार्य की प्राईस बिड खोले जाने की प्रक्रिया में है ।
14	Development work of smart Village-Tilapta Karanwas Project/Work Circle 2/21/282	Enternal Dev.	23.06.2021	595.42	-	-	21.09.2021	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 10.11.2021 को खोली जानी थी, परन्तु निर्धारित तिथि को अवकाश होने के कारण शुद्धि पत्र लगाया जाना है ।

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	Construction of RCC Sedimentation chamber at pond inlet & RCC drain in All Village. Project/Work Circle 2/21/276	External Dev.	22.06.2021	119.41	-	-	-	-	-	-	-	-	उच्चधिकारियों से वार्ता की जानी है ।
16	Cleaning of pond in Village-Kailashpur. 2021/960	Internal Dev.	29.07.2021	13.19	-	14.09.2021	-	-	-	-	-	-	कार्य की एन.आई.टी. तैयार करायी जा रही है ।
17	Providing & Fixing MS Board in Village-Sunpura, Vaidpura, Sadullapur & Different Village Greater Noida.	External work	24.05.2021	11.70	-	-	-	-	-	-	-	-	उच्चधिकारियों से वार्ता की जानी है ।
18	Development work of Play ground in Village-Saini & Khodna Khurd.	Internal Dev.	24.05.2021	78.79	-	-	26.10.2021	-	-	-	-	-	कार्य की प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने की प्रक्रिया में है ।
19	Annual maintenance work of 130m wide road from Hindon Bridge to Roza rotary (For Three Years). Project/work circle-2/2021/822	External Dev.	14.07.2021	309.12	-	12.08.2021	-	-	-	-	-	-	कार्य की एन.आई.टी. तैयार करायी जा रही है ।
20	Raising of CC road in Village-Dhoom Manikpur, Greater Noida Project/work circle-2/2021/285	Internal Dev.	24.06.2021	16.30	-	19.07.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 10.11.2021 को खोली जानी थी, परन्तु निर्धारित तिथि को अवकाश होने के कारण शुद्धि पत्र लगाया जाना है ।
21	Raising of CC road in Village-Dhoom Manikpur (Dairy Scanner), Greater Noida. FTS-130977	Internal Dev.	27.08.2021	26.81	-	02.09.2021	-	-	-	-	-	-	कार्य की ई-निविदा आमन्त्रित किये जाने हेतु पत्रावली निविदा सैल में प्रेषित की गयी है ।
22	Raising of CC road from Sandeep Tent house to Deviram sharma home in Village-Sadullapur. 2021/284	Internal Dev.	24.06.2021	7.07	-	19.07.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 12.11.2021 को खोली जानी है ।

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
23	Raising of CC road in Village-Bhola Rawal. FTS-130826	Internal Dev.	03.08.2021	41.54	-	29.08.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 10.11.2021 को खोली जानी थी, परन्तु निर्धारित तिथि को अवकाश होने के कारण शुद्धि पत्र लगाया जाना है।
24	Providing & Fixing Interlocking tiles road near Airforce Station in Village-Dhoom Manikpur.	Internal Dev.	25.08.2021	48.84	-	21.09.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 10.11.2021 को खोली जानी थी, परन्तु निर्धारित तिथि को अवकाश होने के कारण शुद्धि पत्र लगाया जाना है।
25	Providing & Fixing interlocking tiles & RCC drain main road in Village-Sunpura.	Internal Dev.	09.07.2021	61.13	-	-	-	-	-	-	-	-	कार्य की सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
26	Development work of Smart Village-Sadullapur. FTS-130941	Internal Dev.	19.08.2021	359.39	-	-	21.09.2021	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 10.11.2021 को खोली जानी थी, परन्तु निर्धारित तिथि को अवकाश होने के कारण शुद्धि पत्र लगाया जाना है।
27	Construction of CC road & drain in Village-Sunpura. 2021/100	Internal Dev.	12.02.2021	14.54	-	-	-	-	-	-	-	-	कार्य की सैद्धान्तिक स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
28	Constructon of CC road in Village Jaun Samana. FTS-127001	Internal Dev.	20.10.2020	37.52	-	05.11.2021	-	-	-	-	-	-	कार्य की एन.आई.टी. तैयार करायी जा रही है।
29	Repairing & interlocking tiles in Shamshan ghat in Village- Dhoom Manikpur 2021/840	Internal Dev.	08.07.2021	22.56	-	06.10.2021	-	-	-	-	-	-	कार्य की एन.आई.टी. तैयार करायी जा रही है।
30	Repair of boundary wall of 1950 nos affodable houses in Sector-10 FTS-125771	Internal Dev.	28.08.2020	8.36	-	29.03.2021	-	-	-	-	-	-	कार्य की प्री-क्वालीफिकेशन बिड दिनांक 03.11.2021 को खोली गयी है, परन्तु प्रपत्रों की जांच हेतु पत्रावली वित्त विभाग को प्रेषित की जा रही है।

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
31	Repairing of footpath & construction of RCC wall from hindon bridge to EK Murti rotary on 130m wide road.	External work	06.06.2019	43.33	-	05.09.2019	-	-	-	-	-	-	कार्य की निविदा निरस्त कर पुनः ई-निविदा आमन्त्रित किये जाने हेतु एन.आई.टी. अनुमोदन की प्रक्रिया में है ।
				4372.87									

50

MIS-PRJ-01

WORK PROPOSED FOR YEAR 2021-22

PROJECT WORKS

WORK CIRCLE-I											Project		
S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval	Tender	Date of	Date of	Present	Remarks		
		Provision	paration .	(Lacs)	of Est.	ACEO	CEO	Receipt	Approva	start	completion	status	
		for 21-22	estimate		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Balance Development work of 10% Abadi plots in Village haibatpur (part-II), Greater Noida			133.84									उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित की गयी है दिनांक 08.11.2021 को खोली जानी प्रस्तावित है।
2	Development work of 6%Avadi plots in Village Roza yakubpur Greater Noida			374.59									उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित की गयी है दिनांक 08.11.2021 को खोली जानी प्रस्तावित है।
3	Development work of 4% & 10% Abadi plots in Village Badalpur, Greater Noida			410.74									उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित की गयी है दिनांक 08.11.2021 को खोली जानी प्रस्तावित है।
4	Balance Development work of 10% Abadi plots in Village haibatpur (part-I), Greater Noida			91.54									उक्त कार्य की निविदा स्वीकृति की प्रक्रिया में
			Total	1010.71									
W.C. INCHARGE										G.M.(PROJECT)			

51

MIS-PRJ-01

RURAL DEVELOPMNET WORKS

WORK CIRCLE-I

S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2021-22	preparation of Estt.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA			209.00									उक्त कार्य हेतु तीसरी बार निविदा आमंत्रित की गयी है दिनांक 08.11.2021 को खोली जानी प्रस्तावित है।
2	P/L INTERLOCKING TILES AND C/O K. C. DRAIN IN VILLAGE CHIPYANA BUJURG (PANKAJ SHARMA & OTHORS GALI) GREATER NOIDA.			93.05									उक्त कार्य की पत्रावली प्राइस बिड खोले जाने की स्वीकृति हेतु प्रेषित की गयी है।
3	P/L INTERLOCKING TILES AND C/O DRAIN IN VILLAGE CHIPIYANA BUJURG GREATER NOIDA			22.01									उक्त कार्य की प्राइस बिड खोली जा चुकी है जस्टीफिकेशन की जाच हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
4	P/L INTERLOCKING TILES, P/F NON-ASBESTOS SHEET & MAINTENANCE WORK OF BARAT GHAR IN VILLAGE ROZA YAKUBPUR GREATER NOIDA			41.21									उक्त कार्य की निविदो खोली जा चुकी है। प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
5	P/L INTERLOCKING TILES AND DRAIN WORK IN VILLAGE ROZA JALALPUR GREATER NOIDA			114.48									उक्त कार्य की प्राइस बिड खोली जा चुकी है जस्टीफिकेशन की जाच हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
6	P/L INTWRLOCKING TILES, BRICK DRAIN AND REPAIR WORK OF C.C. ROAD IN VILLAGE ROZA JALALPUR GREATER NOIDA			9.30									उक्त कार्य की प्राइस बिड खोली जा चुकी है जस्टीफिकेशन तैयार किया जा रहा है
7	C/O R.C.C. SEDIMENTATION CHAMBER OF POND IN VILLAGE MILAK LACHHLI ROZA YAKUBPUR, ROZA JALALPUR, ACHEJA, CHAPRAULA, CHIPYANA BUJURG GREATER NOIDA			108.85									उक्त कार्य हेतु दुसरी बार निविदा आमंत्रित की गयी है दिनांक 08.11.2021 को निविदा खोली जानी प्रस्तावित है।

8	P/L INTERLOCKING TILES, AND DRAIN WORK ON SHAMSHAN GHAT ROAD AND SHAMSHAN GHAT AREA IN VILLAGE ROZA JALALPUR GR .NOIDA			51.52									उक्त कार्य हेतु दुसरी बार निविदा आमंत्रित की गयी है दिनांक 08.11.2021 को निविदा खोली जानी प्रस्तावित है।
9	C/O R.C.C DRAIN AND WIRE FENCING IN VILLAGE MILAK LACHI GR. NOIDA			23.40									उक्त कार्य की प्राइस बिड खोली जा चुकी है जस्टीफिकेशन की जाच हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
10	Maintenance of C.C. road and repairing and painting of barat ghar in village habatpur greater noida			12.85									उक्त कार्य की प्राइस बिड खोली जा चुकी है जस्टीफिकेशन की जाच हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
				Total	685.67								

53

W.C. INCHARGE

G.M.(PROJECT)

WORK CIRCLE-JAL

**WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS**

MIS - PRJ-01

31-10-2021

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Astoli, Devta, Ajampur Garhi, Rampur Mazra, Dalelgarh, Pachayatan, Rauni, Chirsi, Kulipura & Girdharpur) in Greater Noida. (Package-2)	1824.30		926.24									कार्य की सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
2	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Acheja, Hebatpur, Milak Lacchi, Roja Yakubpur, Sahberi, Devla & Roja Jalalpur) in Greater Noida. (Package-4)	1824.30	16.02.2021	779.05									ई-निविदा आमंत्रण पत्रांक-जी0एम/(अभियन्त्रण)/2021/ 265 दिनांक 10.08.2021 द्वारा आमंत्रित की गई है, जिसकी प्री-क्वालिफिकेशन बिड दिनांक 02.09.2021 को खोली जानी प्रस्तावित है।
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Gurjarpur, Makoda, Kirachpur, Patwar, Sunpura, Kulesara, Khodna Khurd and Vaidpura) in Greater Noida. (Package-5)	1824.30	16.02.2021	815.21									ई-निविदा आमंत्रण पत्रांक-जी0एम/(अभियन्त्रण)/2021/ 265 दिनांक 10.08.2021 द्वारा आमंत्रित की गई है, जिसकी प्री-क्वालिफिकेशन बिड दिनांक 02.09.2021 को खोली जानी प्रस्तावित है।
4	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Chachula, Dadupur, Hatewa, Khanpur, Salempur Gurjar, Roshanpur, Ladpura and Kasna) in Greater Noida. (Package-6)	1824.30	16.02.2021	873.05									अपेक्षानुरूप बिड प्राप्त न होने के कारण पुनः निविदा आमंत्रण की प्रक्रिया में है।

54

**WORK PROPOSED FOR YEAR 2021-22
PROJECT WORKS**

MIS - PRJ-01 31-10-2021

WORK CIRCLE-JAL

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark		
						ACEO	CEO	Receipt	Approval						
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
						NIL									

55

MIS-PRJ-04

WORK PROPOSED FOR YEAR 2021-22
Project Work

Dated 31.10.2021

Work Cricle-Sewerage

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.			484.89									Under Re- Tender
2	Deplugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Mu-Recreational in Greater Noida.			33.87									Under Technical eveluation Committee
3	Providing and Laying Sewer Connecting Line from Police Line to Connecting to Ecotech-III UK-II in Greater Noida.			119.49									Under Tender Santion
4	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Tender Awarded
5	C/o Boundary Wall around UGR RCC Channel & Platform at 15 MLD STP In Greater Noida.			36.24									Tender cell
6	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida.			2167.10									Under Estimate Santion
7	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP, Greater Noida.			240.82									Tendering Work in Progress
8	C/o Boundary Wall around UGR RCC Channel & Platform at 20 MLD STP In Greater Noida.			36.97									Committee Note
9	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Committee Note
10	Relaying Main Sewer Line Connecting From Sector XU-II and Village Hazratpur to I.P.S. Mu- Recreational Green in Greater Noida.			305.99									

(56)

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS**

UPTO 31.10.2021

Amount Rs. In lacs

S.N	Name of Work	Name of Contrator	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2021	Expenditure 2021-22 in Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Eelectrification of 6% abadi Plots in Village Surajpur Greater Noida.	M/s Royal medal power System	52.83	44.38	12.02.2021	11.08.2021	0	44.38	30.96	0.00	100.00%	70.00%	100.00%	70.00%	100.00%	70.00%	100.00%	70.00%	09.06.2021	30.96	0.00	30.96	work in progress
2	Electrification of 6% Abadi plots in Village Haibatpur Greater Noida.	M/s Ambar Elecdricals Works	217.35	196.15	09.10.2021	08.10.2022	0.00	196.15	0.00	0.00	0.00%	0.00%	0.00%	0.00%	6.00%	0.00%	6.00%	20.00%	0.00	0.00	0.00	0.00	work in progress
3	Providing Street light on 45mtr. wide road sector-16 (Industrial) Greater Noida	M/s Aarav Enterprises	39.94	30.88	17.10.2021	16.02.2022	0.00	30.88	0.00	0.00	0.00%	0.00%	0.00%	0.00%	12.00%	0.00%	12.00%	10.00%	0.00	0.00	0.00	0.00	work in progress
			310.12	271.41			0.00	271.41	30.96	0.00													

50

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

UP TO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-E/M-2

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure 2021-2022		Progressive Payment (8+10)	Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
								9	10		11	12	13	14	15	16	17	18	19	20	21	22	
1	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF MASTER RESERVOIR (01 NO.), AREA RESERVOIR (2 NOS.), ZONAL RESERVOIR (05 NOS.) FOR 85 CUSEC GANGA JAL PROJECT (PHASE-I)	M/S HILLTOP REF.	3997.18	3580.28	02.09.20	01.03.21	1923.34	3580.28	1239.04	3162.38	100%	88%	100%	91%	100%	88%	100%	91%	08.09.21	118.66	17.09.21	81.42	Work in progress
2	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF AREA RESERVOIR (01 NO.), ZONAL RESERVOIR (07 NOS.), OHT (AR-1, AR-2, AR-3), SCADA FOR 85 CUSEC GANGA JAL PROJECT (PHASE-III)	M/S HILLTOP REF.	3828.22	3773.48	28.10.20	27.04.21	1278.63	3773.48	1113.56	2392.19	100%	63%	100%	80%	100%	63%	100%	81%	06.09.21	252.94	13.09.21	226.15	Work in progress
3	PROVIDING STREET LIGHT ON SERVICE ROAD SECTOR ECOTECH-I, EXTN.-I PERIPHERAL ROAD	M/S TIRUPATI CONST.	110.85	71.48	15.05.21	14.05.22	0.00	71.48	50.48	50.48	36%	70%	36%	73%	45%	70%	45%	77%	27.09.21	27.31	0	0.00	Work in progress
			7936.05	7425.24			3201.97	7425.24	2403.08	5605.05													

59

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

UP TO 31.10.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-E/M-3

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 31.08.2021				Cumulative % progress upto 30.09.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
								12	13		14	15	16	17	18	19	20	21	22	23	24		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2								NIL															

60

MIS - PRJ-03 (R)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

UPTO 31.10.2021

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	XPENDITUR UPTO 31.03.21	Expenditure 2021-22 in Rs. Lacs.		Cumulative % progress upto 30.09.2021				Cumulative % progress upto 31.10.2021				Bill Raised		Payment Released		Remark
								Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
										11	12	13	14	15	16	17	18					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
	WORK CIRCLE-E/M-2																					
			0.00	0.00			0.00	0.00	0.00													

62

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

DEVELOPMENT WORKS

UPTO 31.10.2021

(AMOUNTS IN Rs. LACS)

WC E&M-3

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.01.20	Expenditure 2020- in Rs. Lacs.				Cumulative % progress upto 31.08.2021				Cumulative % progress upto 30.09.2021				Bill Raised		Payment Released		Remark
								Targ.		Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
1	Providing street light in village Devta in greater noida.	M/s Royal Madel	31.88	25.50	16.09.20	15.02.21	-	100%	100%	95%	72%	100%	100%	95%	72%	100%	100%	04.01.21	4.32	08.01.21	4.15	कार्य पूर्ण किया जा चुका है।		
2	Providing street light in village Amarpur (Balance work) Greater Noida	M/s Akay Electricals	22.64	19.02	15.12.20	14.03.21	-	100%	100%	95%	53%	100%	100%	95%	53%	100%	100%	10.02.21	13.38	-	-	कार्य पूर्ण किया जा चुका है।		
3	Providing 20mtr, LED Based High Mast at Sati Nihalda Ved Mandir, Kasna, Greater Noida.	M/s eFlex Infratech Pvt. Ltd.	8.48	5.08	17.03.21	16.06.21	-	0%	0%	95%	-	-	-	95%	0%	100%	100%	-	-	-	-	कार्य पूर्ण किया जा चुका है।		

63

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

31.10.2021

(DURING 2020-21)

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	Supply & fixing of LED street light fitting on 24mtr. wide road in Sector-10, Greater Noida	M/s S.S. Engineers	12.52	3	3	9.12	3.39	12.52	08.02.21	0	-	-	-	
2	Providing Street light in Sector-01 (Balance work), Greater Noida.	M/s Tirupati Construction Co.	5.78	3	3	0.00	0.00	0	19.03.21	0	-	-	-	
3	Providing Street light on 60mtr. wide road from Sorkha Bisrakh Bridge to RISE Police Chowki in Tech Zone-IV, Greater Noida.	M/s Tirupati Construction Co.	6.53	3	3				01.02.21	0	-	-	-	
4	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	4.24	3	3	0.00	0.00	0	03.02.21	0	-	-	-	
5	Providing Street light on service road of 130mtr. wide road from cherry county police chowki to Kisan chowk Greater Noida.	M/s Tirupati Construction Co.	18.92	4	4	0.00	0.00	0	19.03.21	0	-	-	-	
6	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	36.17	3	3	36.70	9.46		03.11.20	02.02.21	-	-	-	
7	Shifting of 11KV Over head line on 60mtr. Wide peripheral road sector Ecotech-12 Greater Noida.	M/s Shiv Ganga Projects	12.76	3	3	0.00	0.00	0	03.03.21	03.03.21	-	-	-	
8	Providing Galvanised Octagonal Street light pole on 130mtr. service road 60mtr. wide road in Sector Ecotech-12, Greater Noida,	M/s Quality Electric Co.,	70.20	6	6	0.00	0.00	0	04.04.2021	0	-	-	-	
9	Providing Street light on 45mtr. Wide road in Sector-16C (Balance Work), Greater Noida.	M/s Manoj Electricals	10.33	3	3	0.00	0.00	0	27.04.2021	0	-	-	-	
10	Providing & Fixing of 8.5Mtr. Steel Tubular pole with LED flood light in front of cherry county society Tech Zone-IV Greater Noida.	M/s Gagan Enterprises	3.40	3	3	0.00	0.00	0	20.04.2021	0	-	-	-	
11	Providing 20mtr. LED High mast at Sector -01 Rotary near ACE Society on NH-24 link Road Gr. Noida.	M/s eFlex Infratech Pvt. Ltd.	3.53	3	3	0.00	0.00	0	16.6.2021	0	-	-	-	
12	Supply & Fixing of 30Mtr. LED High Mast at Roza Yaqubpur Rotary Sector-16 & Shifting of 30Mtr. high Mast on Gaur City Rotary (Chaar Murti) in Greater Noida	M/s Tirupati Const. Co.	10.56	5	5	7.91	2.65	10.56	02.07.2021	0	-	-	-	
13	Providing Street light fitting in Sector-2 (Pocket-A,E and F) (Balance work), Greater Noida. (package-IV)	M/s Tirupati Const. Co.	9.79	3	3	7.29	2.50	9.79	07.07.2021	0	-	-	-	
14	Providing LED Street light in Village Tilapata (Balance work) Greater Noida.	M/s S.S. Engineers	11.53	3	3	11.53	0.00	0.00	0.00	0.00	-	-	-	
15	Supply & fixing of 20mtr. LED High Mast at New Gaushala in village Jalpura, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	7.35	3	3	7.35	0.00	0.00	0.00	0.00	-	-	-	
16	Providing street light on service road of 130mtr wide road and tech zone-7 Greater Noida.	M/s Tirupati Const. Co.	54.29	6	6	54.29	39.02	15.27	0.00	0.00	-	-	-	
17	Providing Street light on 60mtr. wide road from RISE Police chowki to T-Point of Apex Golf Avenue-II in Tech zone -IV, Greater Noida.	M/s Tirupati Const. Co.	34.67	6	6	34.67	26.00	8.67	0.00	0.00	-	-	-	
18	Providing Electric Connection for Street light at ROB Dadri Greater Noida	M/s eFlex Infratech Pvt. Ltd	15.48	6	6	15.48	0.00	15.48	0.00	0.00	-	-	-	
			204.73			184.34	83.02	72.29						

64

DETAILS OF WORKS (COMPLETED) YEAR 2021-22
(DURING 2021-22)

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.				
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
WORK CIRCLE-E/M-2														
1	PROVIDING 20MTR. HIGH MAST IN ROCK PARK (BUILDERS AREA) GREATER NOIDA	14.43	M/S S.S. ENGINEERS	3	3	10.68	4.42	14.43	12.04.21	12.04.21	12.04.21	0	0	0
2	PROVIDING LED STREET LIGHT IN VILLAGE HAZRATPUR	6.7	M/S ROYAL MEDAL POWER SYSTEM	3	3	4.82	2	6.7	24.04.21	24.04.21	24.04.21	0	0	0
3	PROVIDING LED STREET LIGHT ON GREEN BELT PATHWAY AND 20MTR. HIGH MAST IN SECTOR DELTA-III	18.33	M/S TIRUPATI CONST.	3	3	6.18	12.15	18.33	12.05.21	12.05.21	12.05.21	0	0	0
4	PROVIDING STREET LIGHT ON LINK ROAD OF ECOTECH-I, EXTN.-II TO KASNA-KHERLI ROAD.	26.46	M/S TIRUPATI CONST.	4	4	11.66	14.8	26.46	23.06.21	23.03.21	23.06.21	0	0	0
5	S/F OF MISSING POLE & MISSING FITTING AT SECTOR KP-I, KP-II & KP-III	20.69	M/S TIRUPATI CONST.	3	3	14.99	5.7	20.69	09.05.21	09.05.21	09.05.21	0	0	0
6	SUPPLY AND FIXING OF MISSING POLE AND MISSING FITTING AT SECTOR-31 (SWARN NAGRI), SECTOR-32 (PIE-1), SECTOR-33 (PIE-2), SECTOR-36, SECTOR-37, ETA-I, ZETA-I, GR. NOIDA	37.31	M/S TIRUPATI CONST.	5	5	25.55	11.76	37.31	21.08.21	21.08.21	21.08.21	0	0	0
7	SUPPLY AND FIXING OF MISSING POLE AND MISSING FITTING AT SECTOR SIGMA-1, SIGMA-2, SIGMA-3, SIGMA-4, DELPHI ROAD & CNG ROAD, XU-3, PARI CHOWK TO KASNA NALA, GR. NOIDA	32.55	M/S TIRUPATI CONST.	6	6	22.24	10.31	32.55	12.08.21	12.08.21	12.08.21	0	0	0
8	PROVIDING LED STREET LIGHT FITTING IN SECTOR ECOTECH-11	12.52	M/S TIRUPATI CONST.	12	12	8.65	3.87	12.52	20.09.21	20.09.21	20.09.21	0	0	0
9	PAINTING OF STREET LIGHT POLE IN SECTOR MU-II, OMICRON-IA (134.96 SQMM. FOUR STOREY HOUSES), OMICRON-I, OMICRON-II AND PERIPHERAL ROAD OF OMICRON-IA/II/III, XU-I, XU-II, MU, MU-I, MU-II WITH SERVICE ROAD.	4.20	M/S LUCKY ASSOCIATES	3	3	3	1.2	4.2	29.09.21	29.09.21	29.09.21	0	0	0
10	PROVIDING STREET LIGHT IN SECTOR ECOTECH-I, EXTN. AND ECOTECH-I, EXTN.-I	38.85	M/S TIRUPATI CONST.	8	8	24.28	14.57	38.85	23.10.21	23.10.21	23.10.21	0	0	0
11	ELECTRIFICATION OF 6% ABADI PLOTS OF VILLAGE LAKHNAWLI	26.55	M/S S.S. ENGINEERS	4	12	23.82	2.73	26.55	02.02.21	05.10.21	05.10.21	0	0	0
Total		238.59				155.87	83.51	238.59						

WC-(E&M-3)
31.10.2021

DETAILS OF WORKS (COMPLETED) YEAR 2021-22
(DURING 2020-21)

Sl. No.	Name of Work	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark	
			Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.					
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-E/M-3													
					NIL									

66

**WORK PROPOSED FOR YEAR 2021-22
DEVELOPMENT WORKS**

UPTO 31.10.2021

WORK CIRCLE-E/M-I													
S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision	preparation	(Lacs)	of Est.	ACEO	CEO	Receipt	Approval	start	complet	status	
		for 2021-22	of Estt.		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Providing Street light on Various road, service road in Greater Noida West area. (with three year operation and Maintenance) (FTS – 128181)	1403.34	14.07.2021	1403.34	0	0	0	0	0	0	0	उक्त कार्य की प्री-क्वालीफिकेशन बिड 17.11.2021 को खोली जानी प्रस्तावित है।	
2	Electrification of 6% abadi Plots in Various Village Greater Noida. (FTS – 130720)	1350.66	26.07.2021	1350.66	0	0	0	0	0	0	0	उक्त कार्य की प्री-क्वालीफिकेशन बिड 15.11.2021 को खोली जानी प्रस्तावित है।	
3	Providing Street light in Various Village (Vaidpura, Achheja, Saini, Chipiyana Bujurg, Devla, Roza Jalalpur, chipiyana khurd) & LED high mast Gaushala Jalpura and Internal Electrification of Barat Ghar in Village Haldoni Greater Noida. (FTS – 130708)	455.39		455.39	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति की प्रक्रिया में है। तकनीकी जांच हेतु तकनीकी विभाग में है।	
4	Supply & Fixing of 16mtr. LED Hight mast in Various Parks/Green Belt of Sector-2, Sector -3 and Sector-Tech Zone-IV Greater noida.	235.22	09.02.2021	235.22	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति की प्रक्रिया में है।	
5	Providing Multi point electric Connection for 1 BHK & 3BHK Appartment plot No. – L&M Sector – 12 Greater Noida.	449.73	12.10.2020	449.73	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति की प्रक्रिया में है।	
6	Maintenance of street light Various Villages in Greater Noida West area Greater Noida. (FTS – 130736)	293.7		293.7	0	0	0	0	0	0	0	प्रशासनिक एवं वित्तीय स्वीकृति की प्रक्रिया में है।	
7	Maintenance of street light Various Sectors and roads in Greater Noida West area Greater Noida. (FTS – 130725)	395.33		395.33	0	0	0	0	0	0	0	सैद्धान्तिक स्वीकृति की प्रक्रिया में है।	

67

WORK PROPOSED FOR YEAR 2021-22

WORK CIRCLE-E/M-2

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Internal Electrification of Ecotech-6	50.00	0	50.00	0	0	0	0	0	0	0	0	
2	Internal Electrification of Ecotech-7	50.00	0	50.00	0	0	0	0	0	0	0	0	
3	Internal Electrification of Ecotech-8	50.00	0	50.00	0	0	0	0	0	0	0	0	
4	Internal Electrification of Residential Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
5	Internal Electrification of Industrial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
6	Internal Electrification of Institutional Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
7	Internal Electrification of Commercial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
8	Shifting of 11KV H.T. Under ground cable from University crossing to YEIDA entry point due to R.C.C. Drain & box culvert corridor	38.00	0	38.00	0	0	0	0	0	0	0	0	
9	Providing Street light on service road of Sector Omicron-I (80mtr. Road side), Sector-XU-II (80mtr. Road side), Sector XU-I (80mtr. Road side, XU-II & MU-I side road), Omicron-II (MU-I side road) Greater Noida.	65.00	0	65.00	0	0	0	0	0	0	0	0	
10	Construction of 33KV Double circuit line from existing line on 130mtr. Road to Multistoreyed Building in Sector Omicron-I, Greater Noida	56.00	0	56.00	0	0	0	0	0	0	0	0	
11	Re-arrangement of Street Light on 60mtr. wide road in Sector Builders area, Greater Noida	102.00	0	102.00	0	0	0	0	0	0	0	0	
12	Providing Octagonal street light pole on 60mtr. Wide (Service road and 24mtr. Wide road ETA-II, Greater Noida	35.00	0	35.00	0	0	0	0	0	0	0	0	
13	Supply, Installation, Testing & commissioning of Salient features of Electrical based Cremation System at Safipur Cremation Ground, Greater Noida	100.00	0	100.00	0	0	0	0	0	0	0	0	
14	External Electrification & Substation work of Group Housing at Plot No. GH-02, Sector Eta-II, Greater Noida.	180.00	0	180.00	0	0	0	0	0	0	0	0	
15	Providing street light of 24mtr. Wide road in Sector Tech Zone-2 (Balance work)	50.00	0	50.00	0	0	0	0	0	0	0	0	
16	Shifting of over head lines.	20.00	0	20.00	0	0	0	0	0	0	0	0	
17	External Electrification of affordable houses in various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
18	Providing street light on peripheral roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
19	Providing street light on internal roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
20	Shifting of 11KV O.H. line in front of OHT Campus in Ecotech-6&7	40.00	0	40.00	0	0	0	0	0	0	0	0	
21	Electrical, Mechanical, Instrumental and related Civil work of Area Reservoir (3 Nos.) & Zonal Reservoir (07 Nos.) for 85 Cusec Ganga Jal Project (Phase-II), Greater Noida.	2710.00	0	2710.00	0	0	0	0	0	0	0	0	
22	S/I/T/C of Solar Power System work for Greater Noida Authority Office at Sector KP-IV, Greater Noida.	95.00	0	95.00	0	0	0	0	0	0	0	0	

23	AMC for Electrical, Fire System, A.C., Lift and other Office Building work at Sector KP-IV	250.00	0	250.00	0	0	0	0	0	0	0	0	
24	S//T/C of Other Electric works in S.S.P. Office & Collectrate, Surajpur, Greater Noida	25.00	0	25.00	0	0	0	0	0	0	0	0	
25	Electrical & mechanical work in Heliport KP-II/KP-III	25.00	0	25.00	0	0	0	0	0	0	0	0	
26	AMC/Maintenance of contract of Fire alarm & PA system in Indoor Stadium at Sport Complex	20.00	0	20.00	0	0	0	0	0	0	0	0	
27	Maintenance contract of UPS system at Sport Complex.	5.00	0	5.00	0	0	0	0	0	0	0	0	
28	CAMC work for CCTV system in Indoor Stadium at Sport Complex.	15.00	0	15.00	0	0	0	0	0	0	0	0	
29	CAMC of HVAC work for Indoor Stadium at Shaheed Vijay Singh Pathik Sport Complex.	40.00	0	40.00	0	0	0	0	0	0	0	0	
30	S//T/C Heat Pump & UV System for main Swimming Pool at Sport Complex	50.00	0	50.00	0	0	0	0	0	0	0	0	
31	Miscellaneous work at Saheed Vijay Singh Pathik Sport Complex, Greater Noida.	50.00	0	50.00	0	0	0	0	0	0	0	0	
32	Electrification of Abadi plots in village Kayampur	20.00	0	20.00	0	0	0	0	0	0	0	0	
33	Electrification of Abadi plots in village Birondi (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0	
34	Electrification of Abadi plots in village Dabra	10.00	0	10.00	0	0	0	0	0	0	0	0	
35	Electrification of Abadi plots in village Raipur Bangar	10.00	0	10.00	0	0	0	0	0	0	0	0	
36	Electrification of Abadi plots in village Maycha	10.00	0	10.00	0	0	0	0	0	0	0	0	
37	Electrification of Abadi plots in village Khanpur	10.00	0	10.00	0	0	0	0	0	0	0	0	
38	Electrification of 6% abadi plots village Tugalpur (Phase-II), Greater Noida.	25.00	0	25.00	0	0	0	0	0	0	0	0	
Total		4536.00		4536.00									

(69)

WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks	
						ACEO	CEO	Receipt	Approval					
1		2	3	4	5	6	7	8	9	10	11	12	13	14
	<u>WORK CIRCLE-E/M-2</u>													
1	Electrification of village Rithori Extension, Greater Noida.	As above	0.00	66.00	0	0	0	0	0	0	0			
				66.00										

70

WORK PROPOSED FOR YEAR 2021-22

WORK CIRCLE-E/M-3		Rs. In Lacs		Date:-31.10.2021									
S.N.	NAME OF WORK	Budget Provision for 2021-22	Date of preparation of Estt.	Est. cost (Lakh)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Electrification of 6% abadi plots in village Ghangola, Greater Noida	209.00	02.04.21	209.00	03.07.21	09.07.21	0.00	0.00	0.00	0.00	0.00	0.00	जस्टीफिकेशन की जांच हेतु पत्रावली तकनीकी विभाग में है।
2	Electrification of 6% abadi plots in village Luksar, Greater Noida	162.00	06.04.21	162.00	10.07.21	16.07.21	0.00	0.00	0.00	0.00	0.00	0.00	कार्य की प्राईस बिड दिनांक 09.11.2021 को खोली जा चुकी है।
3	Electrification of 6% abadi plots in Various village Khanpur, Mursadpur, Raipur Banger , Maycha, Dadha, Greater Noida.	987.00	02.08.20	896.89	16.09.21	18.09.21	0.00	0.00	0.00	0.00	0.00	0.00	कार्य की ई-निविदा दिनांक 28.10.2021 को आमंत्रित की जा चुकी है। ई-निवादा के प्री-क्वालीफिकेशन बिड दिनांक 22.11.2021 को खोली जायेगी।
4	Providing LED street light in village Tilwada, Samaspur, Isepur and Mandi Shyamnagar, Greater Noida	68.48	29.07.21	68.48	11.09.21	27.09.21	0.00	0.00	0.00	0.00	0.00	0.00	निविदा प्रकाशन की प्रक्रिया में है।
5	Providing LED street light in Various village, Greater Noida	190.00	0.00	190.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन का गठन किया जा चुका है, पत्रावली सैद्धान्तिक स्वीकृति की प्रक्रिया में है।
6	Electrification of 6% abadi plots in Various village Kasna (M-Block), Dabra, Ghanghola (Phase-II), Gharbara, Imliyaka, Luksar (Phase-II), Sirsa, Greater Noida.	624.54	0.00	624.54	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन का गठन किया जा चुका है, पत्रावली सैद्धान्तिक स्वीकृति की प्रक्रिया में है।
7	S/I/T/C of 16mtr. High Mast & LED street light at Community Health Center (C.H.C.) in Dadha, Greater Noida.	8.22	0.00	8.22	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन का गठन किया जा चुका है, पत्रावली सैद्धान्तिक स्वीकृति की प्रक्रिया में है।
		2249.24		2159.13									

(7)