

DETAILS OF CIVIL WORKS FOR THE YEAR 2020-21

S.NO.	PARTICULARS	PAGE NO.
1.	PROJECT WORK (UNDER PROGRESS)	1-9
2.	RURAL WORK(UNDER PROGRESS)	10-18
3.	COMPLETE WORK	19-27
4.	PROPOSED WORK	28-50

A) DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2020-21

S.NO.	PARTICULARS	PAZE NO.
1.	PROJECT WORK (UNDER PROGRESS)	51-53
2.	RURAL WORK(UNDER PROGRESS)	54-56
3.	COMPLETE WORK	57-60
4.	PROPOSED WORK	61-66

WORK CIRCLE-2

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

UPTO- 31.03.2021

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2020 (Rs in lac)	Expenditure 2020-21		Progressive Payment (8+10)	Cumulative % Progress upto						Last Bill Raised	Payment Release		Remark			
								Targ	Achi		28.02.2021		31.03.2021		Date	Amnt		Date	Amnt				
											Financial		Physical		Financial		Physical						
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida	M/s Nav Durga Builders Pvt. Ltd.	177.19	155.92	21.09.19	22.09.2020	-	77.96	66.18	66.18	100.00%	42.44%	100.00%	70.00%	100.00%	42.44%	100.00%	70.00%	29.10.2020	32.06	12.11.20	29.03	Work in Progress
2	Balance Development work of 6/10% Abadi plots in Village-Saini, Greater Noida.	M/s Virat Construction	600.85	594.90	11.02.2020	10.08.2021	-	396.6	433.04	433.04	69.94%	72.79%	69.94%	87.00%	75.49%	72.79%	75.49%	87.00%	10.12.2020	59.56	11.12.20	57.43	Work in Progress
3	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3), Greater Noida.	M/s V.K. Construction	258.59	216.57	07.10.2020	06.10.2021	-	104.78	111.37	111.37	40.04%	50.88%	40.04%	60.00%	48.37%	59.54%	48.37%	65.00%	30.03.2021	17.56	-	-	Work in Progress
4	Development work of 10% abadi plots in Village-Sadopur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	-	150.69	0.00	150.69	48.33%	0.00%	48.33%	0.00%	60.83%	0.00%	60.83%	18.00%	-	-	-	Work in Progress	
							1359.58	1214.44	730.03	610.59	761.28							109.18	86.46				

2

वर्तमान में कार्य-कार्य पर रखा जा रहा है। कार्य के पूर्ण होने तक कोई भी अतिरिक्त कार्य नहीं किया जाएगा।

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

UPTO 31.03.2021
(AMOUNTS IN RS. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost/in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.21	Expenditure 2020-2021 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 28.02.21		Cumulative % progress upto 31.03.21		Date	Amt.	Date	Amt.	Remark				
								Targ.	Achl.		Financial	Physical	Financial	Physical						Targ.	Achl.	Targ.	Achl.
1	Maintenance of C. C. road along 6% abadi Plots and village road, drain and Construction of RCC drain along 6% abadi Plots in Village Ikhera, Greater Noida	M/s J.S. Construction	78.52	56.61	16.09.20	15.03.21	0.00	56.61	0.00	0.00	90.95%	0.00%	90.95%	20.00%	100.00%	0.00%	100.00%	30.00%	-	-	-	-	गुणवत्/गुणवत्तक का प्रति शान्त क्षेत्र में कार्य जारी किया है।
2	C/o Balance 24m wide road, drain and sewer in sector-1, Greater Noida	M/s Shri Ganesh Builders	356.29	308.97	19.09.18	18.03.19	15.29	294.68	0.00	15.29	100.00%	25.50%	100.00%	35.10%	100.00%	25.50%	100.00%	35.10%	-	-	-	-	गुणवत्/गुणवत्तक का प्रति शान्त क्षेत्र में कार्य जारी किया है।
3	C/o Balance C.C. road, drain & Maintenance of Damaged C.C. road & drain at different Location for service road (both side) along DSC road Greater Noida	M/s Chaudhary Associates	62.04	46.01	25.11.19	24.05.20	0.00	62.04	0.00	0.00	100.00%	0.00%	100.00%	36.00%	100.00%	0.00%	100.00%	36.00%	-	-	-	-	प्रारंभिक उपकरणों में फंडिंग जारी की जा रही है।
4	Development work of 6% abadi plots in village Aminabad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	0.00	149.05	0.00	0.00	34.52%	0.00%	34.52%	0.00%	42.85%	0.00%	42.85%	2.00%	-	-	-	-	प्रारंभिक उपकरणों में फंडिंग जारी की जा रही है।
5	Development work of 6% and 10% abadi plots in village Kheta Chauganpur, Greater Noida	M/s R.R. Construction.	241.49	233.98	25.11.20	24.11.21	0.00	82.86	0.00	0.00%	26.30%	0.00%	26.30%	5.00%	34.63%	0.00%	34.63%	10.00%	-	-	-	-	कार्य का आरंभ और प्रगति में है।
6	Development work of Block - A & B in Sector-2, Greater Noida	J.S. Construction	107.39	82.94	18.01.21	17.10.21	0.00	82.94	0.00	0.00	15.35%	0.00%	15.35%	0.00%	27.84%	0.00%	27.84%	18.00%	-	-	-	-	कार्य प्रगति में है।
7	C/o Drain covering slab at 60m wide road Busrakh (Hanuman Mandir to 130m wide road) in sector Tech Zone-IV, Greater Noida	M/s J.D. Associates	72.10	59.35	25.02.21	24.08.22	24.00	59.35	0.00	0.00	2.20%	0.00%	2.20%	0.00%	18.86%	0.00%	18.86%	8.00%	-	-	-	-	कार्य प्रगति में है।
8	Construction of Balance RCC drain of 60m wide Peripheral road in Patwari area Sector- Techzone-4, Greater Noida.	M/s J.S.R. Construction Co.	199.37	145.20	15.03.21	14.08.21	0.00	145.20	0.00	0.00	0.00%	0.00%	0.00%	0.00%	25.98%	0.00%	25.98%	0.00%	-	-	-	-	कार्य प्रगति में है।
			1270.16	1083.11						15.29													

3

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs in Lacs)	Date Start	Date of Completion	Date Revised of Completion	Expenditure upto 31.03.2020		Expenditure 2020-21		Progressive Payment		Cumulative%Progress upto						Last Bill Raised		Payment Release		Remark			
								Targ	Achi	Targ	Achi	(8+10)	Financial Targ	Physical Targ	Financial Ach	Physical Ach	Financial Targ	Physical Targ	Financial Ach	Physical Ach	Date	Amt	Date		Amt		
1	Construction of Boundary wall in Sector-Ph-I-V (Balance work), Greater Noida	M/s R. K. Construction	26.89	20.03	20.05.2020	19.09.2020	0.0	20.03	0.0	0.0	0.0	0.0	100%	0.0	100%	0.0	100%	0.0	100%	0.0	0.0	0.0	0.0	0.0	0.0	Hindrance at site	
2	Providing and fixing of railing on P-7 rotary in sector Builders Area, Greater Noida	M/s J. D. Associates	13.43	11.07	25.09.2020	24.10.2020	0.0	11.07	0.0	0.0	0.0	0.0	100%	0.0	100%	0.0	100%	0.0	100%	0.0	0.0	0.0	0.0	0.0	0.0	work stop due to decide of design of railing	
3	Strengthening of 80M wide S. K. road from L. G. rotary to pari chowk rotary (Main carriage way), Greater Noida	M/s P. S. Construction	613.91	492.60	07.10.2020	06.07.2021	0.0	325.11	0.0	0.0	0.0	0.0	40%	64.10%	40%	74%	66%	64.10%	66%	74%	94.36	88.54	88.54	88.54	0.0	Work in Progress	
4	Repairing and construction of RCC slab from G. L. bagaj to Hawala Nala and other drain Sector-K. P. -III	M/s Shiv Associates	88.44	65.44	02.12.2020	01.06.2021	0.0	65.44	0.0	0.0	0.0	0.0	50%	0.00%	50%	0%	66%	0.00%	66%	20%	---	---	---	---	---	Work in Progress	
5	Providing & fixing 80mm thick interlocking tiles near P-2 Market and P-3 Market on 24m wide road in Sector Builders Area	M/s Shree Ji Builders and Contractors	20.92	15.43	01.03.2021	31.05.2021	0.0	15.43	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	33%	0.00%	33%	10%	---	---	---	---	---	Work in Progress	
6	Strengthening of 80m wide road along with service road at sector Ch-Phi, Greater Noida	M/s Yash Technobuild Pvt.Ltd.	668.55	508.03	16.03.2021	15.09.2021	0.0	668.55	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	8%	0.00%	8%	20%	---	---	---	---	---	Work in Progress	
7	Strengthening of 105m wide road from Heritage rotary to sector Lemda-I (Both side main carriage way, Bus way & Cycle track and service road), Greater Noida	M/s R. V. M. Infraech Pvt.Ltd.	486.19	375.87	03.03.2021	02.09.2021	0.0	486.19	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	30%	0.00%	30%	15%	---	---	---	---	---	Work in Progress	
8	Rising of drain wall as protection wall at S. K. road from L. G. rotary to P-3 rotary, Greater Noida	M/s Shree Ji Builders and Contractors	126.78	103.73	08.03.2021	07.06.2021	0.0	126.78	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	30%	0.00%	30%	0%	---	---	---	---	---	Work in Progress	
			634.23	523.70																							

4

WORK CIRCLE-5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

MIS - PRL-05 (P)
 UPTO 31.03.2021
 (AMOUNTS IN Rs. LACS)

Sl.No	Name of Work	Name of Contractor	Estimate Cost/In (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020		Expenditure 2019-20		Progress Payment (8+10)	Cumulative % progress upto 28.02.21		Cumulative % progress upto 31.03.2021		Last Bill Raised/ Payment Released			24		
							Targ.	Achi.	Targ.	Achi.		Targ.	Achi.	Targ.	Achi.	Targ.	Achl.	Date		Amt.	Date
1																					
2																					
3																					
4	Construction of boundary wall and fencing work around A-Block officers staff Quarter in sector Gamma-I	M/s M D Project	94.68	84.54	25.06.20	24.12.20	-	-	-	-	-	100%	12%	100%	12%	100%	55%	12.11.20	9.17.20	11.20	8.21
			94.68	84.54																	

5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

31.03.2021
(AMOUNTS IN Rs. LACS)

Sl.No	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 2020-21 in Rs. Lacs.	Expenditure 2020-21 in Rs. Lacs.	2020-21 Ach.	Progressive Payment (8+10)	Cumulative % progress upto		Last Bill Raised	Payment Released		Remark				
											Financial	Physical		Financial	Physical		Date	Amt.	Date	Amt.
1	C/O 580Nos 2 BHK (MIG) Multistoried Apartment Plot no. GH-2A Sector Omnicron-1A,(Package I) Greater Noida	M/s NKG Infrastructure Ltd.	10794.97	11404.89	24.06.15	23.06.18	11059.57	4495.84	1379.12	12438.69	100.00%	84.60%	100%	94.0%	23.03.21	713.86	26.03.21	468.41	Work in Progress	
				15555.41		31.12.20														
2	C/O 360Nos 2 BHK (LIG) Multistoried Apartment Plot no. GH-2A Sector Omnicron-1A,(Package II) Greater Noida	M/s NKG Infrastructure Ltd.	6797.94	7046.06	24.06.15	23.06.18	6529.93	9316.88	1085.24	7615.17	100.00%	88.00%	100%	93.00%	12.11.20	371.18	24.11.20	354.6	Work in Progress	
				9316.88		31.12.20														
3	C/O 360Nos 2 BHK (LIG) Multistoried Apartment Plot no. GH-2A Sector Omnicron-1A,(Package III) Greater Noida	M/s NKG Infrastructure Ltd.	7193.46	7327.95	24.06.15	23.06.18	6178.32	7327.95	400.72	6579.04	100.00%	84.50%	100%	91.00%	30.09.20	400.72	07.10.20	389.29	Work in Progress	
				10186.81		31.12.20														
	Total		24786.37	61038.00			23767.82	21340.67	2865.08	26632.90					1485.76			1212.3		

8

WORK CIRCLE-1

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UP TO 31.03.2021
(AMOUNTS IN Rs. LACS)

Sl.No	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020	Expenditure 2020-2021	Progressive Payment (8+10)	Cumulative % progress upto				Last Bill Raised	Payment Released		Remark	
										28.02.2021		31.03.2021			Date	Amt.		Date
										Financial	Physical	Financial	Physical					
										Targ.	Achi.	Targ.	Achi.					
1	C/O Service road & Drain of 4.5m wide Internal road in Sector- Ecotech-VII, Greater Noida	M/s Om Sai Associates	124.17	94.88	12.07.19	11.01.2020	29.34	94.88	71.03	100.00%	58.05%	100.00%	70.00%	100.00%	15.16	24.03.21	15.16	Work due to delay by contractor
2	C/O Service road (LHS) of 60m wide Peripheral road in Sector- Ecotech-10, Greater Noida	M/s Paras Construction	429.32	343.46	23.09.20	22.09.2021	0.00	343.46	247.24	42.00%	49.14%	42.00%	70.00%	50.00%	78.46	19.03.21	78.46	work in Progress
3	C/O 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infitech Pvt Ltd	909.28	700.15	28.09.20	27.09.2021	0.00	700.15	168.57	42.00%	24.08%	42.00%	25.00%	50.00%	108.96	05.01.21	108.96	work in Progress
4	C/O RCC Peripheral drain along 60m wide road of Sector- Techzone-II (Balance work), Greater Noida	M/s Baba Construction	126.76	105.97	05.03.21	04.09.21	0.00	105.97	0.00	0.00%	0.00%	0.00%	0.00%	14.00%	0.00	0.00	0.00	work in Progress
			1589.53	1244.46				1244.46	457.50						202.58		202.58	

7

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

(AMOUNTS IN R. LACS)

U/PTO 08.04.2021

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020	Expenditure 2020-21 in Rs. Lacs		Progressive Payment (8+10)		Cumulative % progress upto 28.02.2021		Cumulative % progress upto 31.03.2021		Last Bill Raised Date	Amt.	Date	Payment Released Date	Amt.	Remark
								Targ.	Achl.	Targ.	Achl.	Financial	Physical	Financial	Physical						
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Eeodech-II & 20 MLD STP at sector Eeodech-III in Greater Noida	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160.00	110.00	110.00	270.00	43.00%	42.00%	43.00%	42.00%	17.01.2020	200.00	09/09/2019	175.62		Operation and Maintenance Started	
2	Operation and Maintenance Work of 3 Year of 137 MLD STP (From 2019 to 2024) Kasari in Greater Noida	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	235.08	427.01	342.48	576.56	31.66%	34.00%	34.66%	34.00%	01.03.2021	80.7	10.03.2021	77.18			
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Eeodech-II (For Sisy Mohali), Greater Noida	M/s Baba Construction	380.00	310.33	01.01.2020	31.12.2024	15.52	62.06	87.72	82.72	23.32%	21.00%	23.00%	21.00%	04.02.2021	12.6	12.02.2021	11.52			
4	Maintenance Work Of Sewer Line Connecting to 30 MLD STP in Eeodech-II (For Sisy Mohali), Greater Noida	M/s Baba Construction	514.56	502.78	15.01.2020	14.01.2025	27.03	100.00	87.72	114.75	23.32%	21.00%	23.00%	21.00%	02.03.2021	17.76	08.03.2021	16.24			
5	Annual Maintenance Work of sewerage system from police line to NH-24 (Ch. 0.00 to 12.80 km) in Greater Noida.	M/s S. S. Chohan Construction Co.	23.95	19.75	28.01.2020	27.01.2021	0.00	19.75	12.32	12.32	100.00%	83.00%	100.00%	85.00%	09.02.2021	6.03	23/02/2021	4.63			
6	Providing and Laying Sewer Line (Balance Work) in Sector Zaa-1 Greater Noida	M/s Baba Construction	31.70	31.39	01.01.2021	30.06.2021	0.00	31.69	21.76	21.76	38.33%	60.00%	85.00%	60.00%	09.02.2021	21.76	22/02/2021	19.53			
7	Cleaning and Compositing Work of Internal Sewer Line From Sector (Onshore - I, II, III, M, XII-1, XII-4, Eeodech-I) K92, II, III Gamma-II Beta-I, II, and Alpha-I, II, Ch-I, II, III, IV, Pih-I, II, III, IV, P-4, Eeodech-II Sigma-I, II, III, IV, and Sigma Nagan, Delta-I, II, III, Zeta-I, Eta-I, II, Kp-4 to 137 MLD STP Greater Noida	M/s U.P. Jal Nigam	1780.82	1780.82	01.02.2020	31.01.2024
8	Design Construction Erection & Commissioning of FPS Including Raising Main RCC Sewer Line in Greater Noida	M/s U.P. Jal Nigam	543.07	543.07	19.11.2020	18.08.2021
			6344.31	5923.17			437.63	750.51	1188.14	1078.31	126.15	119.16		

8

WORK CIRCLE-JAL

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2020	Expenditure 2020-21		Progressive Payment (8+10)	Cumulative % progress upto						Last Bill Raised		Payment Released		Tentative Date of Completion	31-03-2021 AMOUNT IN LAKH		
								Targ.	Achl.		28-02-2021		31-03-2021		31-03-2021		Date	Amount	Date	Amount			Remark	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	C/o 2500KL capacity & 25mt staging OHT In Sector Sigma-2, G. Noida	M/S Arora R.C.C. Works	342.60	341.74	05-12-2019	04-06-2021	28.30	284.78	165.26	193.56	83.54%	64.00%	83.54%	77.00%	88.12%	64.00%	88.12%	78.00%	03-03-2021	78.25	26-03-2021	65.76	Work in Progress	
2	Construction of 1500 KL capacity & 25mt staging OHT in Sector Ecodech-2, G. Noida	M/S Arora R.C.C. Works	226.17	239.49	07-12-2020	06-06-2022	-	49.22	15.92	15.92	13.00%	0.00%	13.00%	8.00%	20.80%	6.65%	20.80%	8.73%	03-03-2021	20.90	26-03-2021	15.92	Work in Progress	

9

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

MIS - PRJ-01 (R)

UPTO 31.03.2021

WORK CIRCLE1

Sl. No.	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE												Bill Raised Date	Payment Released		Remark
						UPTO 2021-21 in Rs.	Lacs	Targ	Achl	Financial Achl	Physical Targ	Achl	Financial Achl	Physical Targ	Achl	Financial Achl	Physical Targ		Achl	Date	
1	Providing and Laying Interlocking Tiles & Drain in Different Location in Village Chipyana Bujurg Greater Noida	M/S Shee Jee Builders & Contractor	53.81	25.01.21	24.07.21	21.11	31.70	20.50%	-	20.50%	37.16%	41.00%	37.16%	48.00%	03.03.21	22.11	24.03.21	22.11	Work In Progress		
2	C/o. Beldi Kharanji Road Behind Dajana Public School From Village Dajana road to 60m wide road in Village Badajpur Greater Noida	M/S J. D. Associates	18.44	10.12.20	09.03.21	12.69	5.75	90.00%	68.83%	90.00%	68.83%	100.00%	68.83%	100.00%	98.00%	12.02.21	12.69	19.03.21	12.69	Work In Progress	
3	P/L Interlocking Tiles, C/R R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L, Interlocking Tiles Open Area of Barot Chur. In Village Yestpur Chak, Sheher, Greater Noida.(Part-V) and P/L Interlocking Tiles, C/R R.C.C. Drain From (U.C.O Bank to Narsah home & Ram Singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-3) and Maintenance of Primary School in Village Richpal Gadh, Greater Noida	M/S Virat Const.	310.38	19.02.21	18.10.21	-	-	4.46%	0.00	4.46%	0.00%	17.23%	4.00	17.23%	0.00%	-	-	-	-		
			TOTAL RS																		
			382.63																		

10

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO 31.03.2021

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-2

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Tentative date of completion	Expenditure upto 31-03-2020	Expenditure 2020-21		Cumulative % Progress upto 28.02.2021				Cumulative % Progress upto 31.03.2021				Last Bill Raised Date	Amt	Payment Release		Remark
								Targ	Achl	Financial Targ	Financial Achl	Physical Targ	Physical Achl	Financial Targ	Financial Achl	Physical Targ	Physical Achl			Date	Amt	
1	Balance Development work of Village-Tilapa, Greater Noida	M/s Om Sai Construction Co	149.74	107.98	25.11.19	24.03.2020	48.89	59.09	26.29	100.00%	69.63%	100.00%	80.00%	100.00%	88.64%	100.00%	23.03.2021	20.51	-	-	Work in Progress	
2	Construction of CC road, Interlocking tiles & M/s drain (Remaining gali) in Village-Bhanoda, Greater Noida	JSR Construction Co	138.14	100.85	11.09.19	10.06.2021	0.00	74.67	43.66	62.93%	45.27%	62.93%	70.00%	74.06%	73.39%	74.06%	24.03.2021	28.36	-	-	Work in Progress	
			287.88	208.83			48.89	133.76	71.95									48.87			0.00	

11

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

MIS - PRJ-03 (R)

Up to 31.03.2021
(AMOUNT IN RS. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.21	Expenditure 2021-22 in Rs. Lacs.		Cumulative % progress upto 28.02.21				Cumulative % progress upto 31.03.21				Bill Raised		Payment Released		Remark		
								Targ.	Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Date	Amt.	Date	Amt.			
1	Work Circle-III																							
2	C/o Barat Ghar with boundary wall in village Haldoni, Greater Noida	Mis R.K. Contractor	36.80	29.81	01.06.20	30.11.20	9.97	29.81	0.00	100.00%	35.02%	100.00%	72.00%	100.00%	35.02%	100.00%	72.00%	06.11.20	9.94	13.11.20	9.10		कार्य प्रगति में है।	
3	C/o RCC drain and culvert from T-Point Jalpura road to DSC road (Haldoni more), Greater Noida	Mis Awantika Construction Co	322.91	232.27	02.07.20	01.01.21	83.72	232.27	0.00	100.00%	36.48%	100.00%	42.00%	100.00%	60.31%	100.00%	64.00%	15.03.21	55.36	17.03.21	50.98		कार्य प्रगति में है।	
4	Construction of Boundary wall and Balance work of approach road of shamshan ghat in village Tusiya, Greater Noida	Mis J.D. Associates	88.59	67.82	26.10.20	25.04.21	26.35	67.82	0.00	69.04%	38.85%	69.04%	42.00%	80.03%	38.85%	80.03%	42.00%	01.03.21	26.35	10.03.21	23.08		कार्य प्रगति में है।	
5	Balance development work in village Devla (Part-II), Greater Noida	Mis Engineers Associates	40.28	33.93	04.01.21	03.07.21	14.41	33.93	0.00	30.48%	0.00%	30.48%	45.00%	47.12%	43.44%	47.12%	49.00%	26.03.21	7.36	30.03.21	6.78		कार्य प्रगति में है।	
6	C/o CC road and RCC drain from Jalpura T-Point (Gaushtala road) to 60m wide road in Sector-1, Greater Noida	Mis Awantika Construction Co	204.17	147.47	09.01.21	08.07.21	0.00	147.47	0.00	27.95%	0.00%	27.95%	10.00%	44.93%	0.00%	44.93%	10.00%	-	-	-	-		कार्य प्रगति में है।	
7	Widening and maintenance of CC road and C/o RCC central verge from Haldoni More to Eidgah in Village Haldoni, Greater Noida	Mis V.K. Construction	176.03	150.95	25.02.21	24.02.22	0.00	150.95	0.00	1.09%	0.00%	1.09%	0.00%	9.59%	0.00%	9.59%	0.00%	-	-	-	-		कार्य प्रगति में है।	
8	Raising of Boundary Wall, construction of shed and other miscellaneous work in old Gaushtala in village Jalpura, Greater Noida	Mis Kasana Associates	55.76	42.88	26.03.21	25.09.21	0.00	42.88	0.00	0.00%	0.00%	0.00%	0.00%	3.29%	0.00%	3.29%	25.00%	-	-	-	-		कार्य प्रगति में है।	
9			924.54	705.13																				

12

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

UPTO 31.03.2021
(AMOUNTS IN Rs. LACS)

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion of Revised date upto	Expenditure upto 31-03-20	Expenditure 2020-21		Cumulative % Progress upto 28.02.2021						Cumulative % Progress upto 31.03.2021						Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial Targ	Financial Achi	Physical Targ	Physical Achi	Financial Targ	Financial Achi	Physical Targ	Physical Achi	Date	Amt	Date	Amt					
1	Road repairing and balance work in Village Tugaiapur Haldona, Greater Noida	M/s Shri Sai Construction	32.60	24.43	29.10.2020	28.04.2021	0.0	24.43	0.0	66%	0.0	66%	69%	5%	83%	0.0	83%	5%	05.03.21	0.0	10.03.21	0.0	0.0	Work in Progress		
2	Balance work of C.C. road and drain in Village Mubarakpur, Greater Noida.	M/s Sushil Kumar	83.07	62.41	14.12.2020	13.06.2021	0.0	62.41	0.0	42%	0.0	42%	50%	58%	50%	0.0	58%	50%	05.03.21	13.58	10.03.21	12.49	0.0	Work in Progress		
3	Rising of existing C. C. road and C/o Brick drain in Village-Suthiyana, Greater Noida	M/s R. K. Const. Co.	29.93	21.82	30.01.2021	29.04.2021	0.0	21.82	0.0	33%	0.0	33%	15%	66%	15%	0.0	66%	15%	—	0.0	—	0.0	0.0	Work in Progress		
4	Construction of C.C. road and culvert, repair of brick drain in village Chuharpur Khadar, Greater Noida.	M/s V. K. Const.	191.39	148.80	25.01.2021	24.07.2021	0.0	148.80	0.0	19%	0.0	19%	10%	34%	25%	0.0	34%	25%	—	0.0	—	0.0	0.0	Work in Progress		
5	Repair of boundary wall and construction of pathway in Ambedkar park in Village Mubarakpur, Greater Noida	M/s Rameer Sharma	12.41	9.43	18.03.2021	17.09.2021	0.0	9.43	0.0	0.0	0.0	0.0	0.0	8%	5%	0.0	8%	5%	—	0.0	—	0.0	0.0	Work in Progress		
			145.60	108.66				108.66	0											0			0			

13

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020		Payment (8+10)	Cumulative % progress upto 28.02.2021		Cumulative % progress upto 31.03.2021		Last Bill Raised Payment Released			24		
							Upto in Rs. Lacs.	Achi.		Financial Targ.	Financial Achi.	Physical Targ.	Physical Achi.	Financial Targ.	Financial Achi.	Physical Targ.		Physical Achi.	Date
1	Internal development work of Abadi Plots in village Sakipur (Pocket D and A-1), Greater Noida	M/s Paras Constructions	192.86	154.28	10.06.19	09.06.20	154.28	0.00	0.00	100.00%	68.57%	100.00%	68.57%	100.00%	74.77%	-	-	1.00	-
	Total		192.86	154.28			0.00	154.28	0.00							0.00			0.00

14

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL WORKS

LPTO 31.03.21

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost/in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Up to 31.03.2020	Expenditure 2020-21 In Rs. Lacs.		Progressive Payment (Rs.10)	Cumulative % progress upto 28.02.21		Cumulative % progress upto 31.03.21		Last Bill Raised Date	Amt. 21	Payment Released		24
								Targ.	Ach.		Financial	Physical	Financial	Physical			Date	Amt.	
1	Development work of 6% Abadi plots in village-Pali Part-B) Gr. Noida	M/S Mohi Construction	829.76	625.72	17.01.19	16.07.20	74.69	551.03	471.12	545.81	100.00%	88.12%	100.00%	82.00%	04.03.21	119.54	12.03.21	114.2	Work in Progress
2	Development work of 6% Abadi plots in village-Pali Part-C&D) Gr. Noida	M/S S. K. Infra Pvt.Ltd	445.52	331.43	01.01.20	31.12.20	0.00	331.43	279.23	279.23	100.00%	67.83%	100.00%	84.00%	24.02.21	54.39	04.03.21	51.97	Work in Progress
3	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Rajpur Bangar, Greater Noida.	M/S Nav Durga Builders Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	0.00	101.78	21.22	21.22	100.00%	0.00%	100.00%	32.00%	18.03.21	21.22			Work in Progress
4	Internal Development work of 6% Abadi Plots in Village Ghani Badaha Greater Noida	M/S B. S. Construction	122.75	94.50	27.08.20	28.09.21	0.00	94.50	39.29	39.29	50.95%	14.47%	50.95%	43.40%	05.03.21	25.29	23.03.21		Work in Progress
5	Development work of 6% Abadi Plots of Village Palla Gr. Noida	M/S Vrat Const.	194.74	185.45	01.01.21	31.12.21	0.00	185.45	30.49	30.49	16.16%	0.00%	16.16%	8.00%	23.03.21	30.49	24.03.21	27.7	Work in Progress
6	C/6 RCC drain & CC Road in Village Palla Gr. Noida	M/S Vrat Const.	136.07	106.31	22.01.21	21.7.21	0.00	106.31	41.82	41.82	20.87%		20.87%	15.00%	25.03.21	41.82	26.03.21	38.22	Work in Progress
	Total		1856.37	1445.19			74.59	1370.50	883.17	957.86						292.72		255.15	

15

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20

RURAL DEVELOPMENT WORKS YEAR-2020-21

UPTO 31.03.2021
(AMOUNT IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Complete	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 28.02.2021		Cumulative % progress upto 31.03.2021		Bill Raised		Payment Release		Remark
								Targ.	Achl.		Financial Targ.	Physical Targ.	Financial Targ.	Physical Targ.	Date	Amt.	Date	Amt.	
1	Development work, 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co.	259.60	200.23	12.12.18	11.12.19	94.93	200.23	26.85	121.78	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	Work due to delay by contractor
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	0.00	172.44	83.75	83.75	86.00%	13.43%	86.00%	50.00%	26.03.21	60.58	30.03.21	60.58	work in Progress
			470.36	372.67			94.93	372.67	110.60	205.53						87.42		87.42	

18

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
VILLAGE DEVELOPMENT WORKS

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-21 in Rs. Lacs.	Progressive Payment (8+10)		Cumulative % progress upto 28-02-21				Cumulative % progress upto 31-03-21				Last Bill Raised	Payment Released			Remark
									(Rs. Lacs) Targ.	(Rs. Lacs) Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.		Date	20	21	
1	Renovation of Primary School including Toilets etc. at Village Roili, Guayapur, Kuljura, Niyana, Pachayatan, Giridhapur, Bironda, Ghansphola, Greater Noida.	Mrs Niranjan Singh Nagar	179.17	152.30	01.01.2020	30.03.2020 28.02.2021	11.45	140.85	79.89	91.34	100.00%	48.76%	100.00%	58.00%	100.00%	59.98%	100.00%	68.00%	16.03.2021	15.55	23.03.2021	14.33	Work in Progress
2	Development of 6% abadi plots in Village-Laksar, Greater Noida.	Mrs J. K. Jain Contractor	770.82	599.28	16.06.2020	15.06.2021	0.00	475.00	403.25	403.25	68.00%	45.13%	68.00%	65.00%	75.00%	67.28%	75.00%	74.50%	19.03.2021	132.79	23.03.2021	125.31	Work in Progress
3	Internal Development work of abadi plots (Balance work) in Village-Gharbara, Greater Noida.	Mrs Chaudhary Builders.	67.05	53.55	04.08.2020	03.02.2021 15.03.2021	0.00	53.55	53.03	53.03	100.00%	60.00%	100.00%	95.00%	100.00%	98.85%	100.00%	99.00%	08.03.21	20.93	26.03.21	17.40	Work in Progress
4	Development Work of 6% abadi plots in Village Ghansphola, Greater Noida.	Mrs Good Hill Builder	476.91	424.45	15.05.2018 06.09.2020	14.05.2019 05.06.2021	0.00	283.00	208.96	208.96	51.00%	49.23%	51.00%	55.00%	66.00%	49.23%	66.00%	62.00%	24.02.2021	73.24	03.03.21	66.95	Work under audit handed by former Now in Progress.
5	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village-Rampur Mazra, Greater Noida.	Mrs R.R. Construction Co.	68.88	67.33	01.11.2020	30.04.2021	0.00	47.81	0.00	0.00	68.00%	0.00	68.00%	70.00%	83.00%	30.14%	83.00%	70.00%	25.03.21	17.22	-	-	Work in Progress
6	Miscellaneous Necessary Civil works in Village-Aaji Muraipur, Powari, Imalpur, Laksar, Ghazara, Budha Ghazara, Muraipur & Tilwada, Greater Noida.	Mrs Chaudhary Builders	38.60	33.66	17.11.2020	16.11.2021	0.00	14.85	0.00	0.00	28.00%	0.00	28.00%	25.00	38.00%	0.00%	38.00%	25.00%	-	-	-	-	Work in Progress
7	Construction of C.C. road and R.C.C drain in Village- Nawada (Main road), Greater Noida.	Mrs V.K. Construction.	85.89	67.53	14.12.2020	11.06.2021	0.00	40.00	50.24	50.24	40.00%	74.29	40.00%	75.00%	58.00%	74.29	58.00%	90.00%	24.02.2021	50.24	03.03.21	48.79	Work in Progress
8	Miscellaneous Necessary Civil works in Village-Astoli, Azampur Garhi, Dawa, Khedi Hatizpur, Mandi Shyam Nagar, Ishapur, Ghansphola, Raghunathpur, Chirri & Patli Khara, Greater Noida.	Mrs Jay Shri Vaishno Traders	42.76	40.62	24.11.2020	23.11.2021	-	14.00	-	-	28.00%	-	26.00%	20.00%	34.00%	-	34.00%	22.00%	-	-	-	-	Work in Progress
9	Miscellaneous Necessary Civil works in Village- Chachula, Juneapur, Rohtampur, Talda, Jhida, Kanarsi, Kanarsi, Sainpur & Buland Khara, Greater Noida.	Mrs Jay Shri Vaishno Traders	43.10	40.95	19.11.2020	18.11.2021	-	14.00	-	-	28.00%	-	26.00%	20.00%	34.00%	-	34.00%	22.00%	-	-	-	-	Work in Progress
10	Miscellaneous Necessary Civil works in Village-Sainpur Gupar, Aminabad Niyana, Dalegari, Kuljura, Roili, Rampur Mazra, Pachayatan, Giridhapur, & Janpur Greater Noida.	Mrs Jay Shri Vaishno Traders	40.56	38.54	19.11.2020	18.11.2021	-	14.00	-	-	28.00%	-	26.00%	20.00%	34.00%	-	34.00%	22.00%	-	-	-	-	Work in Progress
11	Construction of Boundary Wall of Shamshan Ghat and Kabistan in Village Sainpur Gupar, Greater Noida.	Mrs Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16.09.2021	-	-	-	-	-	-	-	-	10.20%	-	10.20%	-	-	-	-	-	Work in Progress
	TOTAL		1877.17	1562.88			11.45	1097.16	795.37	806.82	5.33	76.33	5.33	29.78	6.32	77.34	6.32	5.55	0.00	309.97	0.00	270.98	

UPTO 31.03.2021

17

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
RURAL DEVELOPMENT/MAINTENANCE WORK

MIS - PRJ-01(R)

31-03-2021
AMOUNT IN LAKH

5 No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2020	Expenditure 2020-21		Cumulative % progress upto 28-02-2021				Cumulative % progress upto 31-03-2021				Last Bill Raised		Payment Released		Remark
							Targ.	Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Date	Amount	Date	Amount	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Operation & Maintenance of Tube-wells, Ring Main and Chlorination etc work in rural area water supply, Greater Noida.	M/s Aman Enterprises	84.75	05-09-2020	04-09-2021	-	56.50	48.15	50.00%	26.81%	50.00%	35.00%	58.33%	56.81%	58.33%	60.00%	10-02-2021	26.92	19-02-2021	26.11	
2	Maintenance of Distribution Pipe Line work at Various Villages (part-1) in Greater Noida.	M/s Vaan Enterprises	126.96	21-09-2020	20-09-2021	-	66.97	-	44.41%	0.00%	44.41%	20.00%	52.57%	0.00%	52.57%	35.00%	-	-	-	-	
3	Operation and Maintenance of water line, water connectidh & Current lay water line connect of Tubewell in different 10 Village (Amrapur, Atal, Mirzapur, Baghpur, Bisayach, Dadupur, Hazrapur, Imaliyaka, Laksar, Pipalka and Powar) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	02-09-2020	01-09-2023	-	176.39	84.85	16.67%	2.52%	16.67%	8.00%	19.20%	10.27%	19.20%	15.00%	15-02-2021	68.12	23-02-2021	62.02	
4	Maintenance of Distribution Pipe Line work at Various Villages (part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60	10-11-2020	09-11-2021	-	29.63	25.33	30.22%	25.00%	30.22%	22.00%	38.74%	25.00%	38.74%	32.00%	15-03-2021	17.06	24-03-2021	15.68	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	11-12-2020	10-12-2023	-	58.72	66.63	7.22%	0.00%	7.22%	6.00%	10.05%	12.27%	10.05%	16.00%	18-03-2021	73.18	25-03-2021	66.63	

DETAILS OF WORKS (COMPLETED) YEAR 2020-21															MIS-PRJ-05
															31.03.2021
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion	Date of inspection by S.M.	Final Bill Date	Remark			
				In Months Planned	Actual	Paid	To be Paid	Total Cost							
				5	6	7	8	9	10	11	12	13	14	15	
1	WORK CIRCLE-I	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	Development work of Village Chipiyana khurd (Tigr) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20					
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dhampura (Mazra Chapraulaa), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20					
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20					
4	Strengthening & widening of 60m wide Peripheral road around sector Ecotech-12, greater Noida	588.99	M/s Dynasy Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20					
5	Repairing and Interlocking tiles at Shamsan Ghat in village Roza Yagubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	5.00	9.37	13.50	21.87	21.09.20	-					
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.66	90.00	671.66	25.12.20	-					
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Chari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21					
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipiyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-					

DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21

(DURING 2020-21)

WORK CIRCLE-2

UPTO

31.03.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date	
1	Providing & laying interlocking tiles & drain work in Village-Sumpura (Balance work), Greater Noida	29.20	M/s JSR Const. Co	3	8	18.89	10.31	29.20	28.02.2020	31.10.2020	31.10.2020	-	-	Work Completed
2	Construction of CC road & drain to Maripat station link road in Village-Sadullapur, Greater Noida	20.15	M/s R.R. Const. Co	3	9	13.10	7.05	20.15	21.01.2020	31.10.2020	31.10.2020	-	-	Work Completed
3	Construction of CC road & drain (Vijaypal home to Kisan Swarop plot) in Village-Sadullapur, Greater Noida	13.97	M/s Rajiv Const.	2	8	0	13.97	13.97	27.02.2020	31.10.2020	16.03.2020	-	-	Work Completed
4	Construction of boundary wall & Group Toilet at Primary School in Village-Roopwas, Greater Noida	34.79	M/s Deepak Builders	6	28	22.42	12.37	34.79	24.01.2019	27.11.2020	27.11.2020	-	-	Work Completed
5	Maintenance work of Sector-12	38.68	M/s Om Sai Associates	12	15	34.01	4.67	38.68	30.09.2020	18.12.2020	18.12.2020	-	-	Work Completed
		98.11				88.42	48.37	136.79						

70

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

(DURING 2020-21)

MIS-PRJ-05

31.03.2020

Sl.No	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. in lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	Asper Doc.	Asper act.		Arnt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-III													
1	Resurfacing and Patch repair of 60m wide road between sector-1 & sector Agricultural green, Greater Noida.	358.08	M/s Lisha Engineers Pvt. Ltd.	3	3	349.40	13.88	363.28	02.05.20					Work Completed
2	Resurfacing of Service road along 60m wide road from Police line to NH-24 link road (Ch. 5.00 to 7.30km), Greater Noida	165.05	M/s RVM Infrotech Pvt. Ltd.	3	3	163.30	1.75	165.05	19.05.20					Work Completed
3	Resurfacing of Internal road in sector-1, Greater Noida.	163.49	M/s AMT Builders Pvt. Ltd.	3	5	122.00	41.49	163.49	20.05.20					Work Completed
4	Strengthening of 60m wide road from Yamaha T-Point to Grazino rotary, Greater Noida	251.88	M/s P.S. Constructions	6	6	249.96	1.92	251.88	10.09.20					Work Completed
5	Resurfacing of 60m wide road from NH-24 link road to Plot No. GH-02A in Sector Tech Zone-IV, Greater Noida	118.59	M/s Dynasty Promoters Pvt. Ltd.	3	3	87.21	31.38	118.59	11.09.20					Work Completed
6	Resurfacing and patch repair work of 24.0m and 30.0m wide roads in Sector Techzone-4, Greater Noida	163.51	M/s Akshi Construction	3	3	121.95	41.56	163.51	15.09.20					Work Completed
7	C/O R.C.C. drain and Box Culvert (Balance work) Both side from Surajpur Market Tomoser Bear road along D.S.C. road Greater Noida	116.06	M/s Good Hill Builders	9	9	65.49	50.57	116.06	07.05.20					Work Completed
8	Strengthening of 80m wide road in Sector-1, Greater Noida	353.96	M/s Akshi Construction	4	4	346.85	7.11	353.96	07.09.20					Work Completed
9	C/O R.C.C. drain and Box Culvert (Balance work) both side from Surajpur Market to Moser Bear road along D.S.C. road Greater Noida	116.06	M/s Good Hill Builders	9	9	98.94	17.12	116.06	17.07.20					Work Completed
10	Construction of RCC drain and culvert from Choti Milak to 45m wide road and C.C. road repairing work in village Choti Milak, Greater Noida	17.41	M/s Good Hill Builders	3	3	0.00	17.41	17.41	09.09.20					Work Completed
11	Covering of wire fencing with G.I. Sheet at Gaushtala in village Jaipura, Greater Noida.	25.67	M/s J.D. Associates,	6	3	17.65	8.02	25.67	30.09.20					Work Completed
12	Construction and Resurfacing of 18m wide road in Sector-2, Greater Noida.	122.49	M/s Akshi Construction	4	4	91.18	31.31	122.49	20.10.20					Work Completed
13	Resurfacing of 60m wide road & construction of drain near Anya Kamal Public school in Sector Ecotech-3 Greater Noida	70.37	M/s Good Hill Builders	1	1	52.42	17.95	70.37	09.10.20					Work Completed
14	Resurfacing of Internal road in Sector-3 (Block-A and 24m wide road), Greater Noida.	134.39	M/s J.S. Construction	4	4	134.39	122.43	11.96	13.12.20					Work Completed
15	Providing Balance service connection (Ramp and direction board) in Sector-2, Greater Noida.	112.57	M/s Chaudhary Associates	6	10	42.01	70.56	112.57	10.09.20					Work Completed
16	Strengthening & Resurfacing of internal roads in Sector-K.P.-V, Greater Noida.	116.93	M/s Dev Yash Projects and Infrastructure Pvt. Ltd.	6		0.00	116.93	116.93	24.05.21					Work Completed
	Total	2406.51												

(2)

WORK CIRCLE-IV

DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21
(DURING 2020-21)

UPTO 31.03.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion			Date of Insp.		Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date			
1	Resurfacing of 4.5m wide A-1 road in Sector Builders Area, Greater Noida.	111.82	M/s P. S. Construction.	1	4	80.94	30.88	19.10.2019	14.02.202	14.02.202	0	40.44	13.08.19	Bill finalised		
2	Resurfacing of 4.5m wide A-2 road in Sector Builders Area, Greater Noida.	118.14	M/s P. S. Construction.	2	4	82.67	35.47	17.12.2019	14.02.202	14.02.202	0	47.05	13.08.20	Bill finalised		
3	Resurfacing of 60m wide road (LHS) Greenwood side in Sector Builders Area, Greater Noida.	165.56	M/s Lisha Engineers Pvt Ltd.	3	3.5	122.68	42.88	01.02.2020	14.02.202	14.02.202	0	52.38	28.08.20	Bill finalised		
4	Resurfacing of 24m wide road Pocket P-3 road in Sector Builders Area, Greater Noida.	114.39	M/s Lisha Engineers Pvt Ltd.	3	3.5	85.35	29.04	01.02.2020	14.02.202	14.02.202	0	39.06	28.08.20	Bill finalised		
5	Construction of RCC Slab over drain at 80m wide S.K. road near Crown Plaza, Greater Noida	11.27	M/s Kadri Decorators.	3	4	—	11.27	28.04.2020	05.06.202	05.06.202	0	11.1	13.11.20	Bill finalised		
6	Strengthening of 105m wide road from Metro depot rotary to along Sector-Landa-1 and service road RHS from 130m Rotary to Metro depot rotary, Greater Noida.	151.12	M/s Good Hill Builders.	2	2	136.00	15.11	17.08.2020	17.08.202	17.08.202	0			Bill finalised		
7	Resurfacing of S.K. road from Swam Nagari rotary to Kot Escape, Greater Noida	279.35	M/s Atul Builders.	4	4	208.31	71.03	19.06.2020	31.08.202	31.08.202	0					
8	Resurfacing of 105m wide road (service road, busway) from wipro rotary to 130m rotary, Greater Noida.	185.7	M/s Dynasty Promoters Pvt Ltd.	3	8	181.19	3.76	25.03.2020	31.08.202	31.08.202	0					
9	Resurfacing of S.K. road from Surajpur Entry Point to L.G. rotary, Greater Noida.	971.24	M/s Dev Projects and Infrastructure Pvt Ltd.	8	8	854.69	116.54	14.08.2020	31.08.202	31.08.202	0					
10	Maintenance of Barat Char in Village-Mubarakpur and repair of road in Village-Lakhnawi, Greater Noida.	16.34	M/s JSR Construction Co.	3	4	16.34	16.34	08.03.2020	15.04.202	15.04.202	0					

11	Resurfacing of four lane road from Noida-Greater Noida Express Way to G.B. University, Greater Noida.	271.07	M/s Lisha Engineers Pvt Ltd.	3	3	201.95	69.12	11.09.2020	11.09.2021	0	0		
12	Repairing of drain slab on 45m wide R-3 road in Builders Area, Greater Noida.	10.88	M/s Abhay Enterprises.	3	3	8	2.88	11.09.2020	11.09.2021	0	0		
13	Miscellaneous maintenance work of SC/ST Hostel in sector Phi-IV, Greater Noida.	38.27	M/s Mahalaxmi Const. Co.	6	6	11.32	26.94	19.08.2020	19.08.2021	0	0		
14	Maintenance work of composite work of S. K. road (80m wide road) from Swarn Nagar rotary to Kot Escape, Greater Noida	26.62	M/s J D Associates	12	17	25.69	0.92	04.06.2020	28.10.2020	28.10.2020	28.10.2020		
15	Patch work and resurfacing of 24m wide road behind Crown Plaza in Sector-BZP, Greater Noida.	39.70	M/s Apex Builders.	3	5	23.30	16.40	09.09.2020	20.11.2020	20.11.2020	20.11.2020		
16	Strengthening of 24m and 45m wide road and service road at Sector-BZP, Greater Noida.	530.28	M/s Dev Yash Projects and Infrastructure Pvt Ltd.	6	6	510.65	19.62	16.12.2020	15.12.2020	15.12.2020	15.12.2020		
17	Resurfacing of internal 18M wide road in Sector-Chi-3, Greater Noida	102.53	M/s Goodhill Builders	3	3	74.42	28.11	11.02.2021	22.12.2020	22.12.2020	22.12.2020		
18	Resurfacing of internal roads in sector-Phi-IV, Greater Noida	92.25	M/s P. S. Construction	3	3	69.1	23.15	08.01.2020	05.01.2021	05.01.2021	05.01.2021		
19	Strengthening of 60.00mtr wide R-2 road in Sector-Builders area, Greater Noida	106.71	M/s P. S. Construction.	3	3	0	106.71	06.02.2021	29.01.2021	29.01.2021	29.01.2021		
20	Resurfacing of 105m wide road (R.H.S. service road, L.H.S. Bus way) from Heritage rotary to wipro rotary and Bus way L.H.S. from Golf course rotary to Heritage rotary, Greater Noida	89.43	M/s Dev Yash Projects and Infrastructure Pvt Ltd.	3	3	66.45	22.98	07.01.2021	07.01.2021	07.01.2021	07.01.2021		
21	Strengthening of 45.00 Mtr wide R-3 road in Sector Builders area, Greater Noida	351.34	M/s Lisha Engineers Pvt Ltd.	3	3	259.28	92.05	08.01.2021	08.01.2021	08.01.2021	08.01.2021		
22	Resurfacing of 105m wide road (L.H.S. service road, both side Busway) from 130M rotary to Metro Depot rotary, Greater Noida	162.17	M/s Dev Yash Projects and Infrastructure Pvt Ltd.	3	3	76.75	85.41	29.01.2021	29.01.2021	29.01.2021	29.01.2021		

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

DATE:- 31.03.2021

(DURING 2020-21)

WORK CIRCLE-5

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amnt	Date	
1				5	6	7	8	9	10	11	12	13	14	15
	2													
	Nil													

24

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

(DURING 2020-21)

Date- 31.03.2021

Sl.No.	Name of Work	Name of Contractor	Tender Cost. In Lacs	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection	Final Bill Amt	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act				
				5	6	7	8	9	10	11	12	13	14	15
1	P/F barbed wire fencing of 130m wide road from from 130x80m roaty to Eastern Pherpharal road, Greater Noida.	M/s R. R. Construction Co.	16.98						13.01.2020					
2	Resurfacing of 45m wide Internal road of Sector-Ecotech-7, Greater Noida	M/s RVM Infratech Pvt. Ltd.	169.98						08.01.2020					
3	Internal Development work of 6% abadi Plots in Village-Rohori, Greater Noida	M/s Moji Construction	583.98						30.08.2019					
4	C/o Protection wall and drainage both side central verge and Strengthening of 130m wide road from Sector-2, Tech zone-IV to Sector-3, K.P-V rotary to lohya mallah to Amarpali rotary in Greater Noida	M/s SKV Infratech Pvt. Ltd.	2929.92						11.03.2020					
5	Strengthening of 130m wide road both side main carriage way from Sector-Sigma-II/IV and Omieron-I/A (12 130x80m) roaty to Sira roaty Greater Noida	M/s SKV Infratech Pvt. Ltd.	645.40						03.04.2020					
6	C/o Temporary Site office in Sector-Ecotech-11, Greater Noida	M/s Gaurdeep Enterprises	3.52						10.01.2020					
7	Resurfacing of Internal 24m wide road in Sector-Ecotech-11, Greater Noida	M/s P. S. Construction	340.46						13.10.2020					
8	Resurfacing of 60m wide Peripheral road and 45.m wide Internal road of Sector-Ecotech-VII, Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	170.08						03.01.2020					
9	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Exx) Greater Noida	M/s Atul Builders	144.14						16.10.2020					
10	Resurfacing of 60m wide Perripheral road along Sector-Ecotech VII, Greater Noida	M/s Lisha Engineers Pvt Ltd.	94.26						11.11.2020					
11	C/o Trunk Drain at 130m wide road from Sector-20 to Lohya Nalla Greater Noida	M/s Laxmi Builders	481.26						30.06.2019					
12	Resurfacing of 80.m wide road along Sector-Ecotech-1 (Ext-1) in Greater Noida	M/s A.M.T. Builderd Pvt. Ltd.	151.75						09.09.2020					
13	C/o R.C.C. Perripheral Drain of 60m wide road along Sector-Ecotech-VII (LHS) in Greater Noida.	M/s Awantika Construction Co.	83.23						13.02.2021					
14	Resurfacing of 45m wide road in Sector-Ecotech-11, Greater Noida	M/s S.R. Construction	120.64						26.02.2021					
15	Patch repair & Resurfacing of 45.0m wide road (Internal road) in I.T. City Greater Noida	M/s Dynasty Promoyers Pvt Ltd.	481.67						01.03.2021					

25

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

Dated: 31.03.2021

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)				Date of completion		Date of Final Bill			Remark
				Planned	Actual	Paid	To be Paid	Tentative Amount with variation (Civil)	Asper bo.	Asper act.	Date of Inspection	Amt	Date		
1	Internal Development work of 6% Abadi plots in Village Gharbara Murshidpur & Kasna, Greater Noida.	96.57	M/s Niranjan Singh Nagar	5	6	7	8	9	10	11	12	13	14	15	
2	Construction of main road in village Rampur Mazra, Greater Noida	138.75	M/s Om Sai Construction	3	22	103.62	35.13	138.75	03.12.18	15.07.2020					
3	P/L Interlocking Tiles & Drain in Village Budha Gharbara, Greater Noida.	29.07	M/s Build Well Associates	3	16	8.99	20.08	29.07	21.05.19	15.07.2020					
4	Construction of Boundary Wall of Kabristan in Village-Nanwa ka Rajpur, Greater Noida.	19.09	M/s Vansh Contractor	3	4	8.73	6.32	15.05	29.08.20	27.09.2020					
5	Internal Development work of Abadi plots in Village Murshidpur, Greater Noida.	109.49	M/s Maa Shakti Construction & Engineers	6	49	81.97	27.52	109.49	09.02.17	30.09.2020					
6	Providing and Laying Interlocking & Drain Work in Village Atai Muradpur (Balance Work), Greater Noida.	19.42	M/s Shri Sai Construction	3	12	8.34	14.34	19.42	26.12.19	30.09.2020					
7	Development Work of Mandi Shyam Nagar, Greater Noida.	214.10	M/s R.R. Construction Co.	12	10	200.77	13.33	214.10	03.11.20	30.09.2020					
8	Resurfacing of Power-Ataimuradpur-Amrpur to Dankaur link Road, Greater Noida.	89.27	M/s R.V.M. Infratech Pvt. Ltd.	3	5	81.22	16.00	98.00	15.09.2020	31.10.2020					
9	C/o Boundary wall, Shed and Chabutra of Shamsan Ghat in Village Nanua Ka Rajpur, Greater Noida.	37.88	M/s Virat Construction	6	14	19.55	18.33	38.00	26.03.2020	30.11.2020					
10	Construction of Boundary Wall, Shed, chabutra and approach road of Shmashan ghat in village-daupur, Greater Noida.	28.48	M/s Vansh Contractor	3	6	18.03	10.45	28.48	29.08.2020	30.11.2020					
11	P/F Interlocking tile for Shamsan Ghat, RCC drain work along main approach road, repairing of interlocking tiles and drain, M.S. Grating work and construction of Boundary wall for Kabristan in Village-Junedpur, Greater Noida.	81.28	M/s Jai Shri Vaishno Traders	6	12	59.33	38.67	98.00	19.07.2020	18.01.2021					
12	C/o Balance development work in Village-Ghanghola, Greater Noida	65.48	M/s Maa Ambe Enterprises	6	7	43.18	36.37	80.00	21.12.2020	10.01.2021					
13	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Salempur Gurgar, Greater Noida.	34.26	M/s R.R. Construction Co.	3	4	25.03	9.23	34.26	31.01.2021	25.02.2021					
14	Construction of Balance Interlocking Tiles and Drain in Village Sirsa, Greater Noida.	71.33	M/s Deepak Builders	6	15	48.92	22.41	71.33	09.07.2020	31.03.2021					
15	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Pachyatana, Greater Noida.	64.31	M/s Om Sai Construction Co.	3	5	42.35	21.96	64.31	31.01.2021	01.03.2021					
16	Providing and laying Interlocking tiles & drain (Balance work) in Village-malyaka, Greater Noida.	29.38	M/s Maa Bhagwati Builders	3	3	21.71	8.00	29.71	13.03.2021	12.03.2021					
17	Providing and laying Interlocking tiles & drain work in Village-Dhada, Greater Noida.	38.37	M/s Jay Shri Vaishno Traders	3	3	28.08	10.29	38.37	13.03.2021	12.03.2021					
					Total	891.22	313.60	1202.91							

WORK CIRCLE-JAL

DETAILS OF WORKS (COMPLETE) FOR YEAR 2020-21
DURING F.Y. 2020-21

MIS - PRJ-05

31-03-2021
AMOUNT IN LAKH)

S. No.	Name of work	Tender Amount	Name of Contractor	Time Table in Months		Payment			Date of Completion		Date of Inspection by SM	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	As per Bond	As per Actual		Amount	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15

NIL

(23)

**WORK PROPOSED FOR YEAR 2020-21
PROJECT WORKS**

MIS-PRJ-01

WORK CIRCLE-I

Project

S.N.	NAME OF WORK	Budget	Date of preparation .	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Preser status	Remarks
						ACEO	CEO	Receipt	Approval				
1	C/o R.C.C. Central Verge, Footpath and precast Drain along 60m wide road from Gaur Rotary to tigri Rotary Greater noida												
		3	4	5	6	7	8	9	10	11	12	13	14
2	C/o Balance R.C.C Drain and Re-Construction of Damaged Drain along 45m wide road in Sector-4 Greater Noida			143.00									

उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित कर निविदा दिनांक 19.03.2021 को खाली जा चुकी है। विलंब विभाग से सम्बन्धित प्रपत्रों की जाँच उपरान्त प्रपत्रों की जाँच हेतु दिनांक 25.03.2021 को तकनीकी विभाग को प्रेषित की गयी है।

कार्य हेतु दूसरी बार निविदा आमंत्रित की गयी है श्रद्धि पत्र के अनुसार दिनांक 12.04.2021 को निविदा खोली जानी प्रस्तावित है।

28

3	WIDENING AND STRENGTHENING OF MAIN CARRIAGE WAY OF RESURFACING OF SERVICE ROAD (RHS) C/O SERVICE ROAD(LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD BETWEEN SECTOR-4 ,SECTOR 16C GREATER NOIDA			513.78															उक्त कार्य को प्राइस बिड दिनांक 25.03.2021 को खोली जा चुकी है। जस्टीफिकेशन तैयार कर जांच हेतु दिनांक 26.03.2021 को तकनीकी विभाग को प्रेषित किया गया है।
4	Widening and Resurfacing of Roads (60m,45m &24m) wide and C/O R.C.C drain, Footpath, Cycle Track in sector-16 (residential), Greater Nnoida.			751.73															उक्त कार्य हेतु दूसरी बार निविदा आमंत्रित कर निविदा दिनांक 19.03.2021 को खोली जा चुकी है। विल्ट विभाग से सम्बन्धित प्रपत्रों की जांच उपरान्त प्रपत्रों की जांच हेतु तकनीकी विभाग को प्रेषित की गयी है।
5	Wedning & strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, cyclew track Covering of Drain, R.C.C. Slab along Sector-16C, greater noida.			552															उक्त कार्य हेतु तीसरी बार निविदा आमंत्रित कर दिनांक 01.04.2021 को खोली जा चुकी है। विल्ट विभाग से सम्बन्धित प्रपत्रों की जांच उपरान्त प्रपत्रों की जांच हेतु तकनीकी विभाग को प्रेषित की गयी है।
6	Development work of 6% abadi Plots in Village Roza Yaqubpur (balance work) Greater Noida			492.81															उक्त कार्य हेतु तीसरी बार निविदा आमंत्रित कर दिनांक 05.04.2021 को प्राइस खोली जा चुकी है। जस्टीफिकेशन की जांच हेतु तकनीकी विभाग को प्रेषित की गयी है।

7	Development work of 6%/10% Abadi Plots in Village haibatpur Greater Noida		405.10															निविदा स्वीकृत हो चुकी है। अनुबन्ध गाउन की प्रक्रिया में है।
8	Resurfacing of Service road & widening of Main Carriage way, C/o FootPath, Fencing work for Centre verge, Main Drain Corving of 60m wide road Between Sector-4 & Sector-16B, greater noida		263.01															उक्त कार्य को प्राइस बिड दिनांक 31.03.2021 को खोली जा चुकी है। जस्टिफिकेशन तैयार कर जांच हेतु तकनीकी विभाग को प्रेषित किया गया है।
			Total	4087.43														

W.C. INCHARGE

G.M.(PROJECT)

**WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS**

MIS-PRJ-01

WORK CIRCLE-I

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparati of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender Receipt	Approval	Date of start	Date of completion	Prese status	Remarks
						ACEO	CEO						
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd Greater noida			35.86									उक्त कार्य की प्राइस बिड को खोली जा चुकी है। जस्टीफिकेशन की ऑन हेतु तकनीकी विभाग को प्रेषित की गयी है।
2	Repair & Rising of C.C. Road and Brick Drain work in Village Acheja Greater Noida			23.05									उक्त कार्य की प्राइस बिड को खोली जा चुकी है जस्टीफिकेशन की ऑन हेतु तकनीकी विभाग को प्रेषित की गयी है।
3	P/L Interlocking tiles, P/F NON- Asbestos Sheet and Maintenance work of Barat Ghar in Village Roja Yakubpur Greater Noida			48.39									आगमन सैदान्तिक स्वीकृति हेतु प्रेषित किया गया है।
4	P/L Interlocking tiles and C/o R.C.C Drain in Village Chipiyana Bujurg Greater Noida			214.04									आगमन सैदान्तिक स्वीकृति हेतु प्रेषित किया गया है।
	Total			262.43									

31

W.C. INCHARGE

G.M.(PROJECT)

WORK PROPOSED FOR YEAR 2019-20

MIS-Project-04

WORK CIRCLE-2

Dated-

31.03.2021

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain 24m wide road from apexcourt to victoryone central in Sector-12. FTS-126585	Internal Dev.	06.10.2020	24.99	-	08.10.2020	-	-	-	-	-	-	कार्य को प्री-क्वलीफिकेशन बिड दिनांक 12.04.2021 को अपलोड की जाने है।
2	Construction of boundary wall, Shed & Chabutra of Shamsan Ghat in Village-Swarajpur, Greater Noida. FTS-120206	Rural work	18.11.2019	18.91	-	27.11.2019	-	-	-	-	-	-	कार्य को प्री-क्वलीफिकेशन बिड दिनांक 15.03.2021 को अपलोड की गयी है। वर्तमान में प्रार्थन बिड खोलने जाने की प्रक्रिया में है।
3	Construction of Brick drain in Village-Bhola Rawal, Greater Noida. FTS-125438	Rural work	14.08.2020	3.74	-	11.09.2020	-	-	-	-	-	-	कार्य को प्री-क्वलीफिकेशन बिड दिनांक 30.03.2021 को अपलोड की गयी है, जिसमें 07 फर्म प्राप्त हुयी।
4	Strengthening of 80m wide road in between Sector-10 & 12, Greater Noida. FTS-124197	External work	28.09.2020	323.83	28.12.2020	-	30.09.2020	-	-	-	-	-	कार्य को एनआईटी. अनुमोदन हेतु पत्रावली प्रेषित की जा चुकी है।
5	Repair of boundary wall of 1950 nos Affordable houses in Sector-10, Greater Noida. FTS-125711	Internal Dev.	28.08.2020	9.08	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।
6	Resurfacing of Busway from Hindon Bridge to EK Murti rotary. FTS-126021	External work	09.09.2020	367.16	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
7	Construction of RCC drain of 130m Service road (LHS) from Sector-EcoTech-12 rotary to Mtlak rotary. FTS-125521	External work	18.08.2020	95.50	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
8	Annual maintenance work of 130m wide road from Saini rotary to Tilapia rotary, Greater Noida. FTS-129262	External work	22.02.2021	539.54	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।

32

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Annual maintenance work of 130m wide road from Roza rotary to Saini rotary, Greater Noida. FTS-129261	External work	22.02.2021	386.24	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
10	Maintenance work of Sector-12, Greater Noida. FTS-125768	Internal Dev.	01.09.2020	181.35	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।
11	Repairing of C.C. road in Village-Dhoom Manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/116	Internal Dev.	10.03.2021	20.39	-	18.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।
12	C/o RCC sedimentation chamber at pond inlet & RCC drain in Village-Dhoom manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/112	Internal Dev.	10.03.2021	62.69	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
13	Balance work R.C.C. Road, Drain & Culvert in Village-Saini, Greater Noida FTS-121286	Internal Dev.	26.12.2019	123.27	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
14	P/F Interlocking tiles & culvert in Village-Sadapur. FTS-125439	Internal Dev.	17.08.2020	8.61	-	-	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।
15	Maintenance work of composite work from Affordable houses in Sector-10. Project/Sector-10/2021/02	Internal Dev.	22.03.2021	48.70	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।
16	Providing & Fixing interlocking tiles, Construction of CC road & drain in Village-Kalashpur. FTS-124201	Internal Dev.	29.05.2020	141.63	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
17	Repairing of C.C. road in Village-Sadapur. Project/Village-Sadapur/2021/02	Internal Dev.	22.03.2021	124.06	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
18	Repairing & Painting of baral ghar in Village-Khodna Khurd Urf Bhooda. FTS-124726	Internal Dev.	03.07.2020	79.38	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
19	Providing & Fixing interlocking tiles in Village-Roopwas FTS-125767	Internal Dev.	02.09.2020	62.50	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
20	Providing & Fixing interlocking tiles in Village-Swarajpur. FTS-125766	Internal Dev.	02.09.2020	298.31	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
21	Providing & Fixing interlocking tiles in Village-Kheri. FTS-125864	Internal Dev.	08.09.2020	140.53	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
22	Construction of balance CC road in Village-Jaun Samana FTS-127001	Internal Dev.	21.10.2020	37.52	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
23	Providing & Fixing interlocking tiles in Village-Dhoom Manikpur. FTS-127088	Internal Dev.	26.10.2020	9.96	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
				3107.89									

95

WORK CIRCLE-III

WORK PROPOSED FOR YEAR 2021-22

31.03.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain along 60m, 45m, & 30m wide road in sector Techzone-4, Greater Noida	198.00		198.00									निविदा प्रक्रिया में है।
2	Raising of drain along 60m, 45m, & 30m wide road in sector Techzone-4, Greater Noida	196.29		196.29									कार्य की प्री-क्वालीफिकेशन बिड 15.03.2021 को खोली जा चुकी है। एकल फर्म आने के कारण निविदा निरस्त कर पुनः निविदा आमंत्रित किये जाने हेतु पत्रावली प्रेषित की गयी है।
3	Construction of Boundary wall in Sector-2, Block-F, Greater Noida.	48.93		48.93									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 15.03.2021 को खोली जा चुकी है। प्रॉपर्स बिड खोली जाने की स्वीकृति की पंक्ति में है।
4	Balance Development work of 6% & 10% abadi Plots in Village Khairpur Gurgar, Greater Noida.	424.06		424.06									प्रशासनिक एवं वित्तीय स्वीकृति दिनांक 31.03.2021 को प्राप्त हो गयी है। कार्य की एन.आई.टी. तैयार कर स्वीकृति उपरान्त ई-निविदा आमंत्रित की जानी है।
5	Balance development work of 8% abadi plots in village-Patwari, Greater Noida.	1077.20		1077.20									प्रशासनिक एवं वित्तीय स्वीकृति दिनांक 31.03.2021 को प्राप्त हो गयी है। कार्य की एन.आई.टी. तैयार कर स्वीकृति उपरान्त ई-निविदा आमंत्रित की जानी है।
6	Balance development of 6% abadi plots in village Patwari, Greater Noida.	795.53		795.53									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
7	Internal development work of 6% Plots in village Tusyana (Greater Noida. (Including Remaining work)	486.40		486.40									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
8	Balance development work of 6% abadi plots in village-Ichhra, Greater Noida	448.97		448.97									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
9	Construction of Boundary wall in Sector-2, Block-F, Greater Noida.	48.93		48.93									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 15.03.2021 को खोली जा चुकी है। प्रॉपर्स बिड खोली जाने की स्वीकृति की पंक्ति में है।
		3724.31		3724.31									

25

**WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS**

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Estt. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
WORK CIRCLE-III													
1	C/o R.C.C. road, Interlocking tiles and drain work at Barahi Mandir road in village Surajpur, Greater Noida	121.99		121.99									कार्य की प्री-क्वैलीफिकेशन रिड दिनांक 15.03.2021 को खोली जा चुकी है। प्राईस बिड खोली जानी है।
2	Maintenance of C.C. road & drain in village Choti Milak, Greater Noida.	107.54		107.54									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
3	Providing and laying Interlocking tile and C/o Brick drain at Behind D.M. Office in village Surajpur, Greater Noida.	31.42		31.42									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
4	Development work in village Jajpura (Balance work) Greater	300.74		300.74									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
5	Repair of C.C. road and Drain in village Haldoni, Greater Noida	83.52		83.52									कार्य की सैद्धांतिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
		645.21		645.21									

96

WORK CIRCLE-IV

Proposed Project Work

MIS-Project-04

S.No	Name of Work	Budget Provision for 2019-20	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender Receipt	Approval	Date of Start	Date of Completion	Present Status	Remarks
						7	8						
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of 132M wide road and Service road in Sector-KP-3, Greater Noida (125778)		02.09.2020	190.17									प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
2	Resurfacing of 132M wide road and Internal road in Sector-KP-2, Greater Noida (127030)		19.10.2020	449.18									सैद्धांतिक स्वीकृति हेतु प्रेषित है।
3	Resurfacing of 18m & 24m wide road in Sector-Chi-Phi, Greater Noida.		21.01.2021	332.91									सैद्धांतिक स्वीकृति हेतु प्रेषित है।
4	Strengthening of 105M wide road form Surajpur Kasana road to Heritage Rotary (Both Side Main Carriage way, Bus way & Cycle track and service road in Greater Noida. (115217)		24.02.2020	758.99									प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
5	Providing and laying mastic work of four lane from Noida- Greater Noida Expressway to G.B.U. Greater Noida. (125443)		17.08.2020	95.9									प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
6	P/L Interlocking tiles at both side pari below Yamuna Expressway Bridge at Noida- Greater Noida Expressway, Greater Noida (125514)		20.08.2021	26.16									सैद्धांतिक स्वीकृति हेतु प्रेषित है।
7	Providing and Fixing Rumble Road Stud with Rumble strip at Various Rotary & Crossing in Greater Noida (126481)		28.09.2020	361.95									सैद्धांतिक स्वीकृति हेतु प्रेषित है।

37

8	Providing and fixing of 80mm interlocking tiles in Village- Bhagnalpuram, Greater Noida		08.01.2021	62.99																सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
9	Construction of Kiosks 2nos in Sector-Phi-3 & Phi-4, Greater Noida (127231)		28.10.2020	22.73																निविदा आमन्त्रित की गयी है।
10	Balance work of CC road and drain in village Suthyana, Greater Noida.(125515)		20.08.2020	145.95																प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है।
11	Construction of CC Road and Drain in Village Lakhnawali, Greater noida (125867).		28.09.2020	146.61																सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
12	Construction of RCC Drian with slab cover From Village Gurgurpur to S.K. Road, Greater Noida. (126265)		22.09.2020	131.96																सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
13	Construction of CC road from Noida-Greater Noida Express way to Shamsan Ghat in Village-Safipur, Greater Noida.		30.12.2020	110.76																सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
14	Balance work of CC road and raising work drain in village Tugalpur Haldona, Greater Noida.(128839)		11.01.2021	220.14																सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
15	Repairing work of Road and Drain in 6% abadi plot in Village-Chuharpur Khadar, Greater Noida.		15.01.2021	139.41																कार्य की निविदा आमन्त्रित करने हेतु प्रेषित है।
16	Balance development work of 6% abadi plots in Village-Lakhnawli & Malakpur, Greater Noida.		27.01.2021	176.94																कार्य की निविदा आमन्त्रित करने हेतु प्रेषित है।
17	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Malakpur, Greater Noida. (129167)		15.02.2021	82.26																सैद्धान्तिक स्वीकृति हेतु प्रेषित है।

18	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Begampur, Greater Noida. (129166)		15.02.2022	71.21																सैद्धांतिक स्वीकृति हेतु प्रेषित है।
19	Maintenance work of Sector-P-2 & P-3 Builders Area, Greater Noida.(126226)		28.12.2020	257.55																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
20	Maintenance work of Sector P-4 & 45m wide (A-1 road in Builders Area, Greater Noida (126228)		17.12.2020	144.67																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
21	Maintenance work of Sector-BZP, Greater Noida. (128026)		17.12.2020	259.67																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
22	Maintenance work of Sector P-6, P-7 & 60m wide road in Builders Area, Greater Noida. (126227)		19.12.2020	217.44																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
23	Maintenance work of Sector-Phi3, Greater Noida (128086)		18.12.2020	78.07																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
24	Maintenance work of Sector P-5 & 45m wide (A2 & R3 road) in Builders Area, Greater Noida (126225)		23.12.2020	199.82																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
25	Maintenance work of sector-KP-II, Greater Noida. (124628)		08.12.2020	212.58																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
26	Maintenance work of 105m wide road from S.K. road rotary to Sector-Lambda, Greater Noida.		05.01.2021	157.04																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
27	Maintenance work of Sector-Phi-4, Greater Noida (128086)		28.12.2020	60.98																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
28	Maintenance of composite work of 80m wide S.K. road (L.G. Rotary to Surajpur Entry Point) Greater Noida.		17.12.2020	232.05																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
29	Maintenance work of Sector-Chi-3, Greater Noida (128086)		18.01.2021	148																कार्य हेतु 3 वर्ष का आगणन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।

30	Maintenance work of Sector-Chi-5, Greater Noida (128086)		18.01.2021	138															कार्य हेतु 3 वर्ष का आगपन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
31	Maintenance work for three year in Sector-EcoTech-II (ST micro side), Greater Noida.		21.01.2021	198.19															कार्य हेतु 3 वर्ष का आगपन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
32	Maintenance of composite work of S.K. road for Swarn Nagri Rotary to L.G. Rotary, Greater Noida.		22.01.2021	284.26															कार्य हेतु 3 वर्ष का आगपन सैद्धांतिक स्वीकृति हेतु online प्रेषित है।
33	Resurfacing of Internal roads in Sector-P-3, Builders Area, Greater Noida.			36.05															निविदा स्वीकृति हेतु प्रेषित है।
34	Repairing of drain and construction of RCC slab in Sector-BZP, Greater Noida. (125444)			76.22															निविदा स्वीकृति हेतु प्रेषित है।
35	Repairing of drain and drain covering in Sector Chi-5, Greater Noida. (124546)			72.97															निविदा स्वीकृति हेतु प्रेषित है।
36	C/o Rasing of drain wall of 80.00m, 60.00m, 45.00m wide road in sector Chi-Phi, Greater Noida.(124451)			206.85															प्रार्थना विड खोलने जाने हेतु पत्रावली प्रेषित है।
37	C/o RCC drain near Rotary along four lane road, Greater Noida. (124191)			23.26															शुद्धि पत्र के अनुसार दिनांक 07.03.2021 प्री-क्वालिफिकेशन विड खोली जानी प्रस्तावित है।
38	Construction of R.C.C. drain behaind crown plaza and P/F Interlocking tiles & Drain repair work 6% abadi plots in Village Mubarkpur, Greater Noida. (125702)			48.19															प्रार्थना विड खोलने जाने हेतु पत्रावली प्रेषित है।
39	Repairing of crash barrier of Noida and Greater Noida Express way and P/F of Gate in Sector-Chi-4, Greater Noida			22.56															शुद्धि पत्र के अनुसार दिनांक 07.03.2021 प्री-क्वालिफिकेशन विड खोली जानी प्रस्तावित है।

40	C/o Bus Stand, Taxi Stand, Auto Stand and Car Parking Pari Chowk at Greater Noida. (117737)			224.6																प्राप्त तीन निविदाओं में एक फर्म की निविदा डिक्वालिफाई हो जाने पर प्रतिस्पर्धा के अभाव के कारण पुनः निविदा आमंत्रित करने हेतु प्रक्रिया है ।
				6825.24																

(51)

WORK PROPOSED FOR YEAR 2020-21

Project WORKS

WORK CIRCLE-5

UPTO: 31.03.2021

S.N	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval DCEO	Approval CEO	Tender Receipt	Tender Approval	Date of start	Date of completion	Present status	Remarks
		3	4	5	6	7	8	9	10	11	12	13	14
1	Construction of boundary wall of Green Area in between Kot escape Kasna and 80 mtr wide road from S K Road to 130 mtr wide road, Gr Noida.			109.64									
2	Resurfacing of Internal road in sector Sigma-II, Gr Noida.			238.81									
3	Resurfacing of both side service road from Nawada rotary 105 mtr road to sector Pi, sector-36 rotary Gr Noida.			92.4									
4	Construction of GNIDA Kiosk in different location in Gr Noida.			19.5									
5	Rising of drain wall from Nawada rotary to naito ki madhaiva rotary and honda cut to sector-36 rotary road in Gr Noida.			106.95									
6	Rising of drain wall from swarn nagri rotary to gail rotary 45 mtr road (60 mtr wide road to 130mtr wide road) and honda to naito ki madhaiva rotary			120.36									
7	Rising of drain wall from road and sector-36/37 rotary to sector-37 T Point			99.13									
8	Strengthening of 60mtr wide road (Main Carriage way and service road) Jagat Farm rotary to Gamma-II (Omaxe C.P.) rotary and Authority rotary to Rivan rotary in, Gr Noida.			429.89									
9	Strengthening of 60m wide road (main carriage way and service road) from L.G rotary to Sai Mandir rotary and DPS rotary to Authority rotary, Greater Noida.			504.92									
10	Strengthening of 60 m widr road (Main Carriage way and service road) from Nawada rotary to Sai Mandir rotary Delta-III, Gr Noida.			376.37									
11	Strengthening of 60mtr wide road (Main Carriage way and service road) from Delta-III rotary to Gamma-II rotary (Omaxe C.P. and ATS (T-Point) to Sai Mandir rotary, Gr Noida.			340.82									
12	C/o Complaint office in Industrial sectors			50.00									
13	Providing and fixing barbed wire fencing in Commercial Belt of Sector Delta-2, Greater Noida.			4.00									
14	Repairing/construction of drain, culvert & C.C. road for 6% abadi plots in village Birondi, Greater Noida			210.00									
15	Construction of Green Room in Ramleela Ground of Sector Pi-1 Greater Noida			21.88									
16	Drain repair in Sector Ecotech-II (L.G. Side) Greater Noida			38.00									
17	C/o Boundary wall around Sector Eta-1 Gr Noida			120.00									
18	C/o RCC drain work along 1.8m wide road in Sector Alpha-I Greater Noida			373.25									
19	Relaying of interlocking tiles in Sector Alpha-I Greater Noida			70.00									
20	Relaying of interlocking tiles in Sector Alpha-II Greater Noida			70.00									
21	C/o Drain in sector Ecotech-2, Gr Noida.			100.00									
22	C/o Service road and drain along Sector Delta-I and II, Greater Noida			250.00									
23	C/o Service road and drain along Sector-27, Greater Noida			260.00									
24	Providing, Laying & repairing interlocking tiles at different location of 60m peripheral road along sector Delta-I, II & III Greater Noida			185.00									

12

25	P/F RCC post Barbed wire Fencing around Commercial Belt in Sector- P-I, Greater Noida.			26.80															
26	Relaying of Interlocking tiles along 60m road Delta LII & III, Gr. Noida			45.50															
27	Relaying of Interlocking tiles along 60m road Sector-36/Sigma- I/Swarn Nagri, Gr. Noida			95.00															
28	Construction of 4 nos. Kiosks & Guard room in Sector Eta-I Greater Noida			45.00															
29	Construction of 2 nos. Kiosks in Sector Sigma-III, Greater Noida			22.00															
30	C/o Community center in Sector-Delta-III, Gr. Noida			400.00															
31	C/o Community center in Sector -36 Greater Noida			400.00															
32	C/o Community center in Sector Eta-I Greater Noida			392.00															
33	C/o Community center in Sector -37 Greater Noida			400.00															
34	C/o Community center in Sector Swarn Nagri, Greater Noida			400.00															
35	C/o Community center in Sector P-I Greater Noida			400.00															
36	C/o Community center in Sector Sigma-I Greater Noida			400.00															
37	Balance development work in village Navada, Greater Noida			50.00															
38	Construction of Pathway & cleaning of Pond in different village			30.00															
39	Repair & Construction of Shanshan Ghat & Kabristan in different village			70.00															
40	Providing/Fixing Interlocking tile in Barat Ghar, Panchayat Ghar & Ambedkar Bhawan and repairing of Barat Ghar & Panchayat Ghar in village Birondi Greater Noida			33.74															
41	Balance Development work in village Gulistanpur Greater Noida			50.00															
42	C/o C. C. road & drain in village Brahmipur Gajrula (Navada) Greater Noida			25.00															
43	C/o C. C. road & drain in village Gulistanpur Greater Noida			50.00															
44	Balance C. C. road & drain in village Sakipur Gr Noida			99.00															
45	C/o drain on 24mtr. Wide road in Sector Zeta-I (Balance work) Greater Noida			60.00															
	Total			7684.96						0.00									

123

**WORK PROPOSED FOR YEAR 2020-21
PROJECT WORKS**

MIS-PRJ-04
31.03.21

WORK CIRCLE-VI

S.N.	NAME OF WORK	Budget Provision for 19-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Receipt	Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO		Approval	Approval				
1		3	4	5	6	7	8	9	10	11	12	13		
1	Miscellaneous civil work on 60.00 mtr. wide road from between sector-Omicron-III, sector-MU & MU-II, sector-Recreational green-V, Greater Noida	49.69	6/12/2021	-	-	-	-	-	-	-	-	-	-	आगाम प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।

(44)

W.C. INCHARGE

G.M.(PROJECT)

WORK CIRCLE-VI

WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

31.03.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	WORK CIRCLE-VI												
1	Development work of 4%/6%/10% Abadi Plot in village Thaphera Greater Noida	282.78	6.10.2020	264.29	16/03/2021	16/03/2021	-	31/3/2021	13/4/2021	-	-	-	दिनांक 16.04.2021 को निविदा की प्रोक्लामेशन रिड खोली जानी प्रस्तावित है।
2	Balance Development work in village Junput Greater Noida.	139.61	29.08.2019	122.15	-	-	-	-	-	-	-	-	आगमन समिति के समक्ष प्रेषित है।
3	Providing & laying Interlocking tiles in billage-Ajayabpur from Sodhuran home to Tekram home, Greater Noida.	29.68	21/11/2019	29.04	9/11/2021	16/03/2021	-	31/3/2021	9/4/2021	-	-	-	दिनांक 12.04.2021 को निविदा की प्रोक्लामेशन रिड खोली जानी प्रस्तावित है।
4	C/o R.C.C.Drain connecting village-Chori Bachera to 60.00 mtr. Wide road sector-XU-II drain, Greater Noida.	46.09	14/02/2020	45.19	8/5/2020	16/03/2021	-	31/3/2021	9/4/2021	-	-	-	do
5	Development work of village-Hazratpur (balance work) Greater Noida.	94.44	5/3/2021	94.44	-	-	-	-	-	-	-	-	आगमन सैदातिक स्वीकृति हेतु प्रेषित है।
	TOTAL	592.60		555.11									

45

**WORK PROPOSED FOR YEAR 2020-21
PROJECT DEVELOPMENT WORKS**

MIS-PRJ-04

Dated 31.03.2021

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval	CEO	Tender	Date of	Date of	Present	Remarks	
		Provision for 2020-21	paration. estimate	(Lacs)	of Est. committee	ACEO	CEO	Receipt Approval	start	completion	status		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Resurfacing of 60m wide Peripheral road along Sector-ecotech-1 Ext-1 Greater Noida.	221.07	31.07.2020	221.07								Under Estimate Sanction	
2	Widening of 80m wide road of Sector-ecotech-1 (Ext-1) Greater Noida	121.27	20.08.21	121.27			07.10.20					Under Tender Sanction	
3	Resurfacing of 24.0m internal road in Sector-ecotech-1 (Ext-1) Greater Noida	225.60	25.02.21	225.60								Under Estimate Sanction	
4	Resurfacing of 24m wide Internal road in Sector-ecotech-1 (Ext) Greater Noida	741.13	01.02.21	741.13								Under Estimate Sanction	
5	Resurfacing of 130m wide road (Main Carriage way & Service road) from Ela, Zeta rotary to 105m rotary to 105m rotary, Greater Noida	688.02	29.09.20	688.02			22.01.21					Under Tender Sanction	
6	Resurfacing of 130m wide road (Main Carriage way & Service road) from 105m rotary to Sector-Pi rotary, Greater Noida	970.30	18.12.20	970.30								Under Estimate Sanction	
7	P/F of Pre-Cast slab and C/o RCC drain cover slab in Kasna road and GIMS road Greater Noida	141.20	23.06.20	141.20		17.08.20						Under Tender Sanction	
8	C/o RCC drain Footpath and Repairing of Footpath at University road Kasna Greater Noida	64.65	01.06.20	64.65								Under Estimate Sanction	
9	C/o RCC protection wall of srsa rotary & Bhati rotary at 80m wide road asian paint to srsa road Greater Noida	24.32	24.12.20	24.32								Under Estimate Sanction	
10	P/F Barbed wire fencing at 60m wide peripheral road of Sector-ecotech-6, Greater Noida	31.83	24.12.20	31.83								Under Estimate Sanction	
11	Resurfacing of 60m wide Peripheral road along Sector-ecotech-11 in Greater Noida	151.43	04.06.18	151.43		07.06.18						Under Tender Sanction	
12	Resurfacing of S.K. road Kotscape to Asian Paint Greater Noida	131.51	27.05.20	131.51			25.09.20					Under Tender Sanction	
13	C/o Drain and Raising of Drain in Sector-ecotech-1 (Ext) Greater Noida	237.00	23.02.21	237.00								Under Estimate Sanction	
14	Repairing & drain along 60m wide Peripheral road of Sector-ecotech-1 (Ext-1) Greater Noida	46.50	02.03.21	46.50			16.03.21					Under Tender Sanction	
15	Strengthening of service road of 80.m wide road Asian Paint to Srsa rotary Greater Noida	202.40	16.03.21	202.40								Under Estimate Sanction	
16	Balance Resurfacing of 60m wide Peripheral road along Sector-ecotech-11, Greater Noida	221.87	15.03.21	221.87			04.04.21					Under Tender Sanction	
	Total	4220.10		4220.10									

46

**WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS**

Dated. 31.03.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Est.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks		
						ACEO	CEO	Receipt	Approval						
1		2		3	4	5	6	7	8	9	10	11	12	13	
WORK CIRCLE-VII															
1	Balance Development work of Village Rampur Fatehpur Greater Noida	101.29	16.12.20	101.29											Under Estimate Sanction
2	C/o RCC drain in Village-Rithori Greater Noida	402.61	22.01.21	402.61											Under Estimate Sanction
3	C/o RCC sedimentation Chamber of Pond inlet in Village Rampur Fatehpur, Dabra and Rithori Greater Noida	32.57	13.01.21	32.57			13.03.21								Under Tender Sanction
4	Balance Internal Development work of 6% abadi Plots in Village-Rithori (Balance work Part-II) Greater Noida	161.6	22.02.21	161.6			09.03.21								Under Tender Sanction
5	Development work of 10% abadi Plots in Village-Dabra (Balance work after development of 6% abadi Plots (Part-2) Greater Noida	217.9	22.02.21	217.9			26.02.21								Under Tender Sanction
6	Development work of 10% abadi Plots in Village-Maycha (Balance work-II) Greater Noida	224.82	18.02.21	224.82											Under Estimate Sanction
7	Providing and Laying Interlocking tile and rising boundary wall of Primary School in Village-Rampur Fatehpur Greater Noida	5.80	10.03.21	5.80											Under Estimate Sanction
	Total	1146.59		1146.59											

(37)

#NAME?

WORK PROPOSED FOR YEAR 2021-22

MIS-PRJ-04

Project Work

Dated 31.03.2021

Work Circle-Sewerage

SN	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender Receipt	Tender Approval	Date of start	Date of completion	Present status	Remarks
						ACEO	CEO						
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadoipur (Badalpur) Greater Noida.			484.89									Under Re- Tender
2	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector-Mu-Recreational in Greater Noida.			33.87									Under Tender Sanction
3	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecoech-I Ext-1 in Greater Noida.			36.99									Under Tender Sanction
4	Depugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecoech-5 in Greater Noida.			37.54									Under Estimate Sanction
5	Providing and Laying D.I. Treated Water Supply Line From 137 STP to ITGNL in Greater Noida.			922.36									Under Tender Sanction
6	Providing and Laying Sewer Connecting Line from Police Line to Connecting to Ecoech-III UK-I in Greater Noida.			119.49									Under Tender Sanction
7	Laying of Ring Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Under Estimate Sanction
8	C/O Boundary Wall around UGR RCC Channel & Platform at 15 MLD STP in Greater Noida.			36.24									Under Estimate Sanction
9	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida.			2167.10									Under Estimate Sanction
10	Rising Manhole Work under Ramp & Part in Different Sector & Village Connecting to 137 MLD SP, Greater Noida.			240.82									Under Estimate Sanction
11	C/O Boundary Wall around UGR RCC Channel & Platform at 20 MLD STP in Greater Noida.			36.97									Under Estimate Sanction
12	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Under Estimate Sanction
13	Relaying Main Sewer Line Connecting From Sector XU-II and Village Hazrapur to I.P.S. Mu- Recreational Green in Greater Noida.			305.99									Under Estimate Sanction
14	Laying of Alternate Rising Main Line From MP5 to 137 MLD STP at Kasna in Greater Noida.			564.60									Under Estimate Sanction
15	Maintenance of Sewer Line in Sector 'T' City and Village Gharbhara Murshidpur (for 36 Month) Greater Noida.			64.44									Under Estimate Sanction
16	Design Construction Erection & Commissioning of 12 MLD STP at Sector 'T' City in Greater Noida.			3660.56									Under Estimate Sanction
17	Re- Construction of Road, Drain, Sewer Line Due to Construction of Metro Work at 130M Wide Road in Grelare Noida.			2297.30									Under Estimate Sanction
18	Providing & Laying Sewer line from Police Station Soorajpur to behind Crown Plaza existing sewer line in Greater Noida.			44.12									Under Estimate Sanction
18	P/L Sewerage System Near Kriena Chauganpur Rotary & 24M Wide Road Sector KP-5-Gr. Noida.			16.21									Under Estimate Sanction
		0.00		15666.88									

18

W.C. INCHARGE

G.M.(PROJECT)

WORK CIRCLE-JAL

WORK PROPOSED FOR YEAR 2020-21
PROJECT WORKS

MIS - PRJ-01

31-03-2021

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACED	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14

NIL

15

S.No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval			Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Astoli, Devra, Ajampur Garhi, Rampur Mazra, Dalegarh, Pachayatana, Rauni, Chirsi, Kulipura & Giridharpur) in Greater Noida. (Package-2)	1824.30		926.24									कार्य की सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु प्रक्रिया में है।	
2	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Acheja, Hebatpur, Milak Lachi, Roja Yakubpur, Sahberi, Devla & Roja Jalalpur) in Greater Noida. (Package-4)	1824.30	16.02.2021	779.05									कार्य सैद्धान्तिक स्वीकृति प्राप्त करने हेतु प्रक्रिया में है।	
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Gurjarpur, Makoda, Kirachpur, Patwar, Sunpura, Kulesara, Khodna Khurd and Vaidpura) in Greater Noida. (Package-5)	1824.30	16.02.2021	815.21									कार्य सैद्धान्तिक स्वीकृति प्राप्त करने हेतु प्रक्रिया में है।	
4	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Chachula, Dadupur, Hatewa, Khanpur, Salempur Gurjar, Roshanpur, Ladpura and Kasna) in Greater Noida. (Package-6)	1824.30	16.02.2021	873.05									कार्य सैद्धान्तिक स्वीकृति प्राप्त करने हेतु प्रक्रिया में है।	

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

UPTO 31.03.2021
Amount Rs. In lacs

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2020	Expenditure 2020-21 In Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto						Last Bill Raised	Payment Released		Remark			
								Targ.	Achl.		28.02.2021		31.03.2021		Date			Date					
											Financial	Physical	Financial	Physical		Amt.	Date	Amt.	Date				
1	2 Providing Galvanised Octagonal Street light pole on 130mtr. service road 60mtr wide road in Sector Ecotech-12, Greater Noida.	3 M/s Quality Electric Co.,	4 100.28	5 70.20	6 05.10.2020	7 04.04.2021	8 0.00	9 70.20	10 0.00	11 0.00	12 64.00%	13 63.00%	14 64.00%	15 70.00%	16 100.00%	17 93.33%	18 100.00%	19 99.00%	20 08.01.2021	21 44.05	22 14.01.21	23 44.05	24 work in progress
2	Providing Street light on 15mtr Wide road in Sector-16C (Balance Work), Greater Noida	M/s Manoj Electricals	12.63	10.33	28.01.2021	27.04.2021	0.00	10.33	0.00	0.00	34.00%	0.00%	34.00%	35.00%	70.00%	0.00%	70.00%	65.00%	0.00	0.00	0.00	0.00	work in progress
3	Providing & Fixing of 8.5Mtr. Steel Tubular pole with LED Flood light in front of cherry county society Tech Zone-IV Greater Noida.	M/s Gagan Enterprises	4.86	3.40	21.01.2021	20.04.2021	0.00	3.40	0.00	0.00	34.00%	0.00%	34.00%	30.00%	68.00%	0.00%	68.00%	65.00%	0.00	0.00	0.00	0.00	work in progress
4	Providing 20mtr. LED High mast at Sector -01 Rotary near ACE Society on NH-24 link Road Gr. Noida	M/s eFlex Infrotech Pvt. Ltd.	6.56	3.53	19.03.21	18.06.21	0.00	3.55	0.00	0.00	0.00%	0.00%	0.00%	0.00%	34.00%	0.00%	34.00%	15.00%	0.00	0.00	0.00	0.00	work in progress
			124.33	87.46			0.00	87.28	0.00	0.00			0.00%			0.00%							

51

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

UP TO 31.03.2021
(AMOUNTS IN Rs. LACS)

Sl.No	Name of Work	Name of Contractor	Estimated Cost/In (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.20	Expenditure 2020-2021		Progressive Payment (8-10)	Cumulative % progress upto 28.02.2020		Cumulative % progress upto 31.03.2020		Last Bill Raised		Payment Released		Remark					
								Targ.	Achl.		Financial	Physical	Financial	Physical	Date	Amnt.	Date	Amnt.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
								NIL																

53

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

UPTO 31.03.2021

WORK CIRCLE-EM-1

Amount Rs. in lacs

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2020	Expenditure 2020-21 In Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 31.12.2020				Cumulative % progress upto 31.01.2021				Last Bill Raised		Payment Released		Remark											
								Targ.	Achi.		Financial Targ.	Financial Achi.	Physical Targ.	Physical Achi.	Financial Targ.	Financial Achi.	Physical Targ.	Physical Achi.	Date	Amt.	Date	Amt.												
1							0																											
2																																		
			0.00	0.00			0.00	0.00	0.00	0.00																								

56

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

MIS - PRJ-03 (R)

(AMOUNTS IN RS. LACS)

UPTO 31.03.2021

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.20	Expenditure 2020-21 in Rs. Lacs.		Cumulative % progress upto 28.02.2021				Cumulative % progress upto 31.03.2021				Bill Raised		Payment Released		Remark	
								Targ.	Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Date	Amt.	Date	Amt.		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	<u>WORK CIRCLE-EM-2</u>																						
			10.24	6.70	25.01.21	24.04.21	0.00	4.82	4.82	36%	0%	36%	74%	72%	71%	72%	75%	04.03.21	4.82	08.03.21	4.52	Work in progress	
			10.24	6.70			0.00	4.82	4.82														



DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

DEVELOPMENT WORKS

WC E&M-3

UPTO 31.03.2021
(AMOUNTS IN Rs. LACS)

S.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	PENDING UPTO 31.01.20	Expenditure 2020-		Cumulative % progress upto 28.02.2021				Cumulative % progress upto 31.03.2021				Bill Raised Date	Amt. 20	Payment Date	Released Amt. 22	Remark
								Targ.	Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.	Financial Targ.	Financial Achl.	Physical Targ.	Physical Achl.					
1	Providing street light in village Devia in greater noida.		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
2	Providing street light in village Amarpur (Balance work) Greater Noida	M/s Royal Madel	31.88	25.50	16.09.20	15.02.21	-	100%	100%	86%	72%	100%	95%	95%	72%	100%	100%	04.01.21	4.32	08.01.21	4.15	कार्य पूर्ण किया जा चुका है। UPPCL के द्वारा विद्युत कार्यवाही की जा रही है।
3	Providing 20mtr. LED Based High Mast at Sat Nihalda Ved Mandir, Kasna, Greater Noida	M/s Akay Electricals M/s eFlex Infrotech P	22.64 8.48	19.02 5.08	15.12.20 17.03.21	14.03.21 16.06.21	-	100%	100%	75%	53%	89%	89%	75%	53%	100%	100%	10.02.21	13.38	-	-	कार्य पूर्ण किया जा चुका है। NPCL के द्वारा विद्युत कार्यवाही की जा रही है।

56

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

(DURING 2020-21)

31-03-2021

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken	Payment (Rs. in lacs)	Date of completion	Final Bill	Remark						
				In Months	(Rs. in lacs)									
				Planned	Paid	To be Paid	Total Cost.							
				Actual	7	8	9							
							Asper bo.	Asper act.						
								Inspection by S.M.						
								Amt						
								Date						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Providing Street light in village Chhapraula (Khera Dharampura Mazra) Balance work, Greater Noida.	M/s Arav Enterprises	4.89	6	6	0.00	4.89	4.89	17.03.20	17.03.20	17.03.20	-	-	
2	Supply & fixing of LED street light fitting of missing and existing pole on 130mtr. Wide road from Gaur city rotary to Eco-tech-12 and Tech Zone-IV, Gr. Noida.	M/s Dryva builders & Developers	41.69	6	6	16.36	25.33	41.69	12.09.19	17.03.20	17.03.20	-	-	
3	Electrification of 6% abadi plots in village Mlak Lachhi (Tech zone-7), Gr. Noida	M/s Shiv Ganga project	43.22	9	9	29.88	13.33	43.22	09.10.19	08.06.20	08.06.20	-	-	
4	C/o of 11KV over head line in Sector- Tech Zone-7, Gr. Noida.	M/s Balaji Construction	70.51	12	12	70.34	0.17	70.51	27.09.20	27.09.20	27.09.20	-	-	
5	Construction of L.T. Network & Providing Street light poles in 6% abadi plots village Khodna Khurd (Phase-1), Gr. Noida.	M/s Manoj Electricals	24.37	4	4	21.89	2.48	24.37	28.05.20	27.09.20	27.09.20	-	-	
6	Providing Octagonal pole on service road of 60mtr. Wide road in Sector Tech Zone-IV, Gr. Noida	M/s Shiv Ganga Projects	32.37	6	6	27.93	4.44	32.37	29.05.20	28.12.20	28.12.20	-	-	
7	Construction of 33KV Double circuit line from existing line on 130mtr. Wide road and providing Street light to various group housing in Sector-10 and Seector-12, Gr. Noida.	M/s Himalaya Generators	274.49	12	12	255.13	19.36	274.49	29.01.21	29.12.20	-	-	-	
8	Providing Multi point electric Connection for 2 BHK (LIG) and 2 BHK Deluxe (MIG) Multistoried Apartment at plot No. GH-03A in Sector Omtron-1, Gr. Noida.	M/s Ambar Electrical Works	194.42	6	6	211.63	0.00	194.42	28.01.21	12.11.20	-	-	-	
9	Supply & fixing of LED street light fitting on 24mtr. wide road in Sector-10, Greater Noida	M/s S.S. Engineers	12.52	3	3	9.12	3.39	12.52	08.02.21	-	-	-	-	
10	Providing Street light in Sector-01 (Balance work), Greater Noida.	M/s Tirupati Construction Co.	5.78	3	3	0.00	0.00	0	19.03.21	-	-	-	-	
11	Providing Street light on 60mtr. wide road from Sorkha Birsakh Bridge to RISE Police Chowki in Tech Zone-IV, Greater Noida.	M/s Tirupati Construction Co.	6.53	3	3	0.00	0.00	0	01.02.21	-	-	-	-	
12	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt Ltd.	4.24	3	3	0.00	0.00	0	03.02.21	-	-	-	-	
13	Providing Street light on service road of 130mtr. wide road from chery county police chowki to Kisan chowk Greater Noida.	M/s Tirupati Construction Co.	18.92	4	4	0.00	0.00	0	19.03.21	-	-	-	-	
14	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	36.17	3	3	36.70	9.46	0	03.11.20	02.02.21	-	-	-	
15	Shifting of 11KV Over head line on 60mtr. Wide peripheral road sector Eco-tech-12 Greater Noida.	M/s Shiv Ganga Projects	12.76	3	3	0.00	0.00	0	03.03.21	03.03.21	-	-	-	
			770.12			0.00	0.00	0.00						

(53)

DETAILS OF WORKS (COMPLETED) YEAR 2020-21
(DURING 2020-21)

MS-PRJ-05
31.03.2021

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.				
1	WORK CIRCLE-EM-2	4	3	5	6	7	8	9	10	11	12	13	14	15
1	PROVIDING ELECTRIC CONNECTION OF NEW INSTITUTIONAL PLOTS IN BZP AREA RE-CREATIONAL GREEN SECTOR ECOTECH-II	2.47	M/S SAI ELECTRICALS	1	1	0	2.47	2.47	19.04.20	19.04.20	19.04.20	0	0	
2	SHIFTING OF 11KV OVER HEAD LINE INFRONT OF OHT CAMPUS IN ECOTECH-8 & 7	3.74	M/S SAI ELECTRICALS	1	1	0	3.74	3.74	11.04.20	11.04.20	11.04.20	0	0	
3	S//T/C OF TELEPHONE, DATA, CCTV AND ACCESS CONTROL SYSTEM (R-6) IN GNDA OFFICE BUILDING AT SECTOR KP-IV	637.23	M/S P. K. BUILDERS	12	36	537.24	99.99	637.23	18.05.17	31.05.17	31.05.17	0	0	
4	S//T/C OF EXTERNAL LIGHTING OF GNDA OFFICE BUILDING AT SECTOR KP-IV	96.20	M/S ANUBHAVI CONST.	4	36	63.21	32.99	96.21	02.05.17	31.05.17	31.05.17	0	0	
5	ADDITIONAL ELECTRIFICATION WORK FOR FLOOD LIGHT AT CRICKET STADIUM, INDOOR, TENNIS & ATHLETICS BUILDING AT SAHEED VIJAY SINGH PATHIK SPORT COMPLEX	85.45	M/S LISHA ENGINEERS PVT. LTD.	12	12	0	85.45	85.45	07.01.20	07.01.20	07.01.20	0	0	
6	PROVIDING STREET LIGHT ON NEW CONSTRUCTED 60MTR WIDE ROAD FROM DELTA-III T-POINT TO 0.4 KM.	7.98	M/S CHAUDHARY ASSOCIATES	2	2	0	7.98	7.98	07.05.20	07.05.20	07.05.20	0	0	
7	ELECTRIFICATION AND PROVIDING STREET LIGHT OF 6% ABADI PLOT IN VILLAGE MALAKPUR (PHASE-II)	9.45	M/S SAI ELECTRICALS	3	3	0	9.45	9.45	19.06.20	20.08.20	20.08.20	0	0	
8	PROVIDING STREET LIGHT ON NEW CONSTRUCTED 60MTR WIDE ROAD FROM DELTA-III T-POINT TO 0.4 KM.	7.98	M/S CHAUDHARY ASSOCIATES	2	2	0	7.98	7.98	07.05.20	07.05.20	07.05.20	0	0	
9	C/O 11KV OVER HEAD LINE AND PROVIDING STREET LIGHT IN ECOTECH-8	36.91	M/S ROYAL MEDAL POWER SYSTEM	6	6	0	36.91	36.91	17.06.20	17.06.20	17.06.20	0	0	
10	REPAIRING AND INSTALLATION, TESTING & COMMISSIONING OF 2000 kva 33/0.415 KV, OCTC DRY TYPE TRANSFORMER.	11.85	M/S SAI ELECTRICALS	3	3	0	11.85	11.85	14.09.20	28.08.20	28.08.20	0	0	
11	PROVIDING STREET LIGHT ON 60MTR. PERIPHERAL ROAD IN ECOTECH-11 (BALANCE WORK)	33.2	M/S SAI ELECTRICALS	12	11	24.21	9.85	33.2	01.09.20	30.08.20	30.08.20	0	0	

50

WORK PROPOSED FOR YEAR 2021-22

WORK CIRCLE-E/M-3

Date:-31.03.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1		3	4	5	6	7	8	9	10	11	12	13	14
1	Electrification of 6% abadi plots in village Ghangola, Greater Noida	209.00	0.00	209.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन सैद्धान्तिक स्वीकृति की प्रक्रिया में है।
2	Electrification of 6% abadi plots in village Luksar, Greater Noida	300.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन सैद्धान्तिक स्वीकृति की प्रक्रिया में है।
3	Electrification of 6% abadi plots in village Murshidpur, Greater Noida	200.00	0.00	200.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन गठन की प्रक्रिया में है।
4	Providing LED street light in village Isepur, Greater Noida	-	0.00	-	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन गठन की प्रक्रिया में है।
		709.00		709.00									

(6)