

A) DETAILS OF CIVIL WORKS FOR THE YEAR 2020-21

S.NO.	PARTICULARS	PAGE NO.
1.	PROJECT WORK (UNDER PROGRESS)	1-7
2.	RURAL WORK(UNDER PROGRESS)	8-16
3.	COMPLETE WORK	17-25
4.	PROPOSED WORK	26-41

B) DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2020-21

S.NO.	PARTICULARS	PAZE NO.
1.	PROJECT WORK (UNDER PROGRESS)	42-44
2.	RURAL WORK(UNDER PROGRESS)	45-47
3.	COMPLETE WORK	48-51
4.	PROPOSED WORK	52-56

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

MIS - PRJ-03 (F)

31.12.2020

WORK CIRCLE-I		(AMOUNTS IN Rs. LACS)																							
Sl.No	Name of Work	Name of Contractor	Estimate Cost in Lacs	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-21 in Rs. Lacs.	2020-21 Targ.	2020-21 Achi.	Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Last Bill Raised		Payment Released		Tentative date of Completion	Remark
												Financial Targ.	Physical Achi.	Financial Targ.	Physical Achi.	Date	Amt.	Date	Amt.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	M/s Shubham Builders	767.07	652.00	26.12.19	25.12.20	49.19	652.00	393.65	393.65	91.67%	60.38%	91.67%	65.00%	100.00%	60.38%	100.00%	67.00%	22.12.20	75.23	-	-	-	Work In Progress	
2	C/o R.C.C. Drain and Road from 130m wide road to Village Haibatpur in Sector-IV Gr.Noida	M/s Om Sai Associates	73.68	55.19	01.10.19	31.03.20	15.76	39.43	-	15.76	100.00%	28.50%	100.00%	75.00%	100.00%	28.50%	100.00%	75.00%	31.01.20	15.76	03.02.20	12.68	ATS द्वारा वेसमेन्ट का कार्य चल रहा है जिस वजह से प्रस्तावित ड्रेन का स्थल प्रभावित है। कार्य अभी बन्द है।		
3	Balance Development work in Sector-4 Greater Noida	M/S Aditya Const. co.	140.83	111.25	22.06.20	21.06.21	-	111.25	28.64	28.64	44.17%	25.74%	44.17%	30.00%	52.00%	25.74%	52.00%	35.00%	09.10.20	28.64	09.11.20	26.34	Work In Progress		
		TOTAL RS	981.58	818.44			64.95	691.43	393.65	409.41										119.63					

1

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS**

WORK CIRCLE-2

UPTO- 01.01.2021

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tentative date of completion	Expenditure upto 31.03.2020 (Rs in lac)	Expenditure 2020-21		Progressive Paymet (8+10)	Cumulative%Progress upto 30.11.2020				Cumulative%Progress upto 31.12.2020				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi							
																	Targ	Achi					
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida.	M/s Nav Durga Buildcon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	-	77.96	66.18	66.18	100.00%	42.44%	100.00%	65.00%	100.00%	42.44%	100.00%	70.00%	29.10.2020	32.06	12.11.20	29.03	ग्रामवासियों द्वारा समय-समय पर स्थल पर आकर कार्य को बाधित किया गया, जिस कारण विकास कार्य निर्धारित समय अवधि में पूर्ण नहीं कराये जा सके। सम्बंधित कृषकों से स्थल पर वाला की गयी, जिसमें उनके द्वारा अवगत कराया गया कि प्राधिकरण स्तर पर आबादी व्यवस्थापन की कार्यवाही लम्बित है, जिस कारण प्राधिकरण से प्रतिकर प्राप्त नहीं किया गया है। कृषकों द्वारा की जा रही मांगों के निस्तारण हेतु अग्रतर कार्यवाही की जा रही है।
2	Balance Development work of 6/10% Abadi plots in Village-Saini, Greater Noida.	M/s Virat Construction	600.85	594.90	11.02.2020	10.08.2021	-	396.6	433.04	433.04	53.29%	62.78%	53.29%	75.00%	58.84%	72.79%	58.84%	85.00%	10.12.2020	59.56	11.12.20	57.43	Work in Progress
3	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3), Greater Noida.	M/s V.K. Construction	258.59	216.57	07.10.2020	06.10.2021	-	104.78	37.73	37.73	15.05%	17.42%	15.05%	25.00%	23.38%	17.42%	23.38%	35.00%	09.11.2020	37.73	11.11.20	34.49	Work in Progress
4	Development work of 10% abadi plots in Village-Sadopur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	-	0	0.00	0.00	10.83%	0.00%	10.83%	0.00%	23.33%	0.00%	23.33%	0.00%	-	-	-	-	Work in Progress
			1359.58	1214.44			0.00	579.34	536.95	536.95										129.35		120.95	

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UPTO 31.12.2020

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-III

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-2021 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.11.20				Cumulative % progress upto 31.12.20				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Providing Balance service connection (Ramp and direction board) in sector-2, Greater Noida.	M/s Chaudhary Associates	145.44	112.57	11.03.20	10.09.20	0.00	112.57	42.01	42.01	100.00%	39.32%	100.00%	80.00%	100.00%	37.32%	100.00%	90.00%	08.10.20	42.01	38.09	21.10.20	कार्य प्रगति में है।
2	Maintenance of C. C. road along 6% abadi Plots and village road, drain and Construction of RCC drain along 6% abadi Plots in Village Ithera, Greater Noida	M/s J.S. Construction	78.62	56.61	16.09.20	15.03.21	0.00	56.61	0.00	0.00	41.75%	0.00%	41.75%	20.00%	58.33%	0.00%	58.33%	20.00%	-	-	-	-	
3	C/o Balance 24m wide road, drain and sewer in sector-I, Greater Noida	M/s Shri Ganesh Builders	356.29	309.97	19.09.18	18.03.19	15.29	294.68	0.00	15.29	100.00%	25.50%	100.00%	35.10%	100.00%	25.50%	100.00%	35.10%	-	-	-	-	कृषको/ग्रामवासियों का भूमि विवाद होने के कारण कार्य बाधित है।
4	C/o Balance C.C. road, drain & Maintenance of Damaged C.C. road & drain at different Location for service road (both side) along DSC road Greater Noida	M/s Chaudhary Associates	62.04	46.01	25.11.19	24.05.20	0.00	62.04	0.00	0.00	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	-	-	-	-	कार्य प्रारम्भ कराये जाने हेतु फर्म को पत्राक-प्रोजेक्ट/वर्क सर्किल-3/2020/346 दिनांक 17.03.2020 एवं पत्राक-प्रोजेक्ट/वर्क सर्किल-3/2020/991 दिनांक 24.09.2020 के माध्यम से पत्र प्रेषित किया गया है।
5	Development work of 6% abadi plots in village Aamnabad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	0.00	149.05	0.00	0.00	9.86%	0.00%	9.86%	0.00%	18.75%	0.00%	18.75%	0.00%	-	-	-	-	
6	Development work of 6% and 10% abadi plots in village Khera Chauganpur, Greater Noida	M/s R.R. Construction.	241.49	233.98	25.11.20	24.11.21	0.00	82.86	0.00	0.00%	0.00%	0.00%	0.00%	0.00%	10.14%	0.00%	10.14%	0.00%	-	-	-	-	
7	Strengthening & Resurfacing of internal roads in Sector-K.P.-V, Greater Noida.	M/s Dev Yash Projects and Infrastructure Pvt. Ltd.	146.17	116.93	25.11.20	24.05.21	0.00	116.93	0.00	0.00	0.00%	0.00%	0.00%	0.00%	20.33%	0.00%	20.33%	0.00%	-	-	-	-	
			1182.93	1025.12						57.30													

3

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs in Lacs)	Date Start	Date of Completion	Date of Revised date of Completion	Expenditure upto 31.03.2020	Expenditure 2020-21		Progressive Paymet (8+10)	Cumulative%Progress upto 30.11.2020				Cumulative%Progress upto 31.12.2020				Last Bill Raised		Payment Release		Remark
									Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
												Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
1	Construction of Boundary wall in Sector-Phi-IV (balance work), Greater Noida	M/s R. K. Construction.	26.89	20.03	20.05.2020	19.09.2020	0.0	20.03	0.0	0.0	100%	0.0	100%	0.0	100%	0.0	100%	0.0	—	0.0	—	0.0	Hinderance at site	
2	Providing and fixing of railing on P-7 rotary in sector Builders Area, Greater Noida	M/s J. D. Associates.	13.43	11.07	25.09.2020	24.10.2020	0.0	11.07	0.0	0.0	100%	0.0	100%	0.0	100%	0.0	100%	0.0	—	0.0	—	0.0	work stop due to decide of design of railing.	
3	Strengthening of 80M wide S.K. road from L.G. rotary to pari chowk rotary (Main carriage way), Greater Noida	M/s P. S. Construction	613.91	492.60	07.10.2020	06.07.2021	0.0	325.11	0.0	0.0	19%	0.0	19%	40%	30%	64.10%	30%	70%	02.12.20	94.36	08.12.20	88.54	Work in Progress	
4	Resurfacing of 105m wide road (R.H.S. service road, L.H.S. Bus way) from Heritage rotary to wipro rotary and Bus	M/s Dev Yash Projects and Infrastructure Pvt Ltd	105.46	89.43	08.10.2020	07.01.2021	0.0	89.43	0.0	0.0	80%	0.0	80%	30%	93%	74.64%	93%	80%	10.11.20	60.7	20.11.20	54.4	Work in Progress	
5	Resurfacing of internal roads in sector-Phi-IV, Greater Noida	M/s P. S. Construction.	109.42	92.25	09.10.2019	08.01.2020	0.0	92.25	0.0	0.0	61%	0.0	61%	25%	93%	74.90%	93%	80%	24.12.20	69.1	—	0.0	Work in Progress	
6	Strengthening of 45.00 Mtr wide R-3 road in Sector Builders area, Greater Noida	M/s Lisha Engineers Pvt Ltd.	428.41	351.34	09.10.2020	08.01.2021	0.0	351.34	0.0	0.0	61%	73.80%	61%	40%	93%	73.80%	93%	85%	19.11.20	254.16	24.11.20	233.59	Work in Progress	
7	Resurfacing of 105m wide road (L.H.S. service road, both side Busway) from 130M	M/s Dev Yash Projects and Infrastructure Pvt Ltd.	207.91	162.17	30.10.2020	29.01.2021	0.0	162.17	0.0	0.0	34%	0.0	34%	40%	67%	0.0	67%	40%	—	0.0	—	0.0	Work in Progress	
8	Resurfacing of internal 18M wide road in Sector-Chi-3, Greater Noida	M/s Goodhill Builders	125.35	102.53	12.11.2020	11.02.2021	0.0	102.53	0.0	0.0	17%	0.0	17%	80%	43%	74.54%	43%	85%	07.12.20	74.42	21.12.20	69.08	Work in Progress	
9	Strengthening of 60.00mtr wide R-2 road in Sector-Builders area, Greater Noida	M/s P. S. Construction.	128.60	106.71	07.11.2020	06.02.2021	0.0	106.71	0.0	0.0	22%	0.0	22%	80%	45%	0.0	45%	98%	—	0.0	—	0.0	Work in Progress	
			1759.38	1428.13																				

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20

PROJECT WORKS

MIS - PRJ-05 (P)

UPTO 31.12.2020

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion: Proposed Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2019-20 in Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 30.11.20				Cumulative % progress upto 31.12.2020				Last Bill Raised		Payment Released		
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
								16	17		Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi	20	21	22	23	
1	Strengthening of both main carriage way and service road from 105x60m rotary (Nawada village and sector-27) to Sector-36, 41 and Sigma-1 rotary, Gr. Noida.	M/s S.R. Constructions	462.47	355.65	30.09.20	29.01.21	-	-	-	-	68.89	81.99	69%	69%	86.11	82	86%	97%	21.10.20	173.00	04.11.20	163.00	24
2	Resurfacing of Internal road in sector Pi & Pi-II, Gr. Noida.	M/s Lisha Engg Pvt.Ltd	199.27	168.82	03.12.20	02.06.21	-	-	-	-	-	-	-	-	100	72.93	100%	73%					
2	Strengthening of 60mtr wide road main carriage way and service road from s k road (Hunda siel) to Delphi rotary, Gr. Noida.	M/s AMT Builders	342.29	284.07	15.09.20	14.12.20	-	-	-	-	-	-	-	-	100	94	100%	96%	31.12.20	105.67	24.12.20	94.27	
3	Construction of boundary wall and fencing work around A-Block officers staff Quarter in sector Gamma-I	M/s M D Project	94.68	84.54	25.06.20	24.12.20	-	-	-	-	89%	12%	89%	89%	100%	12%	100%	89%	12.11.20	9.17	20.11.20	8.21	
			462.47	355.65			0.00	0.00	0.00	0.00										173.00		163.00	
Ganga Jal Project																							
1	Raw water Conveyance main from Ch.0.00 km at Dehra to Ch. 11. 000 km on Item rate(PKG-I) under 85 Cusec Ganga jal Project from Greater Noida.	M/s SSG Infratech Pvt.ltd and Vibhor Bhaiva (JV)	7796.64	8189.08	15.06.16	14.09.17 26.10.18 31.03.20	5305.00	2884.08	0.00	5305.00	100%	60%	100%	72%	100%	70%	100%	84%	02.08.18	346.80	08.08.18	302.43	Work is stopped by villagers in Ch. 7.4 km. to 11.0 km. for demanding compensation at current rate.
2	Raw water Conveyance main from Ch.11.00km to Ch. 17.90km at WTP Site and Celar water main from WTP site Ch. 5.10km at master Reservoir on Item rate(PKG-I) under 85 Cusec Ganga jal Project from Greater Noida.	M/s. NKG Infrastructure Ltd.	8276.17	8507.03	30.05.16	29.08.17 26.10.18 31.03.20	6378.27	2128.76	1276.42	7654.69	100%	90%	100%	97%	100%	90%	100%	97%	05.08.19	319.65	08.08.19	304.62	Work is stopped by villagers in ch. 11.0 km. to 17.9 km for demanding compensation at current rate and from WTP to Ch. 5.1 km near Master Reservoir (near Jaitpur Vaispur) allocation/approval
3	Design Construction, Operation & Maintenance of Primary Treatment works at Dehra (Ghaziabad) & 210 MLD water Treatment Plant at Palla (Gr. Noida) & Allied works under 85 Cusec Ganga Jal Project on TurnKey	M/s. Triveni Engineering & Industries Ltd.	13434.70	14630.96	02.01.17	26.07.18 26.10.18 31.03.20	10596.68	4034.28	820.43	11517.11	100%	78%	100%	99%	100%	78%	100%	99%	26.08.19	172.35	09.09.19	136.54	At intake point pipe line work is stopped by forest department
			29507.51	31327.07			22279.95	9047.12	2196.85	24476.8										638.8		743.59	

5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

31.12.2020

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

Sl.No	Name of Work	Name of Contractor	Estimated	Tender	Date of	Date of	Expenditure	Expenditure	2020-21	Progressive	Cumulative % progress upto				Cumulative % progress upto				Last Bill Raised		Payment Released		Remark
			Cost.in	Amount in	Start	Completion	Upto	2020-21 in Rs.	Payment	30.11.20		31.12.20		Date	Amt.	Date	Amt.						
			(Rs. Lacs)	(Rs. Lacs)			31.03.20	Lacs.	(8+10)	Financial	Physical	Financial	Physical										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	C/o 580Nos 2 BHK (MIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge I) Greater Noida	M/s NKG Infrastructure Ltd.	10794.97	11404.89	24.06.15	23.06.18	11059.57	4495.84	1379.12	12438.69	100.00%	84.60%	100%	86.0%	100.00%	84.60%	100%	88.0%	12.10.20	753.04	21.10.20	752.98	Work in Progress
				15555.41		31.12.20																	
2	C/o 580Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge II) Greater Noida	M/s NKG Infrastructure Ltd.	6797.94	7046.06	24.06.15	23.06.18	6529.93	9316.88	1085.24	7615.17	100.00%	88.00%	100%	89.00%	100.00%	88.00%	100.00%	90.50%	12.11.20	371.18	24.11.20	354.6	Work in Progress
				9316.88		31.12.20																	
3	C/o 360Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge III) Greater Noida	M/s NKG Infrastructure Ltd.	7193.46	7527.95	24.06.15	23.06.18	6178.32	7527.95	400.72	6579.04	100.00%	84.50%	100%	85.00%	100.00%	84.50%	100.00%	86.50%	30.09.20	400.72	07.10.20	389.29	Work in Progress
				10186.81		31.12.20																	
		Total	24786.37	61038.00			23767.82	21340.67	2865.08	26632.90										1524.94		1142.27	

6

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UP TO 31.12.2020
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	C/o Service road & Drain of 45m wide Internal road in Sector-Ecotech-VII, Greater Noida.	M/s Om Sai Associates	124.17	94.88	12.07.19		29.34	65.54	25.73	55.07	100.00%	58.05%	100.00%	65.00%	100.00%	58.05%	100.00%	68.00%	11.11.20	25.73	21.11.20	25.73	Work due to delay by contractor
2	Resurfacing of Balance Service road both side from Sector-Ecotech-12 rotary to Bhanota Cut of 130m wide road in Greater Noida	M/s P.S. Construction	739.98	625.14	28.08.20	27.02.2021	0.00	625.14	556.28	556.28	50.00%	49.37%	50.00%	95.00%	67.00%	88.99%	67.00%	95.00%	08.12.20	247.65	29.12.20	247.65	
3	C/o Service road (LHS) of 60m wide Peripheral road in Sector Ecotech-10, Greater Noida	M/s Paras Construction	429.32	343.46	23.09.20	22.09.21	0.00	343.46	79.73	79.73	17.00%	23.21%	17.00%	35.00%	25.00%	23.21%	25.00%	60.00%	28.11.20	89.00	0.00	0.00	
4	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infratech Pvt. Ltd.	909.28	700.15	28.09.20	27.09.2021	0.00	700.15	59.61	59.61	17.00%	8.51%	17.00%	15.00%	25.00%	8.51%	25.00%	23.00%	09.11.20	59.61	12.11.20	59.61	
5	Resurfacing of 45m wide road in Sector-Ecotech-11, Greater Noida	M/s S.R. Construction	142.61	120.64	27.11.20	26.02.21	0.00	120.64	27.07	27.07	17.00%	22.44%	17.00%	15.00%	33.00%	22.44%	53.00%	50.00%	15.12.20	27.07	15.12.20	27.07	
6	Patch repair & Resurfacing of 45.0m wide road (Internal road) in I.T. City Greater Noida	M/s Dynasty Promoyers Pvt. Ltd.	606.41	481.67	02.12.20	01.03.2021	0.00	481.67	304.20	304.20	0.00%	0.00%	0.00%	0.00%	25.00%	63.16%	25.00%	76.00%	24.12.20	304.20	28.12.20	304.20	
			2951.77	2365.94				2336.60	1052.62	1081.96										753.26		664.26	

7

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

MIS - PRJ-01 (R)

RURAL DEVELOPMENT WORKS

WORK CIRCLE-I

UPTO 31.12.2020

(AMOUNTS IN RS. LACS)

SLN	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 2020-21 in Rs. Lacs	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Bill Raised		Payment Released			Remark		
							Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	Date		Amt.	
							Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	18	19	20	21	22			
1	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	M/s Shri Sai Const.	67.63	18.08.20	17.02.21	-	67.63	46.27	57.22%	42.7%	57.22%	65.00%	75.00%	68.41%	75.00%	70.00%	22.12.20	17.38	24.12.20	16.53	Work In Progress	
2	C/o C.C. Road and Drain (near N. S. Public School) in Village chipyana, Greater Noida	M/s Good Hill Builders	36.78	18.09.20	17.03.21	-	36.78	-	42.00%	0.00%	42.00%	0.00%	59.00%	0.00%	59.00%	0.00%					Work Not Start	
		TOTAL RS	104.41				104.41															

8

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO

01.01.2021

WORK CIRCLE-2

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion ----- Tantative date of completion	Expenditure upto 31-03-2020	Expenditure 2020-21		Cumulative%Progress upto 30.11.2020				Cumulative%Progress upto 31.12.2020				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								11	12	13	14	15	16	17	18	19	20	21	22			
1	Balance Development work of Village-Tilapta, Greater Noida	M/s Om Sai Construction Co	149.74	107.98	25.11.19	24.05.2020	48.89	59.09	26.29	100.00%	69.63%	100.00%	75.00%	100.00%	69.63%	100.00%	80.00%	25.11.2020	16.84	11.12.2020	13.74	Work in Progress
2	Construction of CC road, Interlocking tiles & drain (Remaining gali) in Village-Bhanota, Greater Noida.	M/s JSR Construction Co	138.14	100.85	11.09.19	10.06.2021	0.00	74.67	30.11	29.62%	29.86%	29.62%	35.00%	40.73%	29.86%	40.73%	45.00%	10.11.2020	30.11	08.12.2020	26.53	Work in Progress
			287.88	208.83			48.89	133.76	56.40										46.95		40.27	

9

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

Up to 31.12.2020
(AMOUNT IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.20	Expenditure 2020.-21 in Rs. Lacs.		Cumulative % progress upto 30.11.20				Cumulative % progress upto 31.12.20				Bill Raised		Payment Released		Remark			
								Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.				
										11	12	13	14	15	16	17	18								
1	Work Circle-III																								
1	C/o Barat Ghar with boundary wall in village Haldoni Greater Noida	M/s R.K. Contractor	36.80	29.81	01.06.20	30.11.20	0.00	29.81	9.94	83.33%	0.00%	83.33%	52.00%	100.00%	35.02%	100.00%	62.00%	06.11.20	9.94	13.11.20	9.10			कार्य प्रगति में है।	
2	C/o RCC drain and culvert from T-Point Jalpura road to DSC road (Haldoni more), Greater Noida	M/s Awantika Construction Co	322.91	232.27	02.07.20	01.01.21	0.00	232.27	50.55	66.00%	0.00%	66.00%	20.00%	99.00%	21.76%	99.00%	35.00%	28.12.20	50.54	-	-			कार्य प्रगति में है।	
3	C/o Boundary wall, shed Chabutra of Shamshan Ghat in village Haldoni, Greater Noia	M/s Amity Associates	13.42	10.58	08.11.19	07.02.20	0.00	10.58	0.00	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	100.00%	0.00%	-	-	-	-			भूमि विवाद होने के कारण कार्य बाधित है।	
4	Construction of Boundary wall and Balance work of approach road of shamshan ghat in village Tusiyana, Greater Noida	M/s J.D. Associates	88.59	67.82	26.10.20	25.04.20	0.00	67.82	0.00	3.22%	0.00%	3.22%	0.00%	37.50%	0.00%	37.50%	39.00%	-	-	-	-				
			359.71	262.08																					

10

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20

RURAL DEVELOPMENT WORKS

UPTO 31.12.2020
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 31-03-20	Expenditure 2020-21		Cumulative%Progress upto 30.11.2020				Cumulative%Progress upto 31.12.2020				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
								9	10	15	16	17	18	15	16	17	18	19	20	21	22	
1	Road repairing and balance work in Village Tugalpur Haldona, Greater Noida	M/s Shri Sai Construction	32.60	24.43	29.10.2020	28.04.2021	0.0	24.43	0.0	17%	0.0	17%	0.0	33%	0.0	33%	0.0	—	0.0	—	0.0	Notice issue to Contractor
			32.60	24.43				24.43	0									0		0		

11

RURAL DEVELOPMENT WORKS

UPTO 31.12.2020

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2019-20		Progressive Payment (8+10)	Cumulative % progress upto	Cumulative % progress upto								Last Bill Raised Payment Released			
								in Rs. Lacs.				31.11.2020				31.12.2020							
								Targ.	Achi.			Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.
								16	17			18	19	16	17	18	19	20	21	22	23	24	
1	Internal developent work of Abadi Plots in village Sakipur (Pocket D and A-1), Greater Noida	M/s Paras Constructions	192.86	154.28	10.06.19	09.06.20	154.28	0.00	0.00	100.00%	33.99%	100.00%	50.00%	100.00%	57.73%	100.00%	60.00%	-	-	1.00	-		
Total			192.86	154.28			0.00	154.28	0.00											0.00	0.00		

12

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL WORKS

UPTO 31.12.20

(AMOUNTS IN Rs. LACS)

WORK CIR+A4;B5CLE-VI

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2020-21 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.20				Last Bill Raised		Payment Released		
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Development work of 6% Abadi plots in village-Pali Part-B) Gr. Noida	M/s Moni Construction	829.76	625.72	17.01.19	16.07.20	74.69	551.03	227.99	302.68	100.00%	48.37%	100.00%	65.50%	100.00%	48.37%	100.00%	70.10%	9.11.20	108.12	10.11.20	98.2	Work in Progress
2	Development work of 6% Abadi plots in village-Pali Part-C&D) Gr. Noida.	M/s S.K.Infras Pvt.Ltd.	445.52	331.43	01.01.20	31.12.20	0.00	331.43	144.10	144.00	91.50%	43.44%	91.50%	65.00%	100.00%	43.44%	100.00%	71.50%	6.11.20	64.12	10.11.20	58.12	Work in Progress
3	Balace Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Buildcon Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	0.00	101.78	0.00	0.00	55.57%	0.00%	55.57%	18.00%	71.87%	0.00%	71.87%	25.00%					Work in Progress
4	Internal Development work of 6% Abadi Plots in Village Ghori Bachera Greater Noida.	M/s B.S.Construction	122.75	94.50	27.08.20	26.08.21	0.00	94.50	0.00	0.00	26.30%	0.00%	26.30%	18.00%	34.79%	0.00%	34.79%	20.00%					Work in Progress
	Total		1525.56	1153.43			74.69	1099.76	371.99	446.68										172.24		156.32	

13

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20**RURAL DEVELOPMENT WORKS YEAR-2020-21**

UPTO 31.12.2020

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	Development work 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co.	259.60	200.23	12.12.18	11.12.19	94.93	200.23	26.85	121.78	100.00%	60.82%	100.00%	70.00%	100.00%	60.82%	100.00%	70.00%	19.10.20	26.84	23.10.20	26.84	Work due to delay by contractor
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	0.00	172.44	23.16	23.16	29.00%	10.00%	29.00%	10.00%	57.00%	13.43%	57.00%	15.00%	08.12.20	23.16	28.12.20	23.16	
			259.60	200.23			94.93	200.23	26.85	121.78										26.84		26.84	

14

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
VILLAGE DEVELOPMENT WORKS

WORK CIRCLE-VIII

UPTO 31.12.2020

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-21 in Rs. Lacs.		Progressive Payment (8*10)	Cumulative % progress upto 30-11-20				Cumulative % progress upto 31-12-20				Last Bill Raised		Payment Released		Remark	
								Targ.	Achl.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	P/F Interlocking tile for Shamshan Ghat, RCC drain work along main approach road, repairing of interlocking tiles and drain, M.S. Grating wrok and construction of Boundary wall for Kabristan in Village-Junedpur, Greater Noida.	M/s Jai Shri Vaishno Traders	85.56	81.28	20.01.2020	19.07.2020-31.01.2021	0.00	81.28	59.33	59.33	100.00%	73.05%	100.00%	90.00%	100.00%	73.05%	100.00%	92.00%	03.11.20	40.82	-	-	Work in Progress	
2	Renovation of Primary School including Construction of Rooms, Verandah and Toilets etc. at Village Roni, Quayampur, Kulipura, Niyana, Pachayatan, Girdharpur, Bironda, Ghanghola, Greater Noida.	M/s Niranjn Singh Nagar	179.17	152.30	01.01.2020	30.09.2020-31.01.2021	11.45	140.85	45.67	57.12	100.00%	37.83%	100.00%	55.00%	100.00%	37.83%	100.00%	56.00%	10.11.2020	16.86	19.11.2020	15.37	Work in Progress	
3	Constructuon of Balance Interlocking Tiles and Drain in Village Sirsa, Greater Noida.	M/s Deepak Builders	92.50	71.33	10.01.2020	09.07.2020-31.01.2021	22.22	49.11	24.30	46.52	100.00%	68.58%	100.00%	80.00%	100.00%	68.58%	100.00%	85.00%	16.10.2020	24.30	21.10.2020	22.74	Work in Progress	
4	Development of 6% abadi plots in Village-Luksar, Greater Noida.	M/s J. K. Jain Contractor	770.82	599.28	16.06.2020	15.06.2021	0.00	475.00	116.05	116.05	44.00%	36.26%	44.00%	50.00%	52.00%	36.26%	52.00%	55.00%	10.11.2020	116.05	12.11.2020	105.06	Work in Progress	
5	C/o Balance development work in Village-Ghanghola, Greater Noida	M/s Maa Ambe Enterprises	85.21	65.48	22.06.2020	21.12.2020-31.01.2021	0.00	65.48	35.18	35.18	85.00%	53.73%	85.00%	80.00%	100.00%	53.73%	100.00%	85.00%	01.10.2020	15.98	06.10.2020	14.70	Work in Progress	
6	Internal Development work of abdi plots (Balance work) in Village-Gharbara, Greater Noida.	M/s Chaudhary Builders.	57.06	53.65	04.08.2020	03.02.2021	0.00	53.65	8.76	8.76	69.00%	17.00%	69.00%	40.00%	85.00%	17.00%	85.00%	65.00%	26.10.2020	8.76	06.11.2020	8.01	Work in Progress	
7	Development Work of 6% abadi plots in Village Ghanghola, Greater Noida.	M/s Good Hill Builder	476.91	424.45	15.05.2018-06.09.2020	14.05.2019-05.06.2021	0.00	283.00	74.26	61.47	27.00%	14.48%	27.00%	35.00%	35.00%	32.00%	35.00%	40.00%	18.12.2020	74.26	23.12.2020	67.89	Work was earlier hindred by farmers. Now in Progress.	
8	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Salempur Gurjar, Greater Noida.	M/s R.R. Construction Co.	43.04	34.26	01.11.2020	31.01.2021	0.00	34.26	0.00	0.00	33.00%	0.00	33.00%	10.00%	67.00%	0.00%	67.00%	30.00%					Work in Progress	
9	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village-Rampur Mazra, Greater Noida.	M/s R.R. Construction Co.	69.88	57.33	01.11.2020	30.04.2021	0.00	47.81	0.00	0.00	16.00%	0.00	16.00%	40.00%	33.00%	0.00%	33.00%	50.00%					Work in Progress	
10	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Pachyatan, Greater Noida.	M/s Om Sai Construction Co.	87.93	64.31	01.11.2020	31.01.2021	0.00	64.31	0.00	0.00	33.00%	0.00	33.00%	0.00	67.00%	0.00%	67.00%	40.00%					Work in Progress	
11	Miscellaneous Necessary Civil works in Village-Atai Muradpur, Powari, Imaliyaka, Luksar, Gharbara, Budha Gharbara, Murshidpur & Tilwada, Greater Noida.	M/s Chaudhary Builders	39.60	33.66	17.11.2020	16.11.2021	0.00	14.85	0.00	0.00	4.00%	0.00	4.00%	2.00	12.00%	0.00%	12.00%	6.00%					Work in Progress	
12	Providing and laying interlocking tiles & drain (Balance work) in Village-Imaliyaka, Greater Noida.	M/s Maa Bhagwati Builders	38.63	29.38	14.12.2020	13.03.2021	0.00	29.38	-	-	-	-	-	-	17.00%	-	17.00%	20.00%						
13	Construction of C.C. road and R.C.C drain in Village- Nawada (Main road), Greater Noida.	M/s V.K. Construction.	85.89	67.63	14.12.2020	11.06.2021	0.00	40.00	-	-	-	-	-	-	8.00%	-	8.00%	20.00%						Work in Progress

14	Finishing and laying Interlocking tiles & work in Village-Dhada, Greater Noida.	M/s Jay Shri Vaishno Traders	52.56	38.37	14.12.2020	13.03.2021	-	38.37	-	-	-	-	-	-	17.00%	-	17.00%	15.00%	-	-	-	-	Work in Progress
15	Miscellaneous Necessary Civil works in Village-Astoli, Azampur Garhi, Devta, Kherli Hafizpur, Mandi Shyam Nagar, Ishepur, Ghanghola, Raghunathpur, Chirsi & Patia Khera, Greater Noida.	M/s Jay Shri Vaishno Traders	42.76	40.62	24.11.2020	23.11.2021	-	14.00	-	-	-	-	-	-	10.00%	-	10.00%	5.00%	-	-	-	-	Work in Progress
16	Miscellaneous Necessary Civil works in Village- Chachula, Junedpur, Roshanpur, Taida, Jhaldia, Kanarsi, Kanarsa, Salempur & Buland Khera, Greater Noida.	M/s Jay Shri Vaishno Traders	43.10	40.95	19.11.2020	18.11.2021	-	14.00	-	-	-	-	-	-	10.00%	-	10.00%	5.00%	-	-	-	-	Work in Progress
17	Miscellaneous Necessary Civil works in Village-Salempur Gurjar, Aminabad Niyana, Dalelgarh, Kulipura, Roni, Rampur Mazra, Pachaytan, Girdharpur, & Janipura Greater Noida.	M/s Jay Shri Vaishno Traders	40.56	38.54	19.11.2020	18.11.2021	-	14.00	-	-	-	-	-	-	10.00%	-	10.00%	5.00%	-	-	-	-	Work in Progress
Total			2291.18	1892.82			33.67	1431.35	363.55	384.43												233.77	

46

MIS-PRJ-05														
DETAILS OF WORKS (COMPLETED) YEAR 2020-21														
31.12.2020														
(DURING 2020-21)														
Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Table in Months	Payment (Rs. In Lacs)				Date of completion		Date of Inspection by S.M.	Final Bill		Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act.				
	WORK CIRCLE-I													
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates						08.01.20	20.03.20				
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharpura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.						03.06.20	03.06.20				
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.						03.12.19	25.06.20				
4	Strengthening & widening of 60m wide Peripheral road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.						13.04.20	03.12.20				
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders						21.09.20	04.12.20				

(17)

DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21

(DURING 2020-21)

WORK CIRCLE-2

UPTO

01.01.2021

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Acutal	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Providing & laying interlocking tiles & drain work in Village-Sunpura (Balance work), Greater Noida.	29.20	M/s JSR Const. Co	3	8	18.89	10.31	29.20	28.02.2020	31.10.2020	31.10.2020	-	-	Work Completed
2	Construction of CC road & drain to Maripat station link road in Village-Sadullapur, Greater Noida.	20.15	M/s R.R. Const. Co	3	9	13.10	7.05	20.15	21.01.2020	31.10.2020	31.10.2020	-	-	Work Completed
3	Construction of CC road & drain (Vijaypal home to Kisan Swarop plot) in Village-Sadullapur, Greater Noida.	13.97	M/s Rajiv Const.	2	8	0	13.97	13.97	27.02.2020	31.10.2020	16.03.2020	-	-	Work Completed
4	Construction of boundary wall & Group Toilet at Primary School in Village-Roopwas, Greater Noida.	34.79	M/s Deepak Builders	6	28	22.42	12.37	34.79	24.01.2019	27.11.2020	27.11.2020	-	-	Work Completed
		98.11				54.41	43.7	98.11						

(18)

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

31.12.2020

(DURING 2020-21)

Sl.No	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-III													
1	Resurfacing and Patch repair of 60m wide road between sector-1 & sector Agricultural green, Greater Noida.	358.08	M/s Lisha Enginers Pvt. Ltd.	3	3	349.40	13.88	363.28	02.05.20					Work Completed
2	Resurfacing of Service road along 60m wide road from Police line to NH-24 link road (Ch. 5.00 to 7.30km), Greater Noida	165.05	M/s RVM Infratech Pvt. Ltd.	3	3	163.30	1.75	165.05	19.05.20					Work Completed
3	Resurfacing of Internal road in sector-1, Greater Noida.	163.49	M/s AMT Builders Pvt. Ltd.	3	5	122.00	41.49	163.49	20.05.20					Work Completed
4	Strengthening of 60m wide road from Yamaha T-Point to Grazino rotary, Greater Noida	251.88	M/s P.S. Constructions	6	6	249.96	1.92	251.88	10.09.20					Work Completed
5	Resurfacing of 60m wide road from NH-24 link road to Plot No. GH-02A in Sector Tech Zone-IV, Greater Noida	118.59	M/s Dynasty Promoters Pvt. Ltd.	3	3	87.21	31.38	118.59	11.09.20					Work Completed
6	Resurfacing and patch repair work of 24.0m and 30.0m wide roads in Sector Techzone-4, Greater Noida	163.51	M/s Akshi Construction	3	3	121.95	41.56	163.51	15.09.20					Work Completed
7	C/o R.C.C. drain and Box Culvert (Balance work) Both side from Surajpur Market Tomoser Bear road along D.S.C. road Greater Noida	116.06	M/s Good Hill Builders	9	9	65.49	50.57	116.06	07.05.20					Work Completed
8	Strengthening of 80m wide road in Sector-1, Greater Noida	353.96	M/s Akshi Construction	4	4	346.85	7.11	353.96	07.09.20					Work Completed
9	C/o R.C.C. drain and Box Culvert (Balance work) both side from Surajpur Market to Moser Bear road along D.S.C. road Greater Noida	116.06	M/s Good Hill Builders	9	9	98.94	17.12	116.06	17.07.20					Work Completed
10	Construction of RCC drain and culvert from Choti Milak to 45m wide road and C.C. road repairing work in village Choti Milak, Greater Noida	17.41	M/s Good Hill Builders	3	3	0.00	17.41	17.41	09.09.20					Work Completed
11	Covering of wire fencing with G.I. Sheet at Gaushala in village Jalpura, Greater Noida.	25.67	M/s J.D. Associates,	6	3	17.65	8.02	25.67	30.09.20					Work Completed
12	Construction and Resurfacing of 18m wide road in Sector-2, Greater Noida.	122.49	M/s Akshi Construction	4	4	91.18	31.31	122.49	20.10.20					Work Completed
13	Resurfacing of 60m wide road & construction of drain near Arya Kamal Public school in Sector Ecotech-3 Greater Noida	70.37	M/s Good Hill Builders	1	1	52.42	17.95	70.37	09.10.20					Work Completed
14	Resurfacing of Internal road in Sector-3 (Block-A and 24m wide road), Greater Noida.	134.39	M/s J.S. Construction	4	4	134.39	122.43	11.96	13.12.20					Work Completed
	Total	2177.01												

**DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21
(DURING 2020-21)**

WORK CIRCLE-IV

UPTO 31.12.2020

S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	Asper Bond	Asper Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Resurfacing of 45m wide A-1 road in Sector Builders Area, Greater Noida.	111.82	M/s P. S. Construction.	1	4	80.94	30.88		19.10.2019	14.02.2020	14.02.2020	40.44	13.08.19	Bill finalised
2	Resurfacing of 45m wide A-2 road in Sector Builders Area, Greater Noida.	118.14	M/s P. S. Construction.	2	4	82.67	35.47		17.12.2019	14.02.2020	14.02.2020	47.05	13.08.20	Bill finalised
3	Resurfacing of 60m wide road (LHS) Greenwood side in Sector Builders Area, Greater Noida.	165.56	M/s Lisha Engineers Pvt Ltd.	3	3.5	122.68	42.88		01.02.2020	14.02.2020	14.02.2020	52.38	28.08.20	Bill finalised
4	Resurfacing of 24m wide road Pocket P-3 road in Sector Builders Area, Greater Noida.	114.39	M/s Lisha Engineers Pvt Ltd.	3	3.5	85.35	29.04		01.02.2020	14.02.2020	14.02.2020	39.06	28.08.20	Bill finalised
5	Construction of RCC Slab over drain at 80m wide S.K. road near Crown Plaza, Greater Noida	11.27	M/s Kadri Decorators.	3	4	—	11.27		28.04.2020	05.06.2020	05.06.2020	11.1	13.11.20	Bill finalised
6	Strengthening of 105m wide road from Metro depot rotary to along Sector-Lamda-I and service road RHS from 130m Rotary to Metro depot rotary, Greater Noida.	151.12	M/s Good Hill Builders.	2	2	136.00	15.11		17.08.2020	17.08.2020	17.08.2020			
7	Resurfacing of S.K. road from Swarn Nagari rotary to Kot Escape, Greater Noida	279.35	M/s Atul Builders.	4	4	208.31	71.03		19.06.2020	31.08.2020	31.08.2020			
8	Resurfacing of 105m wide road (service road, busway) from wipro rotary to 130m rotary, Greater Noida.	185.7	M/s Dynasty Promoters Pvt Ltd.	3	8	181.19	3.76		25.03.2020	31.08.2020	31.08.2020			
9	Resurfacing of S.K. road from Surajpur Entry Point to L.G. rotary, Greater Noida.	971.24	M/s Dev Yash Projects and Infrastructure Pvt Ltd.	8	8	854.69	116.54		14.08.2020	31.08.2020	31.08.2020			
10	Maintenance of Barat Ghar in Village-Mubarakpur and repair of road in Village-Lakhnawli, Greater Noida.	16.34	M/s JSR Construction Co.	3	4	16.34	16.34		08.03.2020	15.04.2020	15.04.2020			

11	Resurfacing of four lane road from Noida-Greater Noida Express Way to G.B. University, Greater Noida.	271.07	M/s Lisha Engineers Pvt Ltd.	3	3	201.95	69.12		11.09.2020	11.09.2020	11.09.2020			
12	Repairing of drain slab on 45m wide R-3 road in Builders Area, Greater Noida.	10.88	M/s Abhay Enterprises.	3	3	8	2.88		11.09.2020	11.09.2020	11.09.2020			
13	Miscellaneous maintenance work of SC/ST Hostel in sector Phi-IV, Greater Noida	38.27	M/s Mahalaxmi Const. Co.	6	6	11.32	26.94		19.08.2020	19.08.2020	19.08.2020			
14	Maintenance work of composite work of S. K. road (80m wide road) from Swarn Nagri rotary to Kot Escape, Greater Noida	26.62	M/s J. D. Associates	12	17	25.69	0.92		04.06.2020	28.10.2020	28.10.2020			
15	Patch work and resurfacing of 24m wide road behind Crown Plaza in Sector-BZP, Greater Noida.	39.70	M/s Apex Builders.	3	5	23.30	16.40		09.09.2020	20.11.2020	20.11.2020			
	Strengthening of 24m and 45m wide road and service road at Sector-BZP, Greater Noida.	530.28	M/s Dev Yash Projects and Infrastructure Pvt Ltd.	6	6	510.65	19.62		16.12.2020	15.12.2020	15.12.2020			

(21)

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

DATE:- 31.12.2020

(DURING 2020-21)

WORK CIRCLE-5

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
				Planned	Actual						5			6
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Nil													

(22)

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

31.12.2020

WORK CIRCALE-VI

Sl.No.	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	Asper bo.	Asper act		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Resurfacing of Internal road in Sector-Mu-I, Greater Noida.	287.39	M/s Dynasty Promoters Pvt. Ltd.	3	3	212.16	75.23	287.39	13.03.20	12.06.20	-	-	-	Work Completed
2	Resurfacing of Internal road in Sector Omicron-1A Greater Noida (Block-A&B).	114.28	M/s Dynasty Promoters Pvt. Ltd.	3	3	84.32	29.96	114.28	20.03.20	19.06.20	-	-	-	Work Completed
3	Resurfacing of Internal road in Sector Omicron-1A (Block C&D) Gr. Noida.	110.69	M/s B.P.Construction	3	3	81.66	29.03	110.69	23.05.20	22.08.20	-	-	-	Work Completed
4	Resurfacing of 60mtr wide road from 130m rotary to Makora rotary and Makora rotary to 105m wide road Greater Noida.	210.99	M/s B.P.Construction	3	3	201.68	9.30	210.99	23.05.20	22.08.20	-	-	-	Work Completed
5	Resurfacing of 80mtr. Wide road from Sector Omicron-1A to DMIC Gr. Noida.	243.75	M/s Good hill Builders	3	3	215.50	28.25	243.75	17.09.20	17.09.20	-	-	-	Work Completed
6	Resurfacing of 60.0m. wide road & Service road along Sector Omicron-I Greater Noida.	167.76	M/s Lisha Engineers Pvt. Ltd.	3	3	115.05	52.71	167.76	27.10.20	25.10.20	-	-	-	Work Completed
7	Resurfacing of 80.0m. wide road along Sector Omicron-1A, Greater Noida.	155.65	M/s Good hill Builders	3	3	142.64	13.00	155.64	22.08.20	20.11.20	-	-	-	Work Completed
8	Development work of Sector Omicron-III (Balance work) Greater Noida.	46.66	M/s Raghav Construction	6	4	27.72	18.94	46.66	17.02.21	24.11.20	-	-	-	Work Completed
9	Resurfacing of 60m on wide Road &Service Road between Sector - XU-I & XU-II &MU-II & XU-II, Gr.Noida	239.07	M/s Good hill Builder	3	2	212.82	26.25	239.07	12.01.21	06.12.20	-	-	-	Work Completed
10	Strengthening of 9.0m & 12.0 wide internal road Block A & B in Sector -XU II, Gr.Noida	127.01	M/S Good hill Builder	3	2	121.12	5.88	127	12.01.21	08.12.20	-	-	-	Work Completed
11	Resurfacing of Internal Road Block -A in Sector -XU III	99.62	M/s P.S const.	3	3	73.87	25.75	99.6	20.12.20	18.12.20	-	-	-	Work Completed
12	Resurfacing of Internal Road Block-B in Sector-XU III, Gr.Noida	125.21	M/s P.S Const.	3	3	92.14	33.07	125.21	20.12.20	18.12.20	-	-	-	Work Completed
13	Resurfacing of Internal Road Block-C in Sector XU III	100.47	M/s Good hill Builder	3	2	73.50	26.97	100.47	12.01.21	25.12.20	-	-	-	Work Completed
14	Resurfacing of 60m wide road from 130m rotary to sector-XU-III gr.nida	287	M/s Dynasty Promoters /Acid	3	2	211.64	75.36	287	05.01.21	25.11.20	-	-	-	Work Completed
15	Construction of Chabutra, Shed & Room at Shamshan Ghat in Village-Palla Greater Noida.	21.02	M/s S.S. Chauhan Construction Co.,	5	5	14.82	6.02	21.02	11.08.20	11.08.20	-	-	-	Work Completed
		2336.57				1880.64	455.72	2336.5						

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

Date- 31.12.2020

(DURING 2020-21)

Sl.No.	Name of Work	Name of Contractor	Tender Cost. In Lacs	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill Amt	Date	Remark
				in Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.				
				Planned	Actual	7	8	9	10	11				
1	2	4	3	5	p	7	8	9	10	11	12	13	14	15
1	P/F barbed wire fencing of 130m wide road from from 130x80m roatry to Eastern Pheripheral road, Greater Noida.	M/s R.R. Construction Co.	16.98							13.01.2020				
2	Resurfacing of 45m wide Internal road of Sector-Ecotech-7, Greater Noida	M/s RVM Infratech Pvt. Ltd.	169.98							08.01.2020				
3	Internal Development work of 6% abadi Plots in Village-Rothori, Greater Noida	M/s Moni Construction	583.98							30.08.2019				
4	C/o Protection wall and drainage both side centra; verge and Strengthening of 130m wide road from Sector-2, Tech zone-IV to Sector-3, K.P-V rotary to lohiya nallah to Amarpali rotary in Greater Noida	M/s SKV Infratech Pvt. Ltd.	2929.92							11.03.2020				
5	Strengthening of 130m wide road both side main carriage way from Sector-Sigma-II/IV and Omicron-I/IA (12 130x80m) roatry to Sirsa roatry Greater Noida	M/s SKV Infratech Pvt. Ltd.	645.40							03.04.2020				
6	C/o Temporary Site office in Sector-Ecotech-11, Greater Noida	M/s Gaurdeep Enterprises	3.52							10.01.2020				
7	Resurfacing of Internal 24m wide road in Sector-Ecotech-11, Greater Noida	M/s P.S. Construction	340.46							13.10.2020				
8	Resurfaing of 60m wide Peripheral road and 45.m wide Internal road of Sector-Ecotech-VII, Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	170.08							03.01.2020				
9	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Ext) Greater Noida	M/s Atul Builders	144.14							16.10.2020				
10	Resurfacing of 60m wide Peripheral road along Sector-Ecotech-VII, Greater Noida	M/s Lisha Engineers Pvt Ltd.	94.26							11.11.2020				
11	C/o Trunk Drain at 130m wide road from Sector-20 to Lohiya Nalla Greater Noida	M/s Laxmi Builders	481.26							30.06.2019				
	Resurfacing of 80.m wide road along Sector-Ecotech-1 (Ext-1) in Greater Noida	M/s A.M.T. Builderd Pvt. Ltd.	151.75							09.09.2020				
	C/o R.C.C. Peripheral Drain of 60m wide road along Sector-Ecotech-VII (LHS) in Greater Noida.	M/s Awantika Construction Co.	83.23							13.02.2021				

(24)

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

WORK CIRCLE - 8

Dated: 31.12.2020

Sl.No.	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Tentative Amount with variation (Civil)	Asper bo.	Asper act.	by S.M.	Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Internal Development work of 6% Abadi plots in Village Gharbara Murshidpur & Kasna, Greater Noida.	96.57	M/s Niranajan Singh Nagar	6	20	91.40	5.17	96.57	09.03.19	15.06.2020				
2	Construction of main road in village Rampur Mazra, Greater Noida	138.75	M/s Om Sai Construction	3	22	103.62	35.13	138.75	03.12.18	15.07.2020				
3	P/L Interlocking Tiles & Drain in Village Budha Gharbara, Greater Noida.	29.07	M/s Build Well Associates	3	16	8.99	20.08	29.07	21.05.19	15.07.2020				
4	Constructuion of Boundary Wall of Kabristan in Village-Nanwa ka Rajpur, Greater Noida.	19.09	M/s Vansh Contractor	3	4	8.73	6.32	15.05	29.08.20	27.09.2020				
5	Internal Development work of Abadi plots in Village Murshidpur, Greater Noida.	109.49	M/s Maa Shakti Construction & Engineers	6	49	81.97	27.52	109.49	09.02.17	30.09.2020				
6	Providing and Laying Interlocking & Drain Work in Village Atai Muradpur (Balance Work), Greater Noida.	19.42	M/s Shri Sai Construction	3	12	8.34	14.34	19.42	26.12.19	30.09.2020				
7	Development Work of Mandi Shyam Nagar, Greater Noida.	214.10	M/s R.R. Construction Co.	12	10	200.77	13.33	214.10	03.11.20	30.09.2020				
8	Resurfacing of Powari-Ataimuradpur-Amrpur to Dankaur link Road, Greater Noida.	89.27	M/s R.V.M. Infratech Pvt. Ltd.	3	5	81.22	16.00	98.00	15.09.2020	31.10.2020				
9	C/o Boundary wall, Shed and Chabutra of Shamshan Ghat in Village Nanua Ka Rajpur, Greater Noida.	37.88	M/s Virat Construction	6	14	19.55	18.33	38.00	26.03.2020	30.11.2020				
10	Constructuion of Boundary Wall, Shed, chabutra and approach road of Shmashan ghat in village-daudpur, Greater Noida.	28.48	M/s Vansh Contractor	3	6	18.03	10.45	28.48	29.08.2020	30.11.2020				
						Total	622.62	166.67	786.93					

25

**WORK PROPOSED FOR YEAR 2020-21
PROJECT WORKS**

WORK CIRCLE-I													Project
S.N.	NAME OF WORK	Budget Provision for 2020-	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	C/o R.C.C. Central Verge, Footpath and precast Drain along 60m wide road from Gaur Rotary to tigri Rotary Greater noida			966.00									पत्रावली एन0आई0टी0 स्वीकृति हेतु प्रेषित की गयी है।
2	C/o Balance R.C.C Drain and Re-Construction of Damaged Drain along 45m wide road in Sector-4 Greater Noida			143.00									निविदा आमंत्रित की जा चुकी है।
3	WIDINING AND STRENGTHNING OF MAIN CARRIAGE WAY RESURFACING OF SERVICE ROAD (RHS) C/O SERVICE ROAD(LHS), FOOTPATH AND R.C.C CENTRAL VERGE OF 60M WIDE ROAD BETWEEN SECTOR-4 ,SECTOR 16C GREATER NOIDA			513.78									पुनः निविदा आमंत्रण हेतु निविदा सेल को प्रेषित की गयी है।

4	Resurfacing SERVICE ROAD and WIDNING OF MAIN CARRIAGE WAY, C/O FOOTPATH, C/O R.C.C. DRAIN ALONG SERVICE ROAD, MAIN DRAIN CORVING OF 60M WIDE ROAD EK MOORTI ROTARY TO RAIL WAY CROSSING BETWEEN SECTOR ECOTECH-12,16B, 16 and 16 INDUSTRIAL GREATER NOIDA			808.02										निविदा स्वीकृत हो चुकी है। अनुबन्ध गठन की प्रक्रिया में है।
5	Widening and Resurfacing of Roads (60m,45m &24m) wide and C/O R.C.C drain, Footpath, Cycle TRack in sector-16 (residental), greater noida.			751.73										निविदा की प्रीक्वालीफिकेशन बिड खोली जा चुकी है। प्रपत्रों की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
6	C/o Service road of 60m wide road & C/o R.C.C. Drain in sector -16b greater noida			236.23										निविदा की प्राइस बिड खोली जा चुकी है। जस्टीफिकेशन जाँच की प्रक्रिया में है।
7	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA			479.41										निविदा की प्राइस बिड खोली जा चुकी है। जस्टीफिकेशन जाँच की प्रक्रिया में है।

405.10			
263.21			
6397.25			

8	Resurfacing of Service road (Both side), C/o Footpath, P/L Interlocking tiles and C/o Balance RCC Drain work and Culvert along 60m wide road in Sector Ecotech-12 Greater Noida			517.00									निविदा की प्राइस बिड खोली जा चुकी है। जस्टीफिकेशन जाँच की प्रक्रिया में है।
9	Wedning & strengthening of 45m wide road, Resufacing of 24m wide road & C/o Footpath, cyclew track Covering of Drain, R.C.C. Slab along Sector-16C, greater noida.			552.00									कार्य की निविदा दिनांक 11.12.2020 को खोली जा चुकी है। वित्त विभाग से सम्बन्धित प्रपत्रों की जाँच उपरान्त पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
10	Development work of 6% abadi Plots in Village Roza Yaqubpur (balance work) Greater Noida			492.81									कार्य की निविदा खोली जा चुकी है। मात्र एक फर्म प्राइस बिड खोले जाने हेतु क्वालीफाईड होने के कारण निविदा निरस्त कर पुनः निविदा आमंत्रण हेतु समिति के समक्ष प्रस्तुत है।

**WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMNET WORKS**

4	P/L Interlocking tiles, P/F NON- Asbestos Sheet and Maintenance work of Barat Ghar in Village Roza Yakubpur Greater Noida
5	P/L Interlocking tiles, Brick Drain and Repair of work of C.C. Road in Village Roza Yakubpur Greater noida.
6	P/L Interlocking tiles amd C/o R.C.C Drain in Village Chipiyana Bujurg Greater Noida

WORK CIRCLE-I													
S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Prese	Remarks
						ACEO	CEO	Receipt	Approva				
		Provisio	preparatic	(Lacs)	of Est.								
		for 2020	of Estt.		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	P/L Interlocking tiles & Drain in Different Location in Village Chipiyana Bujurg, Greater Noida.			85.56									निविदा स्वीकृति हेतु निविदा समिति के समक्ष प्रस्तुत है।
2	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd greater noida		02.03.20	35.86									निविदा निरस्त कर पुनः संशोधित एन0आई0टी0 स्वीकृति हेतु प्रस्तुत की गयी है।
3	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.550.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Ghar, in Village Yusufpur Chak Shaberi, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadhi, Greater Noida		08.09.20	319.75									कार्य की प्राइस बिड खोले जा चुकी है। जस्टीफिकेशन की जाँच हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।

W.C. INCHARGE

WORK PROPOSED FOR YEAR 2019-20

MIS-Project-04

WORK CIRCLE-2

Dated-

01.01.2021

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain 24m wide road from apexcourt to victryone central in Sector-12. FTS-126585	Internal Dev.	06.10.2020	24.99	-	08.10.2020	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु पत्रावली प्रेषित की जा चुकी है।
2	Construction of boundary wall, Shed & Chabutra of Shamshan Ghat in Village-Swarajpur, Greater Noida. FTS-120206	Rural work	18.11.2019	18.91	-	27.11.2019	-	-	-	-	-	-	कार्य को पुनः ई-निविदा आमन्त्रित की जानी है।
3	Construction of Brick drain in Village-Bhola Rawal, Greater Noida. FTS-125438	Rural work	14.08.2020	3.74	-	11.09.2020	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु पत्रावली प्रेषित की जा चुकी है।
4	Strengthening of 80m wide road in between Sector-10 & 12, Greater Noida. FTS-124197	External work	28.09.2020	323.83	28.12.2020	-	30.09.2020	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु पत्रावली ई-फाईल के माध्यम से प्रेषित की जा चुकी है।
5	Repair of boundary wall of 1950 nos Affordable houses in Sector-10, Greater Noida. FTS-125711	Internal Dev.	28.08.2020	9.08	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने हेतु पत्रावली प्रेषित की जा चुकी है।
				380.55									

**WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS**

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	WORK CIRCLE-III Widening repairing and C/o Central verge of C.C. road from Haldoni more to Eidgah Greater Noida	199.93		199.93									निविदा स्वीकृति प्रक्रिया में है।
		199.93		199.93									

33

Proposed Project Work

MIS-Project-04

WORK CIRCLE-IV

S.No	Name of Work	Budget Provision for 2019-20	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	C/o New Lohiya Nala Bridge in place of Old Bridge at Surajpur Kasna Marg near L.G. Chowk Sector-Gamma-I, Greater Noida.	450.17	04.10.2019	450.17	—	—	—	—	—	—	—	—	Under CRRI test
2	Repair of boundary wall and construction of pathway in Ambedkar park Village-Mubarakpur, Greater Noida.	13.69	17.12.2019	13.69	—	—	—	04.01.2021	—	—	—	—	Tender received
3	Rising of Existing C.C. Road and C/o Brick Drain in Village-Suthiyana, Greater Noida.	32.71	02.01.2020	32.71	—	—	—	21.10.2020	—	—	—	—	Price bid opened
4	P/f 80mm thick interlockint tiles near P-2 Market and P-3 Market on 24m wide road in Sector-P-3, Builders Area,	21.35	06.07.2020	21.35	—	29.07.2020	—	21.10.2020	—	—	—	—	Price bid opened
5	Raising of Drain wall as protection wall at S.K. road from L.G. Rotary to P-3 Rotary, Greater Noida. (124773)	137.89	03.07.2020	137.89	—	29.07.2020	—	21.10.2020	—	—	—	—	Price bid opened
6	C/o Rasing of drain wall of 80.00m, 60.00m, 45.00m wide road in sector Chi-Phi, Greater Noida.(124451)	213.08	16.06.2020	213.08	—	19.06.2020	—	—	—	—	—	—	Under AES
7	C/o RCC drain near Rotary along four lane road, Greater Noida. (124191)	26.44	01.06.2020	26.44	—	05.06.2020	—	—	—	—	—	—	Under AES
8	P/f 80mm Thick Interlocking Tiles on 24.0m wide road near P-3 market to Sector P-4 Gate in Sector-Builders Area, Greater Noida. (125300)	11.26	05.08.2020	11.26	—	11.08.2020	—	04.01.2021	—	—	—	—	Tender received

9	Repairing of drain and construction of RCC slab in Sector-BZP, Greater Noida. (125444)	78.2	14.08.2020	78.2	—	18.08.2020	—	—	—	—	—	—	Corrigendam
10	Balance work of CC road and drain in village Suthyana, Greater Noida.(125515)	145.95	20.08.2020	145.95	—	---	—	—	—	—	—	—	Under AES
11	Maintenance work of sector-KP-II, Greater Noida. (124628)	65.38	26.06.2020	65.38	—	---	—	—	—	—	—	—	Under AES
12	Providing and laying mastic work of four lane from Noida-Greater Noida Expressway to G.B.U. Greater Noida.	95.9	17.08.2020	95.9	—	---	—	—	—	—	—	—	Under AES
13	P/L Interlocking tiles at both side patri below Yamuna Expressway Bridge at Noida-Greater Noida Expressway,	26.16	20.08.2021	26.16	—	---	—	—	—	—	—	—	Under AES
14	Construction of R.C.C. drain behaind crown plaza and P/F Interlocking tiles & Drain repair work 6% abadi plots in Village Mubarikpur, Greater Noida. (125702)	48.19	27.08.2020	48.19	—	---	—	—	—	—	—	—	Under AES
15	Balance development work of Village Lakhnawali (Part-A), Greater noida	146.61	07.09.2020	146.61	—	---	—	—	—	—	—	—	Under AES
16	Maintenance work of SectorP-2 & P-3 Builders Area, Greater Noida.(126226)	82.43	19.09.2020	82.43	—	---	—	—	—	—	—	—	Under AES
17	Maintenance work of Sector P-5 & 45m wide (A2 & R3 road) in Builders Area, Greater Noida (126225)	58.19	15.09.2020	58.19	—	---	—	—	—	—	—	—	Under AES
18	Maintenance work of Sector P-4 & 45m wide (A-1 road in Builders Area, Greater Noida (126228)	49.15	19.09.2020	49.15	—	---	—	—	—	—	—	—	Under AES

19	Maintenance work of Sector P-6, P-7 & 60m wide road in Builders Area, Greater Noida. (126227)	64.80	21.09.2021	64.80	—	---	—	—	—	—	—	—	Under AES
20	Construction of RCC Drian with slab cover From Village Gurjarpur to S.K. Road, Greater Noida. (126265)	131.96	22.09.2020	131.96	—	---	—	—	—	—	—	—	Under AES
21	Construction of CC road from Noida-Greater Noida Express way to Shamshan Ghat in Village-Safipur, Greater Noida.	110.76	28.09.2020	110.76	—	---	—	—	—	—	—	—	Under AES
		2010.27		2010.27									

WORK PROPOSED FOR YEAR 2020-21

Project WORKS

WORK CIRCLE-5

UPTO: 31.12.2020

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO DCEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Construction of boundary wall of Green Area in between Kot escape Kasna and 80 mtr wide road from S K Road to 130 mtr wide road, Gr Noida.			109.64									
2	Resurfacing of Internal road in sector Sigma-II, Gr Noida.			238.81						-	-	-	
3	Resurfacing of both side service road from Nawada rotary 105 mtr road to sector Pi, sector-36 rotary Gr Noida.			92.4						-	-	-	
4	Construction of GNIDA Kiosk in different location in Gr Noida.			19.5						-	-	-	
5	Rising of drain wall from Nawada rotary to nato ki madhaiya rotary and honda cut to sector-36 rotary road in Gr Noida.			106.95						-	-	-	
6	Rising of drain wall from swarnag nagri rotary to gail rotary 45 mtr road (60 mtr wide road to 130mtr wide road) and honda to noto ki madhaiya rotary			120.36									
7	Rising of drain wall from road and sector-36/37 rotary to sector-37 T Point.			99.13									
	Total			786.79				0.00	0	0.00			

(37)

WORK PROPOSED FOR YEAR 2020-21

MIS-PRJ-04

31.12.2020

WORK CIRCLE-VI

S.N.	NAME OF WORK	Budget Provision for 19-20	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks	
						ACEO	CEO	Receipt	Approval					
1		2	3	4	5	6	7	8	9	10	11	12	13	
							Nil							

W.C. INCHARGE

G.M.(PROJECT

38

WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

31.12.2020

WORK CIRCALE-VI

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	WORK CIRCLE-VI												
1	C/o RCC drain and CC road and Village Palla Gr. Noida.	146.79	06.03.20	138.79	19.03.20	21.08.20		10.09.20	-				कार्य अवाई की प्रक्रिया मे है।
	TOTAL	146.79		138.79									

(39)

**WORK PROPOSED FOR YEAR 2020-21
PROJECT DEVELOPMENT WORKS**

Dated 31.12.2020

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Repairing of Footpath & Construction of RCC wall from Hindon Bridge on 130m wide road Greater Noida	44.35		44.35									Under Tender Sanction
2	Providing and Fixing road Signages & road Furnishing at 130m wide road Greater Noida	239.87		239.87									Under Estimate Sanction
3	Internal Development work in Sector-Ecotech-10 Greater Noida	1228.01		1228.01									Under Tender Sanction
4	C/o Balance Service road and Approach road (Both Side) and Patch Repair of Service road From Kairpur rotary to Tosha-Cut at 130m wide road Greater Noida	235.95		235.95									Under Estimate Sanction
5	Renovation of Boundary Wall Plot No-TZ-5, Sector- I.T. City (Techzone) in Greater Noida.	51.07		51.07									Under Estimate Sanction
6	Resurfacing of 80M. Wide Road along Sector- Ecotech-1 (Ext.-1), Greater Noida.	168.59		168.59									Under Tender Sanction
7	Patch repair & Resurfacing of 45 wide road (Internal Road) Sector-I.T. City Greater Noida.	618.54		618.54									Under Estimate Sanction
8	Resurfacing of 45.m wide road (Internal road) in Sector- I.T.City, Greater Noida	550.00		550									Under Estimate Sanction
9	C/o RCC drain along 45 m wide road in Sector-Ecotech-7 Greater Noida	405.00		405.00									Under Estimate Sanction
10	Crack Sealing of Main Carriage way of 130m wide road from Amarpali rotary to Supertech Rotary, Greater Noida	115.24		115.24									Under Estimate Sanction
11	Resurfacing of 130m wide road (Main Carriage way & Service road) from Eta, Zeta rotary to 105m rotary to 105m rotary, Greater Noida	688.02		688.02									Under Estimate Sanction
12	Resurfacing of 130m wide road (Main Carriage way & Service road) from 105m rotary to Sector-Pi rotary, Greater Noida	866.73		866.73									Under Estimate Sanction
13	Resurfacing of S.K. road Kotscape to Asian Paint Greater Noida	382.00		382.00									Under Estimate Sanction
14	P/F of Pre-Cast slab and C/o RCc drain cover slab in Kasna road and GIMS road Greater Noida	139.00		139.00									Under Estimate Sanction
15	C/o RCC drain Footpath and Repairing of Footpath at University road Kasna Greater Noida	65.00		65.00									Under Estimate Sanction
	Total	5797.37		5797.37									

WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

Dated. 31.12.2020

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
		3	4	5	6	7	8	9	10	11	12	13	
1	2												
<u>WORK CIRCLE-VII</u>													
1	Blance Development work of Village Dabra (Remaining Work) Greater Noida	43.28		43.28									Under Estimate Making
2	C/o RCC drain in Village-Rithori Greater Noida	455.85		455.85									
		499.13		499.13									

(41)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

UPTO 31.12.2020

WO/DIRCLE-E/M-1

Amount Rs. In lacs

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2020	Expenditure 2020-21 in Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Construction of 33KV Double circuit line from existing line on 130mtr. Wide road and providing Street light to various group housing in Sector-10 and Seector-12, Gr. Noida.	M/s Himalaya Generators	417.48	274.49	30.01.2020	29.01.2021	0.00	274.49	0.00	0.00	84%	73%	84%	92%	92%	73%	92%	95%	7.10.20	27.89	20.03.20	27.86	work in progress
2	Providing Multi point electric Connection for 2 BHK (LIG) and 2 BHK Delux (MIG) Multistoried Apartment at plot No. GH-03A in Sector Omicron-I, Gr. Noida.	M/s Ambar Electrical Works	238.00	194.42	29.07.2020	28.01.2021	0.00	194.42	0.00	0.00	66%	39%	66%	80%	84%	39%	84%	85%	13.08.20	75.55	01.09.20	75.55	work in progress
3	Providing Galvanised Octagonal Street light pole on 130mtr. service road 60mtr. wide road in Sector Ecotech-12, Greater Noida.	M/s Quality Electric Co.,	100.28	70.20	05.10.2020	04.04.2021	0.00	70.20	0.00%	0.00%	32.00%	0.00%	32.00%	10.00%	48.00%	0.00%	48.00%	40.00%	0.00%	0.00%	0.00%	0.00%	work in progress
4	Supply & fixing of LED street light fitting on 24mtr. wide road in Sector-10, Greater Noida	M/s S.S. Engineers	18.02	12.52	09.10.2020	08.02.2021	0.00	12.52	0.00%	0.00%	90.00%	72.91%	90.00%	75.00%	95.00%	72.91%	95.00%	90.00%	27.10.20	9.12%	28.11.20	8.39%	work in progress
5	Providing Street light in Sector-01 (Balance work), Greater Noida.	M/s Tirupati Construction Co.	8.50	5.78	27.10.2020	26.01.2021	0.00	5.78	0.00%	0.00%	35.00%	0.00%	35.00%	10.00%	68.00%	0.00%	68.00%	80.00%	0.00%	0.00%	0.00%	0.00%	work in progress
6	Providing Street light on 60mtr. wide road from Sorkha Bisrakh Bridge to RISE Police Chowki in Tech Zone-IV, Greater Noida.	M/s Tirupati Construction Co.	9.90	6.53	02.11.2020	01.02.2021	0.00	6.53	0.00%	0.00%	28.00%	0.00%	28.00%	10.00%	68.00%	0.00%	68.00%	90.00%	0.00%	0.00%	0.00%	0.00%	work in progress
7	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	42.93	36.17	03.11.2020	02.02.2021	0.00	36.17	0.00%	0.00%	23.00%	0.00%	23.00%	10.00%	67.00%	0.00%	67.00%	15.00%	0.00%	0.00%	0.00%	0.00%	work in progress
8	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	6.28	4.24	04.11.2020	03.02.2021	0.00	4.24	0.00%	0.00%	21.00%	0.00%	21.00%	10.00%	67.00%	0.00%	67.00%	40.00%	0.00%	0.00%	0.00%	0.00%	work in progress
9	Providing Street light on service road of 130mtr. wide road from cherry county police chowki to Kisan chowk Greater Noida.	M/s Tirupati Construction Co.	26.28	18.92	20.11.2020	19.03.2021	0.00	18.92	0.00%	0.00%	10.00%	0.00%	10.00%	10.00%	48.00%	0.00%	48.00%	40.00%	0.00%	0.00%	0.00%	0.00%	work in progress
			867.67	623.27			0.00	623.27	0.00	0.00													

Handwritten signature

42

PA-ESM-1
B

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UP TO 31.12.2020
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-E/M-2

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
								9	10		11	12	13	14	15	16	17	18	19	20	21	22	
1	ELECTRIFICATION & PROVIDING STREET LIGHT OF 6% ABADI PLOTS IN VILLAGE RITHORI.	M/S SHIV GANGA PROJ.	83.51	71.70	06.08.20	05.02.21	0.00	71.70	38.70	38.70	63%	0%	63%	35%	80%	54%	80%	60%	28.12.20	38.7	0	0.00	Work in progress
2	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF MASTER RESERVOIR (01 NO.), AREA RESERVOIR (2 NOS.), ZONAL RESERVOIR (05 NOS.) FOR 85 CUSEC GANGA JAL PROJECT (PHASE-I)	M/S HILLTOP REF.	3997.18	3580.28	02.09.20	01.03.21	0.00	3580.28	1002.88	1002.88	48%	26%	48%	40%	65%	28%	65%	53%	04.12.20	48.43	11.12.20	44.28	Work in progress
3	PROVIDING STREET LIGHT ON 60MTR. WIDE ROAD FROM OMICRON-IIIMU ROTARY TO 105MTR. WIDE ROAD.	M/S SAI ELECTRICALS	46.08	38.20	19.09.20	18.01.21	0.00	38.20	19.76	19.76	34%	51%	34%	55%	85%	51%	85%	81%	04.11.20	19.76	0	0.00	Work in progress
4	PROVIDING LED STREET LIGHT FITTING IN SECTOR ECOTECH-11	M/S TIRUPATI CONST. CO.	17.27	12.52	21.09.20	20.09.21	0.00	12.52	8.65	8.65	10%	69%	10%	70%	27%	69%	27%	76%	12.10.20	8.65	0	0.00	Work in progress
5	ELECTRIFICATION OF 6% ABADI PLOTS OF VILLAGE LAKHNAWLI	M/S S.S. ENGINEERS	30.22	26.55	03.10.20	02.02.21	0.00	26.55	0.00	0.00	22%	0%	22%	15%	72%	0%	72%	15%	0	0	0	0.00	Work in progress
6	INTERNAL ELECTRIFICATION WORK IN 6% ABADI PLOTS IN VILAGE JUNPAT (PHASE-II)	M/S CLASSIC ELECTRICALS	53.91	48.44	03.10.20	02.02.21	0.00	48.44	0.00	0.00	22%	0%	22%	15%	72%	0%	72%	15%	0	0	0	0.00	Work in progress
7	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF AREA RESERVOIR (01 NO.), ZONAL RESERVOIR (07 NOS.), DHT (AR-1, AR-2, AR-3), SCADA FOR 85 CUSEC GANGA JAL PROJECT (PHASE-III)	M/S HILLTOP REF.	3828.22	3773.48	28.10.20	27.04.21	0.00	3773.48	516.75	516.75	2%	13%	21%	15.00%	34%	13%	34%	32%	12.11.20	516.75	12.11.20	472.45	Work in progress
8	INTERNAL ELECTRIFICATION WORK IN 6% ABADI PLOTS IN VILLAGE GHORI BACHHERA (PHASE-III)	M/S AMBAR ELECTRICAL WORKS	58.36	56.44	28.12.20	27.03.21	0.00	56.44	0.00	0.00	0%	0%	0%	0%	2%	0%	2%	0%	0	0	0	0.00	
			8114.75	7607.61			0.00	7607.61	1586.74	1586.74													

93

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UP TO 31.12.2020
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-EM-3

Sl.No	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
								9	10		11	12	13	14	15	16	17	18	19	20	21	22	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2								NIL															

44

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

UPTO 31.12.2020

WORK CIRCLE-E/M-1

Amount Rs. In lacs

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2020	Expenditure 2020-21 in Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Last Bill Raised		Payment Released		Remark				
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.					
											12	13	14	15	16	17	18	19						20	21	22	23
1							0.00	0.00	0.00	0.00																	
			0.00	0.00																							

PA ESM-1

45

MIS - PRJ-03 (R)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO 31.12.2020

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.20	Expenditure 2020-21 in Rs. Lacs.		Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Bill Raised		Payment Released		Remark
								Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
										11	12	13	14	15	16	17	18					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	WORK CIRCLE-E/M-2 PROVIDING LED STREET LIGHT IN VILLAGE BORAKI	M/S GUPTA ENTERPRISES	32.74	27.63	22.09.20	21.01.21	0.00	27.63	12.50	57%	45%	57%	60%	83%	45%	83%	80%	05.11.20	12.50	11.11.20	11.42	Work in progress
			0.00	0.00			0.00	0.00	0.00													

46

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO 31.12.2020

(AMOUNTS IN RS. LACS)

WC E&M-3

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.20	Expenditure 2020-21 in Rs. Lacs.				Cumulative % progress upto 30.11.2020				Cumulative % progress upto 31.12.2020				Bill Raised		Payment Released		Remark
								Targ.		Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
2	Providing street light in village Devta in greater noida.	M/s Royal Madel	31.88	25.50	16.09.2020	15.02.2021		0.00	0.00	56%	60%	56%	60%	85%	72%	85%	80%							कार्य पूर्ण हो है।
3	Providing street light in village Amarpur (Balance work) Greater Noida	M/s Akay Electricals	22.64	19.02	15.12.2020	14.03.2021								0%	0%	0%	0%							कार्य पूर्ण हो है।
			54.52	44.52			0.00	0.00	0.00															

47

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

31.12.2020

(DURING 2020-21)

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Inspection	Final Bill		Remark
				in Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.	by S.M.	Amt	Date	
				Planned	Actual									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Providing Street light in village Chhapraula (Khera Dharampura Mazra) Balance work, Greater Noida.	M/s Aarav Enterprises	4.89			0.00	4.89	4.89	17.03.20	17.03.20	17.03.20			
2	Supply & fixing of LED street light fitting of missing and existing pole on 130mtr. Wide road from Gaur city rotary to Ecotech-12 and Tech Zone-IV, Gr. Noida.	M/s Divya builders & Developers	41.69											
3	Electrification of 6% abadi plots in village Milak Lachhi (Tech zone-7), Gr. Noida	M/s Shiv Ganga project	43.22											
4	Estemate for Seasonal operation and annual maintenance for W.E.F 01.06.2019 to 31.05.2020	M/s Jal Nigam	15.09											
5	C/o of 11KV over head line in Sector- Tech Zone-7, Gr. Noida.	M/s Balaji Construction	70.51											
6	Construction of L.T. Network & Providing Street light poles in 6% abadi plots village Khodna Khurd (Phase-I), Gr. Noida.	M/s Manoj Electricals	24.37											
7	Providing Octagonal pole on service road of 60mtr. Wide road in Sector Tech Zone-IV, Gr. Noida	M/s Shiv Ganga Projects	32.37											
			232.14			0.00	0.00	0.00						

h
g

PH E&M-1
48
B-6

**DETAILS OF WORKS (COMPLETED) YEAR 2020-21
(DURING 2020-21)**

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.				
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
WORK CIRCLE-E/M-2														
1	PROVIDING ELECTRIC CONNECTION OF NEW INSTITUTIONAL PLOTS IN BZP AREA RE-CREATIONAL GREEN SECTOR ECOTECH-II	2.47	M/S SAI ELECTRICALS	1	1	0	2.47	2.47	19.04.20	19.04.20	19.04.20	0	0	
2	SHIFTING OF 11KV OVER HEAD LINE INFRONT OF OHT CAMPUS IN ECOTECH-6 & 7	3.74	M/S SAI ELECTRICALS	1	1	0	3.74	3.74	11.04.20	11.04.20	11.04.20	0	0	
3	S/I/T/C OF TELEPHONE, DATA, CCTV AND ACCESS CONTROL SYSTEM (R-6) IN GNIDA OFFICE BUILDING AT SECTOR KP-IV	637.23	M/S P.K. BUILDERS	12	36	537.24	99.99	637.23	18.05.17	31.05.17	31.05.17	0	0	
4	S/I/T/C OF EXTERNAL LIGHTING OF GNIDA OFFICE BUILDING AT SECTOR KP-IV	96.20	M/S ANUBHAVI CONST.	4	36	63.21	32.99	96.21	02.05.17	31.05.17	31.05.17	0	0	
5	ADDITIONAL ELECTRIFICATION WORK FOR FLOOD LIGHT AT CRICKET STADIUM, INDOOR, TENNIS & ATHELETICS BUILDING AT SAHEED VIJAY SINGH PATHIK SPORT COMPLEX	85.45	M/S LISHA ENGINEERS PVT. LTD.	12	12	0	85.45	85.45	07.01.20	07.01.20	07.01.20	0	0	
6	PROVIDING STREET LIGHT ON NEW CONSTRUCTED 60MTR. WIDE ROAD FROM DELTA-III T-POINT TO 0.4 KM.	7.98	M/S CHAUDHARY ASSOCIATES	2	2	0	7.98	7.98	07.05.20	07.05.20	07.05.20	0	0	
7	ELECTRIFICATION AND PROVIDING STREET LIGHT OF 6% ABADI PLOT IN VILLAGE MALAKPUR (PHASE-II)	9.45	M/S SAI ELECTRICALS	3	3	0	9.45	9.45	19.06.20	19.06.20	19.06.20	0	0	
8	PROVIDING STREET LIGHT ON NEW CONSTRUCTED 60MTR. WIDE ROAD FROM DELTA-III T-POINT TO 0.4 KM.	7.98	M/S CHAUDHARY ASSOCIATES	2	2	0	7.98	7.98	07.05.20	07.05.20	07.05.20	0	0	
9	C/O 11KV OVER HEAD LINE AND PROVIDING STREET LIGHT IN ECOTECH-8	36.91	M/S ROYAL MEDAL POWER SYSTEM	6	6	0	36.91	36.91	17.06.20	17.06.20	17.06.20	0	0	
10	REPAIRING AND INSTALLATION, TESTING & COMMISSIONING OF 2000 kva 33/0.415 KV, OCTC DRY TYPE TRANSFORMER.	11.85	M/S SAI ELECTRICALS	3	3	0	11.85	11.85	14.09.20	28.08.20	28.08.20	0	0	
11	PROVIDING STREET LIGHT ON 60MTR. PERIPHERAL ROAD IN ECOTECH-11 (BALANCE WORK)	33.2	M/S SAI ELECTRICALS	12	11	24.21	9.85	33.2	01.09.20	30.08.20	30.08.20	0	0	

12	PROVIDING 20MTR. LED HIGH MAST AT DIFFERENT LOCATION IN COMMERCIAL BELT ALPHA-I.	13.66	M/S SHIV GANGA PROJ.	4	3	0	13.66	13.66	14.10.20	14.09.20	14.09.20	0	0	
13	PROVIDING 20MTR. LED HIGH MAST AT NEAR T-POINT PRATEEK SOCIETY, NEAR VRANDA CITY, NEAR MANDIR SECTOR P-3, SECTOR PHI-III BLOCK-A PARK.	17.61	M/S SHIV GANGA PROJ.	3	3	13.2	4.41	17.61	05.08.20	04.11.20	04.11.20	0	0	
14	PROVIDING 20MTR. LED BASE HING AT AICHER T-POINT (60MTR. ROAD), PIE-I (POCKET-G) ROTARY & SIGMA-III ROTARY (NEAR NUT KI MADHAIYA VILLAGE) AND PROVIDING LED STREET LIGHT FITTING ON SERVICE ROAD OF SECTOR-37 INSIDE SECTOR-3.	23.95	M/S SHIV GANGA PROJ.	3	3	17.26	6.69	23.95	05.08.20	04.11.20	04.11.20	0	0	
15	PROVIDING 20MTR. HIGH MAST AT NFL & D.P. SOCIETY T-POINT PIE-I AT COMMUNITY CENTER T-POINT SIGMA-IV, BLOCK-A & C (T-POINT), SECTOR-36, L.G. & AMBEY BHARTI APARTMENT (T-POINT) PIE-I, CENTRAL PARK (T-POINT) SWARN NAGRI.	21.5	M/S SHIV GANGA PROJ.	3	3	15.83	5.67	21.5	14.08.20	13.11.20	13.11.20	0	0	
16	PROVIDING STREET LIGHT ON 12MTR. WIDE ROAD BZP AREA IN SECTOR ECOTECH-II	11.64	M/S TIRUPATI CONST.	2	2	0	11.64	11.64	21.09.20	20.11.20	20.11.20	0	0	
17	SUPPLY, INSTALLATION, TESTING & COMMISSIONING AND ELECTRIFICATION OF PUMPING SET FOR UGR IN 29.76 SQM. AFFORDABLE HOUSING COMPOUND SECTOR MU-II	32.36	M/S TIRUPATI CONST.	3	3	21.99	10.37	32.36	03.09.20	02.12.20	02.12.20	0	0	
18	PROVIDING 20MTR. LED BASED HIGH MAST IN SECTOR XU-I & STREET LIGHT FITTINGS IN POCKET-C & D OF SECTOR XU-II	13.13	M/S CHAUDHARY ENT.	3	3	9.76	3.37	13.13	21.12.20	21.12.20	21.12.20	0	0	
	Total	1066.31				702.70	364.47	1066.32						

50

DETAILS OF WORKS (COMPLETED) YEAR 2020-21
(DURING 2020-21)

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.				
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-E/M-3													
					NIL									

51

WORK PROPOSED FOR YEAR 2020-21 DEVELOPMENT WORKS

30.11.2020

WORK CIRCLE-E/M-I

S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2020-21	preparation of Estt.	(Lacs)	of Est. committe e	ACEO	CEO	Receipt	Approval	start	complet	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Providing street light on 60mtr. road from RISE police chowki to T-Point of Apex Golf Avenue- II in Tech zone -IV Gr. Noida.	48.84	12.02.2020	48.84	12.10.2020	29.10.2020	0	0	0	0	0	Tender Process	
2	Providing 20mtr. LED High mast at Sector -01 Rotary near ACE Society on NH-24 link Road Gr. Noida.	6.44	12.12.2019	6.44	19.10.2020	29.10.2020	0	0	0	0	0	Tender Process	
3	Providing Street light on service road of 130mtr. wide road & Tech Zone - 7 Greater Noida. West	79.84	10.02.2020	79.84	26.10.2020	29.10.2020	0	0	0	0	0	Tender Process	
4	Providing Street light Fittings in Sector - 2 (pocket A, E and F) (Balance work) Greater Noida.	14.84	11.08.2020	14.84	26.10.2020	29.10.2020	0	0	0	0	0	Tender Process	
5	Supply and fixing of 30mtr. LED high mast at Roza Yaqubpur rotary Sector-16 & Shifting of 30Mtr. high mast on Gaur city rotary (Chaar murti) in Greater Noida.	18.54	18.08.2020	18.54	26.10.2020	29.10.2020	0	0	0	0	0	Tender Process	
6	Supply and Fixing of 16mtr. LED High mast in paksof pocket - E&F in Sector -02 Greater noida.	32.98	02.11.2020	32.98	0	0	0	0	0	0	0	Estimate Sanctioning Process	
7	Providing Street light on service road between sector -10 peripheral road Greater Noida.	48.55	14.10.2020	48.55	0	0	0	0	0	0	0	Estimate Sanctioning Process	
8	providing street light o 45mtr. Wide road sector - 16 (Industrial) Greater Noida	39.72	20.08.2020	39.72	0	0	0	0	0	0	0	Estimate Sanctioning Process	
9	Supply and fixing of 16Mtr. LED High mast in paksof pocket - A & B in Sector -03 Greater noida.	49.09	02.11.2020	49.09	0	0	0	0	0	0	0	Estimate Sanctioning Process	
10	Providing LED street light in Village Chipiyana khurd Greater Noida.	19.97	02.11.2020	19.97	0	0	0	0	0	0	0	Estimate Sanctioning Process	
11	Providing Electrical Connection for Street light at ROB Dadri Greater Noida.	22.96	18.08.2020	22.96	16.10.2020	0	0	0	0	0	0	Estimate Sanctioning Process	
12	Supply & Fixing of 16mtr. LED high mast in park and Green Belt in Sector Tech Zone- IV Greater Noida.	39.32	16.10.2020	39.32	0	0	0	0	0	0	0	Estimate Sanctioning Process	
13	providing street light on service road for 60mtr. Wide NH-24 link road from balak inter college rotary to Entry Gate (Greater noida. West) Greater Noida.	261.59	06.01.2021	0.00	0	0	0	0	0	0	0	Estimate Process	
Total				421.09									

No

PA-ESP-1
R.B.

WORK PROPOSED FOR YEAR 2020-21

WORK CIRCLE-E/M-2

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Internal Electrification of Ecotech-6	50.00	0	50.00	0	0	0	0	0	0	0	0	
2	Internal Electrification of Ecotech-7	50.00	0	50.00	0	0	0	0	0	0	0	0	
3	Internal Electrification of Ecotech-8	50.00	0	50.00	0	0	0	0	0	0	0	0	
4	Internal Electrification of Residential Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
5	Internal Electrification of Industrial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
6	Internal Electrification of Institutional Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
7	Internal Electrification of Commercial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
8	Shifting of 11KV H.T. Under ground cable from University crossing to YEIDA entry point due to R.C.C. Drain & box culvert corridor	38.00	0	38.00	0	0	0	0	0	0	0	0	
9	Providing Street light on service road of Sector Omicron-I (80mtr. Road side), Sector-XU-II (80mtr. Road side), Sector XU-I (80mtr. Road side, XU-II & MU-I side road), Omicron-II (MU-I side road) Greater Noida.	65.00	0	65.00	0	0	0	0	0	0	0	0	
10	Painting of street light pole in Sector Mu-II, Omicron-IA (134.96 Sqm. Four storey houses), Omicron-I, Omicron-III and Peripheral road of Omicron-IA/ I / II / III, XU-I, XU-II, Mu, Mu-I, Mu-2 with service road, Greater Noida.	10.00	0	10.00	0	0	0	0	0	0	0	0	
11	Providing Street Light in Pocket- A & C and 30Sq. EWS Houses, Sector Omicron-III (Balance work), Greater Noida	7.00	0	7.00	0	0	0	0	0	0	0	0	
12	Construction of 33KV Double circuit line from existing line on 130mtr. Road to Multistoreyed Building in Sector Omicron-I, Greater Noida	56.00	0	56.00	0	0	0	0	0	0	0	0	
13	Providing Street Light in Sector Ecotech-I Extn. and Ecotech-I Extn.-I, Greater Noida	70.00	0	70.00	0	0	0	0	0	0	0	0	
14	Providing Street light on service road Sector Ecotech-I, Extn.-I peripheral road, Greater Noida	128.00	0	128.00	0	0	0	0	0	0	0	0	
15	Providing Street light on 60mtr. Wide Ecotech-IX under Eastern Peripheral road, Greater Noida	45.00	0	45.00	0	0	0	0	0	0	0	0	
16	Providing 20mtr. LED based High Mast at Sati Nihalde Ved Mandir, Kasna	10.00	0	10.00	0	0	0	0	0	0	0	0	
17	Re-arrangement of Street Light on 60mtr. wide road in Sector Builders area, Greater Noida	102.00	0	102.00	0	0	0	0	0	0	0	0	
18	Providing street light on 60mtr. Wide road from Omicron-III/MU rotary to 105mtr. Wide road, Greater Noida.	54.00	0	54.00	0	0	0	0	0	0	0	0	
19	Replacement of Sodium light by LED street light fitting on 130mtr., 105mtr., 80mtr., 60mtr. & 45mtr. Wide road of various Sectors, Greater Noida	300.00	0	300.00	0	0	0	0	0	0	0	0	
20	Replacement of Sodium light by LED street light fitting in Residential, Industrial, Commercial & Institutional Sectors, Greater Noida	450.00	0	450.00	0	0	0	0	0	0	0	0	

21	Providing Octagonal street light pole on 60mtr. Wide (Service road and 24mtr. Wide road ETA-II, Greater Noida	35.00	0	35.00	0	0	0	0	0	0	0	0	
22	Supply, Installation, Testing & commissioning of Salient features of Electrical based Cremation System at Safipur Cremation Ground, Greater Noida	100.00	0	100.00	0	0	0	0	0	0	0	0	
23	External Electrification & Substation work of Group Housing at Plot No. GH-02, Sector Eta-II, Greater Noida.	180.00	0	180.00	0	0	0	0	0	0	0	0	
24	Providing street light of 24mtr. Wide road in Sector Tech Zone-2 (Balance work)	50.00	0	50.00	0	0	0	0	0	0	0	0	
25	Shifting of over head lines.	40.00	0	40.00	0	0	0	0	0	0	0	0	
26	External Electrification of affordable houses in various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
27	Providing street light on peripheral roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
28	Providing street light on internal roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
29	Shifting of 11KV O.H. line in front of OHT Campus in Ecotech-6&7	40.00	0	40.00	0	0	0	0	0	0	0	0	
30	Electrical, Mechanical, Instrumental and related Civil work of Area Reservoir (3 Nos.) & Zonal Reservoir (07 Nos.) for 85 Cusec Ganga Jal Project (Phase-II), Greater Noida.	2710.00	0	2710.00	0	0	0	0	0	0	0	0	
31	S/I/T/C of Solar Power System work for Greater Noida Authority Office at Sector KP-IV, Greater Noida.	95.00	0	95.00	0	0	0	0	0	0	0	0	
32	AMC for Electrical, Fire System, A.C., Lift and other Office Building work at Sector KP-IV	250.00	0	250.00	0	0	0	0	0	0	0	0	
33	S/I/T/C of Other Electric works in S.S.P. Office & Collectrate, Surajpur, Greater Noida	25.00	0	25.00	0	0	0	0	0	0	0	0	
34	Electrical & mechanical work in Heliport KP-II/KP-III	25.00	0	25.00	0	0	0	0	0	0	0	0	
35	AMC/Maintenance of contract of Fire alarm & PA system in Indoor Stadium at Sport Complex	20.00	0	20.00	0	0	0	0	0	0	0	0	
36	Maintenance contract of UPS system at Sport Complex.	5.00	0	5.00	0	0	0	0	0	0	0	0	
37	CAMC work for CCTV system in Indoor Stadium at Sport Complex.	15.00	0	15.00	0	0	0	0	0	0	0	0	
38	CAMC of HVAC work for Indoor Stadium at Shaheed Vijay Singh Pathik Sport Complex.	40.00	0	40.00	0	0	0	0	0	0	0	0	
39	S/I/T/C Heat Pump & UV System for main Swimming Pool at Sport Complex	50.00	0	50.00	0	0	0	0	0	0	0	0	
40	Miscellaneous work at Saheed Vijay Singh Pathik Sport Complex, Greater Noida.	50.00	0	50.00	0	0	0	0	0	0	0	0	
41	C/o 11KV Over head line & providing street light in 6% Abadi plots village Murshidpur, Greater Noida.	55.00	0	55.00	0	0	0	0	0	0	0	0	
42	Electrification of Abadi plots in village Kayampur	20.00	0	20.00	0	0	0	0	0	0	0	0	
43	Electrification of Abadi plots in village Birondi (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0	
44	Electrification of Abadi plots in village Dabra	10.00	0	10.00	0	0	0	0	0	0	0	0	
45	Electrification of Abadi plots in village Raipur Bangar	10.00	0	10.00	0	0	0	0	0	0	0	0	
46	Electrification of Abadi plots in village Murshidpur (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0	
47	Electrification of Abadi plots in village Gharbara (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0	
48	Electrification of Abadi plots in village Maycha	10.00	0	10.00	0	0	0	0	0	0	0	0	
49	Electrification of Abadi plots in village Khanpur	10.00	0	10.00	0	0	0	0	0	0	0	0	
50	Electrification of 6% abadi plots village Tugalpur (Phase-II), Greater Noida.	25.00	0	25.00	0	0	0	0	0	0	0	0	
	Total	5705.00		5705.00									

WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	<u>WORK CIRCLE-E/M-2</u>												
1	Electrification of village Rithori Extension, Greater Noida.	As above	0.00	66.00	0	0	0	0	0	0	0		
2	Providing S/L in village Hazratpur, Greater Noida.	0.00	0.00	18.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
				84.00									

55

WORK PROPOSED FOR YEAR 2020-21

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	WORK CIRCLE-E/M-3 Providing 20mtr. LED Based High Mast at Sati Nihalda Ved Mandir, Kasna, Greater Noida.	As above	0.00	32.50	0	0	0	0	0	0	0		मुन: निदिदा आमत्रित किये जाने हेतु मत्रादली निदिदा रूल में है।
				40.98									

56