

DETAILS OF CIVIL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAGE NO.
1.	PROJECT WORK (UNDER PROGRESS)	01-09
2.	RURAL WORK(UNDER PROGRESS)	10-18
3.	COMPLETE WORK	19-27
4.	PROPOSED WORK	28-49

DETAILS OF ELECTRICAL WORKS FOR THE YEAR 2021-22

S.NO.	PARTICULARS	PAZE NO.
1.	PROJECT WORK (UNDER PROGRESS)	50-52
2.	RURAL WORK(UNDER PROGRESS)	53-55
3.	COMPLETE WORK	56-58
4.	PROPOSED WORK	59-64

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-03 (P)

31.05.2021

WORK CIRCLE-I		(AMOUNTS IN Rs. LACS)																						
Sl.No	Name of Work	Name of Contractor	Estimate Cost in Lacs	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure in Rs. Lacs.	2021-22 Payment (8+10)	Progressive Payment	Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Last Bill Raised		Payment Released		Tentative date of Completion	Remark
											Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	23		
1	C/O R.C.C. Drain and Road from 130m wide road to Village Halbatpur in Sector-IV Gr.Noida	M/s Om Sai Associates	73.68	55.19	01.10.19	31.03.20	15.76	39.43	15.76	100.00%	28.50%	100.00%	75.00%	100.00%	28.50%	100.00%	75.00%	30.01.20	15.76	03.02.20	15.76		ATS द्वारा वेतनभर का काम चल रहा है दिनांक 03.02.2021 को कार्य पूर्ण हो चुका है।	
2	Balance Development work in Sector-4 Greater Noida	M/S Aditya Const.co.	140.83	111.25	22.06.20	21.06.21	49.71	61.54	49.71	85.75%	89.15%	85.75%	71.80%	93.15%	69.15%	93.15%	71.80%	26.04.21	34.32	03.02.21	21.07		Work In Progress	
3	Resurfacing of service road and widening of main carriage way c/o Footpath and rcc drain along service road covering of main drain of 60m wide road (ek moorti rotary to railway crossing) between sector ecotech-12, 16b, 16 and 16 (Industrial) Greater Noida	M/s Dev yash project & infrastructure pvt ltd	987.33	808.82	15.01.21	14.01.22	90.07	716.75	92.07	29.04%	20.16%	29.04%	27.60%	36.19%	20.16%	36.19%	31.10%	09.04.21	70.48	16.03.21	92.07		Work In Progress	
4	C/O Service road of 60m wide road & C/O R.C.C. Drain in sector -16b greater noida	M/s Moni Const.Co.	300.13	236.23	08.02.21	07.02.22		236.23		22.46%	0.00%	22.46%	16.10%	30.41%	0.00%	30.41%	17.60%							Work In Progress
5	Resurfacing of Service road (Both Side), C/O Footpath, P/L Interlocking tiles and C/O Balance RCC Drain work & Culvert of along 60m wide road in Sector Ecotech-12, Greater Noida.	M/s Shubham Builders	507.36	401.90	10.02.21	09.11.21	94.16	307.74	94.16	21.92%	36.66%	21.92%	38.30%	39.63%	36.66%	39.63%	52.00%	17.04.21	53.18					Work In Progress
6	STRENGTHENING AND WIDENING OF 24M WIDE INTERNAL ROAD IN SECTOR ECOTECH-12, GREATER NOIDA	M/s Dev yash project & infrastructure pvt ltd	470.00	418.31	12.02.21	11.02.22		418.31		21.36%	0.00%	21.36%	0.00%	28.77%	0.00%	28.77%	5.00%							Work In Progress
TOTAL RS			2479.33	2031.70			1780.00		251.70										173.74					

1

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS**

WORK CIRCLE-2

UPTO- 31.05.2021

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date Completion of Tentative date of completion	Expenditure upto 31.03.2021 (Rs in lac)	Expenditure 2021-22		Progressive Paymet (\$+10)	Cumulative%Progress upto 30.04.2021				Cumulative%Progress upto 31.05.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi		Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
											Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								9	10		12	13	14	15	16	17	18	19	20	21	22	23	
1	Balance Development work of 6/10% Abadi plots in Village-Khodna Khurd, Greater Noida.	M/s Nav Durga Buildoon Pvt. Ltd.	177.19	155.92	23.09.19	22.09.2020	-	89.74	66.18	66.18	100.00%	42.44%	100.00%	70.00%	100.00%	42.44%	100.00%	75.00%	29.10.2020	32.06	12.11.20	29.03	प्राप्तकर्ता द्वारा समय-समय पर स्वतः पर आकर कार्य को वांछित किया गया, जिस कारण विकास कार्य निर्धारित समय अंश में पूर्ण नहीं कराये जा सके। सम्बन्धित कुम्हको से स्वतः पर शर्त की गयी जिसमें उनके द्वारा अवगत कराया गया कि प्राधिकरण स्तर पर आबादी व्यवस्थान की कार्यवाही त्वरित है, जिस कारण प्राधिकरण से प्रतिफल प्राप्त नहीं किया गया है। कुम्हको द्वारा की जा रही नीति के निस्तारण हेतु अंतर कार्यवाही की जा रही है।
2	Balance Development work of 6/10% Abadi plots in Village-Saini, Greater Noida.	M/s Virat Construction	600.85	594.90	11.02.2020	10.08.2021	-	143.21	433.04	433.04	81.04%	72.79%	81.04%	87.00%	86.59%	72.79%	86.59%	90.00%	10.12.2020	59.56	11.12.20	57.43	Work in Progress
3	Balance development work of 6% abadi plots in Village-Khodna Khurd (Part-3), Greater Noida.	M/s V.K. Construction	258.59	216.57	07.10.2020	06.10.2021	-	111.88	111.37	111.37	56.70%	59.54%	56.70%	65.00%	65.03%	59.54%	65.03%	65.00%	30.03.2021	17.56	-	-	Work in Progress
4	Development work of 10% abadi plots in Village-Sadopur, Greater Noida.	M/s Chaudhary Associates	322.95	247.05	05.11.2020	04.07.2021	-	247.05	0.00	0.00	73.33%	0.00%	73.33%	18.00%	85.83%	0.00%	85.83%	18.00%	-	-	-	-	Work in Progress
			1359.58	1214.44			0.00	591.88	610.59	610.59										109.18		86.46	

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

UPTO 31.05.2021

(AMOUNTS IN Rs. LACS)

WORK CIRCLE-III

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure 2021-22 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.04.21				Cumulative % progress upto 31.05.21				Last Bill Raised		Payment Released		Remark			
								Targ.	Achl.		Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Date	Amt.	Date	Amt.						
																					Financial	Physical		Financial	Physical	
1	Maintenance of C. C. road along 6% abadi Plots and village road, drain and Construction of RCC drain along 6% abadi Plots in Village Ithera, Greater Noida	M/s J.S. Construction	78.62	56.61	16.09.20	15.03.21	0.00	56.61	0.00	0.00	100.00%	0.00%	100.00%	30.00%	100.00%	0.00%	100.00%	30.00%	-	-	-	-	-	-	कार्य प्रगति में है।	
2	C/o Balance 24m wide road, drain and sewer in sector-I, Greater Noida	M/s Shri Ganesh Builders	356.29	309.97	19.09.18	18.03.19	15.29	294.68	0.00	15.29	100.00%	25.50%	100.00%	35.10%	100.00%	25.50%	100.00%	41.00%	-	-	-	-	-	-	कार्य प्रगति में है।	
3	C/o Balance C.C. road, drain & Maintenance of Damaged C.C. road & drain at different Location for service road (both side) along DSC road Greater Noida	M/s Chaudhary Associates	62.04	46.01	25.11.19	24.05.20	0.00	62.04	0.00	0.00	100.00%	0.00%	100.00%	46.00%	100.00%	0.00%	100.00%	46.00%	-	-	-	-	-	-	कार्य प्रगति में है।	
4	Development work of 6% abadi plots in village Aamnabad, Greater Noida	M/s Prateek Construction Co.	152.88	149.05	26.10.20	25.10.21	0.00	149.05	0.00	0.00	51.23%	0.00%	51.23%	2.00%	59.73%	0.00%	59.73%	2.00%	-	-	-	-	-	-	कार्य प्रगति में है।	
5	Development work of 6% and 10% abadi plots in village Khera Chauganpur, Greater Noida	M/s R.R. Construction.	241.49	233.98	25.11.20	24.11.21	0.00	82.86	0.00	0.00%	43.01%	0.00%	43.01%	25.00%	51.51%	0.00%	51.51%	27.00%	-	-	-	-	-	-	कार्य प्रगति में है।	
6	Development work of Block- A & B in Sector-2, Greater Noida	M/s J.S. Construction	107.39	82.94	18.01.21	17.10.21	0.00	82.94	21.85	82.94	37.66%	21.85%	37.66%	23.00%	48.99%	21.85%	48.99%	27.00%	22.04.21	21.85	-	-	-	-	कार्य प्रगति में है।	
7	C/o Drain covering slab at 60m wide road Bisrah (Hanuman Mandir to 130m wide road) in sector Tech Zone-IV, Greater Noida	M/s J.D. Associates	72.10	59.35	25.02.21	24.08.22	24.00	59.35	0.00	0.00	35.61%	0.00%	35.61%	15.00%	52.60%	0.00%	52.60%	20.00%	-	-	-	-	-	-	कार्य प्रगति में है।	
8	Construction of Balance RCC drain of 60m wide Peripheral road in Patwari area Sector- Techzone-4, Greater Noida.	M/s J.S.R. Construction Co.	199.37	145.20	15.03.21	14.09.21	0.00	145.20	0.00	0.00	25.75%	0.00%	25.75%	0.00%	42.74%	0.00%	42.74%	0.00%	-	-	-	-	-	-	उक्त कार्य ग्राम पंचायत की भूमि पर कराया जाना प्रस्तावित है। प्रस्तावित स्थल पर कुचकों का भूमि विवाद है जिससे कार्य प्रारम्भ नहीं हो सका है।	
9	Construction of road work in Sector-2, Pocket-E & F (Balance work), Greater Noida	M/s Shubham Builders	55.25	50.53	10.04.21	09.01.22	0.00	50.53	22.09	22.09	7.68%	0.00%	7.68%	45.00%	19.00%	43.73%	19.00%	46.00%	07.05.21	22.09	-	-	-	-	कार्य प्रगति में है।	
10	C/o 2 Nos Electric sub station Building in Block-C, Sector-3, Greater Noida	M/s Engineers Associates	51.67	40.43	01.04.21	30.09.21	0.00	40.43	8.32	8.32	16.43%	0.00%	16.43%	9.00%	27.95%	20.58%	27.95%	23.00%	25.05.21	8.32	-	-	-	-	-	कार्य प्रगति में है।
			1270.18	1083.11						120.32																

3

WORK CIRCLE-IV

PROJECT WORKS

UPTO 31.05.2021
(AMOUNTS IN Rs. LACS)

2	3	4	5	6	7	8	9	10	11	Cumulative%Progress upto 30.04.2021				Cumulative%Progress upto 31.05.2021				Last Bill Raised		Payment Release		24				
										16	17	18	19	16	17	18	19	20	21	22	23					
																							30.04.2021		31.05.2021	
																							Targ	Achi	Targ	Achi
Construction of Boundary wall in Sector-Phi-IV (balance work), Greater Noida	M/s R. K. Construction	26.89	20.03	20.05.2020	19.09.2020	0.0	20.03	0.0	0.0	100%	0.0	100%	0.0	100%	0.0	100%	0.0	---	0.0	---	0.0	Hindrance at site				
Repairing and construction of RCC slab from G.L. bajaj to Hawalia Nala and other drain Sector-K.P-III	M/s Shiv Associates	88.44	65.44	02.12.2020	01.06.2021	0.0	65.44	9.90	9.90	83%	15.14%	83%	35%	99%	15.14%	99%	35%	06.04.21	9.90	---	---	Work in Progress				
Strengthening of 80m wide road along with service road at sector Chi-Phi, Greater Noida	M/s Yash Technobuild Pvt.Ltd	668.55	508.01	16.03.2021	15.09.2021	0.0	508.03	139.84	139.84	24%	27.52%	24%	35%	42%	27.52%	42%	35%	19.04.21	139.84	---	---	Work in Progress				
road from Heritage rotary to sector Lenda-I (Both side main carriage way, Bus way & Cycle track and service	M/s R.V.M. Infrotech Pvt.Ltd.	486.19	375.87	03.03.2021	02.09.2021	0.0	375.87	0.0	0.0	32%	0.0	32%	15%	48%	0.0	48%	15%	---	---	---	---	Work in Progress				
Rising of drain wall as protection wall at S.K. road from L.G. rotary to P-3 rotary, Greater Noida	M/s Shree Ji Builders and Contractors	126.78	103.73	08.01.2021	07.06.2021	0.0	103.73	0.0	0.0	66%	0.0	66%	34%	92%	0.0	92%	34%	---	---	---	---	Work in Progress				
Repairing of drain and drain covering in Sector-Chi-V, Greater Noida	M/s Abbey Enterprises	72.97	49.46	28.05.2021	27.11.2021	0.0	49.46	0.0	0.0	0.0	0.0	0.0	0.0	2%	0.0	2%	0.0	---	---	---	---	Work in Progress				
Repairing of drain and construction of RCC slab in Sector BZP, Greater Noida	M/s Sushil Kumar	76.22	61.65	28.05.2021	27.11.2021	0.0	61.65	0.0	0.0	0.0	0.0	0.0	0.0	2%	0.0	2%	0.0	---	---	---	---	Work in Progress				
		783.88	593.50																							

5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

WORK CIRCLE-5

PROJECT WORKS

MIS - PRJ-05 (P)
UPTO 31.05.2021
(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimate Cost.In (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2019-20 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.04.21				Cumulative % progress upto 31.05.2021				Last Bill Raised		Payment Released		
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											16	17	18	19	16	17	18	19					
1	2	3	4	5	6	7	8	9	10	11	16	17	18	19	16	17	18	19	20	21	22	23	24
4	Construction of boundary wall and fencing work around A-Block officers staff Quarter in sector Gamma-I	M/s M D Project	94.68	84.54	25.06.20	24.12.20	-	-	-	-	100%	12%	100%	59%	100%	12%	100%	69%	12.11.20	9.17	20.11.20	8.21	
			94.68	84.54																			

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

MIS - PRJ-05 (P)
UPTO 30.04.2021



DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

31.05.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-VI

Sl.No	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-21 in Rs. Lacs.	2020-21 Progressive Payment (8+10)	Cumulative % progress upto 30.04.21				Cumulative % progress upto 31.05.21				Last Bill Raised		Payment Released		Remark	
										Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
										Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	20	21	22	23		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	C/o 580Nos 2 BHK (MIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge I) Greater Noida	M/s NKG Infrastructure Ltd.	10794.97	11404.89	24.06.15	23.06.18	11059.57	4495.84	1379.12	12438.69	100.00%	89.18%	100%	95.6%	100.00%	89.18%	100%	95.6%	23.03.21	713.86	26.03.21	468.41	Work in Progress
				15555.41		31.12.20																	
2	C/o 360Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge II) Greater Noida	M/s NKG Infrastructure Ltd.	6797.94	7046.06	24.06.15	23.06.18	6529.93	9316.88	1085.24	7615.17	100.00%	88.00%	100%	94.40%	100.00%	88.00%	100.00%	95.70%	12.11.20	371.18	24.11.20	354.6	Work in Progress
				9316.88		31.12.20																	
3	C/o 360Nos 2 BHK (LIG) Multistoried Appartment Plot no. GH-2A Sector Omicron-IA,(Pacakge III) Greater Noida	M/s NKG Infrastructure Ltd.	7193.46	7527.95	24.06.15	23.06.18	6178.32	7527.95	361.11	7889.05	100.00%	84.50%	100%	93.50%	100.00%	84.50%	100.00%	97.00%	-	361.11	-	-	Work in Progress
				10186.81		31.12.20																	
		Total	24786.37	61038.00			23767.82	21340.67	2825.47	27942.91										1446.15		823.01	

6

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

PROJECT WORKS

UP TO 31.05.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	C/o Service road & Drain of 45m wide Internal road in Sector-Ecotech-VII, Greater Noida.	M/s Om Sai Associates	124.17	94.88	12.07.19	11.01.2020	29.34	94.88	41.69	71.03	100.00%	74.87%	100.00%	75.00%	100.00%	74.87%	100.00%	75.00%	23.03.21	15.16	24.03.21	15.16	Work due to delay by contractor
2	C/o Service road (LHS) of 60m wide Peripheral road in Sector Ecotech-10, Greater Noida	M/s Paras Construction	429.32	343.46	23.09.20	22.09.2021	0.00	343.46	247.24	247.24	58.00%	71.99%	58.00%	74.00%	67.00%	71.99%	67.00%	80.00%	09.03.21	78.46	19.03.21	78.46	work in Progress
3	C/o 60m wide Peripheral road along Sector-Ecotech-10 (Balance work) in Greater Noida	M/s ESSAI Infratech Pvt. Ltd.	909.28	700.15	28.09.20	27.09.2021	0.00	700.15	168.57	168.57	58.00%	24.08%	58.00%	50.00%	67.00%	24.08%	67.00%	52.00%	01.01.21	108.96	05.01.21	108.96	work in Progress
4	C/o RCC Peripheral drain along 60m wide road of Sector-Techzone-II (Balance work), Greater Noida	M/s Baba Construction	126.76	105.97	05.03.21	04.09.2021	0.00	105.97	0.00	0.00	33.00%	0.00%	33.00%	35.00%	50.00%	0.00%	50.00%	40.00%	0.00	0.00	0.00	0.00	work in Progress
5	Internal Development of Sector-Ecotech-10, Greater Noida	M/s Lisha Engineers Pvt Ltd	1808.87	1480.02	12.04.21	11.04.2022	0.00	1480.02	0.00	0.00	5.20%	0.00%	5.20%	5.00%	12.50%	0.00%	12.50%	5.00%	.000	0.00	0.00	0.00	work in Progress
			3398.40	2724.48				2724.48	457.50	486.84										202.58		202.58	

7

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-03(P)

31-05-2021

WORK CIRCLE-JAL

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Estimate Cost	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 30-04-2021				Cumulative % progress upto 31-05-2021				Last Bill Raised		Payment Released		Tentative Date of Completion	Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amount	Date	Amount		
											12	13	14	15	16	17	18	19						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	C/o 2500KL capacity & 25mtr staging OHT in Sector Sigma-2, Gr. Noida	M/s Arora R.C.C. Works	342.60	341.74	05-12-2019	04-06-2021	219.10	95.64	-	219.10	93.60%	64.11%	93.60%	80.00%	99.27%	64.11%	99.27%	80.00%	03-03-2021	78.25	26-03-2021	65.76	Work in Progress	
2	Construction of 1500 KL capacity & 25mtr. Staging OHT in Sector Ecotech-2 Gr. Noida	M/s Arora R.C.C. Works	226.17	239.49	07-12-2020	06-06-2022	20.90	190.00	-	20.90	26.37%	9.24%	26.37%	12.00%	32.05%	9.24%	32.05%	12.00%	03-03-2021	20.90	26-03-2021	15.92	Work in Progress	

8

DETAILS OF WORKS (UNDER PROGRESS) FOR YEARS 2021-22

PROJECT WORKS

WORK CIRCLE - SEWERAGE

DATE UP TO 31.05.2021

Sr. No.	Name of work	Name of contractor	Estimated cost (Rs in Lacs)	Tender cost (Rs in Lacs)	Date of Start	Date of completion	Expenditure upto 31.03.2020 (Rs in Lac)	Expenditure 2020-21 in Rs Lac		Progressive payment (R*10)	Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Last Bill Raised		Payment Released		Remark	
								Target	Achi		Target	Achi	Target	Achi	Target	Achi	Date	Amount	Date	Amount				
																					Physical	Financial		Physical
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	Design, Construction, Operation & Maintenance of Sewerage Treatment Plant of 15MLD at sector Ecotech-II & 20 MLD STP at sector Ecotech-III in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	600.00	600.00	04.12.18	03.12.23	160	120	110	270	45.00%	41.40%	45.00%	41.40%	46.67%	42.93%	46.67%	42.93%	17.01.2020	200.00	09.09.2019	175.62	Operation and Maintenance Started	
2	Operation and Maintenance Work of 5 Year of 137 MLD STP (From 2019 to 2024) Kasna in Greater Noida.	M/s HNB Engineers Pvt. Ltd.	2370.41	2135.03	12.06.2019	11.06.2024	356	427.006	393	749	39.00%	35.88%	39.00%	35.88%	40.67%	37.41%	40.67%	37.41%	18.03.2021	80.79	25.03.2021	77.18		
3	Maintenance Work Of Sewer Line Connecting to 15 MLD STP in Ecotech-II (For Sixty Month), Greater Noida	M/s Baba Construction	380.00	310.33	01.01.2020	31.12.2024	16	62.066	57	73	23.00%	21.16%	23.00%	21.16%	24.67%	22.69%	24.67%	22.69%	04.02.2021	12.6	12.02.2021	11.52		
4	Maintenance Work Of Sewer Line Connecting to 20 MLD STP in Ecotech-III (For Sixty Month), Greater Noida	M/s Baba Construction	514.36	502.78	15.01.2020	14.01.2025	25	100.556	93	118	25.00%	23.00%	25.00%	23.00%	26.67%	24.53%	26.67%	24.53%	02.03.2021	17.76	08.03.2021	16.24		
5	Annual Maintenance Work of Sewerage System from police line to NH-24 (Ch. 0.00 to 12.80 Km) In Greater Noida.	M/s S.S. Chohan Construction Co	23.95	19.75	28.01.2020	27.01.2021	0	19.75	18	18	100.00%	92.00%	100.00%	92.00%	100.00%	92.00%	100.00%	92.00%	09.02.2021	6.03	23.02.2021	4.63		
6	Providing and Laying Sewer Line (Balance Work) in Sector Zeta-1 Greater Noida	M/s Baba Construction	31.70	31.39	01.01.2021	30.06.2021	0	62.78	58	58	89.00%	81.88%	89.00%	81.88%	96.00%	88.32%	96.00%	88.32%	09.02.2021	21.76	22.02.2021	19.53		
7	Cleaning and Connecting Work of Internal Sewer Line From Sector (Omicron- I, II, III Mu, MU-1, XU-1, Ecotech-1) KP-1, II, III Gamma-1, II Beta-1, II, and Alpha-1, II, Ch-1, II, III, IV, Ph-1, II, III, IV, P-1, II, RPO-1, II Sigma-1, II, III, IV, and Swan Nagar, Delta-1, II, III, Zeta-1, Eta-1, II, KP-4 to 137 MLD STP Greater Noida.	M/s U.P. Jal Nigam	1780.82	1780.82	01.02.2020	31.01.2024	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
8	Design Construction Erection & Commissioning of IPS Including Rising Main RCC Sewer Line in Greater Noida.	M/s U.P. Jal Nigam	543.07	543.07	19.11.2020	18.08.2021	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
			6244.31	5923.17			556.49	792.16	728.79	1285.28										338.94		304.72		

9

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

MIS - PRJ-01 (R)

RURAL DEVELOPMENT WORKS

UPTO 31.05.2021

WORK CIRCLE-I

Sl.N	Name of Work	Name of Contractor	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 2021-22 in Rs.	Cumulative % progress upto 30.04.2021						Cumulative % progress upto 31.05.2021						Bill Raised		Payment Released		Remark
							2021-22 in Rs.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.			
							Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.									
7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22								
1	Providing and Laying Interlocking tiles & Drain in Different Location in Village Chipiyana Bujarg Greater Noida	M/s Shree Jee Builders & Contractor	53.80	25.01.21	24.07.21	22.11	31.70	-	53.33%	66.73%	53.33%	67.10%	67.80%	66.73%	67.80%	67.10%	17.04.21	13.79	21.05.21	12.68	Work In Progress		
2	P/L Interlocking Tiles, C/o R.C.C. Drain From 60m wide road (Ch.556.00 to 2050.00m) and Maintenance, P/L Interlocking Tiles Open Area of Barat Char, in Village Yusufpur Chak Shaheri, Greater Noida.(Part-A) and P/L Interlocking Tiles, C/o R.C.C. Drain From (UCO Bank to Naresh home & Ram singh home to Chandra Pal Home) in Village Tigri Greater Noida.(Part-B) and Maintenance of Primary School in Village Richpal Gadh, Greater Noida	M/s Virat Const.	318.38	19.02.21	18.10.21	-	-	-	29.58%	0.00	29.58%	0.00%	40.83%	0.00	40.83%	1.10%	-	-	-	-	-		
TOTAL RS			364.19															13.79		12.68			

10

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

UPTO **31.05.2021**

WORK CIRCLE-2

(AMOUNTS IN Rs. LACS)

S. N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date Start	Date of Completion Tantative date of completion	Expenditure upto 31-03-2021	Expenditure 2021-22		Cumulative%Progress upto 30.04.2021				Cumulative%Progress upto 31.05.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
										Targ	Achi	Targ	Achi	Targ	Achi	Targ	Achi					
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	
1	Construction of CC road, Interlocking tiles & drain (Remaining gali) in Village-Bhanota, Greater Noida.	M/s JSR Construction Co	138.14	100.85	11.09.19	10.06.2021	0.00	26.83	74.02	85.17%	73.39%	85.17%	80.00%	96.28%	73.39%	96.28%	80.00%	24.03.2021	28.35	30.03.2021	27.34	Work in Progress
			138.14	100.85			0.00	26.83	74.02										28.35		27.34	

11

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

Up to 31.05.2021
(AMOUNT IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.21	Expenditure 2021-22 in Rs. Lacs.		Cumulative % progress upto 30.04.21				Cumulative % progress upto 31.05.21				Bill Raised		Payment Released		Remark	
								Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.		
										11	12	13	14	15	16	17	18						
	Work Circle-III																						
1	C/o Barat Ghar with boundary wall in village Haldoni Greater Noida	M/s R.K. Contractor	36.80	29.81	01.06.20	30.11.20	9.97	29.81	0.00	100.00%	35.02%	100.00%	72.00%	100.00%	35.02%	100.00%	72.00%	06.11.20	9.94	13.11.20	9.10	कार्य प्रगति में है।	
2	C/o RCC drain and culvert from T-Point Jalpura road to DSC road (Haldoni more), Greater Noida	M/s Awantika Construction Co	322.91	232.27	02.07.20	01.01.21	83.72	232.27	0.00	100.00%	60.31%	100.00%	66.00%	100.00%	60.31%	100.00%	67.00%	15.03.21	55.36	17.03.21	50.98	कार्य प्रगति में है।	
3	Construction of Boundary wall and Balance work of approach road of shamshan ghat in village Tusiyana, Greater Noida	M/s J.D. Associates	88.59	67.82	26.10.20	25.04.21	26.35	67.82	24.28	100.00%	38.85%	100.00%	75.00%	100.00%	74.65%	100.00%	100.00%	23.04.21	24.28	18.05.21	22.47	कार्य प्रगति में है।	
4	Balance development work in village Devla (Part-II), Greater Noida	M/s Engineers Associates	40.28	33.93	04.01.21	03.07.21	14.41	33.93	7.59	64.11%	65.49%	64.11%	68.00%	80.55%	65.49%	80.55%	70.00%	17.04.21	7.59	-	-	कार्य प्रगति में है।	
5	C/o CC road and RCC drain from Jalpura T-Point (Gaushala road) to 60m wide road in Sector-1, Greater Noida	M/s Awantika Construction Co	204.17	147.47	09.01.21	08.07.21	0.00	147.47	97.28	61.37%	0.00%	61.37%	66.00%	78.36%	65.96%	78.36%	66.00%	03.05.21	97.28	17.05.21	87.59	कार्य प्रगति में है।	
6	Widening and maintenance of CC road and C/o RCC central verge from Haldoni More to Eidgah in Village Haldoni, Greater Noida	M/s V.K. Construction	176.03	150.95	25.02.21	24.02.22	0.00	150.95	0.00	17.80%	0.00%	17.80%	8.00%	26.30%	0.00%	26.30%	15.00%	-	-	-	-	कार्य प्रगति में है।	
7	Raising of Boundary Wall, construction of shed and other miscellaneous work in old Gaushala in village Jalpura, Greater Noida	M/s Kasana Associates	55.76	42.88	26.03.21	25.09.21	0.00	42.88	8.81	19.72%	20.54%	19.72%	35.00%	36.71%	20.54%	36.71%	38.00%	09.04.21	8.81	-	-	कार्य प्रगति में है।	
	C/o RCC road Interlocking tiles & drain work at Barahi Mandir road in village Surajpur Greater Noida	M/s Hill Wood Infra Project Pvt. Ltd.	121.99	97.60	20.05.21	19.11.21	0.00	97.60	0.00	0.00%	0.00%	0.00%	0.00%	6.03%	0.00%	6.03%	0.00%	-	-	-	-		
			1046.53	802.73																			

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

UPTO 31.05.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-IV

S.N.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion Revised date of Completion	Expenditure upto 3/31/2021	Expenditure 2021-22		Cumulative%Progress upto 30.04.2021				Cumulative%Progress upto 31.05.2021				Last Bill Raised		Payment Release		Remark
								Targ	Achi	Financial		Physical		Financial		Physical		Date	Amt	Date	Amt	
								9	10	15	16	17	18	15	16	17	18	19	20	21	22	
1	Road repairing and balance work in Village Tugalpur Haldona, Greater Noida	M/s Sri Sai Construction.	32.60	24.43	29.10.2020	28.04.2021	0.0	24.43	0.0	100%	0.0	100%	10%	100%	0.0	100%	10%	---	0.0	---	0.0	Work in Progress
2	Balance work of C.C. road and drain in Village Mubarakpur, Greater Noida.	M/s Sushil Kumar	83.07	62.41	14.12.2020	13.06.2021	0.0	62.41	17.74	75%	50.20%	75%	65%	92%	50.20%	92%	70%	26.04.21	17.74	---	0.0	Work in Progress
3	Rising of existing C. C. road and C/o Brick drain in Village-Suthiyana, Greater Noida	M/s R. K. Const. Co.	29.93	21.82	30.01.2021	29.04.2021	0.0	21.82	9.45	100%	43.34%	100%	65%	100%	43.34%	100%	80%	23.04.21	9.45	18.05.21	8.44	Work in Progress
4	Construction of C.C. road and culvert, repair of brick drain in village Chuharpur Khadar, Greater Noida.	M/s V. K. Const.	191.39	148.80	25.01.2021	24.07.2021	0.0	148.80	32.83	50%	22.06%	50%	35%	68%	22.06%	68%	45%	12.04.21	32.83	---	0.0	Work in Progress
5	Repair of boundary wall and construction of pathway in Ambedkar park in Village Mubarakpur, Greater Noida	M/s Ramveer Sharma	12.41	9.43	18.03.2021	17.09.2021	0.0	9.43	0.0	25%	0.0	25%	30%	42%	0.0	42%	36%	---	0.0	---	0.0	Work in Progress
6	Construction of R.C.C. drain along 24.0 Mtr wide road in Village Tugalpur, Greater Noida	M/s J. D. Associates	143.85	110.13	23.04.2021	22.10.2021	0.0	110.13	0.0	5%	0.0	5%	0.0	18%	0.0	18%	2%	---	0.0	---	0.0	Work in Progress
			493.25	377.02				377.02	0										0		0	

13

RURAL DEVELOPMENT WORKS

UPTO 31.05.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-5

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure upto 31.03.2020	Expenditure 2019-20		Progress Payment (8+10)	Cumulative % progress upto	Cumulative % progress up to								Last Bill Raised Payment Released			
								in Rs. Lacs.				30.04.2021				31.05.2021							
								Targ.	Achi.			Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.
								16	17			18	19	16	17	18	19	20	21	22	23	24	
1	Internal development work of Abadi Plots in village Sakipur (Pocket D and A-1), Greater Noida	M/s Paras Constructions	192.86	154.28	10.06.19	09.06.20		154.28	0.00	0.00	100.00%	68.57%	100.00%	77.79%	100.00%	68.57%	100.00%	81.21%	-	-	-	-	-
Total			192.86	154.28			0.00	154.28	0.00										0.00	0.00			

14

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21

RURAL WORKS

UPTO 31.05.21
(AMOUNTS IN Rs. LACS)

WORK CIR+A4:B5CLE-VI

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.2020	Expendit: 2020-21 in Rs. Lacs.		Progressive Payment (8+10)	Cumulative % progress upto 30.04.21				Cumulative % progress upto 31.05.21				Last Bill Raised		Payment Released		24
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1	Development work of 6% Abadi plots in village-Pali Part-B) Gr. Noida.	M/s Moni Construction	829.76	625.72	17.01.19	16.07.20	74.69	551.03	471.12	545.81	100.00%	87.12%	100.00%	97.10%	100.00%	87.22%	100.00%	99.50%	19.05.21	77.63	-	-	अनुबन्ध के अतिरिक्त कुल भूखण्डों का विकास कार्य कराया जाना है जिसमें अनुबन्ध के मर्तो में 17.18 प्रतिशत अधिक की वैधानिक स्वीकृति अपर मध्य कार्यपालक अधिकाारी महोदय से प्राप्त हो चुकी है जिसमें अतिरिक्त कार्य कराये जाने के लिये 6 माह की भी स्वीकृति प्रदान है ।
2	Development work of 6% Abadi plots in village-Pali Part-C&D) Gr. Noida.	M/s S.K.Infras Pvt.Ltd.	445.52	331.43	01.01.20	31.12.20	0.00	331.43	279.23	279.23	100.00%	84.25%	100.00%	96.00%	100.00%	84.25%	100.00%	96.00%	24.02.21	54.39	04.03.21	51.97	Work in Progress
3	Balance Development Work of 10% Abadi Plots and Boundary Wall of Village Raipur Banger, Greater Noida.	M/s Nav Durga Buildoon Pvt.ltd.	127.53	101.78	20.08.20	19.02.21	0.00	101.78	21.22	21.22	100.00%	22.00%	100.00%	41.50%	100.00%	22.00%	100.00%	42.00%	18.03.21	21.22	-	-	Work in Progress
4	Internal Development work of 6% Abadi Plots in Village Ghori Bachera Greater Noida.	M/s B.S.Constru	122.75	94.50	27.08.20	26.08.21	0.00	94.50	39.29	39.29	67.67%	41.58%	67.67%	42.10%	78.63%	41.58%	67.67%	42.10%	05.03.21	25.26	23.03.21	23.06	Work in Progress
5	Development work of 6% Abadi Plots of Village Palla Gr. Noida.	M/s Virat Const.	194.74	185.45	01.01.21	31.12.21	0.00	185.45	30.49	30.49	32.87%	18.00%	32.87%	40.70%	41.36%	18.00%	41.36%	50.10%	23.03.21	30.49	24.03.21	27.7	work in Progress
6	C/o RCC drain & CC Road in Village Palla Gr. Noida.	M/s Virat Const.	136.07	106.31	22.01.21	21.7.21	0.00	106.31	41.82	41.82	54.39%	39.33%	54.39%	54.39%	71.82%	39.33%	71.82%	66.10%	25.03.21	41.82	26.03.21	38.22	work in Progress
Total			1856.37	1445.19			74.69	1370.50	883.17	957.86										250.81		164.01	

15

MIS - PRJ-03 (R)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2019-20

RURAL DEVELOPMENT WORKS YEAR-2020-21

UPTO 31.05.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-7

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completi	EXPENDITURE UPTO 31.03.2020	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Development work 10% abadi Plots in Village-Dabra (Balance work) after Development of 6% abadi Plots Greater Noida	M/s Om Sai Construction Co.	259.60	200.23	12.12.18	11.12.19	94.93	200.23	26.85	121.78	100.00%	60.82%	100.00%	75.00%	100.00%	60.82%	100.00%	75.00%	19.10.20	26.84	23.10.20	26.84	Work due to delay by contractor
2	Balance Internal Development work of Shifted abadi Plots in Village-Rithori, Greater Noida	M/s Manvi Construction	210.76	172.44	02.09.20	01.04.21	0.00	172.44	83.75	83.75	100.00%	48.56%	100.00%	60.00%	100.00%	48.56%	100.00%	62.00%	26.03.21	60.58	30.03.21	60.58	work in Progress
			470.36	372.67			94.93	372.67	110.60	205.53										87.42		87.42	

16

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
VILLAGE DEVELOPMENT WORKS

UPTO 31.05.2021

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost. (Rs. Lacs)	Tender Amount (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.2021	Expenditure 2021-22		Progressive Payment (8+10)	Cumulative % progress upto 30-04-21				Cumulative % progress upto 31-05-21				Last Bill Raised		Payment Released		Remark
								(Rs. Lacs) Targ.	(Rs. Lacs) Achl.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achl.	Targ.	Achl.	Targ.	Achl.	Targ.	Achl.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Renovation of Primary School including Construction of Rooms, Verandah and Toilets etc. at Village Roni, Quyampur, Kulipura, Niyana, Pachayatan, Girdharpur, Bironda, Ghanghola, Greater Noida.	M/s Niranjan Singh Nagar	179.17	152.30	01.01.2020	30.09.2020 30.06.2021	102.79	49.51	0.00	102.79	100.00%	59.98%	100.00%	68.00%	100.00%	59.98%	100.00%	68.00%	16.03.2021	15.55	23.03.2021	14.53	Work in Progress
2	Development of 6% abadi plots in Village-Luksar, Greater Noida.	M/s J. K. Jain Contractor	770.82	599.28	16.06.2020	15.06.2021	403.25	196.03	0.00	403.25	88.00%	74.46%	88.00%	80.00%	95.00%	74.46%	95.00%	98.00%	22.04.2021	42.98	14.05.2021	41.06	Work in Progress
3	Development Work of 6% abadi plots in Village Ghanghola, Greater Noida.	M/s Good Hill Bulder	476.91	424.45	15.05.2018 06.09.2020	14.05.2019 05.06.2021	208.96	215.49	0.00	208.96	91.00%	49.23%	91.00%	70.00%	98.00%	49.23%	98.00%	70.00%	24.02.2021	73.24	03.03.21	66.95	Work was earlier hindred by farmers. Now in Progress.
4	Construction of Boundary Wall, Shed, Chabutra of Shamshan Ghat and Approach Road in Village-Rampur Mazra, Greater Noida.	M/s R.R. Construction Co.	69.88	57.33	01.11.2020	30.04.2021 30.06.2021	0.00	57.33	0.00	0.00	100.00%	30.14%	100.00%	70.00%	100.00%	30.14%	100.00%	70.00%	25.03.21	17.22	-	-	Work in Progress
5	Miscellaneous Necessary Civil works in Village Atal Muradpur, Powari, Imaliyaka, Luksar, Gharbara, Budha Gharbara, Murshidpur & Tilwada, Greater Noida.	M/s Chaudhary Builders	39.60	33.66	17.11.2020	16.11.2021	0.00	33.66	0.00	0.00	46.00%	0.00%	46.00%	32.00%	54.00%	0.00%	54.00%	40.00%	-	-	-	-	Work in Progress
6	Construction of C.C. road and R.C.C drain in Village- Nawada (Main road), Greater Noida.	M/s V.K. Construction.	85.89	67.63	14.12.2020	11.06.2021	50.24	17.39	0.00	50.24	80.00%	74.29	80.00%	90.00%	84.00%	74.29	84.00%	92.00%	24.02.2021	50.24	03.03.21	46.79	Work in Progress
7	Miscellaneous Necessary Civil works in Village Astoli, Azampur Garhi, Devta, Kherli Hafizpur, Mandi Shyam Nagar, Ishepur, Ghanghola, Raghunathpur, Chirsi & Patla Khera, Greater Noida.	M/s Jay Shri Vaishno Traders	42.76	40.62	24.11.2020	23.11.2021	0.00	40.62	0.00	0.00	42.00%	0.00%	42.00%	31.00%	53.00%	22.85%	53.00%	40.00%	06.05.2021	9.29	17.05.2021	8.48	Work in Progress
8	Miscellaneous Necessary Civil works in Village Chachula, Junedpur, Roshanpur, Talda, Jhalda, Kanarsi, Kanarsa, Salempur & Buland Khera, Greater Noida.	M/s Jay Shri Vaishno Traders	43.10	40.95	19.11.2020	18.11.2021	0.00	40.95	0.00	0.00	42.00%	0.00%	42.00%	32.00%	53.00%	20.13%	53.00%	40.00%	05.05.2021	8.24	18.05.2021	7.53	Work in Progress
9	Miscellaneous Necessary Civil works in Village Salempur Gurjar, Aminabad Niyana, Dalelgarh, Kulipura, Roni, Rampur Mazra, Pachaytan, Girdharpur, & Janipura Greater Noida.	M/s Jay Shri Vaishno Traders	40.56	38.54	19.11.2020	18.11.2021	0.00	38.54	0.00	0.00	42.00%	0.00%	42.00%	32.00%	53.00%	25.75%	53.00%	40.00%	06.05.2021	9.92	18.05.2021	9.07	Work in Progress
10	Constructuion of Boundary Wall, Shed, chabutra and hall of Shmashan ghat in village Girdharpur, Greater Noida.	M/s Navneet Construction	40.24	33.36	01.01.2021	30.06.2021	0.00	33.36	0.00	0.00	67.00%	0.00%	67.00%	50.00%	83.00%	0.00%	83.00%	60.00%	-	-	-	-	Work in Progress
11	Development of 6% abadi plots in Village-Sirsa (Part B & C), Greater Noida.	M/s Moni Construction Co.	480.22	400.07	15.01.2021	14.01.2022	0.00	400.07	0.00	0.00	38.00%	0.00%	38.00%	2.00%	46.00%	0.00%	46.00%	5.00%	-	-	-	-	Work in Progress
12	Balance Development (Interlocking Tiles and Drain) Work of Village- Khanpur, Greater Noida.	M/s R.R. Construction Co.	112.58	84.24	08.02.2021	07.08.2021	0.00	84.24	0.00	0.00	50.00%	0.00%	50.00%	40.00%	67.00%	0.00%	67.00%	50.00%	-	-	-	-	Work in Progress
13	Miscellaneous Necessary Civil works in Village Bironda, Achchhar, Dadha, Kyampur, Balla Ki Madhaiya, Nato ki Madhaiya, Kasna, Khanpur, Sirsa & Ladpura, Greater Noida.	M/s Jay Shri Vaishno Traders	40.24	39.03	21.02.2021	20.02.2022	0.00	39.03	0.00	0.00	19.00%	0.00%	19.00%	20.00%	27.00%	22.91%	27.00%	20.00%	06.05.2021	8.94	17.05.2021	8.17	Work in Progress
14	Constructuion of Boundary Wall of Shamshan Ghat and Kabristan in Village Salempur Gurjar, Greater Noida.	M/s Shree Jee Builders & Contractors	71.42	54.47	17.03.2021	16.09.2021	0.00	54.47	0.00	0.00	25.00%	0.00%	25.00%	10.00%	42.00%	0.00%	42.00%	20.00%	-	-	-	-	Work in Progress
15	C/o Drain at Old Main Road in Village Kasna, Greater Noida.	M/s Engineers Associates.	57.74	51.53	01.04.2021	30.09.2021	0.00	51.53	0.00	0.00	17.00%	-	17.00%	2.00%	34.00%	0.00%	34.00%	2.00%	-	-	-	-	Work in Progress
		Total	2551.13	2117.46	-	-	765.24	1352.22	0.00	765.24	-	-	-	-	-	-	-	-	-	235.62	-	202.58	-

17

WORK CIRCLE-JAL

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22
RURAL DEVELOPMENT/MAINTENANCE WORK

MIS - PRJ-01(R) 31-05-2021

AMOUNT IN LAKH)

S. No.	Name of work	Name of Contractor	Tender Amount	Date of Start	Date of Completion	Expenditure up to 31-03-2021	Expenditure 2021-22		Cumulative % progress upto 30-04-2021				Cumulative % progress upto 31-05-2021				Last Bill Raised		Payment Released		Remark
							Targ.	Achi.	Financial		Physical		Financial		Physical		Date	Amount	Date	Amount	
									Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Operation & Maintenance of Tube-wells, Rising Main and Chlorination etc work in rural area water supply, Greater Noida .	M/s Aman Enterprises	84.75	05-09-2020	04-09-2021	48.15	36.60	-	65.11%	56.81%	65.11%	70.00%	73.63%	84.70%	73.63%	86.00%	17-05-2021	22.14	-	-	
2	Maintenance of Distribution Pipe Line work at Various Villages (Part-1) in Greater Noida.	M/s Yaam Enterprises	126.96	21-09-2020	20-09-2021	-	126.96	-	60.71%	0.00%	60.71%	40.00%	69.23%	15.06%	69.23%	40.00%	28-05-2021	19.13	-	-	
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent 10 Village (Amarpur, Atai, Muradpur, Baghpur, Bisayach, Dadupur, Hazratpur, Imaliyaka, Luksar, Pipalka and Powari) in Greater Noida. (Package-1)	M/s Supreme Industrial Corporation	907.18	02-09-2020	01-09-2023	93.19	302.39	-	21.24%	10.27%	21.24%	17.00%	24.77%	14.43%	24.77%	14.43%	10-05-2021	39.70	-	-	
4	Maintenance of Distribution Pipe Line work at Various Villages (Part-2) in Greater Noida.	M/s Shri Sai Enterprises	101.60	10-11-2020	09-11-2021	25.33	76.27	-	46.98%	25.00%	46.98%	32.00%	55.49%	37.67%	55.49%	40.00%	19-05-2021	10.72	-	-	
5	Operation and Maintenance of Tubewell Pump & Distribution Pipe Line at various Villages in Greater Noida. (Package-3)	M/s Supreme Industrial Corporation	577.58	11-12-2020	10-12-2023	73.18	192.52	-	12.80%	12.67%	12.80%	20.00%	15.63%	14.26%	15.63%	14.26%	10-05-2021	9.19	-	-	

DETAILS OF WORKS (COMPLETED) YEAR 2021-22															MIS-PRJ-05
(DURING 2021-22)															31.05.2021
Sl.No	Name of Work	Tender Cost	Name of Contractor	Time Table		Payment (Rs. in Lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark	
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act.		Amt	Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
	WORK CIRCLE-I														
1	Development work of Village Chipiyana khurd (Tigri) Greater Noida	50.37	M/S J.D.Associates	6.00	9.00	72.69	-	72.69	08.01.20	20.03.20					
2	P/L interlocking tiels and C/o drain from G.T. road to Sidha Baba Mandir and Khichchu home to Raju home in Village Khera Dharpura (Mazra Chapraula), Greater Noida	67.00	M/s Shanti Const. Co.	6.00	7.00	74.54	-	74.54	03.06.20	01.07.20					
3	Resurfacing of 60m wide road and C/o RCC Drain along Service road (Plot No-GH-03 to GH-05) in Sector-16 (Residential) Greater Noida	252.1	M/s Dynasty Promoters Pvt.Ltd.	3.00	9.00	256.43	-	256.43	03.01.20	25.06.20					
4	Strengthening & widening of 60m wide Peripheral road around sector Ecotech-12, greater Noida	588.99	M/s Dynasty Promoters Pvt.Ltd.	6.00	12.00	583.22	40.00	623.22	13.04.20	02.12.20					
5	Repairing and Interlocking tiles at Shamshan Ghat in village Roza Yaqubpur, Greater Noida	21.75	M/s M.K. Builders	3.00	6.00	9.37	13.50	21.87	21.09.20	-					
6	Strengthening & widening of Service road along 60m wide road From Police Line to NH-24 Link Road (9.40Km to 12.80Km) in Greater Noida	652.00	M/s Shubham Builders	12.00	15.00	581.68	90.00	671.68	25.12.20	-					
7	Maintenance of C.C. Road, C/o Interlocking tiles road and Drain (balance work) in Village Richpal Ghari Greater Noida	67.63	M/s Shri Sai Const.	6.00	7.00	65.97	5.00	70.97	17.02.21	16.03.21					
8	C/o C.C. Road and Drain (near N. S. Public School) in Village chipiyana, Greater Noida	36.78	M/s Good Hill Builders	6.00	-	-	-	-	17.03.21	-					
8	C/o Brick Kharanja Road Behind Dujana Public School From Village Dujana road to 60m wide road in Village Badalpur Greater Noida	18.44	M/s Good J.D.ASSOCIATES	3.00	-	-	-	-	9.03.21	-					

19

DETAILS OF WORKS (COMPLETED) FOR YEAR 2021-22

(DURING 2021-22)

WORK CIRCLE-2

UPTO

31.05.2021

S.N.	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Acutal	Paid	To be paid	Total Cost	Asper Bond	Asper Act.		By SM	Amt.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Maintenance work of Sector-10, Greater Noida.	47.84	M/s Shri Sai Enterprises	12	12	27.75	20.09	47.84	31.05.2021	31.05.2021	-	-	-	-
	Annual maintenance work of 130m wide road from saini rotary to Lohia Nallah.	35.80	M/s Shri Giriraj Infratech Pvt. Ltd.	12	12	33.39	2.41	35.80	20.05.2021	31.05.2021	-	-	-	-
		83.64				61.14	22.5	83.64						

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

MIS-PRJ-05

(DURING 2021-22)

31.05.2020

Sl.No	Name of Work	Tender Cost	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act.		Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-III NIL													

(2)

**DETAILS OF WORKS (COMPLETED) FOR YEAR 2020-21
(DURING 2021-22)**

WORK CIRCLE-IV				UPTO 31.05.2021										
S.N	Name of Work	Tender Cost	Name of Contractor	Time table payment (Rs. In lacs) in Months					Date of Completion		Date of Insp.	Final Bill		Remark
				Planned	Actual	Paid	To be paid	Total Cost	As per Bond	As per Act.	By SM	Amt.	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Strengthening of 80M wide S.K. road from L.G. rotary to pari chowk rotary (Main carriage way), Greater Noida	492.60	M/s P. S. Construction.	9	6	457.42	35.17	492.6	06.07.2021	30.04.2021	30.04.2021	—	—	Final Bill under preperation
2	Providing and fixing of railing on P-7 rotary in sector Builders Area, Greater Noida	11.07	M/s J. D. Associates.	1	—	—	11.07	11.07	24.10.2020	30.04.2021	30.04.2021	—	—	Final Bill under preperation
	Providing & fixing 80mm thick interlocking tiles near P-2 Market and P-3 Market on 24m wide road in Sector Builders Area	15.43	M/s Shree Ji Builders and Contractors.	3	3	—	15.43	15.43	31.05.2021	31.05.2021	31.05.2021	—	—	Final Bill under preperation
	Providing and fixing 80mm thick interlocking tiles on 24M wide road near P-3 Market to Sector P-4 Gate in sector Builders area, Greater Noida.	7.09	M/s Abhay Enterprises.	3	3	—	7.09	7.09	15.07.2021	31.05.2021	31.05.2021	—	—	Final Bill under preperation
		503.67		9	6	457.42	46.24	503.67						
1	Resurfacing of 45m wide A-1 road in Sector Builders Area, Greater Noida.	111.82	M/s P. S. Construction.	1	4	80.94	30.88		19.10.2019	14.02.2020	14.02.2020	40.44	13.08.19	Bill finalised
2	Resurfacing of 45m wide A-2 road in Sector Builders Area, Greater Noida.	118.14	M/s P. S. Construction.	2	4	82.67	35.47		17.12.2019	14.02.2020	14.02.2020	47.05	13.08.20	Bill finalised

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

DATE:- 31.05.2021

(DURING 2020-21)

WORK CIRCLE-5

Sl.No.	Name of Work	Tender Cost	Name of Contractor	Time Taken in		Payment (Rs. In lacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.		Amt	Date	
				Planned	Actual									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Nil													

23

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

Date- 31.05.2021

(DURING 2020-21)

Sl.No.	Name of Work	Name of Contractor	Tender Cost. In Laacs	Time Taken		Payment (Rs. In laacs)			Date of completion		Date of Inspection by S.M.	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Total Cost	Asper bo.	Asper act.		Amt	Date	
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
1	P/F barbed wire fencing of 130m wide road from from 130x80m roatry to Eastern Pheripharal road, Greater Noida.	M/s R.R. Construction Co.	16.98						13.01.2020					
2	Resurfacing of 45m wide Internal road of Sector-Ecotech-7, Greater Noida	M/s RVM Infratech Pvt. Ltd.	169.98						08.01.2020					
3	Internal Development work of 6% abadi Plots in Village-Rothori, Greater Noida	M/s Moni Construction	583.98						30.08.2019					
4	C/o Protection wall and drainage both side centra; verge and Strengthening of 130m wide road from Sector-2, Tech zone-IV to Sector-3, K.P-V rotary to lohiya nallah to Amarpali rotary in Greater Noida	M/s SKV Infratech Pvt. Ltd.	2929.92						11.03.2020					
5	Strengthening of 130m wide road both side main carriage way from Sector-Sigma-II/IV and Omicron-I/IA (12 130x80m) roatry to Sirsa roatry Greater Noida	M/s SKV Infratech Pvt. Ltd.	645.40						03.04.2020					
6	C/o Temporary Site office in Sector-Ecotech-11, Greater Noida	M/s Gaurdeep Enterprises	3.52						10.01.2020					
7	Resurfacing of Internal 24m wide road in Sector-Ecotech-11, Greater Noida	M/s P.S. Construction	340.46						13.10.2020					
8	Resurfacing of 60m wide Peripheral road and 45m wide Internal road of Sector-Ecotech-VII, Greater Noida	M/s Dynasty Promoters Pvt. Ltd.	170.08						03.01.2020					
9	Resurfacing of 60m & 45m wide road in Sector-Ecotech-1 (Ext) Greater Noida	M/s Atul Builders	144.14						16.10.2020					
10	Resurfacing of 60m wide Peripheral road along Sector-Ecotech-VII, Greater Noida	M/s Lisha Engineers Pvt Ltd.	94.26						11.11.2020					
11	C/o Trunk Drain at 130m wide road from Sector-20 to Lohiya Nalla Greater Noida	M/s Laxmi Builders	481.26						30.06.2019					
12	Resurfacing of 80m wide road along Sector-Ecotech-1 (Ext-1) in Greater Noida	M/s A.M.T. Builderd Pvt. Ltd.	151.75						09.09.2020					
13	C/o R.C.C. Peripheral Drain of 60m wide road along Sector-Ecotech-VII (LHS) in Greater Noida.	M/s Awantika Construction Co.	83.23						13.02.2021					
14	Resurfacing of 45m wide road in Sector-Ecotech-11, Greater Noida	M/s S.R. Construction	120.64						26.02.2021					
15	Patch repair & Resurfacing of 45.0m wide road (Internal road) in I.T. City Greater Noida	M/s Dynasty Promoyers Pvt. Ltd.	481.67						01.03.2021					

24

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

Dated: 31.05.2021

WORK CIRCLE - 8

Sl.No.	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection		Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Tentative Amount with variation (Civil)	Asper bo.	Asper act.	by S.M.	Amt	Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	Construction of main road in village Rampur Mazra, Greater Noida	138.75	M/s Om Sai Construction	3	22	103.62	35.13	138.75	03.12.18	15.07.2020					
2	P/L Interlocking Tiles & Drain in Village Budha Gharbara, Greater Noida.	29.07	M/s Build Well Associates	3	16	8.99	20.08	29.07	21.05.19	15.07.2020					
3	Constructuion of Boundary Wall of Kabristan in Village-Nanwa ka Rajpur, Greater Noida.	19.09	M/s Vansh Contractor	3	4	8.73	6.32	15.05	29.08.20	27.09.2020					
4	Internal Development work of Abadi plots in Village Murshidpur, Greater Noida.	109.49	M/s Maa Shakti Construction & Engineers	6	49	81.97	27.52	109.49	09.02.17	30.09.2020					
5	Providing and Laying Interlocking & Drain Work in Village Atai Muradpur (Balance Work), Greater Noida.	19.42	M/s Shri Sai Construction	3	12	8.34	14.34	19.42	26.12.19	30.09.2020					
6	Development Work of Mandi Shyam Nagar, Greater Noida.	214.10	M/s R.R. Construction Co.	12	10	200.77	13.33	214.10	03.11.20	30.09.2020					
7	Resurfacing of Powari-Ataimuradpur-Amrpur to Dankaur link Road, Greater Noida.	89.27	M/s R.V.M. Infratech Pvt. Ltd.	3	5	81.22	16.00	98.00	15.09.2020	31.10.2020					
8	C/o Boundary wall, Shed and Chabutra of Shamshan Ghat in Village Nanua Ka Rajpur, Greater Noida.	37.88	M/s Virat Construction	6	14	19.55	18.33	38.00	26.03.2020	30.11.2020					
9	Constructuion of Boundary Wall, Shed, chabutra and approach road of Shmashan ghat in village-daudpur, Greater Noida.	28.48	M/s Vansh Contractor	3	6	18.03	10.45	28.48	29.08.2020	30.11.2020					
10	P/F Interlocking tile for Shamshan Ghat, RCC drain work along main approach road, repairing of interlocking tiles and drain, M.S. Grating wrok and construction of Boundary wall for Kabristan in Village-Junedpur, Greater Noida.	81.28	M/s Jai Shri Vaishno Traders	6	12	59.33	38.67	98.00	19.07.2020	18.01.2021					
11	C/o Balance development work in Village-Ghanghola, Greater Noida	65.48	M/s Maa Ambe Enterprises	6	7	43.18	36.37	80.00	21.12.2020	10.01.2021					
12	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Salempur Gurjar, Greater Noida.	34.26	M/s R.R. Construction Co.	3	4	25.03	9.23	34.26	31.01.2021	25.02.2021					
13	Constructuion of Balance Interlocking Tiles and Drain in Village Sirsa, Greater Noida.	71.33	M/s Deepak Builders	6	15	48.92	22.41	71.33	09.07.2020	31.03.2021					
14	Providing and Laying Interlocking Tiles & Drain (Balance Work) in Village Pachyatan, Greater Noida.	64.31	M/s Om Sai Cosntruction Co.	3	5	42.35	21.96	64.31	31.01.2021	01.03.2021					
15	Providing and laying Interlocking tiles & drain (Balance work) in Village-Imaliyaka, Greater Noida.	29.38	M/s Maa Bhagwati Builders	3	3	21.71	8.00	29.71	13.03.2021	12.03.2021					
16	Providing and laying Interlocking tiles & drain work in Village-Dhada, Greater Noida.	38.37	M/s Jay Shri Vaishno Traders	3	3	28.08	10.29	38.37	13.03.2021	12.03.2021					
						Total	799.82	308.43	1106.34						

25

Sl.No.	Name of Work	Tender Cost.	Name of Contractor	Time Taken in Months		Payment (Rs. In lacs)			Date of completion		Date of Inspection	Final Bill		Remark
				Planned	Actual	Paid	To be Paid	Tentative Amount with variation (Civil)	Asper bo.	Asper act.	by S.M.	Amt	Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15

DETAILS OF WORKS (COMPLETED) YEAR 2021-22

1	Internal Development work of abdi plots (Balance work) in Village-Gharbara, Greater Noida.	53.65	M/s Chaudhary Builders.	6	8	53.03	16.97	70.00	03.02.2021	18.04.2021				
					Total	53.03	16.97	70.00						
				Grand Total		852.85	325.40	1176.34						

29

**DETAILS OF WORKS (COMPLETE) FOR YEAR 2020-21
DURING F.Y. 2020-21**

WORK CIRCLE-JAL

MIS - PRJ-05 31-05-2021

AMOUNT IN LAKH)

S. No.	Name of work	Tender Amount	Name of Contractor	Time Table in Months		Payment			Date of Completion		Date of Inspection by SM	Final Bill		Remark	
				Planned	Actual	Paid	To be Paid	Total Cost	As per Bond	As per Actual		Amount	Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
															NIL

27

MIS-PRJ-01

**WORK PROPOSED FOR YEAR 2021-22
PROJECT WORKS**

WORK CIRCLE-I

Project

S.N.	NAME OF WORK	Budget Provision for 2021-22	Date of pr paration . estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Preser status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	C/o R.C.C. Central Verge, Footpath and precast Drain along 60m wide road from Gaur Rotary to tigri Rotary Greater noida			966.00									उक्त कार्य की प्राईस बिड दिनांक 03.06.2021 को खोली जा चुकी है वर्तमान में जस्टीफिकेशन तैयार किया जा रहा है।
2	C/o Balance R.C.C Drain and Re-Construction of Damaged Drain along 45m wide road in Sector-4 Greater Noida			143.00									उक्त कार्य की प्राइस बिड खोले जाने की स्वीकृति सक्षम अधिकरी महोदय द्वारा दिनांक 03.06.2021 को प्रदान की जा चुकी है पत्रावली वर्तमान में टेन्टर सेल को प्रेषित है।
3	Wedning & strengthening of 45m wide road, Resurfacing of 24m wide road & C/o Footpath, cyclew track Covering of Drain, R.C.C. Slab along Sector-16C, greater noida.			552.00									उक्त कार्य की प्राइस बिड खोले जाने की स्वीकृति सक्षम अधिकरी महोदय द्वारा दिनांक 03.06.2021 को प्रदान की जा चुकी है पत्रावली वर्तमान में टेन्टर सेल को प्रेषित है।
4	Development work of 6% abadi Plots in Village Roza Yaqubpur (balance work) Greater Noida			492.81									टैकेदार को अवाई लेटर जारी किया गया शीघ्र ही कार्य प्रारम्भ कर दिया जायेगा

5	Resurfacing of Service road & widening of Main Carriage way, C/o FootPath, Fencing work for Centre verge, Main Drain Corving of 60m wide road Between Sector-4 & Sector-16B, greater noida			263.01								सकत कार्य की पत्रावली नेगोसियेशन की स्वीकृति हेतु तकनीकी विभाग में जोच प्रक्रिया में है।
			Total	2416.82								

W.C. INCHARGE

29

G.M.(PROJECT)

MIS-PRJ-01

RURAL DEVELOPMNET WORKS

WORK CIRCLE-I													
S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Prese	Remarks
						ACEO	CEO	Receipt	Approva				
		Provision	preparatic	(Lacs)	of Est.								
		for 2021-22	of Estt.		committee								
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Providing and laying Interlocking tiles for Approach road from village road to shamshan ghat and maintenance of shamshan ghat in village chipiyana khurd Greater noida			35.86									उक्त कार्य की प्राइस बिड को खोली जा चुकी है जस्टीफिकेशन की जाँच हेतु तकनीकी विभाग को प्रेषित की गयी है।
2	Repair & Rising of C.C. Road and Brick Drain work in Village Acheja Greater Noida			23.05									उक्त कार्य की निविदा स्वीकृत हो चुकी है अनुबन्ध गठन की प्रक्रिया है।
3	P/L Interlocking tiles, P/F NON- Asbestos Sheet and Maintenance work of Barat Ghar in Village Roja Yakubpur Greater Noida			48.39									आगणन सैद्धान्तिक स्वीकृति हेतु प्रेषित किया गया है।
4	P/L Interlocking tiles amd C/o R.C.C Drain in Village Chipiyana Bujurg Greater Noida			214.04									उक्त कार्य हेतु आगणन सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वकृति हेतु प्रेषित है।
				Total									262.43

W.C. INCHARGE

G.M.(PROJECT)

WORK PROPOSED FOR YEAR 2020-21

MIS-Project-04

WORK CIRCLE-2

Dated-

31.05.2021

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain 24m wide road from apexcourt to victryone central in Sector-12. FTS-126585	Internal Dev.	06.10.2020	24.99	-	08.10.2020	-	-	-	-	-	-	प्राईस बिड खोले जाने की प्रक्रिया में है ।
2	Construction of boundary wall, Shed & Chabutra of Shamshan Ghat in Village-Swarajpur, Greater Noida. FTS-120206	Rural work	18.11.2019	18.91	-	27.11.2019	-	-	-	-	-	-	न्यूनतम निविदादाता मै0 गौरव कन्सट्रक्सन की निविदा स्वीकृति की प्रक्रिया में है।
3	Construction of Brick drain in Village-Bhola Rawal, Greater Noida. FTS-125438	Rural work	14.08.2020	3.74	-	11.09.2020	-	-	-	-	-	-	प्राईस बिड खोले जाने की प्रक्रिया में है ।
4	Strengthening of 80m wide road in between Sector-10 & 12, Greater Noida. FTS-124197	External wor	28.09.2020	323.83	28.12.2020	-	30.09.2020	-	-	-	-	-	प्राईस बिड खोले जाने की प्रक्रिया में है ।
5	Repair of boundary wall of 1950 nos Affordable houses in Sector-10, Greater Noida. FTS-125711	Internal Dev.	28.08.2020	9.08	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली पुनः प्रेषित की जा चुकी है।
6	Resurfacing of Busway from Hindon Bridge to EK Murti rotary. FTS-126021	External wor	09.09.2020	367.16	-	-	14.05.2021	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।
7	Construction of RCC drain of 130m Service road (LHS) from Sector-Ecotech-12 rotary to Milak rotary. FTS-125521	External work	18.08.2020	95.50	-	-	02.06.2021	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जानी है।

91

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
8	Annual maintenance work of 130m wide road from Saini rotary to Tilapta rotary, Greater Noida. FTS-129262	External work	22.02.2021	539.54	-	29.03.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जा चुकी है।
9	Annual maintenance work of 130m wide road from Roza rotary to Saini rotary, Greater Noida. FTS-129261	External work	22.02.2021	386.24	-	03.04.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जा चुकी है।
10	Maintenance work of Sector-12, Greater Noida. FTS-125768	Internal Dev.	01.09.2020	181.35	-	29.03.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जा चुकी है।
11	Repairing of C.C. road in Village-Dhoom Manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/116	Internal Dev.	10.03.2021	20.39	-	18.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।
12	C/o RCC sedimentation chamber at pond inlet & RCC drain in Village-Dhoom manikpur, Greater Noida. Project/Village-Dhoom Manikpur/2021/112	Internal Dev.	10.03.2021	62.69	-	-	03.04.2021	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली पुनः प्रेषित की जा चुकी है।
13	Balance work R.C.C. Road, Drain & Culvert in Village-Saini, Greater Noida FTS-121286	Internal Dev.	26.12.2019	123.27	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
14	P/F Interlocking tiles & culvert in Village-Sadapur. FTS-125439	Internal Dev.	01.09.2020	8.61	-	26.01.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जानी है।
15	Maintenance work of composite work from Affordable houses in Sector-10. Project/Sector-10/2021/02	Internal Dev.	22.03.2021	48.70	-	29.03.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने हेतु पत्रावली प्रेषित की जा चुकी है।

32

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
	2	3	4	5	6	7	8	9	10	11	12	13	14
16	Providing & Fixing interlocking tiles, Construction of CC road & drain in Village-Kailashpur. FTS-124201	Internal Dev.	29.05.2020	141.63	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है।
17	Repairing of C.C. road in Village-Sadapur. Project/Village-Sadapur/2021/02	Internal Dev.	22.03.2021	124.06	-	12.04.2021	-	-	-	-	-	-	ई-निविदा आमन्त्रित की जानी है।
18	Repairing & Painting of barathghar in Village-Khodna Khurd Urf Bhooda. FTS-124726	Internal Dev.	03.07.2020	79.38	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
19	Providing & Fixing interlocking tiles in Village-Roopwas FTS-125767	Internal Dev.	02.09.2020	62.50	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
20	Providing & Fixing interlocking tiles in Village-Swarajpur. FTS-125766	Internal Dev.	02.09.2020	298.31	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
21	Providing & Fixing interlocking tiles in Village-Kheri. FTS-125864	Internal Dev.	08.09.2020	140.53	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
22	Construction of balance CC road in Village-Jaun Samana FTS-127001	Internal Dev.	21.10.2020	37.52	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
23	Providing & Fixing interlocking tiles in Village-Dhoom Manikpur. FTS-127088	Internal Dev.	26.10.2020	9.96	-	-	-	-	-	-	-	-	प्रस्तावित कार्यों का परीक्षण भूलेख विभाग से कराया जा रहा है।
24	Repair of CC road & Providing & Fixing interlocking tiles in Village-Sadapur. Project/Work Circle 2/21/163	Internal Dev.	05.02.2021	9.50	-	13.04.2021	-	-	-	-	-	-	कार्य की एनओआईटीओ अनुमोदन हेतु प्रेषित की जानी है।
25	Repairing work & interlocking tiles in Shamshan Ghat in Village-Roopwas. Project/Work Circle 2/21/164	Internal Dev.	08.04.2021	27.66	-	13.04.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है।

S.No	Name of Work	Budget Provision for 2020-21	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
	2	3	4	5	6	7	8	9	10	11	12	13	14
25	Play Ground Earth Filling work in Village-Khodna Khurd. Project/Work Circle 2/21/172	Internal Dev.	27.01.2021	19.10	-	17.04.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है ।
26	Construction of Veranda & repairing & chabutra of Shamshan Ghat in Village-Tilapta Karanwas. Project/Work Circle 2/21/186	Internal Dev.	23.04.2021	11.25	-	20.05.2021	-	-	-	-	-	-	प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त किये जाने की कार्यवाही की जा रही है ।
27	Strengthening & widdening of 60m wide peripheral road in Sector-10, Greater Noida. Project/Work Circle 2/21/161	External wor	08.04.2021	376.91	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है ।
28	Maintenance work of Sector-10 (For Three years) in Greater Noida. Project/Work Circle 2/21/02	External wor	31.05.2021	344.94	-	-	-	-	-	-	-	-	सैद्धान्तिक स्वीकृति प्राप्त करने की प्रक्रिया में है ।
				3897.25									

34

WORK PROPOSED FOR YEAR 2021-22

WORK CIRCLE-III

31.05.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Raising of drain along 60m, 45m, & 30m wide road in sector Techzone-4, Greater Noida	196.29		196.29									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 04.06.2021 को खोली जानी है।
2	Balance Development work of 6% & 10% abadi Plots in Village Khairpur Gurjar, Greater Noida.	424.06		424.06									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 14.06.2021 को खोली जानी है।
3	Balance development work of 8% abadi plots in village-Patwari, Greater Noida.	1077.20		1077.20									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 06.05.2021 को खोली गयी है। जस्टीफिकेशन हेतु पत्रावली तकनीकी विभाग को प्रेषित की गयी है।
4	Balance development of 6% abadi plots in village Patwari, Greater Noida.	795.53		795.53									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त हो गयी है। एन0आई0टी स्वीकृति उपरान्त ई-निविदा आमंत्रित की जानी है।
5	Internal development work of 6% Plots in village Tusyana Greater Noida. (Including Remaining work)	486.40		486.40									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 14.06.2021 को खोली जानी है।
6	Balance development work of 6% abadi plots in village-Itehra, Greater Noida	448.97		448.97									कार्य की प्री-क्वालीफिकेशन बिड दिनांक 14.06.2021 को खोली जानी है।
		3428.45		3428.45									

35

**WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS**

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	WORK CIRCLE-III												
1	Maintenance of C.C. road & drain in village Choti Milak, Greater Noida.	107.54		107.54									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
2	Providing and laying Interlocking tile and C/o Brick drain at Behind D.M. Office in village Surajpur, Greater Noida.	31.42		31.42									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
3	Development work in village Jalpura (Balance work) Greater Noida	300.74		300.74									कार्य की प्रशासनिक एवं वित्तीय स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
4	Repair of C.C. road and Drain in village Haldoni, Greater Noida	83.52		83.52									कार्य की सैद्धान्तिक स्वीकृति हेतु पत्रावली सक्षम अधिकारी महोदय को प्रेषित की गयी है।
		523.22		523.22									

36

Proposed Project Work

MIS-Project-04

WORK CIRCLE-IV

S.No	Name of Work	Budget Provision for 2021-22	Date of preparation Estimate	Est. Cost (Lacs)	Meeting of Est. Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Resurfacing of 132M wide road and Service road in Sector-KP-3, Greater Noida (125778)		02.09.2020	190.17									दिनांक 04.06.2021 को कार्य की प्री-क्वालिफिकेशन बिड खोली जानी प्रस्तावित है।
2	Resurfacing of 132M wide road and Internal road in Sector-KP-2, Greater Noida (127030)		19.10.2020	449.18									सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
3	Resurfacing of 18m & 24m wide road in Sector-Chi-Phi, Greater Noida.		21.01.2021	332.91									सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
4	Strengthening of 105M wide road from Surajpur Kasana road to Heritage Rotary (Both Side Main Carriage way, Bus way & Cycle track and service road in Greater Noida. (115217)		24.02.2020	758.99									पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है।
5	Providing and laying mastic work of four lane from Noida-Greater Noida Expressway to G.B.U. Greater Noida. (125443)		17.08.2020	95.9									पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है।
6	P/L Interlocking tiles at both side patri below Yamuna Expressway Bridge at Noida-Greater Noida Expressway, Greater Noida (125514)		20.08.2021	26.16									सैद्धान्तिक स्वीकृति हेतु प्रेषित है।
7	Providing and Fixing Rumble Road Stud with Rumble strip at Various Rotary & Crossing in Greater Noida (126481)		28.09.2020	361.95									सैद्धान्तिक स्वीकृति हेतु प्रेषित है।

87

8	Providing and fixing of 80mm interlocking tiles in Village-Bhagmalpuram, Greater Noida	08.01.2021	62.99									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
9	Construction of Kiosks 2nos in Sector-Phi-3 & Phi-4, Greater Noida (127231)	28.10.2020	22.73									2 निविदादाताओं की निविदा प्राप्त हुई है ।
10	Balance work of CC road and drain in village Suthyana, Greater Noida.(125515)	20.08.2020	145.95									प्रशासनिक एवं वित्तीय स्वीकृति हेतु प्रेषित है ।
11	Construction of CC Road and Drain in Village Lakhnawali, Greater noida (125867).	28.09.2020	146.61									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
12	Construction of RCC Drian with slab cover From Village Gurjarpur to S.K. Road, Greater Noida. (126265)	22.09.2020	131.96									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
13	Construction of CC road from Noida-Greater Noida Express way to Shamshan Ghat in Village-Safipur, Greater	30.12.2020	110.76									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
14	Balance work of CC road and raising work drain in village Tugalpur Haldona, Greater Noida.(128839)	11.01.2021	220.14									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
15	Repairing work of Road and Drain in 6% abadi plot in Village-Chuharpur Khadar, Greater Noida.	15.01.2021	139.41									2 निविदादाताओं की निविदा प्राप्त हुई है ।
16	Balance development work of 6% abadi plots in Village-Lakhnawali & Malakpur, Greater Noida.	27.01.2021	176.94									पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है ।
17	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Malakpur, Greater Noida. (129167)	15.02.2021	82.26									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।
18	Repairing and construction of C.C. road and drain and rising of main C.C. road of Village-Begampur, Greater Noida. (129166)	15.02.2022	71.21									सैद्धान्तिक स्वीकृति हेतु प्रेषित है ।

19	Maintenance work of Sector P-2 & P-3 Builders Area, Greater Noida. (126226)	28.12.2020	257.55								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
20	Maintenance work of Sector P-4 & 45m wide (A-1 road in Builders Area, Greater Noida (126228)	17.12.2020	144.67								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
21	Maintenance work of Sector-BZP, Greater Noida. (128026)	17.12.2020	259.67								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति प्राप्त होने के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु online प्रेषित है।
22	Maintenance work of Sector P-6, P-7 & 60m wide road in Builders Area, Greater Noida. (126227)	19.12.2020	217.44								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
23	Maintenance work of Sector-Phi3, Greater Noida (128086)	18.12.2020	78.07								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
24	Maintenance work of Sector P-5 & 45m wide (A2 & R3 road) in Builders Area, Greater Noida (126225)	23.12.2020	199.82								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
25	Maintenance work of sector-KP-II, Greater Noida. (124628)	08.12.2020	212.58								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
26	Maintenance work of 105m wide road from S.K. road rotary to Sector-Lambda, Greater Noida.	05.01.2021	157.04								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
27	Maintenance work of Sector-Phi-4, Greater Noida (128086)	28.12.2020	60.98								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
28	Maintenance of composite work of 80m wide S.K. road (L.G. Rotary to Surajpur Entry Point) Greater Noida.	17.12.2020	232.05								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति हेतु online प्रेषित है।
29	Maintenance work of Sector-Chi-3, Greater Noida (128086)	18.01.2021	148								कार्य हेतु 3 वर्ष का आगमन सैद्धान्तिक स्वीकृति प्राप्त होने के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु online प्रेषित है।

30	Maintenance work of Sector-Chi-5, Greater Noida (128086)	18.01.2021	138								कार्य हेतु 3 वर्ष का आगमन सैद्धांतिक स्वीकृति प्राप्त होने के उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति हेतु online प्रेषित है ।
31	Maintenance work for three year in Sector-Eeotech-II (ST micro side), Greater Noida.	21.01.2021	198.19								कार्य हेतु 3 वर्ष का आगमन सैद्धांतिक स्वीकृति हेतु online प्रेषित है ।
32	Maintenance of composite work of S.K. road for Swarn Nagri Rotary to L.G. Rotary, Greater Noida.	22.01.2021	284.26								कार्य हेतु 3 वर्ष का आगमन सैद्धांतिक स्वीकृति हेतु online प्रेषित है ।
33	Resurfacing of Internal roads in Sector-P-3, Builders Area, Greater Noida.		36.05								कार्य अवाई किया गया है, प्रपत्र सत्यापन उपरान्त कार्य प्रारम्भ की तिथि दी जानी है।
34	Repairing of drain and construction of RCC slab in Sector-BZP, Greater Noida. (125444)		76.22								कार्य अवाई किया गया है, प्रपत्र सत्यापन उपरान्त कार्य प्रारम्भ की तिथि दी जानी है।
35	Repairing of drain and drain covering in Sector Chi-5, Greater Noida. (124546)		72.97								निविदा स्वीकृति हेतु प्रेषित है ।
36	C/o Rasing of drain wall of 80.00m. 60.00m, 45.00m wide road in sector Chi-Phi, Greater Noida (124451)		206.85								निविदा स्वीकृति हेतु प्रेषित है ।
37	C/o RCC drain near Rotary along four lane road, Greater Noida. (124191)		23.26								निविदा स्वीकृति हेतु प्रेषित है ।
38	Repairing of crash barrier of Noida and Greater Noida Express way and P/F of Gate in Sector-Chi-4, Greater Noida		22.56								पुनः निविदा आमंत्रित करने हेतु प्रेषित की गयी है ।
			6552.45								

WORK PROPOSED FOR YEAR 2020-21
Project WORKS

DRK CIRCLE-5

UPTO: 31.05.2021

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO DCEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Construction of boundary wall of Green Area in between Kot escape Kasna and 80 mtr wide road from S K Road to 130 mtr wide road, Gr Noida.			109.64									
2	Resurfacing of Internal road in sector Sigma-II, Gr Noida.			238.81									
3	Resurfacing of both side service road from Nawada rotary 105 mtr road to sector Pi, sector-36 rotary Gr Noida			92.4									
4	Construction of GNIDA Kiosk in different location in Gr Noida.			19.5									
5	Rising of drain wall from Nawada rotary to nato ki madhaiya rotary and honda cut to sector-36 rotary road in Gr Noida.			106.95									
6	Rising of drain wall from swarn nagri rotary to gail rotary 45 mtr road (60 mtr wide road to 130mtr wide road) and honda to noto ki madhaiya rotary			120.36									
7	Rising of drain wall from road and sector-36/37 rotary to sector-37 T Point.			99.13									
8	Strengthening of 60mtr wide road (Main Carriage way and service road) Jagat Farm rotary to Gamma-II (Omaxe C.P.) rotary and Authority rotary to Rivan rotary in, Gr Noida.			429.89									
9	Strengthening of 60m wide road (main carriage way and service road) from L.G.rotary to Sai Mandir rotary and DPS rotary to Authority rotary, Greater Noida.			504.92									
10	Strengthening of 60 m widr road (Main Carriage way and service road) from Nawada rotary to Sai Mandir rotary Delta-III, Gr Noida.			376.37									
11	Strengthening of 60mtr wide road (Main Carriage way and service road) from Delta-III rotary to Gamma-II rotary (Omaxe C.P. and ATS (T-Point) to Sai Mandir rotary, Gr Noida.			340.82									
12	C/o Complaint office in Industrial sectors			50.00									
13	Providing and fixing barbed wire fencing in Commercial Belt of Sector Delta-2, Greater Noida.			4.00									
14	Repairing/construction of drain, culvert & C.C. road for 6% abadi plots in village Birondi, Greater Noida			210.00									
15	Construction of Green Room in Ramleela Ground of Sector Pi-I Greater Noida			21.88									
16	Drain repair in Sector Ecotech-II (L.G. Side) Greater Noida			38.00									
17	C/o Boundary wall around Sector Eta-I Gr. Noida			120.00									
18	C/o RCC drain work along 18m wide road in Sector Alpha-I Greater Noida			373.25									
19	Relaying of interlocking tiles in Sector Alpha-I Greater Noida			70.00									
20	Relaying of interlocking tiles in Sector Alpha-II Greater Noida			70.00									
21	C/o Drain in sector Ecotech-2, Gr Noida.			100.00									
22	C/o Service road and drain along Sector Delta-I and II, Greater Noida			250.00									
23	C/o Service road and drain along Sector-27, Greater Noida			260.00									
24	Providing, Laying & repairing interlocking tiles at different location of 60m peripheral road along sector Delta-I,II & III Greater Noida			185.00									

41

25	P/F RCC post Barbed wire Fencing around Commercial Belt in Sector Pi-I, Greater Noida.	26.80									
26	Relaying of Interlocking tiles along 60m road Delta I,II & III, Gr. Noida	45.50									
27	Relaying of Interlocking tiles along 60m road Sector-36/Sigma-I/Swarn Nagri, Gr. Noida	95.00									
28	Construction of 4 nos. Kiosks & Guard room in Sector Eta-I Greater Noida	45.00									
29	Construction of 2 nos. Kiosks in Sector Sigma-III, Greater Noida	22.00									
30	C/o Community center in Sector-Delta-III, Gr. Noida	400.00									
31	C/o Community center in Sector -36 Greater Noida	400.00									
32	C/o Community center in Sector Eta-I Greater Noida	392.00									
33	C/o Community center in Sector -37 Greater Noida	400.00									
34	C/o Community center in Sector Swarn Nagri, Greater Noida	400.00									
35	C/o Community center in Sector Pi-I Greater Noida	400.00									
36	C/o Community center in Sector Sigma-I Greater Noida	400.00									
37	Balance development work in village Navada, Greater Noida	50.00									
38	Construction of Pathway & cleaning of Pond in different village	30.00									
39	Repair & Construction of Shamshan Ghat & Kabristan in different village	70.00									
40	Providing/Fixing Interlocking tile in Barat Ghar, Panchayat Ghar & Ambedkar Bhawan and repairing of Barat Ghar & Panchayat Ghar in village Birondi Greater Noida	33.74									
41	Balance Development work in village Gulistanpur Greater Noida	50.00									
42	C/o C.C. road & drain in village Birahmpur Gajrula (Nawada) Greater Noida	25.00									
43	C/o C.C. road & drain in village Gulistanpur Greater Noida	50.00									
44	Balance C.C. road & drain in village Sakipur Gr. Noida	99.00									
45	C/o drain on 24mtr. Wide road in Sector Zeta-I (Balance work) Greater Noida	60.00									
Total		7684.96			0.00	0	0.00				

42

**WORK PROPOSED FOR YEAR 2020-21
PROJECT WORKS**

MIS-PRJ-04

31.05.21

WORK CIRCLE-VI

S.N.	NAME OF WORK	Budget Provision for 19-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks	
						ACEO	CEO	Receipt	Approval					
1		2	3	4	5	6	7	8	9	10	11	12	13	
1	Miscellaneous civil work on 60.00 mtr.wide road from between sector-Omicron-III, sector-MU & MU-II, sector-Recreational green-V, Greater Noida	49.69	6/12/2021	-	-	-	-	-	-	-	-	-	-	आगणन प्रशासनिक एवं वित्तीय स्वीकृति हेतु तकनीकी विभाग को प्रेषित है।
2	Resurfacing of 60.0mtr wide road Adjacent of Sector Omicron -1A and Omicron-1 Greater Noida	599.91	20.01.21	-	-	-	-	-	-	-	-	-	-	आगणन तकनीकी जाँच के उपरान्त सैद्धान्तिक स्वीकृति हेतु अपर मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है।

W.C. INCHARGE

(43)

G.M.(PROJECT)

WORK PROPOSED FOR YEAR 2020-21

RURAL DEVELOPMENT WORKS

WORK CIRCLE-VI													31.05.2021
S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2020-21	preparation of Estt.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completi status		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
WORK CIRCLE-VI													
1	Development work of 4%/6%/10% Abadi Plot in village Thapkhara Greater Noida	282.78	6.10.2020	264.29	16/03/2021	16/03/2021	-	31/3/2021	13/4/2021	-	-	-	दिनांक 16.04.2021 को निविदा की वयालीफिकेशन बिड खोली जानी प्रस्तावित है। तत्पश्चात महाप्रबन्धक (परियोजना) के शुद्धि पत्र संख्या-(अभियन्त्रण)/2021/219 दिनांक 23.04.2021 के क्रम के दिनांक 06.05.2021 को निविदा की प्री वयालीफिकेशन बिड खोली गई जिसमे शून्य निविदा प्राप्त होने के कारण निविदा को निरस्त करते हुए पुनः निविदा आमन्त्रित करने हेतु पत्रावली प्रेषित है।
2	Balance Development work in village Junput Greater Noida.	139.61	29.08.2019	122.15	-	-	-	-	-	-	-	-	आगणन समिति के समक्ष रखने हेतु अपर मुख्य कार्यपालक अधिकारी महोदय को प्रेषित है।
		29.68	21/11/2019	29.04	9/11/2021	16/03/2021	-	31/3/2021	9/4/2021	-	-	-	दिनांक 12.04.2021 को निविदा की प्री वयालीफिकेशन बिड खोली जा चुकी है जिनकी प्राइस बिड खोले जाने हेतु तकनीकी विभाग को प्रेषित है।
3	Providing & laying Interlocking tilers in billage-Ajayabpur from Sodhuran home to Tekram home. Greater Noida.	46.09	14/02/2020	45.19	8/5/2020	16/03/2021	-	31/3/2021	9/4/2021	-	-	-	do
	C/o R.C.C.Drain connecting village-Ghori Bachera to 60.00 mtr. Wide road sector-XU-II drain. Greater Noida.	94.44	5/3/2021	94.44	-	-	-	-	-	-	-	-	आगणन सैद्धांतिक स्वीकृति हेतु प्रेषित है।
4	Development work of village-Hazratpur (balance work) Greater Noida.	592.60		555.11									
TOTAL													

42

MIS-PRJ-04

**WORK PROPOSED FOR YEAR 2020-21
PROJECT DEVELOPMENT WORKS**

Dated 31.05.2021

S.N.	NAME OF WORK	Budget	Date of pre	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2020-21	paration . estimate	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	completion	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Resurfacing of 60m wide Peripheral road along Sector-Ecotech-1 Ext-1 Greater Noida.	221.07	31.07.2020	221.07									Under Estimate Sanction
2	Widening of 80m wide road of Sector-Ecotech-1 (Ext-1) Greater Noida	121.27	20.08.21	121.27			07.10.20						Under Tender Sanction
3	Resurfacing of 24.0m internal road in Sector-Ecotech-1 (Ext-1) Greater Noida	225.60	25.02.21	225.60									Under Estimate Sanction
4	Resurfacing of 24m wide Internal road in Sector-Ecotech-1 (Ext) Greater Noida	741.13	01.02.21	741.13									Under Estimate Sanction
5	Resurfacing of 130m wide road (Main Carriage way & Service road) from Eta, Zeta rotary to 105m rotary to 105m rotary, Greater Noida	688.02	29.09.20	688.02			22.01.21						Under Tender Sanction
6	Resurfacing of 130m wide road (Main Carriage way & Service road) from 105m rotary to Sector-Pi rotary, Greater Noida	970.30	18.12.20	970.30									Under Estimate Sanction
7	P/F of Pre-Cast slab and C/o RCC drain cover slab in Kasna road and GIMS road Greater Noida	141.20	23.06.20	141.20		17.08.20							Under Tender Sanction
8	C/o RCC drain Footpath and Repairing of Footpath at University road Kasna Greater Noida	64.65	01.06.20	64.65									Under Estimate Sanction
9	C/o RCC protection wall of sirsa rotary & Bhati rotary at 80m wide road asian paint to sirsa road Greater Noida	24.32	24.12.20	24.32									Under Estimate Sanction
10	P/F Barbed wire fencing at 60m wide peripheral road of Sector-Ecotech-6, Greater Noida	31.83	24.12.20	31.83									Under Estimate Sanction
13	C/o Drain and Rising of Drain in Sector-Ecotech-1 (Ext) Greater Noida	237.00	23.02.21	237.00									Under Estimate Sanction
14	Repairing & drain along 60m wide Peripheral road of Sector-Ecotech-1 (Ext-1) Greater Noida	46.50	02.03.21	46.50			16.03.21						Under Tender Sanction
15	Strengthening of service road of 80.m wide road Asian Paint to Sirsa rotary Greater Noida	202.40	16.03.21	202.40									Under Estimate Sanction
16	Balance Resurfacing of 60m wide Peripheral road along Sector-Ecotech-11, Greater Noida	221.87	15.03.21	221.87			04.04.21						Under Tender Sanction
	Total	3937.16		3937.16									

(4)

WORK PROPOSED FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS

Dated. 31.05.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
	WORK CIRCLE-VII												
1	Balance Development work of Village Rampur Fatehpur Greater Noida	101.29	16.12.20	101.29									Under Estimate Sanction
2	C/o RCC drain in Village-Rithori Greater Noida	402.61	22.01.21	402.61									Under Estimate Sanction
3	C/o RCC sedimentation Chamber of Pond inlet in Village Rampur Fatehpur, Dabra and Rithori Greater Noida	32.57	13.01.21	32.57			13.03.21						Under Tender Sanction
4	Balance Internal Development work of 6% abadi Plots in Village-Rithori (Balance work Part-II) Greater Noida	161.6	22.02.21	161.6			09.03.21						Under Tender Sanction
5	Development work of 10% abadi Plots in Village-Dabra (Balance work after development of 6% abadi Plots (Part-2) Greater Noida	217.9	22.02.21	217.9			26.02.21						Under Tender Sanction
6	Development work of 10% abadi Plots in Village-Maycha (Balance work-II) Greater Noida	224.82	18.02.21	224.82									Under Tender Sanction
7	Providing and Laying Interlocking tile and rising boundary wall of Primary School in Village-Rampur Fatehpur Greater Noida	5.80	10.03.21	5.80									Under Estimate Sanction
	Total	1146.59		1146.59									

46

WORK CIRCLE-JAL

WORK PROPOSED FOR YEAR 2021-22
PROJECT WORKS

MIS - PRJ-01 31-05-2021

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14

NIL

57

**WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS**

WORK CIRCLE-JAL

MIS - PRJ-01

31-05-2021

AMOUNT IN LAKH)

S. No.	Name of work	Budget Provision F.Y. 2020-21	Date of Preparation of Estimate	Estimate Cost	Meeting of Estimate Committee	Approval		Tender		Date of Start	Date of Completion	Present Status	Remark
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Astoli, Devta, Ajampur Garhi, Rampur Mazra, Dalelgarh, Pachayatan, Rauni, Chirsi, Kulipura & Girdharpur) in Greater Noida. (Package-2)	1824.30		926.24									कार्य की सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
2	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Acheja, Hebatpur, Milak Lacchi, Roja Yakubpur, Sahberi, Devla & Roja Jalalpur) in Greater Noida. (Package-4)	1824.30	16.02.2021	779.05									कार्य सैद्धान्तिक स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
3	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Gurjarpur, Makoda, Kirachpur, Patwar, Sunpura, Kulesara, Khodna Khurd and Vaidpura) in Greater Noida. (Package-5)	1824.30	16.02.2021	815.21									कार्य सैद्धान्तिक स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।
4	Operation and Maintenance of water line, water connection & Current lay water line connect of Tubewell in deffrent Village (Chachula, Dadupur, Hatewa, Khanpur, Salempur Gurjar, Roshanpur, Ladpura and Kasna) in Greater Noida. (Package-6)	1824.30	16.02.2021	873.05									कार्य की सैद्धान्तिक स्वीकृति उपरान्त प्रशासनिक एवं वित्तीय स्वीकृति प्राप्त करने हेतु, प्रक्रिया में है।

48

#NAME?

MIS-PRJ-04

WORK PROPOSED FOR YEAR 2021-22
Project Work

Dated 31.05.2021

Work Cricle-Sewerage

S.N.	NAME OF WORK	Budget Provision for 2019-20	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	Operation and Maintenance Work for 5 Year of 2/10 MLD STP (From 2019 to 2024 at Village Sadopur (Badalpur) Greater Noida.			484.89									Under Re- Tender
2	Deplugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Mu Recreational in Greater Noida.			33.87									Under Tender Santion
3	Deplugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecotech-I Ext.-I in Greater Noida.			36.99									Under Tender Santion
4	Deplugging and Cleaning of Manhole For Sewer Line Connecting to IPS at Sector Ecotech-6 in Greater Noida.			37.54									Under Estimate Santion
5	Providing and Laying D.I. Treated Water Supply Line From 137 STP to IITGNL in Greater Noida.			922.36									Under Tender Santion
6	Providing and Laying Sewer Connecting Line from Police Line to Connecting to Ecotech-III UK-II in Greater Noida.			119.49									Under Tender Santion
7	Laying of Rising Main Sewer Line of Main Pumping Station at Sector-2 in Greater Noida.			587.59									Under Estimate Santion
8	C/o Boundary Wall around UGR RCC Channel & Platform at 15 MLD STP In Greater Noida.			36.24									Under Estimate Santion
	Reuse of 33 MLD Treated Sewage Water From 137 MLD STP Kasna in Gater Noida.			2167.10									
9	Rising Manhole Work under Ramp & Patri in Different Sector & Village Connecting to 137 MLD SP, Greater Noida.			240.82									Under Estimate Santion
10	C/o Boundary Wall around UGR RCC Channel & Platform at 20 MLD STP In Greater Noida.			36.97									Under Estimate Santion
11	Design Construction, Supply, Erection & Commissioning of 20 MLD STP at Sector KP-5, Greater Noida.			4004.80									Under Estimate Santion
12	Relaying Main Sewer Line Connecting From Sector XU-II and Village Hazratpur to I.P.S. Mu- Recreational Green in Greater Noida.			305.99									Under Estimate Santion
13	Laying of Alternate Rising Main Line From MPS to 137 MLD STP at Kasna in Greater Noida.			564.60									Under Estimate Santion
14	Maintenance of Sewer Line in Sector I.T. City and Village Gharbhara Murshidpur (For 36 Month) Greater Noida.			64.44									Under Estimate Santion
15	Design Construction Erection & Commissining of 12 MLD STP at Sector I.T. City in Greater Noida.			3660.56									Under Estimate Santion
16	Re- Construction of Road, Drain, Sewer Line Due to Construction of Metro Work at 130M Wide Road in Gretare Noida.			2297.30									Under Estimate Santion
17	Providing & Laying Sewer line from Police Station Soorajpur to behind Crown Plaza existing sewer line in Greater Noida.			44.12									Under Estimate Santion
18	P/L Sewerage System Near Khara Chauganpur Rotary & 24M Wide Road Sector KP-5 Gr. Noida.			16.21									Under Estimate Santion
		0.00		15666.88									

W.C. INCHARGE



G.M.(PROJECT)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
PROJECT WORKS

UPTO 31.05.2021

WORK CIRCLE-E/M-1

Amount Rs. In lacs

S.N	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure up to 31.03.2021	Expenditure 2020-21 in Rs. Lacs		Progressive Payment (8+10)	Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Providing 20mtr. LED High mast at Sector -01 Rotary near ACE Society on NH-24 link Road Gr. Noida.	M/s eFlex Infratech Pvt. Ltd.	6.56	3.53	19.03.2021	18.06.2021	0.00	3.53	0.00	0.00	34.00%	0.00%	34.00%	15.00%	79.00%	0.00%	79.00%	60.00%	0.00	0.00	0.00	0.00	work in progress.
2	Supply & Fixing of 30Mtr. LED High Mast at Roza Yaqubpur Rotary Sector-16 & Shifting of 30Mtr. high Mast on Gaur City Rotary (Char Murti) in Greater Noida.	M/s Tirupati Const. Co.	18.53	10.56	09.04.2021	08.08.2021	0.00	10.56	0.00	0.00	0.00%	0.00%	0.00%	0.00%	43.00%	0.00%	43.00%	30.00%	0.00	0.00	0.00	0.00	work in progress.
3	Providing street light on service road of 130mtr wide road and tech zone-7 Greater Noida.	M/s Tirupati Const. Co.	79.84	54.29	22.04.2021	21.10.2021	0.00	54.29	0.00	0.00	0.00%	0.00%	0.00%	0.00%	21.00%	0.00%	21.00%	10.00%	0.00	0.00	0.00	0.00	work in progress.
4	Providing Street light on 60mtr wide road from RISE Police chowki to T-Point of Apex Golf Avenue-II in Tech zone -IV, Greater Noida.	M/s Tirupati Const. Co.	48.53	34.67	22.04.2021	21.10.2021	0.00	34.67	0.00	0.00	0.00%	0.00%	0.00%	0.00%	21.00%	0.00%	21.00%	10.00%	0.00	0.00	0.00	0.00	work in progress.
			153.46	103.05			0.00	103.05	0.00	#REF!			0.00%										

50

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

UP TO 31.05.2021
(AMOUNTS IN Rs. LACS)

WORK CIRCLE-E/M-2

Sl.No.	Name of Work	Name of Contractor	Estimated Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.21	Expenditure 2021-2022		Progressive Payment (₹+10)	Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		30.04.2021		31.05.2021		Date	Amt.	Date	Amt.					
											Financial	Physical	Financial	Physical									
								12	13		14	15	16	17	18	19	20	21	22	23			
1	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF MASTER RESERVOIR (01 NO.), AREA RESERVOIR (2 NOS.), ZONAL RESERVOIR (05 NOS.) FOR 85 CUSEC GANGA JAL PROJECT (PHASE-I)	M/S HILLTOP REF.	3997.18	3580.28	02.09.20	01.03.21	1923.34	3580.28	570.40	2493.74	100%	69%	100%	79%	100%	69%	100%	79%	12.04.21	570.4	16.04.21	492.98	Work in progress
2	PROVIDING LED STREET LIGHT FITTING IN SECTOR ECOTECH-11	M/S TIRUPATI CONST. CO.	17.27	12.52	21.09.20	20.09.21	8.65	12.52	0.00	8.65	52%	69%	52%	83%	68%	69%	68%	88%	12.10.20	8.65	0	0.00	Work in progress
3	ELECTRICAL, MECHANICAL, INSTRUMENTAL AND RELATED CIVIL WORK OF AREA RESERVOIR (01 NO.), ZONAL RESERVOIR (07 NOS.), OHT (AR-1, AR-2, AR-3), SCADA FOR 85 CUSEC GANGA JAL PROJECT (PHASE-II)	M/S HILLTOP REF.	3828.22	3773.48	28.10.20	27.04.21	1278.63	3773.48	261.20	1539.83	100%	41%	100%	51%	100%	41%	100%	51%	31.03.21	261.2	31.03.21	238.80	Work in progress
4	SUPPLY AND FIXING OF MISSING POLE AND MISSING FITTING AT SECTOR-31 (SIWARI NAGRI), SECTOR-32 (PIE-1), SECTOR-33 (PIE-2), SECTOR-36, SECTOR-37, ETA-I, ZETA-I, GR. NOIDA	M/S TIRUPATI CONST.	54.68	37.31	22.03.21	21.08.21	25.55	37.31	0.00	25.55	8%	68%	8%	75%	58%	68%	58%	78%	24.03.21	25.55	0	0.00	Work in progress
5	PROVIDING STREET LIGHT ON LINK ROAD OF ECOTECH-I, EXTN-II TO KASNA-KHERLI ROAD	M/S TIRUPATI CONST.	44.29	26.46	24.02.21	23.06.21	11.66	26.46	0.00	11.66	30%	44%	30%	55%	80%	44%	80%	77%	25.03.21	11.66	0	0.00	Work in progress
6	PROVIDING STREET LIGHT IN SECTOR ECOTECH-I, EXTN. AND ECOTECH-I, EXTN-I	M/S TIRUPATI CONST.	67.86	38.85	24.02.21	23.10.21	24.28	38.85	0.00	24.28	15%	62%	15%	75%	29%	62%	29%	75%	15.03.21	24.28	17.03.21	22.61	Work in progress
7	SUPPLY AND FIXING OF MISSING POLE AND MISSING FITTING AT SECTOR SIGMA-1, SIGMA-2, SIGMA-3, SIGMA-4, DELPHI ROAD & CNG ROAD, XU-3, PARI CHOWK TO KASNA NALA, GR. NOIDA	M/S TIRUPATI CONST.	45.36	32.55	13.02.21	12.08.21	22.24	32.55	0.00	22.24	26%	68%	26%	75%	42%	68%	42%	75%	10.03.21	22.24	15.03.21	20.52	Work in progress
8	S/F OF MISSING POLE & MISSING FITTING AT SECTOR KP-I, KP-II & KP-III	M/S TIRUPATI CONST.	30.92	20.69	10.02.21	09.05.21	14.99	20.69	0.00	14.99	33%	72%	33%	80%	75%	72%	75%	80%	15.03.21	14.99	16.03.21	13.90	Work in progress
9	PROVIDING STREET LIGHT ON SERVICE ROAD SECTOR ECOTECH-I, EXTN-I PERIPHERAL ROAD	M/S TIRUPATI CONST.	110.85	71.48	15.05.21	14.05.22	0.00	71.48	0.00	0.00	0%	0%	0%	0%	4%	0%	4%	10%	0	0	0	0.00	
			8196.43	7593.62			3309.34	7593.62	831.60	4140.94													

5

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

PROJECT WORKS

WORK CIRCLE-E/M-3

UP TO 31.05.2021
(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost In (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	Expenditure Upto 31.03.20	Expenditure 2020-2021		Progressive Payment (8+10)	Cumulative % progress upto 31.03.2021				Cumulative % progress upto 30.04.2020				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											12	13	14	15	16	17	18	19					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2								NIL															

52

**DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2020-21
RURAL DEVELOPMENT WORKS**

UPTO 31.05.2021

Amount Rs. in lacs

WORK CIRCLE-E/M-1

S.N	Name of Work	Name of Contrator	Estimate d Cost in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completi on	Expendit ure up to 31.03.202 1	Expenditure 2020- 21 in Rs. Lacs		Progressi ve Payment (8+10)	Cumulative % progress upto 31.03.2021				Cumulative % progress upto 30.04.2021				Last Bill Raised		Payment Released		Remark
								Targ.	Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
											Targ.	Achi.	Targ.	Achi.	Targ.	Achi.	Targ.	Achi.					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
			0.00	0.00			0.00	0.00	0.00	0.00													

53

MIS - PRJ-03 (R)

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

RURAL DEVELOPMENT WORKS

UPTO 31.05.2021

(AMOUNTS IN Rs. LACS)

Sl.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	EXPENDITURE UPTO 31.03.21	Expenditure 2021-22 in Rs. Lacs.				Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Bill Raised		Payment Released		Remark
								Targ.		Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
								9	10	11	12	13	14	15	16	17	18	19	20	21	22			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
	WORK CIRCLE-E/M-2																							
			0.00	0.00			0.00	0.00	0.00															

54

DETAILS OF WORKS (UNDER PROGRESS) FOR YEAR 2021-22

DEVELOPMENT WORKS

WC E&M-3

UPTO 31.05.2021
(AMOUNTS IN Rs. LACS)

S.No.	Name of Work	Name of Contractor	Estimated Cost.in (Rs. Lacs)	Tender Amount in (Rs. Lacs)	Date of Start	Date of Completion	PENDITU UPTO 31.01.20	Expenditure 2020- in Rs. Lacs.				Cumulative % progress upto 30.04.2021				Cumulative % progress upto 31.05.2021				Bill Raised		Payment Released		Remark
								Targ.		Achi.		Financial		Physical		Financial		Physical		Date	Amt.	Date	Amt.	
								9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
1	Providing street light in village Devta in greater noida.	M/s Royal Madel	31.88	25.50	16.09.20	15.02.21	-	100%	100%	86%	72%	100%	95%	95%	72%	100%	100%	04.01.21	4.32	08.01.21	4.15	कार्य पूर्ण किया जा चुका है। UPPCL के द्वारा क्लिप कनेक्शन दिये जाने की कार्यवाही की जा रही है।		
2	Providing street light in village Amarpur (Balance work) Greater Noida	M/s Akay Electricals	22.64	19.02	15.12.20	14.03.21	-	100%	100%	75%	53%	89%	89%	75%	53%	100%	100%	10.02.21	13.38	-	-	कार्य पूर्ण किया जा चुका है। NPCL के द्वारा क्लिप कनेक्शन दिये जाने की कार्यवाही की जा रही है।		
3	Providing 20mtr, LED Based High Mast at Sati Nihalda Ved Mandir, Kasna, Greater Noida.	M/s eFlex Infratech Pvt. Ltd.	8.48	5.08	17.03.21	16.06.21	-	0%	0%	-	-	-	-	80%	0%	80%	75%	-	-	-	-	कार्य प्रगति पर है।		

5

DETAILS OF WORKS (COMPLETED) YEAR 2020-21

31-05-2021

(DURING 2020-21)

S.No.	Name of Work	Name of Contractor	Tender Cost	Time Taken		Payment (Rs. In lacs)			Date of completion		Date of Final Bill		Remark	
				in Months		Paid	To be Paid	Total Cost.	Asper bo.	Asper act.	by S.M.	Amt		Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Providing Street light in village Chhapraula (Khera Dharampura Mazra) Balance work, Greater Noida.	M/s Aarav Enterprises	4.89	6	6	0.00	4.89	4.89	17.03.20	17.03.20	17.03.20	-	-	
2	Supply & fixing of LED street light fitting of missing and existing pole on 130mtr. Wide road from Gaur city rotary to Ecotech-12 and Tech Zone-IV, Gr. Noida.	M/s Divya builders & Developers	41.69	6	6	16.36	25.33	41.69	12.09.19	17.03.20	17.03.20	-	-	
3	Electrification of 6% abadi plots in village Milak Lachhi (Tech zone-7), Gr. Noida	M/s Shiv Ganga project	43.22	9	9	29.88	13.33	43.22	09.10.19	08.06.20	08.06.20	-	-	
4	C/o of 11KV over head line in Sector- Tech Zone-7, Gr. Noida.	M/s Balaji Construction	70.51	12	12	70.34	0.17	70.51	27.09.20	27.09.20	27.09.20	-	-	
5	Construction of L.T. Network & Providing Street light poles in 6% abadi plots village Khodna Khurd (Phase-I), Gr. Noida.	M/s Manoj Electricals	24.37	4	4	21.89	2.48	24.37	28.05.20	27.09.20	27.09.20	-	-	
6	Providing Octagonal pole on service road of 60mtr. Wide road in Sector Tech Zone-IV, Gr. Noida	M/s Shiv Ganga Projects	32.37	6	6	27.93	4.44	32.37	29.05.20	28.12.20	28.12.20	-	-	
7	Construction of 33KV Double circuit line from existing line on 130mtr. Wide road and providing Street light to various group housing in Sector-10 and Seector-12, Gr. Noida	M/s Himalaya Generators	274.49	12	12	255.13	19.36	274.49	29.01.21	29.12.20	-	-	-	
8	Providing Multi point electric Connection for 2 BHK (LIG) and 2 BHK Delux (MIG) Multistoried Apartment at plot No. GH-03A in Sector Omicron-I, Gr. Noida.	M/s Ambar Electrical Works	194.42	6	6	211.63	0.00	194.42	28.01.21	12.11.20	-	-	-	
9	Supply & fixing of LED street light fitting on 24mtr. wide road in Sector-10, Greater Noida	M/s S.S. Engineers	12.52	3	3	9.12	3.39	12.52	08.02.21	0	-	-	-	
10	Providing Street light in Sector-01 (Balance work), Greater Noida.	M/s Tirupati Construction Co.	5.78	3	3	0.00	0.00	0	19.03.21	0	-	-	-	
11	Providing Street light on 60mtr. wide road from Sorkha Bisrakh Bridge to RISE Police Chowki in Tech Zone-IV, Greater Noida.	M/s Tirupati Construction Co.	6.53	3	3				01.02.21	0	-	-	-	
12	Supply & fixing of 20mtr. LED High Mast at RISE Police Chowki rotary in Tech Zone-IV, Greater Noida	M/s M.P. Buildwell Pvt. Ltd.	4.24	3	3	0.00	0.00	0	03.02.21	0	-	-	-	
13	Providing Street light on service road of 130mtr. wide road from cherry county police chowki to Kisan chowk Greater Noida.	M/s Tirupati Construction Co.	18.92	4	4	0.00	0.00	0	19.03.21	0	-	-	-	
14	Providing 11KV over head line on 24mtr. wide road in Sector-10, Greater Noida	M/s Balaji Construction,	36.17	3	3	36.70	9.46		03.11.20	02.02.21	-	-	-	
15	Shifting of 11KV Over head line on 60mtr. Wide peripheral road sector Ecotech-12 Greater Noida.	M/s Shiv Ganga Projects	12.76	3	3	0.00	0.00	0	03.03.21	03.03.21	-	-	-	
16	Providing Galvanised Octagonal Street light pole on 130mtr. service road 60mtr. wide road in Sector Ecotech-12, Greater Noida.	M/s Quality Electric Co.,	70.20	6	6	0.00	0.00	0	04.04.2021	0	-	-	-	
17	Providing Street light on 45mtr. Wide road in Sector-16C (Balance Work), Greater Noida.	M/s Manoj Electricals	10.33	3	3	0.00	0.00	0	27.04.2021	0	-	-	-	
18	Providing & Fixing of 8.5Mtr. Steel Tubular pole with LED flood light in front of cherry county society Tech Zone-IV Greater Noida.	M/s Gagan Enterprises	3.40	3	3	0.00	0.00	0	20.04.2021	0	-	-	-	
			866.81			678.98	82.85	698.48						

56

DETAILS OF WORKS (COMPLETED) YEAR 2021-22
(DURING 2021-22)

Sl. No.	Name of Work	Tender Cost	Name of contractor	Time Taken in Months		Payment (Rs. in lacs)			Date of completion		Date of Inspection by SM	Final Bill Amount	Date	Remark
				Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.				
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
WORK CIRCLE-E/M-2														
1	ELECTRIFICATION OF 6% ABADI PLOTS OF VILLAGE LAKHNAWLI	26.55	M/S S.S. ENGINEERS	4	4	0	26.55	26.55	02.02.21	02.02.21	02.02.21	0	0	0
2	PROVIDING 20MTR. HIGH MAST IN ROCK PARK (BUILDERS AREA) GREATER NOIDA	14.43	M/S S.S. ENGINEERS	3	3	10.68	4.42	14.43	12.04.21	12.04.21	12.04.21	0	0	0
3	PROVIDING LED STREET LIGHT IN VILLAGE HAZRATPUR	6.7	M/S ROYAL MEDAL POWER SYSTEM	3	3	4.82	2	6.7	24.04.21	24.04.21	24.04.21	0	0	0
4	PROVIDING LED STREET LIGHT ON GREEN BELT PATHWAY AND 20MTR. HIGH MAST IN SECTOR DELTA-III	18.33	M/S TIRUPATI CONST.	3	3	6.18	12.15	18.33	12.05.21	12.05.21	12.05.21	0	0	0
Total		66.01				21.68	45.12	66.01						

57

MIS-PRJ-05
31.05.2021

DETAILS OF WORKS (COMPLETED) YEAR 2021-22
(DURING 2020-21)

Sl. No.	Name of Work	Name of contractor	Time Taken in Months		Payment (Rs. in lacs)			Date of completion		Date of inspection by SM	Final Bill Amount	Date	Remark	
			Planned	Actual	Paid	To be Paid	Total Cost.	As per bo.	As per act.					
1	2	4	3	5	6	7	8	9	10	11	12	13	14	15
	WORK CIRCLE-E/M-3													
					NIL									

58

**WORK PROPOSED FOR YEAR 2020-21
DEVELOPMENT WORKS**

UPTO 31.05.2021

WORK CIRCLE-E/M-I

S.N.	NAME OF WORK	Budget	Date of	Est. cost	Meeting	Approval		Tender		Date of	Date of	Present	Remarks
		Provision for 2020-21	preparation of Estt.	(Lacs)	of Est. committee	ACEO	CEO	Receipt	Approval	start	complet	status	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Providing Street light Fittings in Sector – 2 (pocket A, E and F) (Balance work) Greater Noida.	14.84	11.08.2020	14.84	26.10.2020	29.10.2020	0	0	0	0	0	0	अवार्ड की प्रक्रिया में है।
2	Maintenance of street light village Khera Chauganpur Darim Tusyana Greater noida. (Package-IV)	21.75	25.05.2018	21.75	20.06.2018	02.07.2018	0	0	0	0	0	0	अवार्ड की प्रक्रिया में है।
3	Supply and Fixing of 16mtr. LED High mast in parks of pocket - E&F in Sector -02 Greater noida.	32.98	02.11.2020	32.98	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
4	Providing Street light on service road between sector -10 peripheral road Greater Noida.	48.55	14.10.2020	48.55	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
5	providing street light o 45mtr. Wide road sector - 16 (Industrial) Greater Noida	39.72	20.08.2020	39.72	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
6	Supply and fixing of 16Mtr. LED High mast in paksof pocket - A & B in Sector -03 Greater noida.	49.09	02.11.2020	49.09	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
7	Providing LED street light in Village Chipiyana khurd Greater Noida.	19.97	02.11.2020	19.97	0	0	0	0	0	0	0	0	Estimate Sanctioning Process
8	Providing Electrical Connection for Street light at ROB Dadri Greater Noida.	22.96	18.08.2020	22.96	16.10.2020	0	0	0	0	0	0	0	N.I.T की प्रक्रिया में है।
9	Supply & Fixing of 16mtr. LED high mast in park and Green Belt in Sector Tech Zone- IV Greater Noida.	39.32	16.10.2020	39.32	0	0	0	0	0	0	0	0	Estimate Sanctioning Process

59

10	providing Multi point electric connection for 1BHK & 3BHK appartemnt polt No. - L&M Sector - 12 Greater Noida.	449.73	12.10.2020	449.73	0	0	0	0	0	0	0	Estimate Sanctioning Process
11	providing street light on service road for 60mtr. Wide NH-24 link road from balak inter college rotary to Entry Gate (Greater noida. West) Greater Noida.	1094.63	06.01.2021	1094.63	0	0	0	0	0	0	0	Estimate Process
12	wiring for (401 flats metro) Display unit Multistory Bultistory Building Sector Omicron-I (Lohia Enclave) Greater Noida.	8.89	11.01.2021	8.89	14.01.2021	0	0	0	0	0	0	प्री क्वालीफिकेशन 30.03.2021 को खोली जा चुकी है।
13	Providing LED street light in 6% abadi plots at village roja Yaqubpur Greater Noida.	41.1	08.02.2021	41.10	0	0	0	0	0	0	0	Estimate Process
14	Electrification of 6% abadi plots in village Haibatpur Greater Noida.	216.36	15.03.2021	216.36								Estimate Process
15	Electrification of 6% abadi plots in village Chhapraula Greater Noida.	43.04	10.09.2020	43.04								Estimate Process
16	Electrification of 6% abadi plots in village Tusiya Greater Noida.	168.81	08.03.2021	168.81	0	0	0	0	0	0	0	Estimate Process
17	Maintenance of street light for One year in Village Bhola, Aamka, Roopwas, Kailashpur Urf Kirachpur Greater Noida.	18.92	05.04.2021	18.92								Estimate Process
18	Supply & Fixing of 20Mtr. LED Hight mast in Kanha Gaushala Jalpura Greater Noida.	13.13	05.04.2021	13.13								Estimate Process
19	Electrification of 6% abadi plots in village Ithera (Balance work) Greater Noida.	49.2	31.05.2021	49.2								Estimate Process
20	Maintenance of LED street light for one year in Village Chhapraula, Chhoti Milak (Mazra Roza Yaqubpur) Greater Noida.	16.03	31.05.2021	16.03								Estimate Process
	Total	2409.02		2409.02								

WORK PROPOSED FOR YEAR 2021-22

WORK CIRCLE-E/M-2

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation estimate	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Internal Electrification of Ecotech-6	50.00	0	50.00	0	0	0	0	0	0	0	0	
2	Internal Electrification of Ecotech-7	50.00	0	50.00	0	0	0	0	0	0	0	0	
3	Internal Electrification of Ecotech-8	50.00	0	50.00	0	0	0	0	0	0	0	0	
4	Internal Electrification of Residential Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
5	Internal Electrification of Industrial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
6	Internal Electrification of Institutional Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
7	Internal Electrification of Commercial Sectors	50.00	0	50.00	0	0	0	0	0	0	0	0	
8	Shifting of 11KV H.T. Under ground cable from University crossing to YEIDA entry point due to R.C.C. Drain & box culvert corridor	38.00	0	38.00	0	0	0	0	0	0	0	0	
9	Providing Street light on service road of Sector Omicron-I (80mtr. Road side), Sector-XU-II (80mtr. Road side), Sector XU-I (80mtr. Road side, XU-II & MU-I side road), Omicron-II (MU-I side road) Greater Noida.	65.00	0	65.00	0	0	0	0	0	0	0	0	
10	Painting of street light pole in Sector Mu-II, Omicron-IA (134.96 Sqm. Four storey houses), Omicron-I, Omicron-III and Peripheral road of Omicron-IA/ I / II / III, XU-I, XU-II, Mu, Mu-I, Mu-2 with service road, Greater Noida.	10.00	0	10.00	0	0	0	0	0	0	0	0	
11	Construction of 33KV Double circuit line from existing line on 130mtr. Road to Multistoreyed Building in Sector Omicron-I, Greater Noida	56.00	0	56.00	0	0	0	0	0	0	0	0	
12	Re-arrangement of Street Light on 60mtr. wide road in Sector Builders area, Greater Noida	102.00	0	102.00	0	0	0	0	0	0	0	0	
13	Replacement of Sodium light by LED street light fitting on 130mtr., 105mtr., 80mtr., 60mtr. & 45mtr. Wide road of various Sectors, Greater Noida	300.00	0	300.00	0	0	0	0	0	0	0	0	
14	Replacement of Sodium light by LED street light fitting in Residential, Industrial, Commercial & Institutional Sectors, Greater Noida	450.00	0	450.00	0	0	0	0	0	0	0	0	
15	Providing Octagonal street light pole on 60mtr. Wide (Service road and 24mtr. Wide road ETA-II, Greater Noida	35.00	0	35.00	0	0	0	0	0	0	0	0	
16	Supply, Installation, Testing & commissioning of Salient features of Electrical based Cremation System at Safipur Cremation Ground, Greater Noida	100.00	0	100.00	0	0	0	0	0	0	0	0	
17	External Electrification & Substation work of Group Housing at Plot No. GH-02, Sector Eta-II, Greater Noida.	180.00	0	180.00	0	0	0	0	0	0	0	0	
18	Providing street light of 24mtr. Wide road in Sector Tech Zone-2 (Balance work)	50.00	0	50.00	0	0	0	0	0	0	0	0	
19	Shifting of over head lines.	40.00	0	40.00	0	0	0	0	0	0	0	0	
20	External Electrification of affordable houses in various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	
21	Providing street light on peripheral roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0	

6

22	Providing street light on internal roads of various sectors	40.00	0	40.00	0	0	0	0	0	0	0	0
23	Shifting of 11KV O.H. line in front of OHT Campus in Ecotech-6&7	40.00	0	40.00	0	0	0	0	0	0	0	0
24	Electrical, Mechanical, Instrumental and related Civil work of Area Reservoir (3 Nos.) & Zonal Reservoir (07 Nos.) for 85 Cusec Ganga Jal Project (Phase-II), Greater Noida.	2710.00	0	2710.00	0	0	0	0	0	0	0	0
25	S/I/T/C of Solar Power System work for Greater Noida Authority Office at Sector KP-IV, Greater Noida.	95.00	0	95.00	0	0	0	0	0	0	0	0
26	AMC for Electrical, Fire System, A.C., Lift and other Office Building work at Sector KP-IV	250.00	0	250.00	0	0	0	0	0	0	0	0
27	S/I/T/C of Other Electric works in S.S.P. Office & Collectrate, Surajpur, Greater Noida	25.00	0	25.00	0	0	0	0	0	0	0	0
28	Electrical & mechanical work in Heliport KP-II/KP-III	25.00	0	25.00	0	0	0	0	0	0	0	0
29	AMC/Maintenance of contract of Fire alarm & PA system in Indoor Stadium at Sport Complex	20.00	0	20.00	0	0	0	0	0	0	0	0
30	Maintenance contract of UPS system at Sport Complex.	5.00	0	5.00	0	0	0	0	0	0	0	0
31	CAMC work for CCTV system in Indoor Stadium at Sport Complex.	15.00	0	15.00	0	0	0	0	0	0	0	0
32	CAMC of HVAC work for Indoor Stadium at Shaheed Vijay Singh Pathik Sport Complex.	40.00	0	40.00	0	0	0	0	0	0	0	0
33	S/I/T/C Heat Pump & UV System for main Swimming Pool at Sport Complex	50.00	0	50.00	0	0	0	0	0	0	0	0
34	Miscellaneous work at Saheed Vijay Singh Pathik Sport Complex, Greater Noida.	50.00	0	50.00	0	0	0	0	0	0	0	0
35	C/o 11KV Over head line & providing street light in 6% Abadi plots village Murshidpur, Greater Noida.	55.00	0	55.00	0	0	0	0	0	0	0	0
36	Electrification of Abadi plots in village Kayampur	20.00	0	20.00	0	0	0	0	0	0	0	0
37	Electrification of Abadi plots in village Birondi (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0
38	Electrification of Abadi plots in village Dabra	10.00	0	10.00	0	0	0	0	0	0	0	0
39	Electrification of Abadi plots in village Raipur Bangar	10.00	0	10.00	0	0	0	0	0	0	0	0
40	Electrification of Abadi plots in village Murshidpur (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0
41	Electrification of Abadi plots in village Gharbara (Balance work)	10.00	0	10.00	0	0	0	0	0	0	0	0
42	Electrification of Abadi plots in village Maycha	10.00	0	10.00	0	0	0	0	0	0	0	0
43	Electrification of Abadi plots in village Khanpur	10.00	0	10.00	0	0	0	0	0	0	0	0
44	Electrification of 6% abadi plots village Tugalpur (Phase-II), Greater Noida.	25.00	0	25.00	0	0	0	0	0	0	0	0
Total		5391.00		5391.00								

(12)

WORK PROPOSED FOR YEAR 2021-22
RURAL DEVELOPMENT WORKS

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks	
						ACEO	CEO	Receipt	Approval					
1		2	3	4	5	6	7	8	9	10	11	12	13	14
	WORK CIRCLE-E/M-2													
1	Electrification of village Rithori Extension, Greater Noida.	As above	0.00	66.00	0	0	0	0	0	0	0	0		
				66.00										

63

WORK PROPOSED FOR YEAR 2021-22

WORK CIRCLE-E/M-3

Date:-31.05.2021

S.N.	NAME OF WORK	Budget Provision for 2020-21	Date of preparation of Estt.	Est. cost (Lacs)	Meeting of Est. committee	Approval		Tender		Date of start	Date of completion	Present status	Remarks
						ACEO	CEO	Receipt	Approval				
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Electrification of 6% abadi plots in village Ghangola, Greater Noida	209.00	0.00	209.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन प्रशासनिक एवं वित्तीय स्वीकृति की प्रक्रिया में है।
2	Electrification of 6% abadi plots in village Luksar, Greater Noida	300.00	0.00	300.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन सैद्धान्तिक स्वीकृति की प्रक्रिया में है।
3	Electrification of 6% abadi plots in village Murshidpur, Greater Noida	200.00	0.00	200.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन गठन की प्रक्रिया में है।
4	Providing LED street light in village Isepur, Greater Noida	-	0.00	-	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	आगणन गठन की प्रक्रिया में है।
		709.00		709.00									

64